## **Architecture & Engineering**

Activity	Est Date	Actual	Progress
Facilities Master Plan	1/22	Date	Property line work is needed.  Compensatory flood storage needs to be completed.  Environmental study is being conducted.  Public Outreach continues.
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

## **Right of Way Acquisition**

Activity	Est Date	Actual Start	Progress
Middletown		8/20	Master plan and equity analysis complete.
Maintenance Facility			
Middletown Terminal		<mark>7/22</mark>	Discussions continue.
Renovation			

## Construction

Activity	Est	Actual	Progress
	Date	Start	
Middletown	7/24		
Maintenance Facility			
Shoreline Facility	7/24		Awaiting property
Middletown Terminal	7/24		
Renovation			
Middletown Storage	7/26		
Renovation			

## **ADDITIONAL TOPICS:**

**Bus shelter pilot program** – The District continues to work with CTDOT and the City of Middletown to install the shelters by the first of the year. Design approval needed from the City of Middletown.