

## Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		MOA between CTDOT and City of Middletown is being drafted.  Pilot program is being solidified; location of portable charging station needs to be determined; meetings continue with Eversource
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

## Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	An Equity analysis has been completed in draft and is being reviewed before submitting to FTA.
Shoreline Facility		3/22	A conceptual septic system plan has been sent to State health department.  CTDOT is looking at "overflow" sites.  An In-house needs assessment is being conducted.  Potential redevelopment of outlet mall and its impact on property purchase continues to be monitored
Middletown Terminal Renovation		7/22	Discussions continue.  CTDOT has engaged an engineer to scope a safety study of the current location. A "swat" team will assess the property.

## Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		