Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22	Date	Construction easement and permits needed. Wetland soil being reviewed. Approval needed from railroad and permit to access property needed. City reviewing maps. Compensation to be determined. Public Outreach continues.
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		Draft recommendations from VHB were sent to the City of Middletown and are being reviewed
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

Right of Way Acquisition

Activity	Est	Actual	Progress
	Date	Start	
Middletown		8/20	Master plan and equity analysis complete.
Maintenance Facility			
Middletown Terminal		7/22	Discussions continue with City Engineer. Survey is
Renovation			being conducted; map to be updated

Construction

Est Date	Actual Start	Progress
7/24		
7/24		Awaiting property Feasibility study to be conducted and scope developed
7/24		
7/26		
	7/24 7/24 7/24	Date Start 7/24

ADDITIONAL TOPICS:

Bus shelter pilot program – Approval to install 4 bus shelters in Middletown approved at June 25, 2025 Planning and Zoning Commission meeting.