

Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		A Notice to Proceed has been issued for Westbrook; a Notice to Proceed for Middletown is anticipated within a week or two. Regarding electrification: DOT is looking at using smaller chargers. The District is expecting 2 BEBs in 2024
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	Soil and water samples were taken to determine the ramifications of developing the site. Title VI and NEPA studies have been added to Master Plan.
Shoreline Facility		3/22	Negotiations to begin once a NEPA and a Title VI process is completed. A feasibility study will be done. An environmental study will be added to the scope.
Middletown Terminal Renovation		7/22	Test fit completed. No action to be taken until new Bureau Chief of Public Transit takes office.

Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		