

TO OWNER:

City of Green Cove Springs

PO: 2722719

APPLICATION NO:

1

Distribution to:

X	OWNER
X	ENGINEER
X	CONTRACTOR

CR 209 South

PERIOD TO:

5/12/2021

FROM CONTRACTOR:

VIA ENGINEER:

General Underground

PO BOX 870

Chiefland , Fl 32644

PROJECT NUMBER:

2722719

CONTRACT FOR: CR 209 South

CONTRACT DATE:

1/9/2021

Item	Description	Qty		Unit Price		QTY Installed	Total
1	Mobilization 4%	1	LS	\$ 14,598.50		1	\$ 14,598.50
2	Preconstruction Video	1	LS	\$ 3,000.00		1	\$ 3,000.00
3	4" Connection to Exsistng Main	1	LS	\$ 2,000.00		0	\$ -
4	12" Connection to Exsistng Main	1	EA	\$ 5,000.00		0	\$ -
5	12" PVC	3500	LF	\$ 65.00		0	\$ -
6	4" FPVC	3500	LF	\$ 25.00		3277	\$ 81,925.00
7	4" Gate Valve	2	EA	\$ 1,100.00		0	\$ -
8	12" GV	3	EA	\$ 3,500.00		0	\$ -
9	2" Blow off Assembly (FM)	1	EA	\$ 2,775.00		0	\$ -
10	Temporary Sample Tap	2	EA	\$ 1,000.00		0	\$ -
11	Sod Restoration	5000	Sqft	\$ 1.00		0	\$ -
12	Dewatering	1	EA	\$ 7,500.00		0	\$ -
13	Asbuilts	1	Ea	\$ 10,000.00		0	\$ -
Total							
Total Billings							\$ 99,523.50