


Contractor

Is this Application for Payment a progress payment or final payment?		☒ Monthly Progress Payment	☐ Final Application for Payment	Brief Description of Completed Work	
Enter GRANT Number here (if applicable):		Bid/RFP/RFO No.: Bid# 2024-09		Curb work, driveways, pavers, grading & sod, prep for paving and site restoration.	
CONTRACTOR NAME: DB Civil Construction, LLC		Project Name: Bayard Street Stormwater Improvements			
CONTRACTOR ADDRESS: 4475 US HWY 1 St. Augustine, FL 32086		Contract/Agreement No.: Bid# 2024-09			
		Task Order/Change Order No.: 0			
		Invoice/Application Date: 9-Jul-25			
CONTRACTOR TAX ID # 82-1245533		Invoice/Application No.: 3			
Period From/To: 6/1/2025-6/30/2025					
CONTRACTOR'S APPLICATION FOR PAYMENT					
Application is made for payment, as shown below, in connection with the above referenced Contract/Agreement.					
1.0	ORIGINAL CONTRACT PRICE	\$821,945.00			
2.0	NET CHANGE BY CHANGE ORDERS	\$0.00			
3.0	CONTRACT SUM TO DATE (Lines 1 + 2)	\$821,945.00			
4.0	TOTAL PREVIOUS AMOUNT BILLED	\$596,735.64			
5.0	WORK COMPLETED THIS PERIOD	\$150,273.36	Contractor Authorized Representative Signature		
5.1	STORED MATERIAL THIS PERIOD		Date		
NOTE: Pre-approval required for Line Item 5.1 see Payment Procedure for additional requirements.			Print Name Title		
6.0	TOTAL GROSS EARNED	\$ 747,009.00	County Department : For County Use Only - DO NOT WRITE BELOW THIS LINE		
7.0	RETAINAGE: 5% of Completed Work	\$37,350.45	County Department Address:		
8.0	TOTAL EARNED LESS RETAINAGE (Lines 6.0 minus Line 7.0)	\$709,658.55	County Authorized Representative Signature		
9.0	LESS PREVIOUS PAYMENTS (Line 8 from prior Application for Payment)	\$566,898.86	County Authorized Representative Printed Name		
10.0	CURRENT PAYMENT DUE	\$142,759.69	County Authorized Representative Signature		
2.0	CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS		
2.1				Cost Code:	
2.2				Cost Code:	
2.3				Cost Code:	
2.4				Cost Code:	
2.5				Cost Code:	
FAILURE TO FULLY COMPLETE THIS FORM MAY JEOPARDIZE TIMELY PAYMENT.					
IF THIS APPLICATION FOR PAYMENT IS A FINAL INVOICE FOR THE NAMED PROJECT INCLUDE CONTRACTOR'S FINAL RELEASE AND WAIVER OF LIEN.					
		For Finance Use			

CONTRACTOR NAME:		DB Civil Construction, LLC		Project Name:		Bayard St Stormwater Improvements			
SCHEDULE OF VALUES				Contract/Agreement No.:		Bid#2024-09			
				Task Order/Change Order No.:		0			
				Invoice/Application Date:		9-Jul-25			
				Invoice/Application No.:		3			
A	B	C	D Work Complete		E	F	G	H	I
Pay Item	Description of Work	Scheduled Value	From Previous Application for Payment	This Period	Materials Presently Stored <i>(Not In D or E)</i>	Total Completed and Stored to Date <i>(D + E + F)</i>	% Complete	Balance to Finish <i>(C - G)</i>	
1.0	MOBILIZATION	\$ 65,755.60	\$ 37,261.24	\$ 28,494.36		\$ 65,755.60	100%	\$ -	
2.0	ENVIRONMENTAL PROTECTION	\$ 13,000.00	\$ 3,500.00	\$ 9,500.00		\$ 13,000.00	100%	\$ -	
3.0	CONSTRUCTION SURVEYING AND AS-BUILT DRAWINGS	\$ 24,000.00	\$ 1,600.00	\$ 20,000.00		\$ 21,600.00	90%	\$ 2,400.00	
4.0	A-3 SOIL BACKFILL	\$ 8,100.00	\$ 8,100.00			\$ 8,100.00	100%	\$ -	
5.0	SOD	\$ 9,320.00		\$ 9,320.00		\$ 9,320.00	100%	\$ -	
6.0	LANDSCAPE	\$ 500.00		\$ 500.00		\$ 500.00	100%	\$ -	
7.0	MILL ASPHALT PAVEMENT	\$ 16,086.00				\$ -	0%	\$ 16,086.00	
8.0	TYPE B STABILIZATION	\$ 4,225.00		\$ 4,225.00		\$ 4,225.00	100%	\$ -	
9.0	OPTIONAL BASE GROUP 4	\$ 5,850.00				\$ -	0%	\$ 5,850.00	
10.0	SUPERPAVE ASPHALTIC CONC, TRAFFIC C	\$ 50,600.00				\$ -	0%	\$ 50,600.00	
11.0	REMOVE TREES	\$ 3,600.00	\$ 3,600.00			\$ 3,600.00	100%	\$ -	
12.0	DEMOLISH CONCRETE SIDEWALK	\$ 1,530.00		\$ 1,530.00		\$ 1,530.00	100%	\$ -	
13.0	REPLACE CONCRETE SIDEWALK	\$ 2,720.00		\$ 2,720.00		\$ 2,720.00	100%	\$ -	
14.0	DEMOLISH CONCRETE DRIVEWAY	\$ 9,675.00	\$ 9,675.00			\$ 9,675.00	100%	\$ -	
15.0	REPLACE CONCRETE DRIVEWAY	\$ 21,070.00		\$ 21,070.00		\$ 21,070.00	100%	\$ -	
16.0	DEMOLISH BRICK PAVERS	\$ 700.00	\$ 700.00			\$ 700.00	100%	\$ -	
17.0	REPLACE BRICK PAVERS	\$ 1,750.00		\$ 1,750.00		\$ 1,750.00	100%	\$ -	
18.0	DEMOLISH 8" PVC PIPE	\$ 1,750.00	\$ 1,750.00			\$ 1,750.00	100%	\$ -	
19.0	DEMOLISH 8" CLAY PIPE	\$ 7,350.00	\$ 7,350.00			\$ 7,350.00	100%	\$ -	
20.0	DEMOLISH 10" CLAY PIPE	\$ 10,400.00	\$ 10,400.00			\$ 10,400.00	100%	\$ -	
21.0	DEMOLISH 12" CLAY PIPE	\$ 9,475.00	\$ 9,475.00			\$ 9,475.00	100%	\$ -	
22.0	INSTALL DIP 8" SEWER	\$ 7,200.00	\$ 7,200.00			\$ 7,200.00	100%	\$ -	
23.0	INSTALL 18" HDPE PIPE	\$ 10,578.00	\$ 10,578.00			\$ 10,578.00	100%	\$ -	
24.0	INSTALL 24" HDPE PIPE	\$ 97,902.00	\$ 97,902.00			\$ 97,902.00	100%	\$ -	
25.0	RELOCATE WATER LINES	\$ 14,000.00	\$ 14,000.00			\$ 14,000.00	100%	\$ -	
26.0	INSTALL STORM INLETS	\$ 65,000.00	\$ 75,000.00			\$ 85,000.00	100%	\$ -	
27.0	CONFLICT MANHOLE	\$ 15,000.00	\$ 15,000.00			\$ 15,000.00	100%	\$ -	
28.0	REPLACE MANHOLE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$ -	
29.0	MANHOLE GRATE	\$ 3,800.00	\$ 3,800.00			\$ 3,800.00	100%	\$ -	
30.0	INSTALL TYPE F CURB & GUTTER	\$ 15,000.00		\$ 15,000.00		\$ 15,000.00	100%	\$ -	
31.0	INSTALL MIAMI CURB & GUTTER	\$ 18,164.00		\$ 18,164.00		\$ 18,164.00	100%	\$ -	
32.0	RIPRAP	\$ 18,000.00	\$ 18,000.00			\$ 18,000.00	100%	\$ -	
33.0	BEDDING STONE	\$ 16,200.00	\$ 16,200.00			\$ 16,200.00	100%	\$ -	
34.0	STACKED BLOCK RETAINING WALL	\$ 243,644.40	\$ 235,644.40	\$ 8,000.00		\$ 243,644.40	100%	\$ -	
36.0						\$ -			
0.0									
0.0									
0.0									
TOTAL:		\$ 821,945.00	\$ 596,735.64	\$ 150,273.36		\$ 747,009.00		\$ 74,936.00	



FW: Bayard St Pay App 3

From Jamila Morrison <JMorrison@jonesedmunds.com>
Date Fri 2025-07-11 9:18 AM
To Greg Bauer <gbauer@greencoverings.com>
Cc Matt Rizer <MRizer@jonesedmunds.com>
1 attachment (1 MB)
Bayard St Pay App 3.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning Mr. Bauer

Jones Edmunds has reviewed Pay App 03 and found no math errors.

We request for the City to review and confirm findings.

Please note, we have asked the contractor to provide an updated schedule, project photos and lien release which are required per contract to be submitted with each pay application.

If you have any questions/concerns, please do not hesitate to contact us.

Thank you

Jamila Morrison
Senior Construction Project Coordinator
O. 352.377.5821 | F. 352.377.3166 | D. 386.518.3936
JONES EDMUNDS.COM
13545 Progress Boulevard, Suite 100, Alachua, FL 32615

The information contained in this message including any attachment is confidential. It is intended for the private use of the intended addressee only. If you are not the intended addressee, please immediately notify the sender by reply email and destroy the original transmission and any attachment. Email transmission of information cannot be guaranteed to be free of error or other defect. If verification is required, request a hard-copy version. The sender disclaims liability for any defects in this message caused by email transmission including a virus. It is the responsibility of the recipient to ensure that this message is virus free.

From: Steven Kelley <skelley@dbcivilconstruction.com>
Sent: Wednesday, July 9, 2025 2:59 PM
To: Matt Rizer <MRizer@jonesedmunds.com>; Greg Bauer <gbauer@greencoverings.com>
Cc: Jamila Morrison <JMorrison@jonesedmunds.com>
Subject: Bayard St Pay App 3

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Matt/Greg-
See attached pay app 3 for review and approval.