




ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com

August 26, 2025



Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

Reference: Pay Application 5


Torrey Road Pump Station Generator
City of Grosse Pointe Woods
AEW Project No. 0160-0473

Dear Mr. Schmidt:

Enclosed please find Application and Certification for Payment No. 5 for the above-referenced project. For work performed through August 22, 2025, we recommend issuing payment for the **CURRENT PAYMENT DUE (see Page 1)** in the amount of **\$24,750.00** to Rauhorn Electric, Inc., 14140 33 Mile Road, Bruce Township, Michigan 48065.

If you have questions or require additional information, please contact our office.

Sincerely,

Signed by:

205B23CECB0242B...

Ross T. Wilberding, PE
Project Manager

PO 48157
#592-542-974.000
OK - J.K
SS
FS

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Matt Crook, Assistant Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Chris Korte, Rauhorn Electric, Inc.
Paul Antolin, Grosse Pointe Woods

AIA Type Document
Application and Certification for Payment

Page 1 of 2

TO (OWNER): City of Grosse Pointe Woods
 20025 Mack Plaza
 Grosse Pointe Woods, MI 48236

PROJECT: Torrey Road Generator

APPLICATION NO: 5
INVOICE NO: 29859
PERIOD TO: 8/22/2025

DISTRIBUTION
TO:
☐ **OWNER**
☐ **ARCHITECT**
☐ **CONTRACTOR**

FROM (CONTRACTOR): Rauhorn Electric Inc.
 14140 33 Mile Road
 Bruce Twp, MI 48065

VIA (ARCHITECT): Anderson, Eckstein and Westrick,
 Inc.
 51301 Schoenherr Road
 Shelby Township, MI 48315

ARCHITECT'S
PROJECT NO: 0160-0473

CONTRACT FOR: 24-012

CONTRACT DATE: 2/15/2024

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM\$ 2,047,390.00

2. Net Change by Change Orders\$ 0.00

3. CONTRACT SUM TO DATE (Line 1 + 2).....\$ 2,047,390.00

4. TOTAL COMPLETED AND STORED TO DATE\$ 871,349.11

5. RETAINAGE:

a. 10.00 % of Completed Work\$ 87,134.91

b. 0.00 % of Stored Material\$ 0.00

Total retainage (Line 5a + 5b)\$ 87,134.91

6. TOTAL EARNED LESS RETAINAGE\$ 784,214.20
 (Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
 (Line 6 from prior Certificate)\$ 759,464.20

8. CURRENT PAYMENT DUE\$ 24,750.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE
 (Line 3 less Line 6)\$ 1,263,175.80

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this Month	0.00	0.00
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: Rauhorn Electric Inc.
 14140 33 Mile Road Bruce Twp, MI 48065

By: Michele Laskowski / Project Analyst Mani

State of: MI


County of: Macomb

Subscribed and Sworn to before me this 22 Day of August 2025

Notary Public:

My Commission Expires :

10-9-31



ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:\$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:

Ross T. Underling

Date:

08/26/2025

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Type Document
Application and Certification for Payment

Page 2 of 2

TO (OWNER): City of Grosse Pointe Woods
 20025 Mack Plaza
 Grosse Pointe Woods, MI 48236

PROJECT: Torrey Road Generator

APPLICATION NO: 5
PERIOD TO: 8/22/2025

DISTRIBUTION
TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

FROM (CONTRACTOR): Rauhorn Electric Inc.
 14140 33 Mile Road
 Bruce Twp, MI 48065

VIA (ARCHITECT): Anderson, Eckstein and Westrick, Inc
 51301 Schoenherr Road
 Shelby Township, MI 48315

ARCHITECT'S
PROJECT NO: 0160-0473

CONTRACT FOR: 24-012

CONTRACT DATE: 2/15/2024

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
10	SCADA Integration MCE Only	2,700.00	0.00	0.00	0.00	0.00	0.00	2,700.00	0.00
20	DTE Fees	200,000.00	8,249.11	0.00	0.00	8,249.11	4.12	191,750.89	824.91
30	Demolition	23,000.00	0.00	0.00	0.00	0.00	0.00	23,000.00	0.00
40	Civil/Site	88,230.00	88,230.00	0.00	0.00	88,230.00	100.00	0.00	8,823.00
50	Electrical	1,733,460.00	747,370.00	27,500.00	0.00	774,870.00	44.70	958,590.00	77,487.00
REPORT TOTALS		\$2,047,390.00	\$843,849.11	\$27,500.00	\$0.00	\$871,349.11	42.56	\$1,176,040.89	\$87,134.91