




ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com



July 14, 2025

Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

Reference: Pay Application 4
Torrey Road Pump Station Generator
City of Grosse Pointe Woods
AEW Project No. 0160-0473

Dear Mr. Schmidt:

Enclosed please find Application and Certification for Payment No. 4 for the above referenced project. For work performed through June 30, 2025 we recommend issuing payment for the **CURRENT PAYMENT DUE (see Page 1)** in the amount of **\$27,657.00** to Rauhorn Electric, Inc., 14140 33 Mile Road, Bruce Township, Michigan 48065.

If you have questions or require additional information, please contact our office.

Sincerely,

Digitally signed by Ross Wilberding
DN: C=US,
E=rwilberding@aewinc.com,
O="Anderson, Eckstein &
Westrick, Inc.", CN=Ross
Wilberding
Date: 2025.07.14 09:19:36-04'00'

Ross T. Wilberding, PE
Project Manager

PO48157
#592-542-974.000
OK-J.K
SS
K

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Matt Crook, Assistant Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Chris Korte, Rauhorn Electric, Inc.
Paul Antolin, Grosse Pointe Woods

AIA Type Document

Application and Certification for Payment

Page 1 of 2

TO (OWNER): City of Grosse Pointe Woods
20025 Mack Plaza
Grosse Pointe Woods, MI 48236

PROJECT: Torrey Road Generator

APPLICATION NO: 4
INVOICE NO: 29256
PERIOD TO: 6/30/2025

DISTRIBUTION
TO:

OWNER
ARCHITECT
CONTRACTOR

FROM (CONTRACTOR): Rauhorn Electric Inc.
14140 33 Mile Road
Bruce Twp, MI 48065

VIA (ARCHITECT): Anderson, Eckstein and Westrick,
Inc.
51301 Schoenherr Road
Shelby Township, MI 48315

ARCHITECT'S
PROJECT NO: 0160-0473

CONTRACT FOR: 24-012

CONTRACT DATE: 2/15/2024

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM\$ 2,047,390.00
2. Net Change by Change Orders\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)\$ 2,047,390.00
4. TOTAL COMPLETED AND STORED TO DATE\$ 843,849.11

5. RETAINAGE:

a. 10.00 % of Completed Work \$ 84,384.91
b. 0.00 % of Stored Material \$ 0.00

Total retainage (Line 5a + 5b)\$ 84,384.91
6. TOTAL EARNED LESS RETAINAGE\$ 759,464.20
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)\$ 731,807.20

8. CURRENT PAYMENT DUE\$ 27,657.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)
\$ 1,287,925.80

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this Month	0.00	0.00
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: Rauhorn Electric Inc.

14140 33 Mile Road Bruce Twp, MI 48065

By: Michele Laskowski
E: mlaskowski@rauhorn.com
On: 2/15/2024 14:27:40
Date: 2024.02.15 14:27:40

Date: 07/11/25

By: Michele Laskowski / Project Analyst Mani

State of: MI

County of: Macomb

Subscribed and Sworn to before me this 11

Day of July 2025

Notary Public: Kristin McAllister

My Commission Expires: 8/14/2029

ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


AIA Type Document
Application and Certification for Payment

TO (OWNER): City of Grosse Pointe Woods 20025 Mack Plaza Grosse Pointe Woods, MI 48236	PROJECT: Torrey Road Generator	APPLICATION NO: 4 PERIOD TO: 6/30/2025	DISTRIBUTION TO: - OWNER - ARCHITECT - CONTRACTOR
FROM (CONTRACTOR): Rauhorn Electric Inc. 14140 33 Mile Road Bruce Twp, MI 48065	VIA (ARCHITECT): Anderson, Eckstein and Westrick, Inc 51301 Schoenherr Road Shelby Township, MI 48315	PROJECT NO: 0160-0473	

CONTRACT FOR: 24-012

CONTRACT DATE: 2/15/2024


ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
10	SCADA Integration MCE Only	2,700.00	0.00	0.00	0.00	0.00	0.00	2,700.00	0.00
20	DTE Fees	200,000.00	8,249.11	0.00	0.00	8,249.11	4.12	191,750.89	824.91
30	Demolition	23,000.00	0.00	0.00	0.00	0.00	0.00	23,000.00	0.00
40	Civil/Site	88,230.00	81,500.00	6,730.00	0.00	88,230.00	100.00	0.00	8,823.00
50	Electrical	1,733,460.00	723,370.00	24,000.00	0.00	747,370.00	43.11	986,090.00	74,737.00
REPORT TOTALS		\$2,047,390.00	\$813,119.11	\$30,730.00	\$0.00	\$843,849.11	41.22	\$1,203,540.89	\$84,384.91



ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com



July 8, 2025

Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

Reference: Pay Estimate 02
2024 Pavement Joint and Crack Sealing Program
City of Grosse Pointe Woods
AEW Project No. 0160-0476

Dear Mr. Schmidt:

Enclosed please find Construction Pay Estimate No. 02 for the above-referenced project. For work performed through Fiscal Year End June 30, 2025, we recommend issuing payment for the **Net Earnings this Period (see Page 1)** in the amount of **\$275.40** to Scodeller Construction, Inc., 51722 Grand River Avenue, Wixom, MI 48393.

If you have questions or require additional information, please contact our office.

Sincerely,

DocuSigned by:
Frank D. Varicalli
C4D17CC8031F4D4

Frank D. Varicalli
Infrastructure Rehab Group Lead

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Ross Wilberding, AEW, Inc.
Scott Lockwood, AEW, Inc.
Paul Antolin, Grosse Pointe Woods
Jeff Lippert, Scodeller Construction, Inc.

PO 48682
202-451-975.300 \$90.88
203-451-975.300 \$184.52
ok - J.K.
SS
P



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

7/1/2025 1:43 PM

FieldManager 5.3c

Contract: .0160-0476, GPW-2024 Pavement Joint and Crack Sealing Program

Estimate Date	Estimate No.	Entered By	Estimate Type	Electronic File Created	All Contract Work Completed	Construction Started Date
06/30/2025	2	Michelle Ankawi	Semi-Monthly	No		
Prime Contractor Scodeller Construction, Inc.				Managing Office Anderson, Eckstein and Westrick, Inc.		
Comments						
Current Contract Amount: \$43,280.00 % Completed: 30%						

Item Usage Summary

Item Description	Item Code	Prop. Line	Project	Category	Project Line No.	Item Type	Mod. No.	Quantity	Dollar Amount
Cleaning and Sealing Existing Cracks (As phalt Pavt)	6037001	0010	0160-0476	0000	0010	00	000	255.000	\$275.40
Total Estimated Item Payment:									\$275.40

Time Charges

Site	Site Description	Site Method	Days Charged	Liq. Damages
00	SITE NUMBERS SHOULD BE CODED 00	Completion Date		\$0
Total Liquidated Damages:				\$0

Pre-Voucher Summary

Project	Voucher No.	Item Payment	Stockpile Adjustment	Dollar Amount
0160-0476, GPW-2024 Pavement Joint and Crack Sealing Program	0002	\$275.40	\$0.00	\$275.40
Voucher Total:				\$275.40

Summary

Current Voucher Total:	\$275.40	Earnings to date:	\$12,777.56
-Current Retainage:	\$27.54	- Retainage to date:	\$1,277.76
-Current Liquidated Damages:	\$0.00	- Liquidated Damages to date:	\$0.00
-Current Adjustments:	\$0.00	- Adjustments to date:	\$0.00
Total Estimated Payment:	\$247.86	Net Earnings to date:	\$11,499.80
		- Payments to date:	\$11,251.94
		Net Earnings this period:	\$247.86



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

7/1/2025 1:43 PM

FieldManager 5.3c

Estimate Certification

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.

DocuSigned by:

Frank D. Varicalli

CA0075501E404

07/09/2025

Frank D. Varicalli, AEW, Inc.

(Date)



Construction Pay Estimate Amount Balance Report

Estimate: 2

Anderson, Eckstein and Westrick, Inc.

7/1/2025 1:43 PM
FieldManager 5.3c

Contract: .0160-0476, GPW-2024 Pavement Joint and Crack Sealing Program

Item Description	Item Code	Prop. Line	Project	Category	Authorized Quantity	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
Bonds, Insurance and Initial Set-Up Expense (Max \$3,900)	1027051	0005	0160-0476	0000	1.000		1.000	1.000	100%	3,900.00000	\$3,900.00
Cleaning and Sealing Existing Cracks (Asphalt Pavt)	6037001	0010	0160-0476	0000	36,000.000	255.000	7,757.000	7,757.000	22%	1.08000	\$8,377.56
Traffic Control and Maintenance	8127051	0015	0160-0476	0000	1.000		1.000	1.000	100%	500.00000	\$500.00
Percentage of Contract Completed(curr): 30%											
(total paid to date / total of all authorized work)											
Total Amount Paid This Estimate:											\$275.40
Total Amount Paid To Date:											\$12,777.56

Contract: .0160-0476


Estimate: 2



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com

July 15, 2025



Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236

Reference: Payment Invoice 03
Lake Front Park Building Renovation
AEW Project No. 0160-0479

Dear Mr. Schmidt:

Enclosed please find the Construction Payment Invoice No. 03 for the above referenced project. For work performed through June 30, 2025, we recommend the City of Grosse Pointe Woods issue the **Current Payment (see Page 1 of the attached)** in the requested amount of **\$59,181.95** to In-Line Construction, 22120 Ryan Road, Warren, Michigan 48091.

If you have any questions or need additional information, please contact our office.

Sincerely,

Jason R. Arlow
Executive Vice President
Director of Architecture

40 25-48852

401-962-977.104

SS
FV

Enclosure: Application and Certification for Payment

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Scott Lockwood, AEW, Inc.



Lizzy Davis, AEW Inc.
Ross Wilberding, AEW Inc.
Paul Antolin, Grosse Pointe Woods
Owen Gafa, Director of Parks and Recreation
Robert A. Chapman, In-Line Construction
Laura Ochenski, In-Line Construction

M:\0160\0160-0479\Construction Admin\Pay Estimates\Est 03\2025-07-15 Pay App Letter.docx

Application and Certificate for Payment

Acct #: 0160-0479
 Filer/Job #: 0160-0479

TO OWNER: City of Grosse Pointe Woods
 20025 Mack Plaza Drive
 Grosse Pointe Woods, MI 48236

PROJECT: GPW Lake Front Park Renovation Project
 23000 Jefferson
 St. Clair Shores, MI

APPLICATION NO: 3
PERIOD TO: 6/30/2025

DISTRIBUTION TO: OWNER ☐
 ARCHITECT ☐
 CONTRACTOR ☐
 FIELD ☐
 OTHER ☐

FROM CONTRACTOR: In-Line Construction
 22120 Ryan Road
 Warren, MI 48091

VIA ARCHITECT:

CONTRACT FOR:

CONTRACT DATE:

PROJECT NOS: 3/17/2025

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
 AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM \$ 264,309.51
2. NET CHANGE BY CHANGE ORDERS \$ 10,000.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 274,309.51
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 154,008.28
5. RETAINAGE:

0% of Completed Work
 (Columns D + E on G703)
 0% of Stored Material
 (Column F on G703)

\$4,691.13
 \$ 0.00

6. Total Retainage (Lines 5a + 5b, or Total in Column I of G703) \$ 14,691.13
7. TOTAL EARNED LESS RETAINAGE \$ 139,317.15
 (Line 4 minus Line 5 Total)
8. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 80,135.20
 (Line 6 from prior Certificate)
9. CURRENT PAYMENT DUE \$ 59,181.95
10. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 134,902.36
 (Line 3 minus Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$
Total approved this month	\$	\$
TOTAL	\$	\$
NET CHANGES by Change Order	\$	\$

CAUTION: You should sign an original AIA Contract Document in which this form appears in RED. An original document with changes will not be processed.
 AIA Document G702™ - 1992. Copyright © 1953, 1963, 1966, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. No part of this document may be reproduced without the written permission of the American Institute of Architects. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

By: Robert A. Chapman
 State of: Michigan
 County of: Macomb

Date: 6/29/2025

Subscribed and sworn to before me this 30th day of June, 2025

LAURA J. OCHENSKI
 Notary Public - State of Michigan
 County of Macomb
 My Commission Expires Sep 29, 2027
 Acting in the County of Macomb

Notary Public: LM
 My commission expires: 9/29/27

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By: [Signature]
 Date: 7/15/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



Continuation Sheet 0160-0479

GPW Lake Front Park Renovation Project
23000 Jefferson

Page: 2 of 2

AIA Document G703[™]-1992. Application and Certificate for Payment, or G732[™]-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

St. Clair Shores, MI

APPLICATION NO:

APPLICATION DATE:

6/30/2025

PERIOD TO:

0160-0479

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)						
1	General Conditions	1,336.00	650.00				650.00	686.00	0.00
2	Site/Demolition	10,683.00	7,821.00		2,862.00		10,683.00	0.00	1,068.30
3	Construction	110,932.32	33,904.05		37,809.25		71,713.30	39,219.02	7,171.33
4	Painting	8,500.00			-		0.00	8,500.00	0.00
5	Site Work	40,704.32	6,460.50		22,579.57		29,040.07	11,664.25	2,904.01
6	Toilet Accessories	1,654.00			-		0.00	1,654.00	0.00
7	Plumbing	14,442.00	7,146.00		1,421.00		8,567.00	5,875.00	856.70
8	HVAC	15,200.00			-		0.00	16,200.00	0.00
9	Electrical	22,740.00	3,381.00				3,381.00	19,359.00	338.10
10	City of GPW Contingency	10,000.00	7,271.35				7,271.35	2,728.65	727.14
11	Bonding	5,447.00	6,447.00		-		6,447.00	0.00	0.00
12	Supervision	3,407.87	783.81		1,022.36		1,806.17	1,601.70	180.62
13	Profit and Overhead	27,263.00	6,270.49		8,178.90		14,449.39	12,813.61	1,444.94
	Grand Totals:	274,309.51	80,135.20		73,873.08	0.00	154,008.28	120,301.23	14,691.13
	GRAND TOTAL								

AIA Document G703[™]-1992. Copyright © 1993, 1995, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved.

Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

12160004




ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com

July 9, 2025



Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

Reference: Payment Invoice 03
Lake Front Park Boat Launch Parking Lot & Wedgewood Resurfacing
City of Grosse Pointe Woods
AEW Project No. 0160-0480

Dear Mr. Schmidt:

Enclosed please find Construction Payment Invoice No. 03 for the above-referenced project. For work performed through Fiscal Year End June 30, 2025, we recommend issuing payment for the **Current Payment (see Page 2)** in the amount of **\$95,024.91** to Al's Asphalt Paving Co., 2550 Brest Road, Taylor, MI 48180.

If you have questions or require additional information, please contact our office.

Sincerely,

Signed by:
Ross T. Wilberding
205823CECB0242B...

Ross T. Wilberding
Project Manager

PO48804
202-451-974.200 \$9,027.36
203-451-974.200 \$9,027.37
203-451-977.804 \$14,253.74
585-571-977.000 \$31,358.22
594-785-977.200 \$31,358.22
ok - J.K.

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Scott Lockwood, AEW, Inc.
Paul Antolin, Grosse Pointe Woods
David Gardner, Al's Asphalt Paving Co.

SS
FJ



Anderson, Eckstein & Westrick, Inc.

Payment Invoice

0160-0480

Description LFP Boat Launch Parking Lot

Payment Number 3

Pay Period 05/26/2025 to 06/30/2025

Prime Contractor Al's Asphalt Paving Co.
25500 Brest Rd.
Taylor, MI 48180

Payment Status Approved

Awarded Project Amount \$465,966.80

Authorized Amount \$546,841.80

Remarks % Completed: 89.9%

Line Number	Item	Unit	Current Paid Quantity	Unit Price	Amount
Section: 1 Description					
0024	5017001	Ft	12,461.000	\$1.950	\$24,298.95
_: Pavt Joint and Crack Repr. Det 7, Special					
0025	5017031	Ton	318.500	\$190.000	\$60,515.00
_: Hand Patching, Modified					
0036	8160055	Syd	377.760	\$8.500	\$3,210.96
Sodding					
0070	5017051	LSUM	1.000	\$7,000.000	\$7,000.00
_: Cook Road MOT Adjustment					


Section Total: \$95,024.91

Project Total: \$95,024.91

Summary

Current Approved Work:	\$95,024.91	Approved Work To Date:	\$491,486.83
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$0.00	Retainage To Date:	\$10,000.00
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$95,024.91	Payments To Date:	\$481,486.83
Previous Payment:	\$232,903.23	Previous Payments To Date:	\$386,461.92

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.

Signed by:

205023FEC302428

07/09/2025


Ross T. Wilberding



ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com



July 1, 2025

Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

Reference: Payment Invoice 03
Ghesquiere Park Walking Path
City of Grosse Pointe Woods
AEW Project No. 0160-0482

Dear Mr. Schmidt:

Enclosed please find Payment Invoice No. 03 for the above-referenced project. For work performed through Fiscal Year End June 30, 2025, we recommend issuing payment for the **Current Payment Amount (see Page 2)** in the amount of **\$29,112.60** to Warren Contractors & Development Inc., 14979 Technology Drive, Shelby Township, MI 48315.

If you have questions or require additional information, please contact our office.

Sincerely,

Signed by:
Ross T. Wilberding
205B23CECB0242B...

Ross T. Wilberding
Project Manager

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Nick Cerullo, Warren Contractors & Development Inc.
Scott Lockwood, AEW, Inc.
Paul Antolin, Grosse Pointe Woods

PO 48806
401-902-977-104
OK - J.K.
SS
F.J.



Anderson, Eckstein & Westrick, Inc.

Payment Invoice

0160-0482

Description Ghesquiere Park Walking Path
Payment Number 3
Pay Period 05/26/2025 to 06/30/2025
Prime Contractor Warren Contractors & Development, Inc
 14979 Technology Dr.
 Shelby Township, MI 48315
Payment Status Approved
Awarded Project Amount \$297,940.00
Authorized Amount \$313,380.16
Remarks % Completed: 93.2%

Line Number	Item	Unit	Current Paid Quantity	Unit Price	Amount
Section: 1 Description					
0015	8030010	Ft	13.000	\$115.000	\$1,495.00
	Detectable Warning Surface				
0016	8037010	Sft	163.360	\$35.000	\$5,717.60
	_: Curb Ramp, Conc, 8 Inch				
0017	8167051	LSUM	1.000	\$22,000.000	\$22,000.00
	_: Site Restoration and Cleanup				
0040	2047051	LSUM	0.010	-\$10,000.000	-\$100.00
	_: Aggregate Base Credit				


Section Total: \$29,112.60

Project Total: \$29,112.60

Summary

Current Approved Work:	\$29,112.60	Approved Work To Date:	\$291,979.51
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$0.00	Retainage To Date:	\$15,669.01
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$29,112.60	Payments To Date:	\$276,310.50
Previous Payment:	\$161,467.95	Previous Payments To Date:	\$247,197.90

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.



Signed by

Ross T. Wilberding

07/01/2025

Ross T. Wilberding