



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
 51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
 www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

CITY OF GROSSE POINTE WOODS
 CLERK'S DEPARTMENT

CITY OF GROSSE POINTE WOODS
 ACCOUNTS PAYABLE
 20025 MACK AVENUE
 GROSSE POINTE WOODS, MI 48236-2397

April 22, 2025
 Project No: 0160-0449-0
 Invoice No: 157486

Project 0160-0449-0 SEWER SYSTEM EVALUATION
 PURCHASE ORDER #22-46947 - \$107,000.00
 FOR: JULY & AUGUST RAIN EVENT EVALUATION
Professional Services from March 10, 2025 to April 06, 2025

Phase 02 EVALUATION

Professional Personnel

	Hours	Rate	Amount
RESEARCH/REVIEW			
LICENSED ENG/SUR/ARC	1.00	120.00	120.00
GRADUATE ENG/SURV/ARCH	3.00	97.30	291.90
GENERAL			
LICENSED ENG/SUR/ARC	2.50	120.00	300.00
Totals	6.50		711.90
Total Labor			711.90
Total this Phase			\$711.90

Billing Limits	Current	Prior	To-Date
Total Billings	711.90	39,456.38	40,168.28
Limit			107,000.00
Remaining			66,831.72
Total this Invoice			\$711.90

PO 46947
 # 592-537-818.000
 OK - J.K.
 SS
 H



ANDERSON, ECKSTEIN & WESTRICK, INC.
 CIVIL ENGINEERS SURVEYORS ARCHITECTS
 51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
 www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

CITY OF GROSSE POINTE WOODS
 ACCOUNTS PAYABLE
 20025 MACK AVENUE
 GROSSE POINTE WOODS, MI 48236-2397

April 22, 2025
 Project No: 0160-0455-0
 Invoice No: 157487

Project 0160-0455-0 VERNIER & MACK AVE INTERSECTION IMPROVE.
 PURCHASE ORDER #24-48747 - \$375,000.00
 FOR: CONSTRUCTION ENGINEERING & CONTRACT ADMIN.
Professional Services from March 10, 2025 to April 06, 2025

Phase 03 CONSTRUCTION

Professional Personnel

	Hours	Rate	Amount
RESEARCH/REVIEW			
PRINCIPAL ENGINEER	1.00	137.20	137.20
PRINTS			
ENGINEERING AIDE II	.90	72.20	64.98
CONTRACT ADMINISTRATION			
LICENSED ENG/SUR/ARC	8.00	120.00	960.00
GRADUATE ENG/SUR/ARC	27.80	97.30	2,704.94
ENGINEERING AIDE III	3.90	81.60	318.24
ENGINEERING AIDE I	1.00	65.20	65.20
CONSTRUCTION OBSERVATION			
TEAM LEADER	1.00	97.30	97.30
ENGINEERING AIDE III	3.50	81.60	285.60
Totals	47.10		4,633.46
Total Labor			4,633.46

Billing Limits	Current	Prior	To-Date
Total Billings	4,633.46	11,742.40	16,375.86
Limit			375,000.00
Remaining			358,624.14

Total this Phase \$4,633.46

Total this Invoice \$4,633.46

PO 48747
 # 202-451-974.803
 ok - J.K.
 SS
 FS



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

CITY OF GROSSE POINTE WOODS
CLERK'S DEPARTMENT

INVOICE

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

April 22, 2025

Project No: 0160-0477-0

Invoice No: 157490

Project 0160-0477-0 2024 MISCELLANEOUS CONCRETE PROGRAM
PURCHASE ORDER # 24-48437 - \$83,333.00
FOR: CONTRACT ADMIN.

Professional Services from March 10, 2025 to April 06, 2025

Professional Personnel

	Hours	Rate	Amount
CONTRACT ADMINISTRATION			
ENGINEERING AIDE I	.40	65.20	26.08
GIS UPDATES			
GRADUATE ENG/SURV/ARCH	6.50	97.30	632.45
Totals	6.90		658.53
Total Labor			658.53

Billing Limits	Current	Prior	To-Date
Total Billings	658.53	64,510.55	65,169.08
Limit			83,333.00
Remaining			18,163.92

Total this Invoice \$658.53

P048437
202-451-974.201 \$246.95
203-451-974.201 \$164.63
592-537-975.401 \$246.95
OK - J.K.
SS
FS



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

April 22, 2025

Project No: 0160-0480-0

Invoice No: 157491

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

Project 0160-0480-0 LFP BOAT LAUNCH PARKING LOT
P.O. #25-48803 - \$106,499.00
FOR: CONTRACT ADMIN.

Professional Services from March 10, 2025 to April 06, 2025

Professional Personnel

	Hours	Rate	Amount
CONSTRUCTION STAKEOUT			
SENIOR PROJECT SURVEYOR	1.00	131.40	131.40
TEAM LEADER	2.00	97.30	194.60
PRINTS			
ENGINEERING AIDE III	.60	81.60	48.96
ENGINEERING AIDE II	.50	72.20	36.10
CONTRACT ADMINISTRATION			
LICENSED ENG/SUR/ARC	15.50	120.00	1,860.00
GRADUATE ENG/SUR/ARC	5.30	97.30	515.69
ENGINEERING AIDE III	4.00	81.60	326.40
ENGINEERING AIDE I	.40	65.20	26.08
SENIOR PROJECT ENGINEER	.20	131.40	26.28
MEETINGS			
GRADUATE ENG/SUR/ARC	2.00	97.30	194.60
TEAM LEADER	1.00	97.30	97.30
CONSTRUCTION OBSERVATION			
TEAM LEADER	1.00	97.30	97.30
Totals	33.50		3,554.71
Total Labor			3,554.71

Unit Billing

2 PERSON CREW-CONSTRUCTION STAKEOUT	8.5 HOURS @ 164.30	1,396.55	
Total Units		1,396.55	1,396.55

Billing Limits

	Current	Prior	To-Date
Total Billings	4,951.26	3,536.72	8,487.98
Limit			106,499.00
Remaining			98,011.02

PO 48803
202-451-974.201 \$235.18
203-451-974.201 \$705.55
203-451-977.803 \$742.69
585-571-978.300 \$2,418.20
594-785-974.201 \$849.64

OK - JH
SS
FJ

Total this Invoice \$4,951.26



ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS SURVEYORS ARCHITECTS

51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315

www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

April 22, 2025

Project No: 0160-0482-0

Invoice No: 157492

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

Project 0160-0482-0 GHESQUIERE PARK WALKING PATH

P.O. #25-48805 - \$60,000.00

FOR: CONTRACT ADMIN.

Professional Services from March 10, 2025 to April 06, 2025

Professional Personnel

	Hours	Rate	Amount
CONSTRUCTION STAKEOUT			
TEAM LEADER	4.00	97.30	389.20
PRINTS			
ENGINEERING AIDE II	.70	72.20	50.54
CONTRACT ADMINISTRATION			
LICENSED ENG/SUR/ARC	1.50	120.00	180.00
GRADUATE ENG/SUR/ARC	2.20	97.30	214.06
ENGINEERING AIDE III	2.50	81.60	204.00
ENGINEERING AIDE I	.40	65.20	26.08
MEETINGS			
GRADUATE ENG/SUR/ARC	1.50	97.30	145.95
TEAM LEADER	1.00	97.30	97.30
CONSTRUCTION OBSERVATION			
TEAM LEADER	1.50	97.30	145.95
Totals	15.30		1,453.08
Total Labor			1,453.08

Billing Limits	Current	Prior	To-Date
Total Billings	1,453.08	3,554.19	5,007.27
Limit			60,000.00
Remaining			54,992.73
Total this Invoice			\$1,453.08

P0 48805
401-902-977.104

OK - J.K.
SS
TS



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

April 22, 2025

Project No: 0160-0484-0

Invoice No: 157493

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

Project 0160-0484-0 2024-2025 GENERAL ENGINEERING
P.O. ORDER #24-48400 - \$20,000.00

Professional Services from March 10, 2025 to April 06, 2025

Professional Personnel

	Hours	Rate	Amount
RESEARCH/REVIEW			
PRINCIPAL ENGINEER			
LOCKWOOD, SCOTT	.50	137.20	68.60
LOCKWOOD, SCOTT	1.00	137.20	137.20
Meeting with Schools and City to discuss road projects Vernier/Mack and Cook			
GRADUATE ENG/SURV/ARCH			
WILSON, HOLLY	2.00	97.30	194.60
Cumulative Sewer Recommendation Spreadsheet			
GENERAL			
LICENSED ENG/SUR/ARC			
WILBERDING, ROSS	1.00	120.00	120.00
Corr. re: eaton proposals for motor starter and relay replacements and coordinating rec letter from PBA			
WILBERDING, ROSS	.50	120.00	60.00
Creating 3/5 monthly eng agenda and adding items per F. Schulte			
WILBERDING, ROSS	.50	120.00	60.00
Discussing CCCP with F. Schulte, corr. re: and setting up meeting with schools for project coordination			
WILBERDING, ROSS	1.50	120.00	180.00
Meeting with GP Schools contacts re: project coordination and SRTS application for Montieth. Corr. re: tennis courts at Ghesquiere Park and implications of resurfacing existing conc.			
WILBERDING, ROSS	.50	120.00	60.00
Monthly Eng. Meeting minutes			
WILBERDING, ROSS	1.50	120.00	180.00
Monthly engineering meeting and minutes			
WILBERDING, ROSS	2.00	120.00	240.00
Monthly engineering meeting, prep and follow-up.			
WILBERDING, ROSS	1.00	120.00	120.00
Monthly meeting agenda, corr. re: montieth			
Totals	12.00		1,420.40
Total Labor			1,420.40
Billing Limits	Current	Prior	To-Date
Total Billings	1,420.40	11,719.93	13,140.33
Limit			20,000.00
Remaining			6,859.67

Please include the project number and invoice number on your check.

Project	0160-0484-0	2024-2025 GENERAL ENGINEERING	Invoice	157493
---------	-------------	-------------------------------	---------	--------

Total this Invoice

\$1,420.40

PO 48400
 # 101-441-818.000 \$ 710.20
 # 101-265-818.000 \$ 355.10
 # 592-537-818.000 \$ 355.10

ok-g.v.-
 SS
 HF



ANDERSON, ECKSTEIN & WESTRICK, INC. MAY 14 2025
CIVIL ENGINEERS SURVEYORS ARCHITECTS INVOICE
51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48319
www.aewinc.com p(586)726-1234

RECEIVED

INVOICE

April 22, 2025

Project No: 0160-0485-0

Invoice No: 157494

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

Project 0160-0485-0 2024-2025 GIS MAINTENANCE

P.O. ORDER #24-48399 - \$21,000.00

Professional Services from March 10, 2025 to April 06, 2025

Professional Personnel

	Hours	Rate	Amount	
GIS UPDATES				
GRADUATE ENG/SURV/ARCH	3.50	97.30	340.55	
GRADUATE ENG/SURV/ARCH	3.50	97.30	340.55	
Totals	7.00		681.10	
Total Labor				681.10

Billing Limits	Current	Prior	To-Date	
Total Billings	681.10	19,903.31	20,584.41	
Limit			21,000.00	
Remaining			415.59	
		Total this Invoice		\$681.10

PO 48399
592-537-977.000
OK - J.L.
ES
P1



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

April 22, 2025

Project No: 0160-0486-0

Invoice No: 157495

Project 0160-0486-0 2025-2026 RATE STUDY
P.O. ORDER #24-48401 - \$5,000.00

Professional Services from March 10, 2025 to April 06, 2025

Fee

Total Fee	5,000.00		
Percent Complete	100.00	Total Earned	5,000.00
		Previous Fee Billing	0.00
		Current Fee Billing	5,000.00
		Total Fee	5,000.00
		Total this Invoice	\$5,000.00

PO 48401
592-537-818.000
ok - g.k.
SS
H



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

April 22, 2025

Project No: 0160-0491-0

Invoice No: 157496

Project 0160-0491-0 ENG. PLAN REVIEW - MONTIETH ELEMENTARY
Professional Services from March 10, 2025 to April 06, 2025

Fee

Total Fee	9,081.00		
Percent Complete	100.00	Total Earned	9,081.00
		Previous Fee Billing	4,540.50
		Current Fee Billing	4,540.50
		Total Fee	4,540.50
		Total this Invoice	\$4,540.50

Outstanding Invoices

Number	Date	Balance
156836	3/20/2025	4,540.50
Total		4,540.50

PO 48929
101-000-283.000
OK - J.L.
SS
H



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
51301 SCHOENHERR RD. SHELBY TOWNSHIP, MI 48315
www.aewinc.com p(586)726-1234

RECEIVED

MAY 14 2025

INVOICE

CITY OF GROSSE POINTE WOODS
ACCOUNTS PAYABLE
20025 MACK AVENUE
GROSSE POINTE WOODS, MI 48236-2397

April 24, 2025

Project No: 0160-0479-0

Invoice No: 157549

Project 0160-0479-0 GHESQUIERE & LAKEFRONT PARK BLDG RENO

Professional Services from March 10, 2025 to April 06, 2025

Phase 03 LAKEFRONT CA

Fee

Total Fee 13,333.00

Percent Complete

40.00

Total Earned

5,333.20

Previous Fee Billing

3,333.25

Current Fee Billing

1,999.95

Total Fee

1,999.95

Total this Phase

\$1,999.95

Total this Invoice

\$1,999.95

Outstanding Invoices

Number

Date

Balance

157179

4/1/2025

3,736.25

Total

3,736.25

PO 48614
401-902-977-104
OK- J.K.
SS
HS



ANDERSON, ECKSTEIN & WESTRICK, RECEIVED

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com

MAY 14 2025

CITY OF GROSSE POINTE WOODS
CLERK'S DEPARTMENT

May 6, 2025

Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

Reference: Payment Invoice 01
Lake Front Park Boat Launch Parking Lot & Wedgewood Resurfacing
City of Grosse Pointe Woods
AEW Project No. 0160-0480

Dear Mr. Schmidt:

Enclosed please find Construction Payment Invoice No. 01 for the above-referenced project. For work performed through April 27, 2025, we recommend issuing payment for the **Current Payment (see Page 2)** in the amount of **\$153,558.69** to Al's Asphalt Paving Co., 2550 Brest Road, Taylor, MI 48180.

If you have questions or require additional information, please contact our office.

Sincerely,

Signed by:
Ross T. Wilberding
205823CEC802428

Ross T. Wilberding
Project Manager

PO 48804
#202-451-974.200 \$14,588.07
#203-451-974.200 \$14,588.08
#203-451-977.804 \$23,033.80
#583-571-977.000 \$50,674.37
#594-785-977.200 \$50,674.37
OK - J.Y. SS #1

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Scott Lockwood, AEW, Inc.
Paul Antolin, Grosse Pointe Woods
David Gardner, Al's Asphalt Paving Co.



Anderson, Eckstein & Westrick, Inc.

Payment Invoice

0160-0480

Description LFP Boat Launch Parking Lot

Payment Number 1

Pay Period 03/05/2025 to 04/27/2025

Prime Contractor Al's Asphalt Paving Co.
25500 Brest Rd.
Taylor, MI 48180

Payment Status Pending

Awarded Project Amount \$465,966.80

Authorized Amount \$546,841.80

Line Number	Item	Unit	Current Paid Quantity	Unit Price	Amount
Section: 1 Description					
0001	1027051	LSUM	1.000	\$25,000.000	\$25,000.00
	_: Mobilization, Max \$50,000.00				
0002	1027060	Dlr	654.050	\$1.000	\$654.05
	_: Reimbursed Permit Fees				
0005	2047050	Ea	46.000	\$20.000	\$920.00
	_: Parking Blocks, Rem				
0007	2050016	Cyd	1,404.120	\$16.000	\$22,465.92
	Excavation, Earth				
0008	2080020	Ea	4.000	\$95.000	\$380.00
	Erosion Control, Inlet Protection, Fabric Drop				
0009	2080036	Ft	254.000	\$5.000	\$1,270.00
	Erosion Control, Silt Fence				
0010	3020020	Syd	285.100	\$18.000	\$5,131.80
	Aggregate Base, 8 inch				
0011	3020030	Syd	3,722.240	\$15.000	\$55,833.60
Project Total:					\$170,620.77

Line Number	Item	Unit	Current Paid Quantity	Unit Price	Amount
Aggregate Base, 12 inch					
0013	3080005	Syd	3,722.240	\$2.000	\$7,444.48
Geotextile, Separator					
0014	3087011	Syd	3,722.240	\$5.850	\$21,775.10
_: Geogrid					
0015	4030005	Ea	2.000	\$1,500.000	\$3,000.00
Dr Structure Cover, Adj, Case 1					
0017	4040083	Ft	159.500	\$31.000	\$4,944.50
Underdrain, Subgrade, Open-Graded, 6 inch					
0019	5010005	Syd	4,237.830	\$4.000	\$16,951.32
HMA Surface, Rem					
0039	8507051	LSUM	1.000	\$950.000	\$950.00
_: Audio Visual Record of Construction Area					
0040	8507051	LSUM	0.500	\$800.000	\$400.00
_: Rubbish Pickup					
0041	8507051	LSUM	0.500	\$7,000.000	\$3,500.00
_: Traffic Control and Maintenance					
					Section Total: \$170,620.77
					Project Total: \$170,620.77

Summary

Current Approved Work:	\$170,620.77	Approved Work To Date:	\$170,620.77
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$17,062.08	Retainage To Date:	\$17,062.08
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$153,558.69	Payments To Date:	\$153,558.69
Previous Payment:	\$0.00	Previous Payments To Date:	\$0.00


I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.

Signed by:
Ross T. Wilberding
205B23CEC90247D

05/06/2025

Ross T. Wilberding, PE

Date



Anderson, Eckstein & Westrick, Inc.
Detailed Payment

0160-0480

Description LFP Boat Launch Parking Lot

Payment Number 1

Pay Period 03/05/2025 to 04/27/2025

Prime Contractor Al's Asphalt Paving Co.
25500 Brest Rd.
Taylor, MI 48180

Payment Status Pending

Awarded Project Amount \$465,966.80

Authorized Amount \$546,841.80

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
-------------	---------	------	------------	---------------------	-----------------------	------------------------	-----------------------------	-------------------------------	------------------------	---------------------------

Section: 1 - Description

0001	1027051	LSUM	\$25,000.000	1.000	1.000	0.000	1.000	1.000	\$25,000.00	\$25,000.00
Mobilization, Max \$50,000.00										
0002	1027060	Dlr	\$1.000	1,500.000	654.050	0.000	654.050	654.050	\$654.05	\$654.05
Reimbursed Permit Fees										
0003	2040020	Ft	\$18.000	56.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Curb and Gutter, Rem										

Detailed Payment:

0160-0480

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0004	2047011	Syd	\$33.000	12.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
_ : Driveway, Rem										
0005	2047050	Ea	\$20.000	41.000	46.000	0.000	46.000	46.000	\$920.00	\$920.00
_ : Parking Blocks, Rem										
0006	2050010	Cyd	\$80.000	20.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Embankment, CIP										
0007	2050016	Cyd	\$16.000	1,277.000	1,404.120	0.000	1,404.120	1,404.120	\$22,465.92	\$22,465.92
Excavation, Earth										
0008	2080020	Ea	\$95.000	8.000	4.000	0.000	4.000	4.000	\$380.00	\$380.00
Erosion Control, Inlet Protection, Fabric Drop										
0009	2080036	Ft	\$5.000	168.000	254.000	0.000	254.000	254.000	\$1,270.00	\$1,270.00
Erosion Control, Silt Fence										
0010	3020020	Syd	\$18.000	24.000	285.100	0.000	285.100	285.100	\$5,131.80	\$5,131.80
Aggregate Base, 8 inch										
0011	3020030	Syd	\$15.000	4,480.000	3,722.240	0.000	3,722.240	3,722.240	\$55,833.60	\$55,833.60
Aggregate Base, 12 inch										
0012	3060020	Ton	\$10.000	20.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Maintenance Gravel										
0013	3080005	Syd	\$2.000	4,480.000	3,722.240	0.000	3,722.240	3,722.240	\$7,444.48	\$7,444.48
Geotextile, Separator										
0014	3087011	Syd	\$5.850	4,480.000	3,722.240	0.000	3,722.240	3,722.240	\$21,775.10	\$21,775.10
_ : Geogrid										

Detailed Payment:

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0015	4030005	Ea	\$1,500.000	3.000	2.000	0.000	2.000	2.000	\$3,000.00	\$3,000.00
Dr Structure Cover, Adj, Case 1										
0016	4037050	Ea	\$825.000	2.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Catch Basin Cover, Restricted, GPW										
0017	4040083	Ft	\$31.000	142.000	159.500	0.000	159.500	159.500	\$4,944.50	\$4,944.50
Underdrain, Subgrade, Open-Graded, 6 inch										
0018	5010001	LSUM	\$4,000.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Pavt, Cleaning										
0019	5010005	Syd	\$4.000	4,212.000	4,237.830	0.000	4,237.830	4,237.830	\$16,951.32	\$16,951.32
HMA Surface, Rem										
0020	5010020	Ft	\$15.000	100.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Pavt Joint and Crack Repr, Det 7										
0021	5010025	Ton	\$250.000	10.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Hand Patching										
0022	5012025	Ton	\$117.000	481.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
HMA, 4EML										
0023	5012037	Ton	\$119.000	613.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
HMA, 5EML										
0024	5017001	Ft	\$1.950	7,314.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Pavt Joint and Crack Repr. Det 7, Special										
0025	5017031	Ton	\$190.000	403.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Hand Patching, Modified										

Itemized Payment:

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0026	6020054	Syd	\$110.000	22.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Conc Pavt, Misc, Nonrein, 8 inch										
0027	6030030	Ea	\$11.000	350.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Lane Tie, Epoxy Anchored										
0028	6030044	Syd	\$103.000	210.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Pavt Repr, Nonrein, Conc, 8 inch										
0029	6030080	Syd	\$17.000	210.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Pavt Repr, Rem										
0030	8010005	Syd	\$90.000	12.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Driveway, Nonrein, Conc, 6 inch										
0031	8027001	Ft	\$45.000	56.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Curb and Gutter, Conc, Det Fl, Modified										
0032	8030044	Sft	\$30.000	6.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Sidewalk, Conc, 4 inch										
0033	8110295	Ft	\$0.950	1,130.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Pavt Mrkg, Waterborne, for Rest Areas, Parks, and Lots, 4 inch, Yellow										
0034	8117001	Ft	\$6.000	84.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Pavt Mrkg, Waterborne, 12 inch, Crosswalk										
0035	8117050	Ea	\$88.000	28.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Parking Block, White										
0036	8160055	Syd	\$8.500	366.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Sodding										

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0037	8160061	Syd	\$7,000	366.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Topsoil Surface, Furn, 3 inch										
0038	8160090	Unit	\$90,000	16.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Water, Sodding/Seeding										
0039	8507051	LSUM	\$950,000	1.000	1.000	0.000	1.000	1.000	\$950.00	\$950.00
Audio Visual Record of Construction Area										
0040	8507051	LSUM	\$800,000	1.000	0.500	0.000	0.500	0.500	\$400.00	\$400.00
Rubbish Pickup										
0041	8507051	LSUM	\$7,000,000	1.000	0.500	0.000	0.500	0.500	\$3,500.00	\$3,500.00
Traffic Control and Maintenance										
0060	5017051	LSUM	\$73,875,000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Sailboat Lane										
0070	5017051	LSUM	\$7,000,000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Cook Road MOT Adjustment										
Section Totals:									\$170,620.77	\$170,620.77
Total Payments:									\$170,620.77	\$170,620.77

Time Charges


Time Limit	Original Deadline	Authorized Deadline	Charges This Period	Damages This Period	Days Completed To Date	Days Remaining To Date	Damages To Date
Final Completion	06/30/2025	06/30/2025	N/A	\$0.00	N/A	64.0 Days	\$0.00
Total Damages:							\$0.00

Summary


Current Approved Work:	\$170,620.77	Approved Work To Date:	\$170,620.77
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$17,062.08	Retainage To Date:	\$17,062.08
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$153,558.69	Payments To Date:	\$153,558.69
Previous Payment:	\$0.00	Previous Payments To Date:	\$0.00

Retained Payment:

160-0480



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS - SURVEYORS - ARCHITECTS
Shelby Township - Roseville - Livonia
586.726.1234 | www.aewinc.com



May 6, 2025

Steven Schmidt, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

Reference: Payment Invoice 01
Ghesquiere Park Walking Path
City of Grosse Pointe Woods
AEW Project No. 0160-0482

PO 48806
#401-902-977-104
OK - J.Y.
SS

Dear Mr. Schmidt:

Enclosed please find Payment Invoice No. 01 for the above-referenced project. For work performed through April 27, 2025, we recommend issuing payment for the **Current Payment (see Page 2)** in the amount of **\$85,729.95** to Warren Contractors & Development Inc., 14979 Technology Drive, Shelby Township, MI 48315.

If you have questions or require additional information, please contact our office.

Sincerely,

Signed by:

205B23CECB0242B...

Ross T. Wilberding
Project Manager

cc: Frank Schulte, City Administrator
Jim Kowalski, Director of Public Services
Jeanne Duffy, Grosse Pointe Woods
Susan Como, Assistant City Administrator
Nick Cerullo, Warren Contractors & Development Inc.
Scott Lockwood, AEW, Inc.
Paul Antolin, Grosse Pointe Woods



Anderson, Eckstein & Westrick, Inc.

Payment Invoice

0160-0482

Description: Ghesquiere Park Walking Path

Payment Number: 1

Pay Period: 04/01/2025 to 04/27/2025

Prime Contractor: Warren Contractors & Development, Inc.
14979 Technology Dr.
Shelby Township, MI 48315

Payment Status: Approved

Awarded Project Amount: \$297,940.00

Authorized Amount: \$313,380.16

Line Number	Item	Unit	Current Paid Quantity	Unit Price	Amount
Section: 1 Description					
0001	1100001	LSUM	1.000	\$40,000.000	\$40,000.00
Mobilization, Max: \$40,000					
0002	2020002	Ea	1.000	\$1,400.000	\$1,400.00
Tree, Rem, 19 inch to 36 inch					
0003	2020003	Ea	1.000	\$2,500.000	\$2,500.00
Tree, Rem, 37 inch or Larger					
0004	2020004	Ea	3.000	\$500.000	\$1,500.00
Tree, Rem, 6 inch to 18 inch					
0007	2050043	Cyd	57.600	\$115.000	\$6,624.00
Subgrade Undercutting, Type IV					
0008	2057002	Sta	9.500	\$2,650.000	\$25,175.00
_: Station Grading					
0009	2087050	Ea	1.000	\$115.000	\$115.00
_: Erosion Control, Inlet Filter					
0010	2087050	Ea	19.000	\$175.000	\$3,325.00
Project Total:					\$95,255.50

Line Number	Item	Unit	Current Paid Quantity	Unit Price	Amount
_: Erosion Control, Inlet Protection, SedCage					
0011	3020020	Syd	1,001.100	\$15.000	\$15,016.50
Aggregate Base, 8 inch					
0018	8507051	LSUM	1.000	\$1,500.000	\$1,500.00
_: Audio Visual Record of Construction Area					
0020	2047051	LSUM	1.000	\$1,400.000	\$1,400.00
_: Arborvitae Removal and Stump Grinding					
0040	2047051	LSUM	0.330	-\$10,000.000	-\$3,300.00
_: Aggregate Base Credit					
					Section Total: \$95,255.50
					Project Total: \$95,255.50


Summary

Current Approved Work:	\$95,255.50	Approved Work To Date:	\$95,255.50
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$9,525.55	Retainage To Date:	\$9,525.55
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$85,729.95	Payments To Date:	\$85,729.95
Previous Payment:	\$0.00	Previous Payments To Date:	\$0.00

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.

Signed by: Ross T. Wilberding 05/06/2025
 205823CECB5242B

Ross T. Wilberding, PE Date



Anderson, Eckstein & Westrick, Inc.
Detailed Payment
0160-0482

Description Ghesquiere Park Walking Path
Payment Number 1
Pay Period 04/01/2025 to 04/27/2025
Prime Contractor Warren Contractors & Development, Inc
14979 Technology Dr.
Shelby Township, MI 48315
Payment Status Approved
Awarded Project Amount \$297,940.00
Authorized Amount \$313,380.16

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
Section: 1 - Description										
0001	1100001	LSUM	\$40,000.000	1.000	1.000	0.000	1.000	1.000	\$40,000.00	\$40,000.00
Mobilization, Max: \$40,000										
0002	2020002	Ea	\$1,400.000	1.000	1.000	0.000	1.000	1.000	\$1,400.00	\$1,400.00
Tree, Rem, 19 inch to 36 inch										
0003	2020003	Ea	\$2,500.000	1.000	1.000	0.000	1.000	1.000	\$2,500.00	\$2,500.00
Tree, Rem, 37 inch or Larger										

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0004	2020004	Ea	\$500.000	3.000	3.000	0.000	3.000	3.000	\$1,500.00	\$1,500.00
Tree, Rem, 6 inch to 18 inch										
0005	2027050	Ea	\$140.000	15.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
_: Tree Root, Grind										
0006	2050010	Cyd	\$60.000	135.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Embankment, CIP										
0007	2050043	Cyd	\$115.000	245.000	57.600	0.000	57.600	57.600	\$6,624.00	\$6,624.00
Subgrade Undercutting, Type IV										
0008	2057002	Sta	\$2,650.000	28.000	9.500	0.000	9.500	9.500	\$25,175.00	\$25,175.00
_: Station Grading										
0009	2087050	Ea	\$115.000	2.000	1.000	0.000	1.000	1.000	\$115.00	\$115.00
_: Erosion Control, Inlet Filter										
0010	2087050	Ea	\$175.000	19.000	19.000	0.000	19.000	19.000	\$3,325.00	\$3,325.00
_: Erosion Control, Inlet Protection, SedCage										
0011	3020020	Syd	\$15.000	3,111.110	1,001.100	0.000	1,001.100	1,001.100	\$15,016.50	\$15,016.50
Aggregate Base, 8 inch										
0012	3060020	Ton	\$45.000	75.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Maintenance Gravel										
0013	5010034	Ton	\$177.000	0.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
HMA, 36A										
0014	5012025	Ton	\$177.000	471.630	0.000	0.000	0.000	0.000	\$0.00	\$0.00
HMA, 4EML										

Detailed Payment:

160-0482

05/06/2025

Page 2 of 5

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0015	8030010	Ft	\$115.000	12.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
Detectable Warning Surface										
0016	8037010	Sft	\$35.000	130.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
_ : Curb Ramp, Conc, 8 Inch										
0017	8167051	LSUM	\$22,000.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
_ : Site Restoration and Cleanup										
0018	8507051	LSUM	\$1,500.000	1.000	1.000	0.000	1.000	1.000	\$1,500.00	\$1,500.00
_ : Audio Visual Record of Construction Area										
0020	2047051	LSUM	\$1,400.000	1.000	1.000	0.000	1.000	1.000	\$1,400.00	\$1,400.00
_ : Arborvitae Removal and Stump Grinding										
0030	2047051	LSUM	-\$2,500.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
_ : HMA Credit										
0040	2047051	LSUM	-\$10,000.000	1.000	0.330	0.000	0.330	0.330	-\$3,300.00	-\$3,300.00
_ : Aggregate Base Credit										
Section Totals:									\$95,255.50	\$95,255.50
Total Payments:									\$95,255.50	\$95,255.50

Time Charges

Time Limit	Original Deadline	Authorized Deadline	Charges This Period	Damages This Period	Days Completed To Date	Days Remaining To Date	Damages To Date
Final Completion	06/30/2025	06/30/2025	N/A	\$0.00	N/A	64.0 Days	\$0.00
Total Damages:							\$0.00

Summary

Current Approved Work:	\$95,255.50	Approved Work To Date:	\$95,255.50
Current Stockpile Advancement:	\$0.00	Stockpile Advancement To Date:	\$0.00
Current Stockpile Recovery:	\$0.00	Stockpile Recovery To Date:	\$0.00
Current Retainage:	\$9,525.55	Retainage To Date:	\$9,525.55
Current Retainage Released:	\$0.00	Retainage Released To Date:	\$0.00
Current Liquidated Damages:	\$0.00	Liquidated Damages To Date:	\$0.00
Current Adjustment:	\$0.00	Adjustments To Date:	\$0.00
Current Payment:	\$85,729.95	Payments To Date:	\$85,729.95
Previous Payment:	\$0.00	Previous Payments To Date:	\$0.00

certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.

Signed by:  209831GEC032420	05/06/2025
Ross T. Wilberding, PE	Date