



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS SURVEYORS ARCHITECTS
51301 Schoenherr Road 586.726.1234
Shelby Township, MI 48315 www.aewinc.com

August 2, 2021

Shawn Murphy, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

RECEIVED
DEC 13 2021
CITY OF GROSSE POINTE WOODS
CLERK'S DEPARTMENT

Reference: 2020 Sewer Open Cut Repair Program
City of Grosse Pointe Woods
AEW Project No.0160-0430

Dear Mrs. Murphy:

Enclosed please find Construction Pay Estimate No. 1 for the above referenced project. For work performed through July 25, 2021 we recommend issuing payment for the **Net Earnings this Period (see Page 3)** in the amount of **\$265,907.35** to Fontana Construction, Inc., 6340 Sims Drive, Sterling Heights, MI 48313

If you have questions or require additional information, please contact our office.

Sincerely,

Frank D. Varicalli
Project Manager

cc: Bruce Smith, City Administrator
Frank Schulte, Director of Public Services
Jeanne Duffy
Susan Como
Fontana Construction, Inc.

PO 20-46160
592-537-976-002
OK - J.K.

SM 12/18/2021



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

8/2/2021 2:42 PM

FieldManager 5.3c

Contract: .0160-0430, 2020 Sewer Open Cut Repair Program

Estimate No.	Estimate Date	Entered By	Estimate Type	Managing Office
1	7/25/2021	Michelle Ankawi	Semi-Monthly	Anderson, Eckstein and Westrick, Inc.
All Contract Work Completed		Construction Started Date	Prime Contractor	
		3/16/2021	Fontana Construction, Inc. 6340 Sims Drive Sterling Heights MI 48313	
Comments				
Current Contract Amount: \$431,330.00				
% Completed: 67%				

Item Usage Summary

Project: 0160-0430, 2020 Sewer Open Cut Repair Program

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
_ Tree, Rem	Ea	2027050	0015	0015	00	000	1.000	500.00	\$500.00
Dr Structure, Rem	Ea	2030011	0020	0020	00	000	13.000	300.00	\$3,900.00
Sewer, Rem, Less than 24 inch	Ft	2030015	0025	0025	00	000	512.000	15.00	\$7,680.00
Sidewalk, Rem	Syd	2040055	0035	0035	00	000	104.810	5.00	\$524.05
_ Driveway, Conc, Rem	Syd	2047011	0040	0040	00	000	129.780	9.00	\$1,168.02
Maintenance Gravel, LM	Cyd	3060021	0050	0050	00	000	12.500	15.00	\$187.50
_ Sewer, PVC Truss, 10 inch, Tr Det B	Ft	4027001	0070	0070	00	000	403.000	200.00	\$80,600.00
_ Sewer, PVC Truss, 12 inch, Tr Det B	Ft	4027001	0075	0075	00	000	100.000	210.00	\$21,000.00
_ Dr Structure, Tap, 4 inch - 12 inch	Ea	4027050	0080	0080	00	000	36.000	500.00	\$18,000.00
_ Sewer Bulkhead, 6 inch - 12 inch	Ea	4027050	0095	0095	00	000	2.000	200.00	\$400.00
Dr Structure Cover, Adj, Case 1, Modifie	Ea	4030004	0100	0100	00	000	27.000	200.00	\$5,400.00
Dr Structure Cover, Adj, Case 2	Ea	4030006	0105	0105	00	000	13.000	500.00	\$6,500.00
_ Dr Structure Cover, Catch Basin	Ea	4037050	0115	0115	00	000	12.000	551.00	\$6,612.00
_ Dr Structure Cover, Manhole	Ea	4037050	0120	0120	00	000	13.000	510.00	\$6,630.00
_ Dr Structure Trap, 10 inch	Ea	4037050	0130	0130	00	000	17.000	330.00	\$5,610.00
_ Dr Structure Trap, 12 inch	Ea	4037050	0135	0135	00	000	4.000	361.00	\$1,444.00
_ Dr Structure, 24 inch dia w/ Sump	Ea	4037050	0140	0140	00	000	2.000	1,840.00	\$3,680.00
_ Dr Structure, 36 inch dia w/ Sump	Ea	4037050	0145	0145	00	000	10.000	2,600.00	\$26,000.00
Underdrain, Subgrade, 4 inch	Ft	4040071	0155	0155	00	000	144.000	10.00	\$1,440.00
_ Cold Patch	Ton	5017031	0165	0165	00	000	16.420	200.00	\$3,284.00
_ Joint, Expansion, E2	Ft	6027001	0170	0170	00	000	42.200	25.00	\$1,055.00

Contract ID: .0160-0430

Estimate: 1

Page 1 of 3



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

8/2/2021 2:42 PM

FieldManager 5.3c

Item Usage Summary

Project: 0160-0430, 2020 Sewer Open Cut Repair Program

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
_ Joint, Expansion, ERG, Modified	Ft	6027001	0175	0175	00	000	25.900	25.00	\$647.50
Lane Tie, Epoxy Anchored	Ea	6030030	0185	0185	00	000	387.000	5.00	\$1,935.00
Pavt Repr, Nonreinf Conc, 8 inch	Syd	6030044	0190	0190	00	000	772.480	75.00	\$57,936.00
Pavt Repr, Rem	Syd	6030080	0195	0195	00	000	772.480	10.00	\$7,724.80
_ Full Depth Sawcutting	Ft	6037001	0200	0200	00	000	988.000	2.00	\$1,976.00
Driveway, Nonreinf Conc, 6 inch	Syd	8010005	0210	0210	00	000	21.900	60.00	\$1,314.00
Driveway, Nonreinf Conc, 8 inch	Syd	8010007	0215	0215	00	000	82.490	70.00	\$5,774.30
Detectable Warning Surface	Ft	8030010	0225	0225	00	000	25.000	40.00	\$1,000.00
Sidewalk Ramp, Conc, 4 inch	Sft	8030034	0230	0230	00	000	103.430	7.00	\$724.01
Sidewalk, Conc, 4 inch	Sft	8030044	0235	0235	00	000	298.620	6.00	\$1,791.72
Sidewalk, Conc, 6 inch	Sft	8030046	0240	0240	00	000	52.500	6.00	\$315.00
_ Sidewalk Ramp, Conc, 8 inch	Sft	8037010	0250	0250	00	000	304.660	9.00	\$2,741.94
_ Surface Restoration, Seeding	Syd	8167011	0260	0260	00	000	219.890	9.00	\$1,979.01

Subtotal for Category 0000: \$287,473.85

Subtotal for Project 0160-0430: \$287,473.85

Total Estimated Item Payment: \$287,473.85

Time Charges

Site	Site Description	Site Method	Days Charged	Liq. Damages
00	SITE NUMBERS SHOULD BE CODED 00	Completion Date	123	\$0
Total Liquidated Damages:				\$0

Pre-Voucher Summary

Project	Voucher No.	Item Payment	Stockpile Adjustment	Dollar Amount
0160-0430, 2020 Sewer Open Cut Repair Program	0001	\$287,473.85	\$0.00	\$287,473.85
Voucher Total:				\$287,473.85



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

8/2/2021 2:42 PM

FieldManager 5.3c

Summary

Current Voucher Total:	\$287,473.85	Earnings to date:	\$287,473.85
-Current Retainage:	\$21,566.50	- Retainage to date:	\$21,566.50
-Current Liquidated Damages:	\$0.00	- Liquidated Damages to date:	\$0.00
-Current Adjustments:	\$0.00	- Adjustments to date:	\$0.00
Total Estimated Payment:	\$265,907.35	Net Earnings to date:	\$265,907.35
		- Payments to date:	\$0.00
		Net Earnings this period:	\$265,907.35

Estimate Certification

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.


Frank D. Varicalli, AEW, Inc.

8.2.21
(Date)



Construction Pay Estimate Amount Balance Report

Estimate: 1

Anderson, Eckstein and Westrick, Inc.

8/2/2021 2:42 PM
FieldManager 5.3c

Contract: .0160-0430, 2020 Sewer Open Cut Repair Program
Project: 0160-0430, 2020 Sewer Open Cut Repair Program

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0005	Bonds, Insurance & Mobilization Expense- (3% Max)	1027051		1,000 LS		0.000			9,400.00000	
0010	- Mobilization	1027051		1,000 LS		0.000				
0015	- Tree, Rem	2027050		1,000 Ea	1,000	1,000	1,000	100%	11,000.00000	
0020	Dr Structure, Rem	2030011		8,000 Ea	13,000	13,000	13,000	163%	500.00000	\$500.00
0025	Sewer, Rem, Less than 24 inch	2030015		575,000 Ft	512,000	512,000	512,000	89%	300.00000	\$3,900.00
0030	Curb and Gutter, Rem	2040020		50,000 Ft		0.000			15.00000	\$7,680.00
0035	Sidewalk, Rem	2040055		280,000 Syd	104,810	104,810	104,810	37%	5.00000	
0040	- Driveway, Conc, Rem	2047011		200,000 Syd	129,780	129,780	129,780	65%	5.00000	\$524.05
0045	- Subgrade Undercutting, Modified	2057021		50,000 Cyd		0.000			9.00000	\$1,168.02
0050	Maintenance Gravel, LM	3060021		400,000 Cyd	12,500	12,500	12,500	3%	9.00000	
0055	Sewer, CIV, 24 inch, Tr Det B	4020993		10,000 Ft		0.000			15.00000	\$187.50
0060	- Sewer, Post-Construction, CCTV	4027001		730,000 Ft		0.000			500.00000	
0065	- Sewer, PVC Truss, 08 inch, Tr Det B	4027001		20,000 Ft		0.000			10.00000	
0070	- Sewer, PVC Truss, 10 inch, Tr Det B	4027001		400,000 Ft		0.000			200.00000	
0075	- Sewer, PVC Truss, 12 inch, Tr Det B	4027001		150,000 Ft	403,000	403,000	403,000	101%	200.00000	\$80,600.00
0080	- Dr Structure, Tap, 4 inch - 12 inch	4027050		50,000 Ea	100,000	100,000	100,000	67%	210.00000	\$21,000.00
0085	- External Structure Wrap, 12 inch	4027050		17,000 Ea	36,000	36,000	36,000	72%	500.00000	\$18,000.00
0090	- External Structure Wrap, 18 inch	4027050		25,000 Ea		0.000			200.00000	
0095	- Sewer Bulkhead, 6 inch - 12 inch	4027050		2,000 Ea		0.000			500.00000	
0100	Dr Structure Cover, Adj, Case 1, Modifle	4030004		11,000 Ea	2,000	2,000	2,000	100%	200.00000	\$400.00
0105	Dr Structure Cover, Adj, Case 2	4030006		30,000 Ea	27,000	27,000	27,000	245%	200.00000	\$5,400.00
0110	Dr Structure, Adj, Add Depth	4030280		90,000 Ft	13,000	13,000	13,000	43%	500.00000	\$6,500.00
0115	- Dr Structure Cover, Catch Basin	4037050		17,000 Ea	12,000	12,000	12,000	71%	1.00000	
0120	- Dr Structure Cover, Manhole	4037050		25,000 Ea	13,000	13,000	13,000	52%	551.00000	\$6,612.00
0125	- Dr Structure Trap, 08 inch	4037050		1,000 Ea		0.000			510.00000	\$6,630.00
0130	- Dr Structure Trap, 10 inch	4037050		4,000 Ea	17,000	17,000	17,000	425%	330.00000	\$5,610.00
0135	- Dr Structure Trap, 12 inch	4037050		5,000 Ea	4,000	4,000	4,000	80%	330.00000	\$1,444.00
0140	- Dr Structure, 24 inch dia w/ Sump	4037050		1,000 Ea	2,000	2,000	2,000	200%	361.00000	\$3,680.00

Contract: 0160-0430

Estimate: 1



Construction Pay Estimate Amount Balance Report

Estimate: 1

Anderson, Eckstein and Westrick, Inc.

8/2/2021 2:42 PM
FieldManager 5.3c

Project: 0160-0430, 2020 Sewer Open Cut Repair Program

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0145	- Dr Structure, 36 inch dia w/ Sump	4037050		10.000 Ea	10.000	10.000	10.000	100%	2,600.00000	\$26,000.00
0150	- Dr Structure, Manhole, 48 inch dia	4037050		1.000 Ea		0.000			2,953.00000	
0155	Underdrain, Subgrade, 4 inch	4040071		500.000 Ft	144.000	144.000	144.000	29%	10.00000	\$1,440.00
0160	HMA, 13A	5010033		50.000 Ton		0.000			270.00000	
0165	- Cold Patch	5017031		100.000 Ton	16.420	16.420	16.420	16%	200.00000	\$3,284.00
0170	- Joint, Expansion, E2	6027001		50.000 Ft	42.200	42.200	42.200	84%	25.00000	\$1,055.00
0175	- Joint, Expansion, ERG, Modified	6027001		50.000 Ft	25.900	25.900	25.900	52%	25.00000	\$647.50
0180	Cement	6030005		5.000 Ton		0.000			50.00000	
0185	Lane Tie, Epoxy Anchored	6030030		400.000 Ea	387.000	387.000	387.000	97%	5.00000	\$1,935.00
0190	Pavt Repr, Nonreinf Conc, 8 inch	6030044		600.000 Syd	772.480	772.480	772.480	129%	75.00000	\$57,936.00
0195	Pavt Repr, Rem	6030080		800.000 Syd	772.480	772.480	772.480	97%	10.00000	\$7,724.80
0200	- Full Depth Sawcutting	6037001		900.000 Ft	988.000	988.000	988.000	110%	2.00000	\$1,976.00
0205	- Curb Casting	7177050		1.000 Ea		0.000			150.00000	
0210	Driveway, Nonreinf Conc, 6 inch	8010005		150.000 Syd	21.900	21.900	21.900	15%	60.00000	\$1,314.00
0215	Driveway, Nonreinf Conc, 8 inch	8010007		50.000 Syd	82.490	82.490	82.490	165%	70.00000	\$5,774.30
0220	Curb and Gutter, Conc, Det F4	8020038		50.000 Ft		0.000			25.00000	
0225	Detectable Warning Surface	8030010		60.000 Ft	25.000	25.000	25.000	42%	40.00000	\$1,000.00
0230	Sidewalk Ramp, Conc, 4 inch	8030034		100.000 Sft	103.430	103.430	103.430	103%	7.00000	\$724.01
0235	Sidewalk, Conc, 4 inch	8030044		1,750.000 Sft	298.620	298.620	298.620	17%	6.00000	\$1,791.72
0240	Sidewalk, Conc, 6 inch	8030046		225.000 Sft	52.500	52.500	52.500	23%	6.00000	\$315.00
0245	Sidewalk, Conc, 8 inch	8030048		100.000 Sft		0.000			8.00000	
0250	- Sidewalk Ramp, Conc, 8 inch	8037010		300.000 Sft	304.660	304.660	304.660	102%	9.00000	\$2,741.94
0255	- Traffic Control and Maintenance	8127051		1.000 LS		0.000			10,000.00000	
0260	- Surface Restoration, Seeding	8167011		150.000 Syd	219.890	219.890	219.890	147%	9.00000	\$1,979.01
0265	- Surface Restoration, Sodding	8167011		350.000 Syd		0.000			10.00000	
0270	- Deliverables - Post CCTV	8267051		1.000 LS		0.000			500.00000	

Contract: 0160-0430

Estimate: 1



Construction Pay Estimate Amount Balance Report

Estimate: 1

Anderson, Eckstein and Westrick, Inc.

8/2/2021 2:42 PM
FieldManager 5.3c

Project: 0160-0430, 2020 Sewer Open Cut Repair Program

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0275	_ Fencing, Remove and Reinstall	8507050		2.000 Ea		0.000			500.00000	

Subtotal for Category 0000: 287473.85

Subtotal for Project 0160-0430: 287473.85


Percentage of Contract Completed(curr): 38%
(total earned to date / total of all authorized work)

Total Amount Earned This Estimate: \$287,473.85

Total Amount Earned To Date: \$287,473.85

Contract: 0160-0430

Estimate: 1



ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

51301 Schoenherr Road, Shelby Township, MI 48315

586.726.1234 | www.aewinc.com

November 18, 2021

Shawn Murphy
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

RECEIVED
DEC 13 2021
CITY OF GROSSE POINTE WOODS
CLERK'S DEPARTMENT

Reference: 2021 Sewer Cleaning and CCTV Investigation
City of Grosse Pointe Woods
AEW Project No. 0160-0438

Dear Ms. Murphy:

Enclosed please find Construction Pay Estimate No. 2 for the above referenced project. For work performed through November 14, 2021, we recommend issuing payment for the **Net Earnings this Period (see Page 2)** in the amount of **\$89,277.23** to Corby Energy Services, Inc., 6001 Schooner Drive, Belleville, MI 48112.

If you have questions or require additional information, please contact our office.

Sincerely,

Frank D. Varicalli
Project Manager

PO 21-46708
#592-537-975-005
OK - J.K.

SM 12/8/21
B. Smith 12/8/21

cc: Bruce Smith, City Administrator
Frank Schulte, Director of Public Services
Jeanne Duffy
Susan Como
Josh Freeman, Corby Energy Services, Inc.



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

11/18/2021 8:02 AM

FieldManager 5.3c

Contract: .0160-0438, 2021 Sewer Cleaning and CCTV Investigation

Estimate No.	Estimate Date	Entered By	Estimate Type	Managing Office
2	11/14/2021	Michelle Ankawi	Semi-Monthly	Anderson, Eckstein and Westrick, Inc.
All Contract Work Completed		Construction Started Date	Prime Contractor Corby Energy Services, Inc. PO Box 970 Belleville MI 48112-0970	
Comments Current Contract Amount: \$132,375.00 % Completed: 114%				

Item Usage Summary

Project: 0160-0438, 2021 Sewer Cleaning and CCTV Investigation

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
_ Cleaning 06 - 12 inch Combined Ft Sewers		4027001	0010	0010	00	000	8,975.900	1.50	\$13,463.85
_ Cleaning 15 - 21 inch Combined Ft Sewers		4027001	0015	0015	00	000	12,332.400	1.75	\$21,581.70
_ Cleaning 24 - 36 inch Combined Ft Sewers		4027001	0020	0020	00	000	2,218.600	2.00	\$4,437.20
_ Cleaning 42 - 48 inch Combined Ft Sewers		4027001	0025	0025	00	000	1,957.000	2.50	\$4,892.50
_ Final TV Investigation and Log, 06 - 12 inch Combined Sewers	Ft	4027001	0030	0030	00	000	8,975.900	1.50	\$13,463.85
_ Final TV Investigation and Log, 15 - 21 inch Combined Sewers	Ft	4027001	0035	0035	00	000	12,332.400	1.50	\$18,498.60
_ Final TV Investigation and Log, 24 - 36 inch Combined Sewers	Ft	4027001	0040	0040	00	000	2,218.600	1.50	\$3,327.90
_ Final TV Investigation and Log, 42 - 48 inch Combined Sewers	Ft	4027001	0045	0045	00	000	2,309.000	2.00	\$4,618.00
_ Final TV Investigation and Log, 54 inch Storm Sewers	Ft	4027001	0050	0050	00	000	952.000	3.00	\$2,856.00
_ Final TV Investigation and Log, 60 inch Storm Sewers	Ft	4027001	0055	0055	00	000	10.000	3.00	\$30.00
_ Heavy Cleaning 06 - 12 inch Combined Sew ers	Ft	4027001	0065	0065	00	000	260.000	1.00	\$260.00
_ Heavy Cleaning 42 - 48 inch Combined Sew ers	Ft	4027001	0080	0080	00	000	290.000	1.00	\$290.00
_ Mineral Deposit, Rem	Ea	4027050	0085	0085	00	000	13.000	25.00	\$325.00
_ Extra Heavy Cleaning	Hr	8167040	0105	0105	00	000	5.500	325.00	\$1,787.50
Subtotal for Category 0000:									\$89,832.10
Subtotal for Project 0160-0438:									\$89,832.10
Total Estimated Item Payment:									\$89,832.10



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

11/18/2021 8:02 AM

FieldManager 5.3c

Time Charges

Site	Site Description	Site Method	Days Charged	Liq. Damages
00	SITE NUMBERS SHOULD BE CODED 00	Completion Date		\$0
Total Liquidated Damages:				\$0

Pre-Voucher Summary


Project	Voucher No.	Item Payment	Stockpile Adjustment	Dollar Amount
0160-0438, 2021 Sewer Cleaning and CCTV Investigation	0002	\$89,832.10	\$0.00	\$89,832.10
Voucher Total:				\$89,832.10

Summary

Current Voucher Total:	\$89,832.10	Earnings to date:	\$150,470.85
-Current Retainage:	\$554.87	- Retainage to date:	\$6,618.75
-Current Liquidated Damages:	\$0.00	- Liquidated Damages to date:	\$0.00
-Current Adjustments:	\$0.00	- Adjustments to date:	\$0.00
Total Estimated Payment:	\$89,277.23	Net Earnings to date:	\$143,852.10
		- Payments to date:	\$54,574.87
		Net Earnings this period:	\$89,277.23

Estimate Certification

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.


Frank D. Varicalli, AEW, Inc.

11.19.21
(Date)



Construction Pay Estimate Amount Balance Report

Estimate: 2

Anderson, Eckstein and Westrick, Inc. 11/18/2021 8:02 AM
FieldManager 5.3c

Contract: 0160-0438, 2021 Sewer Cleaning and CCTV Investigation
Project: 0160-0438, 2021 Sewer Cleaning and CCTV Investigation

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0005	Bonds, Insurance and Initial Setup Expen se (3% Maximum)	1027051	1,000	LS		1,000		100%	3,000.00000	\$3,000.00
0010	Cleaning 06 - 12 inch Combined Sewers	4027001	11,000.000	Ft	8,975.900	18,726.400	18,726.400	170%	1.50000	\$28,089.60
0015	Cleaning 15 - 21 inch Combined Sewers	4027001	9,100.000	Ft	12,332.400	18,421.400	18,421.400	202%	1.75000	\$32,237.45
0020	Cleaning 24 - 36 inch Combined Sewers	4027001	3,600.000	Ft	2,218.600	3,673.600	3,673.600	102%	2.00000	\$7,347.20
0025	Cleaning 42 - 48 inch Combined Sewers	4027001	2,900.000	Ft	1,957.000	2,046.000	2,046.000	71%	2.50000	\$5,115.00
0030	Final TV Investigation and Log, 06 - 12 inch Combined Sewers	4027001	11,000.000	Ft	8,975.900	18,726.400	18,726.400	170%	1.50000	\$28,089.60
0035	Final TV Investigation and Log, 15 - 21 inch Combined Sewers	4027001	9,100.000	Ft	12,332.400	18,421.400	18,421.400	202%	1.50000	\$27,632.10
0040	Final TV Investigation and Log, 24 - 36 inch Combined Sewers	4027001	3,600.000	Ft	2,218.600	3,673.600	3,673.600	102%	1.50000	\$5,510.40
0045	Final TV Investigation and Log, 42 - 48 inch Combined Sewers	4027001	2,900.000	Ft	2,309.000	2,478.000	2,478.000	85%	2.00000	\$4,956.00
0050	Final TV Investigation and Log, 54 inch Storm Sewers	4027001	600.000	Ft	952.000	952.000	952.000	159%	3.00000	\$2,856.00
0055	Final TV Investigation and Log, 60 inch Storm Sewers	4027001	2,650.000	Ft	10,000	10,000	10,000	0%	3.00000	\$30.00
0060	Final TV Investigation and Log, 72 inch Storm Sewers (Man Entry)	4027001	550.000	Ft		0.000			5.00000	
0065	Heavy Cleaning 06 - 12 inch Combined Sewers	4027001	2,750.000	Ft	260.000	260.000	260.000	9%	1.00000	\$260.00
0070	Heavy Cleaning 15 - 21 inch Combined Sewers	4027001	2,275.000	Ft		220.000	220.000	10%	1.00000	\$220.00
0075	Heavy Cleaning 24 - 36 inch Combined Sewers	4027001	900.000	Ft		0.000			1.00000	
0080	Heavy Cleaning 42 - 48 inch Combined Sewers	4027001	725.000	Ft	290.000	290.000	290.000	40%	1.00000	\$290.00
0085	Mineral Deposit, Rem	4027050	100.000	Ea	13.000	83.000	83.000	83%	25.00000	\$2,075.00
0090	Cutting Service Lead Protrusions	4037050	25.000	Ea		0.000			50.00000	
0095	Traffic Control, Major Street	8127051	1,000	LS		0.000			7,500.00000	
0100	Traffic Control, Minor Street	8127051	1,000	LS		0.000			5,000.00000	
0105	Extra Heavy Cleaning	8167040	10,000	Hr	5,500	8,500	8,500	85%	325.00000	\$2,762.50

Contract: 0160-0438

Estimate: 2



Construction Pay Estimate Amount Balance Report

Estimate: 2

Anderson, Eckstein and Westrick, Inc.

11/18/2021 8:02 AM
FieldManager 5.3c

Project: 0160-0438, 2021 Sewer Cleaning and CCTV Investigation

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0110	- Deliverables	8267051		1.000 LS						
0115	- Cleaning 39 inch Combined Sewers	4027001		0.000 Ft		0.000			2,500.00000	
0120	- Heavy Cleaning 39-inch Combined Sewers	4027001		0.000 Ft		0.000			2,250.000	
0125	- Final TV Investigation and Log. 39-inch Combined Sewers	4027001		0.000 Ft		0.000			1,000.000	
0130	- Final TV Investigation and Log. 63 inch Storm Sewers	4027001		0.000 Ft		0.000	200.000		1,500.000	
0135	- Final TV Investigation and Log. 66 inch Storm Sewers	4027001		0.000 Ft		0.000	350.000		5,000.000	
0140	- Deliverables	8267051		0.000 LS		0.000			5,000.000	

Subtotal for Category 0000: 150470.85

Subtotal for Project 0160-0438: 150470.85

Percentage of Contract Completed(curr): 114%
(total earned to date / total of all authorized work)

Total Amount Earned This Estimate: \$89,832.10

Total Amount Earned To Date: \$150,470.85

Contract: 0160-0438

Estimate: 2

Page 2 of 2



ANDERSON, ECKSTEIN & WESTRICK, INC.

CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

51301 Schoenherr Road, Shelby Township, MI 48315

586.726.1234 | www.aewinc.com

November 18, 2021

Shawn Murphy
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

RECEIVED
DEC 13 2021
CITY OF GROSSE POINTE WOODS
CLERK'S DEPARTMENT

Reference: 2021 Concrete Pavement Repair Program
City of Grosse Pointe Woods
AEW Project No. 0160-0435

Dear Ms. Murphy:

Enclosed please find Construction Pay Estimate No. 3 for the above referenced project. For work performed through November 14, 2021, we recommend issuing payment for the **Net Earnings this Period (see Page 2)** in the amount of **\$41,496.80** to L. Anthony Construction Inc., 11085 Lisa Ln., Shelby Twp., Mi., 48316

If you have questions or require additional information, please contact our office.

Sincerely,

Frank D. Varicalli
Project Manager

cc: Bruce Smith, City Administrator
Frank Schulte, Director of Public Services
Jeanne Duffy
Susan Como
L. Anthony Construction Inc.

PO 21-46681

202-451-974.200 \$ 9,544.26

203-451-974.200 \$ 6,224.53

585-561-977.000 \$ 16,183.75

592-537-975.400 \$ 9,544.26

OK - J.K.

SM 12/8/21

12/8/21



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

11/17/2021 4:13 PM

FieldManager 5.3c

Contract: .0160-0435, 2021 Concrete Pavement Repair Program

Estimate No.	Estimate Date	Entered By	Estimate Type	Managing Office
3	11/14/2021	Michelle Ankawi	Semi-Monthly	Anderson, Eckstein and Westrick, Inc.
All Contract Work Completed		Construction Started Date	Prime Contractor	
		7/28/2021	L Anthony Construction	
			11085 Lisa Lane	
			Shelby Township MI 48316	
Comments				
Current Contract Amount: \$541,000.00				
% Completed: 79%				

Item Usage Summary

Project: 0160-0435, 2021 Concrete Pavement Repair Program

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
_ Full Depth Sawcutting through Existing P avement, Sidewalk, Driveway or Curb	Ft	3047001	0035	0035	00	000	295.000	1.30	\$383.50
Dr Structure Cover, Adj, Case 1, Modifie	Ea	4030004	0070	0070	00	000	3.000	200.00	\$600.00
Dr Structure, Adj, Add Depth	Ft	4030280	0085	0085	00	000	3.000	150.00	\$450.00
_ Dr Structure Frame and Cover, Storm Catc h Basin	Ea	4037050	0095	0095	00	000	1.000	500.00	\$500.00
Lane Tie, Epoxy Anchored	Ea	6030030	0135	0135	00	000	109.000	5.00	\$545.00
Pavt Repr, Nonreinf Conc, 8 inch	Syd	6030044	0140	0140	00	000	324.800	56.00	\$18,188.80
_ Pavt Repr, Rem, Modified	Syd	6037011	0150	0150	00	000	324.800	10.00	\$3,248.00
_ Surface Restoration, Seeding	Syd	8167011	0195	0195	00	000	106.300	5.00	\$531.50

Subtotal for Category 0000: \$24,446.80

Subtotal for Project 0160-0435: \$24,446.80

Total Estimated Item Payment: \$24,446.80

Time Charges

Site	Site Description	Site Method	Days Charged	Liq. Damages
00	SITE NUMBERS SHOULD BE CODED 00	Completion Date		\$0
Total Liquidated Damages:				\$0



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

11/17/2021 4:13 PM

FieldManager 5.3c

Pre-Voucher Summary

Project	Voucher No.	Item Payment	Stockpile Adjustment	Dollar Amount
0160-0435, 2021 Concrete Pavement Repair Program	0003	\$24,446.80	\$0.00	\$24,446.80
Voucher Total:				\$24,446.80

Summary

Current Voucher Total:	\$24,446.80	Earnings to date:	\$429,990.00
-Current Retainage:	(\$17,050.00)	- Retainage to date:	\$10,000.00
-Current Liquidated Damages:	\$0.00	- Liquidated Damages to date:	\$0.00
-Current Adjustments:	\$0.00	- Adjustments to date:	\$0.00
Total Estimated Payment:	\$41,496.80	Net Earnings to date:	\$419,990.00
		- Payments to date:	\$378,493.20
		Net Earnings this period:	\$41,496.80

Estimate Certification

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.


Frank D. Varicalli AEW, Inc.

11.19.21
(Date)



Construction Pay Estimate Amount Balance Report

Estimate: 3

Anderson, Eckstein and Westrick, Inc.

11/17/2021 4:13 PM
FieldManager 5.3c

Contract: .0160-0435, 2021 Concrete Pavement Repair Program
Project: 0160-0435, 2021 Concrete Pavement Repair Program

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0005	Dr Structure, Rem	2030011		10.000 Ea		0.000				
0010	Sewer, Rem, Less than 24 inch	2030015		400.000 Ft		0.000			300.00000	
0015	Curb and Gutter, Rem	2040020		50.000 Ft		0.000			10.00000	
0020	Sidewalk, Rem	2040055		670.000 Syd		0.000			8.00000	
0025	Driveway, Conc, Rem	2047011		250.000 Syd		51.200	51.200	8%	5.00000	\$256.00
0030	Subgrade Undercutting, Modified	2057021		50.000 Cyd		10.900	10.900	4%	7.00000	\$76.30
0035	Full Depth Sawcutting Through Existing Pavement, Sidewalk, Driveway or Curb	3047001		3,400.000 Ft	295.000	0.000			20.00000	
0040	Maintenance Gravel, LM	3060021		200.000 Cyd		8,914.500	8,914.500	262%	1.30000	\$11,588.85
0045	Sewer, PVC Truss, 10 inch, Tr Det B	4027001		150.000 Ft		0.000			1.00000	
0050	Sewer, PVC Truss, 12 inch, Tr Det B	4027001		250.000 Ft		0.000			50.00000	
0055	Dr Structure, Tap, 4 inch - 12 inch	4027050		4.000 Ea		0.000			50.00000	
0060	External Structure Wrap, 12 inch	4027050		9.000 Ea		0.000			500.00000	
0065	External Structure Wrap, 18 inch	4027050		20.000 Ea		0.000			350.00000	
0070	Dr Structure Cover, Adj, Case 1, Modifie	4030004		10.000 Ea	3.000	0.000			425.00000	
0075	Dr Structure Cover, Adj, Case 2	4030006		1.000 Ea		32.000	32.000	320%	200.00000	\$6,400.00
0080	Dr Structure, 24 inch dia	4030200		6.000 Ea		0.000			200.00000	
0085	Dr Structure, Adj, Add Depth	4030280		26.000 Ft		0.000			1,750.00000	
0090	Catch Basin Trap	4037050		20.000 Ea	3.000	18.000	18.000	69%	150.00000	\$2,700.00
0095	Dr Structure Frame and Cover, Storm Catch Basin	4037050		20.000 Ea	1.000	6.000	6.000	30%	500.00000	\$3,000.00
0100	Dr Structure Frame and Cover, Storm Manhole	4037050		2.000 Ea		2.000	2.000	100%	500.00000	\$1,000.00
0105	Dr Structure, 36 inch dia	4037050		4.000 Ea		0.000			2,500.00000	
0110	Underdrain, Subgrade, 4 inch	4040071		800.000 Ft		0.000			13.00000	
0115	HMA, 13A	5010033		20.000 Ton		0.000			200.00000	
0120	Joint, Expansion, E2	6020207		50.000 Ft		14.700	14.700	29%	15.00000	\$220.50
0125	Joint, Expansion, Erg, Modified	6027001		150.000 Ft		166.800	166.800	111%	20.00000	\$3,336.00
0130	Cement	6030005		5.000 Ton		0.000			100.00000	
0135	Lane Tie, Epoxy Anchored	6030030		3,436.000 Ea	109.000	2,767.000	2,767.000	81%	5.00000	\$13,835.00

Contract: .0160-0435

Estimate: 3



Construction Pay Estimate Amount Balance Report

Estimate: 3

Anderson, Eckstein and Westrick, Inc.

11/17/2021 4:13 PM
FieldManager 5.3c

Project: 0160-0435, 2021 Concrete Pavement Repair Program

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0140	Pavt Repr. Nonreinf Conc, 8 inch	6030044	4,000,000	Syd	324,800	3,853,800	3,853,800	96%	56.00000	\$216,812.80
0145	Pavt Repr. Nonreinf Conc, 9 inch	6030046	1,100,000	Syd		1,729,900	1,729,900	157%	60.00000	\$103,794.00
0150	- Pavt Repr. Rem. Modified	6037011	5,100,000	Syd	324,800	5,583,700	5,583,700	109%	10.00000	\$55,837.00
0155	- Curb Casting	7177050	1,000	Ea		0.000			700.00000	
0160	Driveway, Nonreinf Conc, 6 inch	8010005	250,000	Syd		10,900	10,900	4%	54.00000	\$588.60
0165	- Sidewalk Ramp, Conc, 8 inch	8017011	1,000,000	Syd		124,500	124,500	12%	8.00000	\$996.00
0170	Curb and Gutter, Conc, Det F4	8020038	50,000	Ft		0.000			22.00000	
0175	Detectable Warning Surface	8030010	50,000	Ft		20,000	20,000	40%	30.00000	\$600.00
0180	Sidewalk, Conc, 4 inch	8030044	4,000,000	Sft		229,500	229,500	6%	5.50000	\$1,262.25
0185	Sidewalk, Conc, 6 inch	8030046	1,000,000	Sft		109,200	109,200	11%	6.00000	\$655.20
0190	- Traffic Maintenance and Control	8127051	1,000	LS		0.750		75%	10,000.00000	\$7,500.00
0195	- Surface Restoration, Seeding	8167011	400,000	Syd	106,300	106,300	106,300	27%	5.00000	\$531.50
Subtotal for Category 0000:										429990.00

Subtotal for Project 0160-0435: 429990.00

Percentage of Contract Completed(curr): 79%
(total earned to date / total of all authorized work)

Total Amount Earned This Estimate: \$24,446.80
Total Amount Earned To Date: \$429,990.00

Contract: 0160-0435

Estimate: 3



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

51301 Schoenherr Road, Shelby Township, MI 48315
586.726.1234 | www.aewinc.com

November 19, 2021

Shawn Murphy, Controller
City of Grosse Pointe Woods
20025 Mack Avenue
Grosse Pointe Woods, Michigan 48236-2397

RECEIVED
DEC 19 2021
CITY OF GROSSE POINTE WOODS
CLERK'S DEPARTMENT


Reference: 2021 Water Main Replacement Program
Hollywood, Severn & Christine Court
AEW Project No. 0160-0426

Dear Mrs. Murphy:

Enclosed please find Construction Pay Estimate No. 4 for the above referenced project. For work performed through November 14, 2021 we recommend issuing payment for the **Net Earnings this Period (see Page 3)** in the amount of **\$389,968.95** to Fontana Construction, Inc., 6340 Sims Drive, Sterling Heights, MI 48313

If you have questions or require additional information, please contact our office.

Sincerely,



Ross T. Wilberding, PE
Project Manager

PO 21-46244
#592-537-977.300
OK - J.K.
Sm 12/8/21
Bruce Smith
12/8/21

cc: Bruce Smith, City Administrator
Frank Schulte, Director of Public Services
Jeanne Duffy
Susan Como
Fontana Construction, Inc.



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM

FieldManager 5.3c

Contract: .0160-0426, 2021 Water Main Replacement Program

Estimate No. 4	Estimate Date 11/14/2021	Entered By Michelle Ankawi	Estimate Type Semi-Monthly	Managing Office Anderson, Eckstein and Westrick, Inc.
All Contract Work Completed		Construction Started Date 7/6/2021	Prime Contractor Fontana Construction, Inc. 6340 Sims Drive Sterling Heights MI 48313	
Comments Current Contract Amount: \$1,625,631.70 % Completed: 60%				

Item Usage Summary

Project: Christine Ct., Vernier to end of cul-de-sac

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
Driveway, Nonreinf Conc, 6 inch	Syd	8010005	0160	0160	00	000	38.220	50.00	\$1,911.00
_ Traffic Control, Christine Ct	Ea	8127050	0175	0175	00	000	1.000	5,000.00	\$5,000.00
Sodding	Syd	8160055	0185	0185	00	000	362.560	5.00	\$1,812.80
Topsoil Surface, Furn, 3 inch	Syd	8160061	0190	0190	00	000	362.560	4.00	\$1,450.24
_ Rubbish Pickup	LS	8507051	0255	0255	00	000	0.200	500.00	\$100.00

Subtotal for Category 0000: **\$10,274.04**

Subtotal for Project Christine Ct.: **\$10,274.04**

Project: Hollywood, Marter to Goethe

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
Sidewalk, Rem	Syd	2040055	0290	0290	00	000	114.620	9.00	\$1,031.58
_ Driveway, Rem	Syd	2047011	0300	0300	00	000	16.360	9.00	\$147.24
Maintenance Gravel	Ton	3060020	0315	0315	00	000	75.640	20.00	\$1,512.80
Driveway, Nonreinf Conc, 6 inch	Syd	8010005	0340	0340	00	000	118.310	50.00	\$5,915.50
Sidewalk, Conc, 4 inch	Sft	8030044	0365	0365	00	000	1,495.500	4.50	\$6,729.75
Sidewalk, Conc, 6 inch	Sft	8030046	0370	0370	00	000	69.500	4.75	\$330.13
_ Traffic Control, Hollywood	Ea	8127050	0375	0375	00	000	1.000	3,000.00	\$3,000.00
_ Proposed Trees	Ea	8157050	0380	0380	00	000	40.000	500.00	\$20,000.00
Sodding	Syd	8160055	0385	0385	00	000	1,297.640	5.00	\$6,488.20
Topsoil Surface, Furn, 3 inch	Syd	8160061	0390	0390	00	000	1,297.640	4.00	\$5,190.56
_ Irrigation Pipe, Furn and Install	Ft	8237001	0435	0435	00	000	23.000	0.01	\$0.23
_ Water Main, HDPE, DR11, 8 inch, Pipe Bur st	Ft	8237001	0440	0440	00	000	13.500	95.00	\$1,282.50
_ Sprinkler Head, Adj	Ea	8237050	0460	0460	00	000	4.000	0.01	\$0.04

Contract ID: .0160-0426

Estimate: 4

Page 1 of 4



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM

FieldManager 5.3c

Item Usage Summary

Project: Hollywood, Marter to Goethe

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
_ Water Main Connection, 8 inch	Ea	8237050	0465	0465	00	000	1.000	2,100.00	\$2,100.00
_ Temporary Water Service	LS	8237051	0480	0480	00	000	-0.400	25,000.00	\$-10,000.00
_ Rubbish Pickup	LS	8507051	0485	0485	00	000	0.300	500.00	\$150.00

Subtotal for Category 0000: \$43,878.53

Subtotal for Project Hollywood: \$43,878.53

Project: Severn, Mack to Craig

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
Tree, Rem, 19 inch to 36 inch	Ea	2020002	0540	0540	00	000	4.000	1,200.00	\$4,800.00
Tree, Rem, 37 inch or Larger	Ea	2020003	0545	0545	00	000	1.000	2,000.00	\$2,000.00
Tree, Rem, 6 inch to 18 inch	Ea	2020004	0550	0550	00	000	13.000	500.00	\$6,500.00
_ Driveway, Rem	Syd	2047011	0565	0565	00	000	60.560	9.00	\$545.04
Aggregate Base, 6 inch	Syd	3020016	0575	0575	00	000	25.500	9.00	\$229.50
Lane Tie, Epoxy Anchored	Ea	6030030	0590	0590	00	000	21.000	5.00	\$105.00
Pavt Repr, Nonreinf Conc, 7 inch	Syd	6030042	0595	0595	00	000	25.500	55.00	\$1,402.50
Pavt Repr, Rem	Syd	6030080	0600	0600	00	000	25.500	10.00	\$255.00
Driveway, Nonreinf Conc, 6 inch	Syd	8010005	0605	0605	00	000	60.560	50.00	\$3,028.00
_ Traffic Control, Severn & Craig	Ea	8127050	0640	0640	00	000	1.000	3,000.00	\$3,000.00
Gate Valve, 8 inch	Ea	8230062	0665	0665	00	000	3.000	2,000.00	\$6,000.00
Gate Well, Rem	Ea	8230076	0670	0670	00	000	3.000	475.00	\$1,425.00
Hydrant, Rem	Ea	8230091	0675	0675	00	000	5.000	475.00	\$2,375.00
Water Serv	Ea	8230240	0685	0685	00	000	3.000	800.00	\$2,400.00
Water Serv, Long	Ea	8230245	0690	0690	00	000	1.000	1,500.00	\$1,500.00
Gate Well, 60 inch dia	Ea	8230360	0695	0695	00	000	3.000	2,900.00	\$8,700.00
_ Irrigation Pipe, Furn and Install	Ft	8237001	0700	0700	00	000	94.290	0.01	\$0.94
_ Water Main, HDPE, DR11, 8 inch, Pipe Bur st	Ft	8237001	0705	0705	00	000	2,307.000	95.00	\$219,165.00
_ Fire Hydrant Assembly	Ea	8237050	0710	0710	00	000	5.000	5,100.00	\$25,500.00
_ Gate Well Cover, GPW	Ea	8237050	0715	0715	00	000	3.000	488.00	\$1,464.00
_ Sprinkler Head	Ea	8237050	0720	0720	00	000	4.000	0.01	\$0.04
_ Sprinkler Head, Adj	Ea	8237050	0725	0725	00	000	4.000	0.01	\$0.04
_ Water Main Connection, 8 inch	Ea	8237050	0730	0730	00	000	1.000	2,100.00	\$2,100.00
_ Water Serv, Modified	Ea	8237050	0735	0735	00	000	83.000	580.00	\$48,140.00



Construction Pay Estimate Report

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM

FieldManager 5.3c

Item Usage Summary

Project: Severn, Mack to Craig

Category: 0000,

Item Description	Unit	Item Code	Prop. Ln.	Project Line No.	Item Type	Mod. No.	Quantity	Item Price	Dollar Amount
_ Water Serv, Special	Ea	8237050	0740	0740	00	000	2.000	2,980.00	\$5,960.00
_ Temporary Water Service	LS	8237051	0745	0745	00	000	0.600	25,000.00	\$15,000.00
_ Rubbish Pickup	LS	8507051	0750	0750	00	000	0.500	500.00	\$250.00
Subtotal for Category 0000:									\$361,845.06
Subtotal for Project Severn:									\$361,845.06
Total Estimated Item Payment:									\$415,997.63

Time Charges

Site	Site Description	Site Method	Days Charged	Liq. Damages
00	SITE NUMBERS SHOULD BE CODED 00	Completion Date		\$0
Total Liquidated Damages:				\$0

Pre-Voucher Summary

Project	Voucher No.	Item Payment	Stockpile Adjustment	Dollar Amount
Christine Ct., Vernier to end of cul-de-sac	0004	\$10,274.04	\$0.00	\$10,274.04
Hollywood, Marter to Goethe	0004	\$43,878.53	\$0.00	\$43,878.53
Severn, Mack to Craig	0003	\$361,845.06	\$0.00	\$361,845.06
Voucher Total:				\$415,997.63

Summary

Current Voucher Total:	\$415,997.63	Earnings to date:	\$968,526.69
-Current Retainage:	\$26,028.68	- Retainage to date:	\$81,281.59
-Current Liquidated Damages:	\$0.00	- Liquidated Damages to date:	\$0.00
-Current Adjustments:	\$0.00	- Adjustments to date:	\$0.00
Total Estimated Payment:	\$389,968.95	Net Earnings to date:	\$887,245.10
		- Payments to date:	\$497,276.15
		Net Earnings this period:	\$389,968.95



Construction Pay Estimate Report


Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM


FieldManager 5.3c

Estimate Certification

I certify the items included on this report constitute my estimate of work completed and due the contractor as of the date of this document.



Ross T. Wilberding, PE



(Date)



Construction Pay Estimate Amount Balance Report

Estimate: 4

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM

FieldManager 5.3c

Contract: .0160-0426, 2021 Water Main Replacement Program

Project: Christine Ct., Vernier to end of cul-de-sac

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0005	Mobilization, Max 3%	1500001		0.200 LS		0.200		100%	25,000.00000	\$5,000.00
0010	Tree, Rem, 6 inch to 18 inch	2020004		4.000 Ea		3.000		75%	500.00000	\$1,500.00
0015	Dr Structure, Rem	2030011		2.000 Ea		2.000		100%	500.00000	\$1,000.00
0020	Sewer, Rem, Less than 24 inch	2030015		20.000 Ft		39.000		195%	40.00000	\$1,560.00
0025	Pavt, Rem	2040050		930.000 Syd		931.200		100%	10.00000	\$9,312.00
0030	Sidewalk, Rem	2040055		11.000 Syd		151.350		1376%	9.00000	\$1,362.15
0035	Driveway, Rem	2047011		85.000 Syd		133.160		157%	9.00000	\$1,198.44
0040	Station Grading	2057002		3.000 Sta		3.000		100%	3,000.00000	\$9,000.00
0045	Subgrade Undercutting, Modified	2057021		400.000 Cyd		0.000			40.00000	
0050	Subgrade Undercutting, Special	2057021		250.000 Cyd		0.000			30.00000	
0055	Ero Con, Inlet Protection, Fabric Drop	2080020		2.000 Ea		0.000			90.00000	
0060	Aggregate Base, 8 inch	3020020		1,040.000 Syd		1,039.680		99%	25.00000	\$25,992.00
0065	Maintenance Gravel	3060020		300.000 Ton		0.000			20.00000	
0070	Geogrid	3087011		1,040.000 Syd		1,016.680		98%	5.00000	\$5,083.40
0075	Sewer, CI IV, 12 inch, Tr Det B	4020987		20.000 Ft		38.900		195%	50.00000	\$1,945.00
0080	External Structure Wrap, 18 inch	4027050		4.000 Ea		0.000			600.00000	
0085	Sanitary Lead Repair	4027050		2.000 Ea		0.000			1,000.00000	
0090	Dr Structure Cover, Adj, Case 1	4030005		2.000 Ea		1.000		50%	400.00000	\$400.00
0095	Dr Structure, 24 inch dia	4030200		1.000 Ea		1.000		100%	2,000.00000	\$2,000.00
0100	Dr Structure, 48 inch dia	4030210		1.000 Ea		1.000		100%	4,000.00000	\$4,000.00
0105	Dr Structure, Tap, 12 inch	4030312		1.000 Ea		1.000		100%	500.00000	\$500.00
0110	Catch Basin Cover, Restricted, GPW	4037050		2.000 Ea		2.000		100%	501.00000	\$1,002.00
0115	Combined Manhole Cover, GPW	4037050		2.000 Ea		1.000		50%	488.00000	\$488.00
0120	Dr Structure Trap, 12 inch	4037050		2.000 Ea		0.000			50.00000	
0125	Underdrain, Subgrade, 4 inch	4040071		660.000 Ft		637.000		97%	15.00000	\$9,555.00
0130	Pop-Up Emitter, Storm Drain, Residential	4047050		1.000 Ea		1.000		100%	50.00000	\$50.00
0135	Conc Pavt w/ Int Curb, Nonreinf, 7 inch	6020162		930.000 Syd		937.800		101%	69.00000	\$64,708.20
0140	Joint, Expansion, E2	6020207		56.000 Ft		0.000			23.00000	

Contract: 0160-0426

Estimate: 4

Page 1 of 7



Construction Pay Estimate Amount Balance Report

Estimate: 4

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM
FieldManager 5.3c

Project: Christine Ct., Vernier to end of cul-de-sac

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0145	Joint, Plane-of-Weakness, W	6020211	650.000 Ft			996.300	996.300	153%	6.00000	\$5,977.80
0150	Joint, Expansion, Erg	6030021	22.000 Ft			34.200	34.200	155%	18.00000	\$615.60
0155	Lane Tie, Epoxy Anchored	6030030	30.000 Ea			0.000			5.00000	
0160	Driveway, Nonreinf Conc, 6 inch	8010005	85.000 Syd		38.220	128.530	128.530	151%	50.00000	\$6,426.50
0165	Sidewalk, Conc, 4 inch	8030044	100.000 Sft			1,223.600	1,223.600	1224%	4.50000	\$5,506.20
0170	Sidewalk, Conc, 6 inch	8030046	300.000 Sft			244.500	244.500	82%	4.75000	\$1,161.38
0175	_ Traffic Control, Christine Ct	8127050	1.000 Ea		1.000	1.000	1.000	100%	5,000.00000	\$5,000.00
0180	_ Proposed Trees	8157050	4.000 Ea			0.000			500.00000	
0185	Sodding	8160055	340.000 Syd		362.560	362.560	362.560	107%	5.00000	\$1,812.80
0190	Topsoil Surface, Furn, 3 inch	8160061	340.000 Syd		362.560	362.560	362.560	107%	4.00000	\$1,450.24
0195	Water, Sodding/Seeding	8160090	18.000 Unit			0.000			75.00000	
0200	Hydrant, Rem	8230091	1.000 Ea			1.000	1.000	100%	475.00000	\$475.00
0205	_ Irrigation Pipe, Furn and Install	8237001	240.000 Ft			0.000			0.01000	
0210	_ Water Main, PVC, SDR 14, 8 inch, Tr Det G	8237001	270.000 Ft			0.000			125.00000	
0215	_ Fire Hydrant Assembly	8237050	1.000 Ea			1.000	1.000	100%	5,100.00000	\$5,100.00
0220	_ Sprinkler Head	8237050	15.000 Ea			0.000			0.01000	
0225	_ Sprinkler Head, Adj	8237050	15.000 Ea			0.000			0.01000	
0230	_ Water Main Connection, 6 inch	8237050	1.000 Ea			1.000	1.000	100%	2,100.00000	\$2,100.00
0235	_ Water Serv, Extend, Modified	8237050	5.000 Ea			0.000			500.00000	
0240	_ Water Serv, Modified	8237050	5.000 Ea			6.000	6.000	120%	580.00000	\$3,480.00
0245	_ Water Serv, Special	8237050	1.000 Ea			0.000			2,980.00000	
0250	_ Water Main, Abandon	8237051	1.000 LS			0.000			1,000.00000	
0255	_ Rubbish Pickup	8507051	0.200 LS		0.200	0.200	0.200	100%	500.00000	\$100.00
Subtotal for Category 0000:									184861.71	
Subtotal for Project Christine Ct.:									184861.71	

Contract: 0160-0426

Estimate: 4



Construction Pay Estimate Amount Balance Report

Estimate: 4

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM
FieldManager 5.3c

Project: Hollywood, Marter to Goethe

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0260	- Audio Visual Record of the Construction Influence Area Mobilization, Max 3%	1027051	0.500	LS		0.500	0.500	100%	5,000.00000	\$2,500.00
0265	Tree, Rem. 19 inch to 36 inch	1500001	0.300	LS		0.300	0.300	100%	25,000.00000	\$7,500.00
0270	Tree, Rem. 37 inch or Larger	2020002	10,000	Ea		11,000	11,000	110%	1,200.00000	\$13,200.00
0275	Tree, Rem. 6 inch to 18 inch	2020003	2,000	Ea		2,000	2,000	100%	2,000.00000	\$4,000.00
0280	Curb and Gutter, Rem	2020004	40,000	Ft		14,000	14,000	70%	500.00000	\$7,000.00
0285	Sidewalk, Rem	2040020	100,000	Syd	114,820	158,200	158,200	158%	9.00000	\$1,423.80
0290	Exploratory Investigation, Vertical	2040080	500,000	Syd	16,360	115,870	115,870	23%	90.00000	\$1,042.83
0300	- Driveway, Rem	2047011	600,000	Ton		0.000	0.000		9.00000	
0305	Ero Con. Inlet Protection, Fabric Drop	2080020	300,000	Ea		75,640	75,640	25%	20.00000	\$1,512.80
0310	Aggregate Base, 6 inch	3020016	20,000	Ea		5,000	5,000	25%	1,000.00000	\$5,000.00
0315	Maintenance Gravel	3060020	500,000	Syd		0.000	0.000		55.00000	
0320	- Sanitary Lead Repair	4027050	600,000	Syd		0.000	0.000		10.00000	
0325	Lane Tie, Epoxy Anchored	6030030	250,000	Ea		0.000	0.000		50.00000	
0330	Pavt Repr, Nonreinf Conc, 7 inch	6030042	500,000	Syd		118,310	118,310	24%	50.00000	\$5,915.50
0335	Pavt Repr, Rem	6030080	14,000	Ft		0.000	0.000		40.00000	
0340	Driveway, Nonreinf Conc, 6 inch	8010005	100,000	Sft		0.000	0.000		25.00000	
0345	Detectable Warning Surface	8030010	16,000	Ft		0.000	0.000		5.00000	
0350	Curb Ramp Opening, Conc	8030030	125,000	Sft		0.000	0.000		6.00000	
0355	Sidewalk Ramp, Conc, 4 inch	8030034	900,000	Sft	1,495,500	1,495,500	1,495,500	168%	4.50000	\$6,729.75
0360	Sidewalk Ramp, Conc, 6 inch	8030036	200,000	Sft	69,500	69,500	69,500	35%	4.75000	\$330.13
0365	Sidewalk, Conc, 4 inch	8030044	1,000	Ea	1,000	1,000	1,000	100%	3,000.00000	\$3,000.00
0370	Sidewalk, Conc, 6 inch	8030046	30,000	Ea	40,000	40,000	40,000	133%	500.00000	\$20,000.00
0375	- Traffic Control, Hollywood	8127050	2,500,000	Syd	1,297,640	1,297,640	1,297,640	52%	5.00000	\$6,488.20
0380	- Proposed Trees	8157050	2,500,000	Syd	1,297,640	1,297,640	1,297,640	52%	4.00000	\$5,190.56
0385	Sodding	8160055	100,000	Unit		0.000	0.000		75.00000	
0390	Topsoil Surface, Furn, 3 inch	8160061								
0395	Water, Sodding/Seeding	8160090								

Contract: 0160-0426

Estimate: 4



Construction Pay Estimate Amount Balance Report

Estimate: 4

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM
FieldManager 5.3c

Project: Hollywood, Marter to Goethe

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0400	Gate Valve, 8 inch	8230062	2,000 Ea			3,000		150%	2,000.00000	\$6,000.00
0405	Gate Well Rem	8230076	2,000 Ea			2,000		100%	475.00000	\$950.00
0410	Hydrant, Rem	8230091	5,000 Ea			5,000		100%	475.00000	\$2,375.00
0415	Water Main, 8 inch, Cut and Plug	8230132	2,000 Ea			0,000			327.00000	
0420	Water Serv	8230240	5,000 Ea			4,000		80%	800.00000	\$3,200.00
0425	Water Serv, Long	8230245	5,000 Ea			0,000			1,500.00000	
0430	Gate Well, 60 inch dia	8230360	2,000 Ea			3,000		150%	2,900.00000	\$8,700.00
0435	Irrigation Pipe, Furn and Install	8237001	1,000,000 Ft		23,000	31,000		3%	0.01000	\$0.31
0440	Water Main, HDPE, DR11, 8 inch, Pipe Bur st	8237001	1,852,000 Ft		13,500	2,130,600		115%	95.00000	\$202,407.00
0445	Fire Hydrant Assembly	8237050	5,000 Ea			5,000		100%	5,100.00000	\$25,500.00
0450	Gate Well Cover, GPW	8237050	2,000 Ea			3,000		150%	488.00000	\$1,464.00
0455	Sprinkler Head	8237050	100,000 Ea			0,000			0.01000	
0460	Sprinkler Head, Adj	8237050	100,000 Ea		4,000	4,000		4%	0.01000	\$0.04
0465	Water Main Connection, 8 inch	8237050	2,000 Ea		1,000	2,000		100%	2,100.00000	\$4,200.00
0470	Water Serv, Modified	8237050	82,000 Ea			88,000		107%	580.00000	\$51,040.00
0475	Water Serv, Special	8237050	10,000 Ea			0,000			2,980.00000	
0480	Temporary Water Service	8237051	0,400 LS		-0,400	0,400		100%	25,000.00000	\$10,000.00
0485	Rubbish Pickup	8507051	0,300 LS		0,300	0,300		100%	500.00000	\$150.00
Subtotal for Category 0000:										406819.92

Project: MISC, Various Locations

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0490	Traffic Control, Miscellaneous	8127050	1,000 Ea			0,000			3,000.00000	

Contract: 0160-0428

Estimate: 4

Page 4 of 7



Construction Pay Estimate Amount Balance Report

Estimate: 4

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:08 AM

FieldManager 5.3c

Project: MISC, Various Locations

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0495	Gate Valve, 8 inch	8230082		2,000 Ea		0.000			2,000.00000	
0500	Water Serv	8230240		10,000 Ea		0.000			800.00000	
0505	Water Serv, Long	8230245		15,000 Ea		0.000			1,500.00000	
0510	Gate Well, 60 inch dia	8230360		2,000 Ea		0.000			2,900.00000	
0515	Water Main, Remove	8237001		20,000 Ft		0.000			10.00000	
0520	Gate Well Cover, GPW	8237050		2,000 Ea		0.000			488.00000	
0525	Water Serv, Special	8237050		25,000 Ea		0.000			2,980.00000	

Subtotal for Category 0000: 0

Project: Severn, Mack to Craig

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0530	Audio Visual Record of the Construction Influence Area	1027051		0.500 LS		0.500	0.500	100%	5,000.00000	\$2,500.00
0535	Mobilization, Max 3%	1500001		0.500 LS		0.500	0.500	100%	25,000.00000	\$12,500.00
0540	Tree, Rem, 19 inch to 36 inch	2020002		10,000 Ea	4,000	4,000	4,000	40%	1,200.00000	\$4,800.00
0545	Tree, Rem, 37 inch or Larger	2020003		2,000 Ea	1,000	1,000	1,000	50%	2,000.00000	\$2,000.00
0550	Tree, Rem, 6 inch to 18 inch	2020004		20,000 Ea	13,000	13,000	13,000	65%	500.00000	\$6,500.00
0555	Curb and Gutter, Rem	2040020		40,000 Ft		0.000			20.00000	
0560	Sidewalk, Rem	2040055		100,000 Syd		0.000			9.00000	
0565	Driveway, Rem	2047011		500,000 Syd	60,560	60,560	60,560	12%	9.00000	\$545,04
0570	Ero Con. Inlet Protection, Fabric Drop	2080020		5,000 Ea		0.000			90.00000	
0575	Aggregate Base, 6 inch	3020016		600,000 Syd	25,500	25,500	25,500	4%	9.00000	\$229.50
0580	Maintenance Gravel	3060020		300,000 Ton		0.000			20.00000	
0585	Sanitary Lead Repair	4027050		2,000 Ea		0.000			1,000.00000	

Contract: 0160-0426

Estimate: 4



Construction Pay Estimate Amount Balance Report

Estimate: 4

Anderson, Eckstein and Westrick, Inc.

11/19/2021 10:06 AM
FieldManager 5.3c

Project: Severn, Mack to Craig

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0590	Lane Tie, Epoxy Anchored	6030030	250.000 Ea		21.000	21.000	21.000	8%	5.00000	\$105.00
0595	Pavt Repr, Nonreinf Conc, 7 inch	6030042	600.000 Syd		25.500	25.500	25.500	4%	55.00000	\$1,402.50
0600	Pavt Repr, Rem	6030080	600.000 Syd		25.500	25.500	25.500	4%	10.00000	\$255.00
0605	Driveway, Nonreinf Conc, 5 inch	8010005	500.000 Syd		60.560	60.560	60.560	12%	50.00000	\$3,028.00
0610	Detectable Warning Surface	8030010	35.000 Ft		0.000	0.000	0.000		40.00000	
0615	Curb Ramp Opening, Conc	8030030	32.000 Ft		0.000	0.000	0.000		25.00000	
0620	Sidewalk Ramp, Conc, 4 inch	8030034	100.000 St		0.000	0.000	0.000		5.00000	
0625	Sidewalk Ramp, Conc, 6 inch	8030036	100.000 St		0.000	0.000	0.000		6.00000	
0630	Sidewalk, Conc, 4 inch	8030044	900.000 St		0.000	0.000	0.000		4.50000	
0635	Sidewalk, Conc, 6 inch	8030046	200.000 St		0.000	0.000	0.000		4.75000	
0640	Traffic Control, Severn & Craig	8127050	1.000 Ea		1.000	1.000	1.000	100%	3,000.00000	\$3,000.00
0645	Proposed Trees	8157050	30.000 Ea		0.000	0.000	0.000		500.00000	
0650	Sodding	8160055	2,750.000 Syd		0.000	0.000	0.000		5.00000	
0655	Topsoil Surface, Furn, 3 inch	8160061	2,750.000 Syd		0.000	0.000	0.000		4.00000	
0660	Water, Sodding/Seeding	8160090	105.000 Unit		0.000	0.000	0.000		75.00000	
0665	Gate Valve, 8 inch	8230052	7.000 Ea		3.000	3.000	3.000	43%	2,000.00000	\$6,000.00
0670	Gate Well, Rem	8230076	7.000 Ea		3.000	3.000	3.000	43%	475.00000	\$1,425.00
0675	Hydrant, Rem	8230091	4.000 Ea		5.000	5.000	5.000	125%	475.00000	\$2,375.00
0680	Water Main, 8 inch, Cut and Plug	8230132	1.000 Ea		0.000	0.000	0.000		327.00000	
0685	Water Serv	8230240	7.000 Ea		3.000	3.000	3.000	43%	800.00000	\$2,400.00
0690	Water Serv, Long	8230245	8.000 Ea		1.000	1.000	1.000	13%	1,500.00000	\$1,500.00
0695	Gate Well, 60 inch dia	8230360	7.000 Ea		3.000	3.000	3.000	43%	2,900.00000	\$8,700.00
0700	Irrigation Pipe, Furn and Install	8237001	1,500.000 Ft		94.290	94.290	94.290	6%	0.01000	\$0.94
0705	Water Main, HDPE, DR11, 8 inch, Pipe Bur st	8237001	3,350.000 Ft		2,307.000	2,307.000	2,307.000	69%	95.00000	\$219,165.00
0710	Fire Hydrant Assembly	8237050	4.000 Ea		5.000	5.000	5.000	125%	5.100.00000	\$25,500.00
0715	Gate Well Cover, GPW	8237050	7.000 Ea		3.000	3.000	3.000	43%	488.00000	\$1,464.00
0720	Sprinkler Head	8237050	100.000 Ea		4.000	4.000	4.000	4%	0.01000	\$0.04
0725	Sprinkler Head, Adj	8237050	100.000 Ea		4.000	4.000	4.000	4%	0.01000	\$0.04

Contract: 0160-0426

Estimate: 4



Construction Pay Estimate Amount Balance Report

Estimate: 4

Anderson, Eckstein and Westinck, Inc.

11/19/2021 10:06 AM
FieldManager 5.3c

Project: Severn, Mack to Craig

Category: 0000,

Prop. Line	Item Description	Item Code	Authorized Qty.	Unit	Quantity This Estimate	Qty. Paid To Date	Total Qty. Placed	% Cpt	Unit Price	Dollar Amt. Paid To Date
0730	- Water Main Connection, 8 inch	8237050	4,000 Ea	Ea	1,000	1,000	1,000	25%	2,100.00000	\$2,100.00
0735	- Water Serv, Modified	8237050	86,000 Ea	Ea	83,000	83,000	83,000	97%	580.00000	\$48,140.00
0740	- Water Serv, Special	8237050	15,000 Ea	Ea	2,000	2,000	2,000	13%	2,980.00000	\$5,960.00
0745	- Temporary Water Service	8237051	0,600 LS	LS	0,600	0,600	0,600	100%	25,000.00000	\$15,000.00
0750	- Rubbish Pickup	8507051	0,500 LS	LS	0,500	0,500	0,500	100%	500.00000	\$250.00
Subtotal for Category 0000:										376845.06

Subtotal for Project Severn: 376845.06

Percentage of Contract Completed(curr): 60%
(total earned to date / total of all authorized work)

Total Amount Earned This Estimate: \$415,997.63
Total Amount Earned To Date: \$968,526.69

Contract: 0160-0426

Estimate: 4



ANDERSON, ECKSTEIN & WESTRICK, INC.
CIVIL ENGINEERS - SURVEYORS - ARCHITECTS

51301 Schoenherr Road, Shelby Township, MI 48315
586.726.1234 | www.aewinc.com

December 8, 2021

Frank Schulte
City of Grosse Pointe Woods DPW
1200 Parkway Dr.
Grosse Pointe Woods, MI 48236

Reference: DPW Water and Sewer Garage
Grosse Pointe Woods, MI
AEW Project No. 0160-0420

PO 20-46142
592-537-978-200
OK - J.K.
SM 12/15/2021
B. Schulte 12/15/2021

Dear Mr. Schulte:

Enclosed please find Ashor Associates Pay Application No. 3 for the above referenced project. We recommend issuing payment in the amount requested for \$32,232.00 to Ashor Associates 3745 Horseshoe Drive, Troy MI 48083.

If you have questions or need additional information, please contact our office.

Sincerely,

ANDERSON, ECKSTEIN AND WESTRICK, INC.

Jason Arlow, AIA

cc: Frank Schulte, GPW
Scott Lockwood, AEW

Enclosure: Pay Application No. 3

M:\0160\0160-0420\ConstServices\PayEst\Building\No2\PayApp#2_letter.docx

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER City of Grosse Pointe Woods
20025 Mack Plaza
48236, MI

PROJECT: (GPM) 30000
DPW Garage

FROM CONTRACTOR:

Ashor Associates
3745 Horseshoe Drive
Troy, MI 48063

VIA ARCHITECT: AEW

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	279,471.00
2. Net change by Change Orders	\$	83,167.13
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	362,638.13
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	141,070.00
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	\$8,638.00
b. % of Stored Material (Column F on G703)	\$	N/A
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	N/A
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	132,412.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	100,180.00
8. CURRENT PAYMENT DUE	\$	32,232.00
9. Balance to finish including retainage	\$	221,568.13

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved	\$16,080.33	
Total approved this Month	\$67,086.80	
TOTALS	\$83,167.13	
NET CHANGES by Change Order	\$83,167.13	

AIA DOCUMENT G703 APPLICATION AND CERTIFICATION FOR PAYMENT 1992 EDITION AIA 301992

AIA DOCUMENT G702
APPLICATION NO: 3

PAGE ONE OF

PAGES

PERIOD TO:

PROJECT NOS: 0160-0420

CONTRACT DATE:

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 12/17/21

State of: Michigan County of: Oakland
Subscribed and sworn to before me this 7th day of December
Notary Public: [Signature]
My Commission expires: 3-17-28
DEVIN VERHULST
Notary Public, State of Michigan
County of Oakland

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation, I, the Architect, certify to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 32,232.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By: [Signature] Date: 12/8/21

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVE., N.W. WASHINGTON, DC 20005-4202

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3
APPLICATION DATE: 12/5/2021
PERIOD TO:
ARCHITECT'S PROJECT NO: 0160-0420

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	General Conditions	\$42,930.00	\$3,850.00	\$3,810.00		\$7,660.00	17.84%	\$35,270.00	
2	Building Construction	\$186,048.00	\$79,249.67	\$31,580.00		\$110,829.67	59.57%	\$75,218.33	\$8,658.00
3	Mechanical	\$10,793.00	\$0.00	\$0.00					
4	Electrical	\$25,200.00	\$0.00	\$0.00					
5	Plumbing	\$8,000.00	\$0.00	\$0.00					
6	Owner Allowance	\$6,500.00	\$6,500.00	\$0.00		\$6,500.00	100.00%	\$0.00	\$0.00
7	Change order # 1	\$16,080.33	\$16,080.33	\$0.00		\$16,080.33	100.00%	\$0.00	\$0.00
8	Change order # 2	\$0.00	\$0.00	\$0.00		\$0.00	100.00%	\$0.00	\$0.00
9	Change Order #3	\$67,086.80							
GRAND TOTALS		\$362,638.13	\$105,680.00	\$35,390.00	\$0.00	\$141,070.00		\$221,568.13	\$8,658.00

PARTIAL UNCONDITIONAL WAIVER

I/WE HAVE A CONTRACT WITH A. SHOR ASSOCIATES
(other contracting party)

TO PROVIDE (4) OVERHEAD DOORS

FOR THE IMPROVEMENT TO THE PROPERTY DESCRIBED AS:

1200 PARKWAY DRIVE (CITY OF GROSSE POINTE WOODS)
GROSSE POINTE WOODS, MI. 48236

AND HEREBY WAIVE MY/OUR CONSTRUCTION LIEN TO THE AMOUNT OF \$ 9,000.⁰⁰
FOR LABOR/MATERIALS PROVIDED THROUGH 12/8/21
(date)

THIS WAIVER, TOGETHER WITH ALL PREVIOUS WAIVERS, IF ANY,

(CIRCLE ONE) DOES DOES NOT COVER ALL AMOUNTS DUE TO ME/US FOR
CONTRACT IMPROVEMENT PROVIDED THROUGH THE DATE SHOWN ABOVE.

Connie Zelucha
City Wide Door
(signature of lien claimant)

SIGNED ON: 12/8/2021

ADDRESS: 9451 Marine City Hwy.
Ira, MI 48023

TELEPHONE: 586-716-9990

WARNING: DO NOT SIGN BLANK OR INCOMPLETE FORMS
RETAIN A COPY

PARTIAL UNCONDITIONAL WAIVER

I/WE HAVE A CONTRACT WITH ASHOR ASSOCIATES
(other contracting party)

TO PROVIDE METAL SIDING/ROOFING

FOR THE IMPROVEMENT TO THE PROPERTY DESCRIBED AS:

CITY OF GROSSE POINTE WOODS DPK

1200 PARKWAY DRIVE

GROSSE POINTE WOODS, MI. 48236

AND HEREBY WAIVE MY/OUR CONSTRUCTION LIEN TO THE AMOUNT OF \$ 9,000.⁰⁰
FOR LABOR/MATERIALS PROVIDED THROUGH 12/8/21
(date)

THIS WAIVER, TOGETHER WITH ALL PREVIOUS WAIVERS, IF ANY,

(CIRCLE ONE) DOES DOES NOT COVER ALL AMOUNTS DUE TO ME/US FOR
CONTRACT IMPROVEMENT PROVIDED THROUGH THE DATE SHOWN ABOVE.

[Signature]
LABELLE SASH AND SCREEN
(signature of lien claimant)

SIGNED ON: 12-8-2021

ADDRESS: 2291, 9 mile RD
Warren MI 48091

TELEPHONE: 248-640-3863

WARNING: DO NOT SIGN BLANK OR INCOMPLETE FORMS
RETAIN A COPY

PARTIAL UNCONDITIONAL WAIVER

I/WE HAVE A CONTRACT WITH ASTOR ASSOCIATES
(other contracting party)

TO PROVIDE GENERAL CONDITIONS

FOR THE IMPROVEMENT TO THE PROPERTY DESCRIBED AS:

CITY OF GROSSE POINTE WOODS DPW
1200 PARKWAY DRIVE
GROSSE POINTE WOODS, MI. 48236

AND HEREBY WAIVE MY/OUR CONSTRUCTION LIEN TO THE AMOUNT OF \$ 3850.00
FOR LABOR/MATERIALS PROVIDED THROUGH 12/8/21
(date)

THIS WAIVER, TOGETHER WITH ALL PREVIOUS WAIVERS, IF ANY,

(CIRCLE ONE) DOES DOES NOT COVER ALL AMOUNTS DUE TO ME/US FOR
CONTRACT IMPROVEMENT PROVIDED THROUGH THE DATE SHOWN ABOVE.

ASTOR ASSOC.
[Signature]
(signature of lien claimant)

SIGNED ON: 12/8/21

ADDRESS: 3745 HORSESHOE DR.

TROY, MI. 48063

TELEPHONE: 248-910-4642

FULL UNCONDITIONAL WAIVER

MY/OUR CONTRACT WITH ASHOR ASSOCIATES
(other contracting party)

TO PROVIDE FRAMING LABOR/MATERIALS

FOR THE IMPROVEMENT TO THE PROPERTY DESCRIBED AS:

CITY OF GROUSE POINTE WOODS DRW
1200 PARKWAY DR.
GROUSE POINTE WOODS, MI. 48236

HAVING BEEN FULLY PAID AND SATISFIED, ALL MY/OUR CONSTRUCTION LIEN
RIGHTS AGAINST SUBJECT PROPERTY ARE HEREBY WAIVED AND RELEASED.

J. M. C. R.
ASHOR ASSOCIATES
(signature of lien claimant)

SIGNED ON: 12/8/21

ADDRESS: 3745 HORSESHOE DR.

TROY, MI. 48063

TELEPHONE: 748-910-4642