Pro Metal Buildings/NW Custom Structures

(888) 536-1585 support@prometalbuildings.com www.prometalbuildings.com



Estimate 195969

ADDRESS

Duane Hoeppner MI 48139

DATE 07/27/2022 TOTAL \$9,609.75

ACTIVITY	QTY	RATE	AMOUNT
Lean To 12 feet wide X 40 feet long in vertical lean to style, 14 gauge frame	1	5,480.00	5,480.00
Leg Height 10' down to 8'	1	755.00	755.00
Close Sides Close low side wall horizontal	1	682.50	682.50
Close Ends Frame and close both end walls horizontal	1	1,960.00	1,960.00
Headers 18' side wall headers on high side to remove legs and base rail	2	420.00	840.00
Anchors Asphalt anchors	24	40.00	960.00
Earth Brown roof and trim, clay body			
Discount 10% off if ordered by September 5th 2022	-1	1,067.75	-1,067.75
This building includes free delivery and installation. Sales tax is additional if applicable. Installation times vary depending on location, but we are			
typically 4-6 weeks out. Engineered Drawings and Calculation Drawings	TOTAL		\$9 609 75

applicable. Installation times vary depending on location, but we are typically 4-6 weeks out. Engineered Drawings and Calculation Drawings are an additional cost, and can be provided at your request. We ask for a 16% down payment to start your order, balance after installation. Please visit our website for color options. We appreciate the opportunity to do business with you.

Pictures are of different styles/options that may be available but not included in this estimate

*Important Points - **If any of these requirements are not met, there could be additional labor charges, or we may not be able to install**

- > Site needs to be Level
- > Site needs to be Clear
- > Installers need 3' Clearance around building site
- >Power or phone lines need to be 10+ feet away from installation site
- > Buildings over 12' Leg Height may require that you provide a forklift onsite for the installers.

TOTAL \$9,609.75

THANK YOU.

Accepted By Accepted Date