



June 18, 2025

Village of Harrison
Attn: Chad Pelishek, Village Manager
W5298 Highway 114
Harrison, WI 54952

Re: Village of Harrison
Crossroads Business Park Utility & Street Construction
Certificate for Payment #8
McM. No. H0006-09-24-00507

Dear Chad:

Enclosed herewith is Certificate for Payment #8 for the above referenced project. This Certificate is issued to Gene Frederickson Trucking & Excavating, Inc. in the amount of \$104,743.95 for partial payment for work performed through June 30, 2025.

Please process the enclosed, and forward payment to Gene Frederickson Trucking & Excavating, Inc. Should you have any questions, please contact our office at your convenience.

Respectfully,

McMahon Associates, Inc.

A handwritten signature in black ink, appearing to read "Lee R. Reibold".

Lee R. Reibold, P.E.
Associate / Senior Municipal & Civil Engineer

LRR:

cc: Gene Frederickson Trucking & Excavating, Inc.

Enclosure: Certificate for Payment #8

**CERTIFICATE FOR
PAYMENT**

VILLAGE OF HARRISON
W5298 Highway 114
Harrison, WI 54952

Contract No.

H0006-09-24-00507

Project File No.

H0006-09-24-00507

Certificate No.

Eight (8)

Issue Date:

June 18, 2025

Project:

Village of Harrison – Crossroads

Business Park Utility & Roadway Const

This Is To Certify That, In Accordance With The Contract Documents Dated:

September 9, 2024

GENE FREDERICKSON TRUCKING &
EXCAVATING, INC.
4450 Fieldcrest Drive
Kaukauna, WI 54130

Is Entitled To Partial Payment For Work Performed Through:

June 30, 2025

- ☒ Contractor's Application For Payment Attached.
☒ Itemized Cost Breakdown Attached.

Original Contract	<u>\$1,215,005.90</u>
Net Change Orders	<u>\$129,054.53</u>
Current Contract Amount	<u>\$1,344,060.43</u>

Completed To Date	<u>\$1,279,392.75</u>
Retainage 2.5%	<u>\$33,601.51</u>
Subtotal	<u>\$1,245,791.24</u>
Previously Certified	<u>\$1,141,047.29</u>

Amount Due This Payment:	\$104,743.95
---------------------------------	---------------------

Certified By:

McMAHON ASSOCIATES, INC.
Neenah, Wisconsin



Lee R. Reibold, P.E.

Associate / Senior Municipal & Civil Engineer

Crossroads Business Park
Utility & Street Construction
Village of Harrison
Payment Certificate #8 Summary
McM No. H0006-09-24-00507

Base Bid:

						Payment Certificate #8		Contract to Date		Difference	
Item	Qty	Unit	Description	Unit Price	Total	Quantity	Total Cost	Quantity	Total Cost	Quantity	Total Cost
1.	2,103	LF	8 Inch Sanitary Sewer	\$61.00	\$ 128,283.00		\$ -	2,103	\$ 128,283.00	0	\$ -
2.	85.8	VF	48 Inch Sanitary Sewer Manhole Including Casting and Chimney Seal	\$662.00	\$ 56,799.60		\$ -	87	\$ 57,733.02	1.41	\$ 933.42
3.	655	LF	6 Inch SCH 40 PVC Sanitary Sewer Lateral	\$41.00	\$ 26,855.00		\$ -	654	\$ 26,814.00	-1	\$ (41.00)
4.	50	LF	6 Inch SCH 40 PVC Sanitary Sewer Lateral (Lot 9)	\$79.00	\$ 3,950.00		\$ -	64	\$ 5,056.00	14	\$ 1,106.00
5.	2,250	LF	8 Inch Water Main	\$66.00	\$ 148,500.00		\$ -	2,250	\$ 148,500.00	0	\$ -
6.	6	Ea	8 Inch Resilient Wedge Gate Valve	\$2,926.00	\$ 17,556.00		\$ -	4	\$ 11,704.00	-2	\$ (5,852.00)
7.	4	Ea	6 Inch Resilient Wedge Gate Valve	\$2,123.00	\$ 8,492.00		\$ -	4	\$ 8,492.00	0	\$ -
8.	4	Ea	Hydrant	\$6,376.00	\$ 25,504.00		\$ -	4	\$ 25,504.00	0	\$ -
9.	50	LF	6 Inch Hydrant Lead	\$55.00	\$ 2,750.00		\$ -	37	\$ 2,035.00	-13	\$ (715.00)
10.	625	LF	2 Inch SDR 9 PE Water Lateral	\$25.00	\$ 15,625.00		\$ -	625	\$ 15,625.00	0	\$ -
11.	60	LF	2 Inch SDR 9 PE Water Lateral (Lot 9)	\$66.00	\$ 3,960.00		\$ -	72	\$ 4,752.00	12	\$ 792.00
12.	13	Ea	2 Inch Corporation, Curb Stop & Stop Box	\$1,273.00	\$ 16,549.00		\$ -	14	\$ 17,822.00	1	\$ 1,273.00
13.	731	LF	36 Inch RCP Storm Sewer	\$113.00	\$ 82,603.00		\$ -	731	\$ 82,603.00	0	\$ -
14.	600	LF	30 Inch RCP Storm Sewer	\$87.00	\$ 52,200.00		\$ -	600	\$ 52,200.00	0	\$ -
15.	619	LF	24 Inch RCP Storm Sewer	\$61.00	\$ 37,759.00		\$ -	619	\$ 37,759.00	0	\$ -
16.	53	LF	24 Inch Storm Sewer	\$53.00	\$ 2,809.00		\$ -	53	\$ 2,809.00	0	\$ -
17.	351	LF	18 Inch RCP Storm Sewer	\$47.00	\$ 16,497.00		\$ -	351	\$ 16,497.00	0	\$ -
18.	67	LF	18 Inch Storm Sewer	\$39.00	\$ 2,613.00		\$ -	67	\$ 2,613.00	0	\$ -
19.	40	LF	15 Inch RCP Storm Sewer	\$48.00	\$ 1,920.00		\$ -	40	\$ 1,920.00	0	\$ -
20.	181	LF	15 Inch Storm Sewer	\$38.00	\$ 6,878.00		\$ -	181	\$ 6,878.00	0	\$ -
21.	144	LF	12 Inch RCP Storm Sewer	\$45.00	\$ 6,480.00		\$ -	144	\$ 6,480.00	0	\$ -
22.	87	LF	12 Inch Storm Sewer	\$30.00	\$ 2,610.00		\$ -	87	\$ 2,610.00	0	\$ -
23.	1	Ea	36 Inch RCP Flared End Section	\$5,035.00	\$ 5,035.00		\$ -	1	\$ 5,035.00	0	\$ -
24.	1	Ea	30 Inch RCP Flared End Section	\$3,708.00	\$ 3,708.00		\$ -	1	\$ 3,708.00	0	\$ -
25.	3	Ea	18 Inch RCP Flared End Section	\$1,948.00	\$ 5,844.00		\$ -	3	\$ 5,844.00	0	\$ -
26.	2	Ea	12 Inch RCP Flared End Section	\$1,564.00	\$ 3,128.00		\$ -	2	\$ 3,128.00	0	\$ -
27.	5.6	VF	84 Inch Diameter Storm Sewer Manhole	\$1,487.00	\$ 8,327.20		\$ -	10	\$ 14,632.08	4.24	\$ 6,304.88
28.	9.7	VF	72 Inch Diameter Storm Sewer Manhole	\$1,235.00	\$ 11,979.50		\$ -	15	\$ 18,636.15	5.39	\$ 6,656.65
29.	31.6	VF	60 Inch Diameter Storm Sewer Manhole	\$909.00	\$ 28,724.40		\$ -	22	\$ 19,925.28	-9.68	\$ (8,799.12)
30.	15.4	VF	48 Inch Diameter Storm Sewer Manhole	\$655.00	\$ 10,087.00		\$ -	15	\$ 10,073.90	-0.02	\$ (13.10)
31.	1	Ea	36 Inch Diameter Stand Pipe Outlet Structure with Trash Rack for Outlot 2 Pond	\$2,824.00	\$ 2,824.00		\$ -	1	\$ 2,824.00	0	\$ -
32.	1	Ea	Trash Rack for Outlot 1 Pond Outlet Structure	\$620.00	\$ 620.00		\$ -	1	\$ 620.00	0	\$ -
33.	1	Ea	Anti-Seep Collar	\$515.00	\$ 515.00		\$ -	1	\$ 515.00	0	\$ -
34.	12	Ea	Catch Basin	\$2,307.00	\$ 27,684.00		\$ -	12	\$ 27,684.00	0	\$ -
35.	600	LF	4 Inch Perforated Underdrain with Geotextile Sock	\$16.00	\$ 9,600.00		\$ -	500	\$ 8,000.00	-100	\$ (1,600.00)
36.	3	Ea	Yard Drain	\$2,052.00	\$ 6,156.00		\$ -	2	\$ 4,104.00	-1	\$ (2,052.00)
37.	1	LS	Utility Trench Compaction Certification	\$12,738.00	\$ 12,738.00		\$ -	1	\$ 12,738.00	0	\$ -
38.	1	LS	Common Pond Excavation (Estimated at 2,500 C.Y.)	\$36,242.00	\$ 36,242.00		\$ -	1	\$ 36,242.00	0	\$ -
39.	1	LS	Borrow for Stormwater Ponds (Estimated at 2,110 C.Y.)	\$3,108.00	\$ 3,108.00		\$ -	1	\$ 3,108.00	0	\$ -
40.	16	CY	Light Rip-Rap with Type HR Fabric	\$50.00	\$ 800.00		\$ -	16	\$ 800.00	0	\$ -
41.	31	CY	Medium Rip-Rap with Type HR Fabric	\$58.00	\$ 1,798.00		\$ -	31	\$ 1,798.00	0	\$ -
42.	50	CY	Heavy Rip-Rap with Type HR Fabric	\$65.00	\$ 3,250.00		\$ -	0	\$ -	-50	\$ (3,250.00)
43.	500	SY	Turf Reinforcement Mat, Class III, Type B	\$15.90	\$ 7,950.00		\$ -	458	\$ 7,282.20	-42	\$ (667.80)
44.	6,400	SY	Temporary Stabilization for Prairie Area (Temporary Seed and Mulch)	\$1.35	\$ 8,640.00		\$ -	6,400	\$ 8,640.00	0	\$ -
45.	1	LS	Common Roadway Excavation (Estimated at 3,120 C.Y.)	\$12,340.00	\$ 12,340.00		\$ -	1	\$ 12,340.00	0	\$ -
46.	1	LS	Roadway Subgrade Preparation	\$41,795.00	\$ 41,795.00		\$ -	1	\$ 41,795.00	0	\$ -
47.	400	CY	Excavation Below Subgrade (EBS)	\$6.00	\$ 2,400.00		\$ -	0	\$ -	-400	\$ (2,400.00)
48.	1,200	SY	Type 1 Geogrid	\$1.70	\$ 2,040.00		\$ -	0	\$ -	-1,200	\$ (2,040.00)
49.	800	TON	Base Aggregate Dense 3 Inch for EBS Areas	\$13.60	\$ 10,880.00		\$ -	0	\$ -	-800	\$ (10,880.00)
50.	12,000	SY	SAS Fabric	\$1.25	\$ 15,000.00		\$ -	12,000	\$ 15,000.00	0	\$ -
51.	3,900	TON	Base Aggregate Dense 1-1/4 Inch	\$12.15	\$ 47,385.00	3,779.10	\$ 45,916.07	3,779.10	\$ 45,916.07	-120.90	\$ (1,468.94)
52.	5,850	TON	Base Aggregate Dense 3 Inch	\$13.60	\$ 79,560.00	4,325.58	\$ 58,827.89	5,815.98	\$ 79,097.33	-34.02	\$ (462.67)
53.	15,000	SY	Temporary Stabilization of Roadway R/W (Temporary Seed and Mulch)	\$1.10	\$ 16,500.00		\$ -	0	\$ -	-15,000	\$ (16,500.00)
54.	2	Ea	Tracking Pad	\$1,200.00	\$ 2,400.00		\$ -	2	\$ 2,400.00	0	\$ -
55.	15	Ea	Inlet Protection	\$110.00	\$ 1,650.00		\$ -	15	\$ 1,650.00	0	\$ -
56.	8	Ea	Temporary Ditch Check	\$125.00	\$ 1,000.00		\$ -	8	\$ 1,000.00	0	\$ -
57.	2,200	LF	Silt Fence	\$2.00	\$ 4,400.00		\$ -	2,200	\$ 4,400.00	0	\$ -
58.	60	SY	4 Inch HMA Pavement Restoration (Friendship Drive)	\$126.67	\$ 7,600.20		\$ -	60	\$ 7,600.20	0	\$ -
59.	150	SY	Lawn Turf Restoration (Friendship Drive)	\$1.60	\$ 240.00		\$ -	0	\$ -	-150	\$ (240.00)
TOTAL (Items 1. through 59., Inclusive)				\$ 1,111,140.90		\$ 104,743.95		\$ 1,071,225.22		\$ (39,915.68)	

Supplemental Bid #2:

						Payment Certificate #8		Contract to Date		Difference	
Item	Qty	Unit	Description	Unit Price	Total	Quantity	Total Cost	Quantity	Total Cost	Quantity	Total Cost
S2-1.	60	LF	Bore 16 Inch Steel Casing Pipe Sanitary Sewer Under STH 55	\$708.00	\$ 42,480.00	\$ -	-	60	\$ 42,480.00	0	\$ -
S2-2.	97	LF	8 Inch Sanitary Sewer	\$29.00	\$ 2,813.00	\$ -	-	97	\$ 2,813.00	0	\$ -
S2-3.	60	LF	Bore 16 Inch Steel Casing Pipe for Water Main Under STH 55	\$611.00	\$ 36,660.00	\$ -	-	60	\$ 36,660.00	0	\$ -
S2-4.	106	LF	8 Inch Water Main	\$72.00	\$ 7,632.00	\$ -	-	106	\$ 7,632.00	0	\$ -
S2-5.	2	Ea	8 Inch Resilient Wedge Gate Valve	\$2,946.00	\$ 5,892.00	\$ -	-	2	\$ 5,892.00	0	\$ -
S2-6.	1	Ea	6 Inch Resilient Wedge Gate Valve	\$2,123.00	\$ 2,123.00	\$ -	-	1	\$ 2,123.00	0	\$ -
S2-7.	1	Ea	Hydrant	\$6,050.00	\$ 6,050.00	\$ -	-	1	\$ 6,050.00	0	\$ -
S2-8.	5	LF	6 Inch Hydrant Lead	\$43.00	\$ 215.00	\$ -	-	5	\$ 215.00	0	\$ -
Supplemental Bid #2 Total (Items S2-1. through S2-8., Inclusive)						\$ 103,865.00	\$ -	\$ 103,865.00	\$ -		
Total Base Bid + Supplemental Bid #2						\$ 1,215,005.90	\$ 104,743.95	\$ 1,175,090.22	\$ (39,915.68)		

Change Order Items:

Item	Qty	Unit	Description	Unit Price	Total	Payment Certificate #8		Contract to Date		Difference	
						Quantity	Total Cost	Quantity	Total Cost	Quantity	Total Cost
1.1	209	L.F.	ADD 29" x 45" HERCP Storm Sewer	\$179.08	\$ 37,427.72		\$ -	209	\$ 37,427.72	0	\$ -
1.2	283	L.F.	ADD 24" x 39" HERCP Storm Sewer	\$142.78	\$ 40,406.74		\$ -	283	\$ 40,406.74	0	\$ -
1.3	1	EACH	ADD 29" x 45" HERCP Flared End Section	\$5,163.07	\$ 5,163.07		\$ -	1	\$ 5,163.07	0	\$ -
1.4	14,190	C.Y.	ADD Borrow for Lots 10-13	\$7.00	\$99,330.00		\$ -	10,654	\$ 74,578.00	-3,536	\$ (24,752.00)
1.5	209	L.F.	DEDUCT 36" RCP Storm Sewer	-\$113.00	\$(23,617.00)		\$ -	209	\$(23,617.00)	0	\$ -
1.6	283	L.F.	DEDUCT 30" RCP Storm Sewer	-\$87.00	\$(24,621.00)		\$ -	283	\$(24,621.00)	0	\$ -
1.7	1	EACH	DEDUCT 36" RCP Flared End Section	-\$5,035.00	\$(5,035.00)		\$ -	1	\$(5,035.00)	0	\$ -
TOTAL Change Order Items					\$ 129,054.53	\$ -	\$ 104,302.53	\$ (24,752.00)			
Total Contract Amount =					\$ 1,344,060.43	\$ 104,743.95	\$ 1,279,392.75	\$ (64,667.68)			

Completed to Date =	\$ 1,279,392.75
Project Retainage = 2.5%	\$ 33,601.51
Subtotal =	\$ 1,245,791.24
Previously Certified =	\$ 1,141,047.29
Amount Due this Payment =	\$ 104,743.95

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO

PAGES

TO MCMAHON ASSOCIATED INC
1445 MCMAHON DRIVE
NEENAH WI 54956

PROJECT: CROSS ROADS BUSINESS PARK
VILLAGE OF HARRISON

APPLICATION NO: 8

Distribution to:

OWNER
ARCHITECT
CONTRACTOR

45808

VIA ARCHITECT:

GENE FREDERICKSON TRUCKING & EXCAVATING, INC.

4450 FIELDCREST DRIVE
KAUKAUNA WI 54130

PROJECT NOS:

CONTRACT FOR:

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 1,344,060.43
2. Net change by Change Orders \$ 129,054.53
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,473,114.96
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 1,299,662.19

5. RETAINAGE:
a. % of Completed Work \$ 33,601.51
(Column D + E on G703)
b. % of Stored Material \$
(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 33,601.51
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 1,266,060.68
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 1,141,047.29
8. CURRENT PAYMENT DUE \$ 125,013.39
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 207,054.28

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$129,054.53	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$129,054.53	\$0.00
NET CHANGES by Change Order	\$129,054.53	

CONTRACTOR: GENE FREDERICKSON TRUCKING & EXCAVATING, INC.


By: Date: 6/10/25

State of: WISCONSIN County of: OUTAGAMIE

Subscribed and sworn to before me this

Notary Public: Catherine June 10, 2025

My Commission expires: 5/28/2028



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated in the nearest dollar.
Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO. 8
APPLICATION DATE 6/10/25
PERIOD TO: 6/10/25
ARCHITECT'S PROJECT NO:

DESCRIPTION OF WORK	QUANTITY	UNIT	UNIT PRICE	SUBTOTAL VALUE	QUANTITY FROM LAST PERIOD	THIRD PARTY'S APPLICATION (P-1)	WORK COMPLETED THIS PERIOD	% (C-C)	TOTAL COMPLETED AMOUNT TO DATE (D-E-F)	BALANCE DUE (G-H)	RETAINAGE (H-VARIABLE AMOUNT)
BASE BID											
8 INCH SANITARY SI WER	2.103 LF		\$61.00	\$128,283.00	2.103				\$128,283.00		\$6,414.15
48 INCH SANITARY SI WER MANHOLE INCLUDING CASTING AND CUMMENEY SEAL	85.8 VF		\$662.00	\$56,733.02	87.21				\$57,733.02	(\$933.12)	\$2,886.65
6 INCH S1140 PVC SANITARY SI WER LATERAL	655 LF		\$41.00	\$26,855.00	664				\$26,814.00	\$41.00	\$1,340.70
6 INCH SCL40 PVC SANITARY SI WER LATERAL	50 LF		\$79.00	\$3,950.00	64				\$5,056.00	(\$1,106.60)	\$252.80
8 INCH WATER MAIN	2.250 LF		\$66.00	\$148,500.00	2.250				\$148,500.00	\$0.00	\$7,425.00
8 INCH RESILIENT WIDEXE GATE VALVE	6 EACH		\$2,926.00	\$17,556.00	4				\$11,704.00	\$5,852.00	\$585.20
6 INCH RESILIENT WIDEXE GATE VALVE	4 EACH		\$2,123.00	\$8,492.00	4				\$8,492.00	\$0.00	\$424.60
HYDRANT	4 EACH		\$6,376.00	\$25,504.00	4				\$25,504.00	\$0.00	\$1,275.20
6 INCH HYDRANT LEAD	50 LF		\$55.00	\$2,750.00	37				\$2,035.00	\$715.00	\$101.75
2 INCH SDR 9 PI WATER LATERAL REMOVAL	625 LF		\$25.00	\$15,625.00	625				\$15,625.00	\$0.00	\$781.25
2 INCH SDR 9 PI WATER LATERAL LOT 9	60 LF		\$66.00	\$3,960.00	72				\$4,752.00	(\$792.00)	\$237.60
2 INCH COPR CURB STOP& STOP BOX	13 EACH		\$1,273.00	\$16,549.00	14				\$17,822.00	(\$1,273.00)	\$891.10
36 INCH RCP STORM SEWER	771 LF		\$113.00	\$862,603.00	731				\$862,603.00	\$0.00	\$4,130.15
30 INCH RCP STORM SI WIR	600 LF		\$87.00	\$52,200.00	600				\$52,200.00	\$0.00	\$2,610.00
24 INCH RCP STORM SEWER	619 LF		\$61.00	\$37,759.00	619				\$37,759.00	\$0.00	\$1,887.95
24 INCH STORM SI WER	53 LF		\$53.00	\$2,809.00	53				\$2,809.00	\$0.00	\$140.45
18 INCH RCP STORM SI WIR	351 LF		\$47.00	\$16,497.00	351				\$16,497.00	\$0.00	\$824.85
18 INCH STORM SI WIR	67 LF		\$39.00	\$2,613.00	67				\$2,613.00	\$0.00	\$130.65
15 RCP STORM SI WER	40 LF		\$48.00	\$1,920.00	40				\$1,920.00	\$0.00	\$96.00

CONTINUATION SHEET

ALIA DOCUMENT G703

PAGES 2 OF 2 PAGES

ALIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In calculations below, amounts are stated to the nearest dollar.
Use Column 1 on Contracts where variable pricing for line items may apply.

APPLICATION NO: 8
APPLICATION DATE 6/10/25
PERIOD TO: 6/10/25
ARCHITECT'S PROJECT NO:

ITEM DESCRIPTION WORK	QUANTITY	UNIT PRICE	SUBTOTAL VALUE	QUANTITY FROM LAST PERIOD	QUANTITY THIS PERIOD	PROPOSED PRICE APPLICATION (Q * U)	AMOUNTS PREVIOUSLY APPROVED (DOLLARS)	TOTAL COMPLETED AMOUNTS TO DATE (DOLLARS)	% (Q1 - C)	BALANCE AVAILABLE (C - A)	REMARKS (IF APPLICABLE)
15 INCH STORM SI W/ R	181 LF	\$38.00	\$6,878.00	181	0	\$6,878.00	\$0.00	\$6,878.00	100%	\$0.00	\$343.90
12 INCH RCP STORM SI W/ R	144 LF	\$45.00	\$6,480.00	144	0	\$6,480.00	\$0.00	\$6,480.00	100%	\$0.00	\$324.00
12 INCH STORM SI W/ R	87 LF	\$30.00	\$2,610.00	87	0	\$2,610.00	\$0.00	\$2,610.00	100%	\$0.00	\$130.50
36 INCH RCP FLARED END SECTION	1 EACH	\$5,035.00	\$5,035.00	1	0	\$5,035.00	\$0.00	\$5,035.00	100%	\$0.00	\$251.75
30 INCH RCP FLARED END SECTION	1 EACH	\$3,708.00	\$3,708.00	1	0	\$3,708.00	\$0.00	\$3,708.00	100%	\$0.00	\$185.40
18 INCH RCP FLARED END SECTION	3 EACH	\$1,948.00	\$5,844.00	3	0	\$5,844.00	\$0.00	\$5,844.00	100%	\$0.00	\$292.20
12 INCH RCP FLARED END SECTION	2 EACH	\$1,564.00	\$3,128.00	2	0	\$3,128.00	\$0.00	\$3,128.00	100%	\$0.00	\$156.40
STRUCTURE PROTECTION	\$6.00	\$1,487.00	\$8,322.00	9.84	0	\$14,632.08	\$0.00	\$14,632.08	176%	(\$6,204.84)	\$731.60
84 INCH DIAMETER STORM SI W/ R MANHOLE	9.70	\$1,235.00	\$11,979.50	15.09	0	\$18,636.15	\$0.00	\$18,636.15	150%	(\$6,656.65)	\$931.81
60 INCH DIAMETER STORM SI W/ R MANHOLE	31.60	\$909.00	\$28,724.40	21.92	0	\$19,925.28	\$0.00	\$19,925.28	69%	\$8,799.12	\$996.26
48 INCH DIAMETER STORM SI W/ R MANHOLE	13.40	\$655.00	\$8,767.00	15.36	0	\$10,073.90	\$0.00	\$10,073.90	100%	\$13.10	\$503.70
36 INCH DIAMETER SAND PIPE OUTLET STRUCTURE WITH TRASH RACK FOR OUTLET 2 POND	1 EACH	\$2,824.00	\$2,824.00	1	0	\$2,824.00	\$0.00	\$2,824.00	100%	\$0.00	\$141.20
TRASH RACK FOR OUTLET 1 POND OUTLET STRUCTURE	1 EACH	\$620.00	\$620.00	1	0	\$620.00	\$0.00	\$620.00	100%	\$0.00	\$31.00
ANTHESIT CELLAR	1 EACH	\$515.00	\$515.00	1	0	\$515.00	\$0.00	\$515.00	100%	\$0.00	\$25.75
CATCH BASIN	12 EACH	\$2,307.00	\$27,684.00	12	0	\$27,684.00	\$0.00	\$27,684.00	100%	\$0.00	\$1,384.20
4 INCH PERFORATED END DRAIN WITH FLEXIBLE SOCK	600 LF	\$16.00	\$9,600.00	500	0	\$8,000.00	\$0.00	\$8,000.00	83%	(\$1,600.00)	\$400.00
YARD DRAIN	3 EACH	\$2,052.00	\$6,156.00	2	0	\$4,104.00	\$0.00	\$4,104.00	67%	(\$2,052.00)	\$205.20
UTILITY TRENCH COMPACTED CURB	1 LS	\$12,738.00	\$12,738.00	1	0	\$12,738.00	\$0.00	\$12,738.00	100%	\$0.00	\$636.90
COMMON POND EXCAVATION EST. 2500 CY	1 LS	\$36,242.00	\$36,242.00	1	0	\$36,242.00	\$0.00	\$36,242.00	100%	\$0.00	\$1,812.10
BORROW FOR STORMWATER EST. 2110 CY	1 LS	\$3,108.00	\$3,108.00	1	0	\$3,108.00	\$0.00	\$3,108.00	100%	\$0.00	\$155.40
LIGHT BURNAP WITH FABRIC MARKING	16 CY	\$50.00	\$800.00	16	0	\$800.00	\$0.00	\$800.00	100%	\$0.00	\$40.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO. 8

APPLICATION DATE 6/10/25

PERIOD TO: 6/30/25

ARCHITECT'S PROJECT NO:

DESCRIPTION OF WORK	QUANTITY	UNIT PRICE	SUBTOTAL VALUE	QUANTITY FROM LAST PERIOD	THREAT PREVIOUS APPLICATION (0 - 1)	WORK COMPLETED THIS PERIOD	THIS PERIOD	SALES TAXES PREVIOUSLY REPORTED (0.00 - 1.00)	TOTAL COMPLETION AND DISBURSEMENTS (0.00 - 1.00)	% (0 - 1)	BALANCE DUE (0 - 1)	RETAINAGE (0 - 1)
MEDIUM ROPWAY W/ TYPE 1 FABRIC	31 CY	\$58.00	\$1,798.00	31	\$1,798.00	0	\$0.00	\$0.00	\$1,798.00	100%	\$89.90	\$0.00
HEAVY ROPWAY W/ TYPE 1 FABRIC	50 CY	\$65.00	\$3,250.00	0	\$0.00	0	\$0.00	\$0.00	\$3,250.00	0%	\$0.00	\$0.00
CURB REINFORCEMENT MAT CLASS III TYPE II	500 SY	\$15.90	\$7,950.00	458	\$7,282.20	0	\$0.00	\$0.00	\$7,282.20	92%	\$364.11	\$364.11
TEMPORARY STABILIZATION FOR PAVED AREA TEMP SHEET PILE	6,400 SY	\$1.35	\$8,640.00	6,400	\$8,640.00	0	\$0.00	\$0.00	\$8,640.00	100%	\$432.00	\$432.00
COMMON ROADWAY EXC. EST. 120 CY	1 LS	\$12,340.00	\$12,340.00	1	\$12,340.00	0	\$0.00	\$0.00	\$12,340.00	100%	\$617.00	\$617.00
ROADWAY SUBGRADE PREPARATION	1 LS	\$41,795.00	\$41,795.00	1	\$41,795.00	0	\$0.00	\$0.00	\$41,795.00	100%	\$2,089.75	\$2,089.75
FIBER	400 CY	\$6.00	\$2,400.00	0	\$0.00	0	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00
TYPE 1 GRASS	1,200 SY	\$1.70	\$2,040.00	0	\$0.00	0	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00
BASE AGGREGATE: DENSE 3"	800 TONS	\$13.60	\$10,880.00	0	\$0.00	0	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00
BASE AGGREGATE: DENSE 1 1/4"	12,000 SY	\$1.25	\$15,000.00	12,000	\$15,000.00	0	\$0.00	\$0.00	\$15,000.00	100%	\$750.00	\$750.00
BASE AGGREGATE: DENSE 1 1/4"	3,900 TONS	\$12.15	\$47,385.00	0	\$0.00	3,779.1	\$45,916.07	\$45,916.07	\$45,916.07	97%	\$1,468.94	\$2,295.80
BASE AGGREGATE: DENSE 1"	5,850 TONS	\$13.60	\$79,560.00	1490.4	\$20,269.44	5815.98	\$79,079.33	\$79,079.33	\$99,346.77	125%	(\$19,806.77)	\$4,968.34
TEMP. STABILIZATION OF ROADWAY ROW TEMP. SHEET & MULCH	15,000 SY	\$1.10	\$16,500.00	0	\$0.00	0	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00
TRACKING PAD	2 EA/CT	\$1,200.00	\$2,400.00	2	\$2,400.00	0	\$0.00	\$0.00	\$2,400.00	100%	\$120.00	\$120.00
INSTALL PRECAST TRIN	15 EA/CT	\$110.00	\$1,650.00	15	\$1,650.00	0	\$0.00	\$0.00	\$1,650.00	100%	\$82.50	\$82.50
TEMP DETECTION	8 EA/CT	\$125.00	\$1,000.00	8	\$1,000.00	0	\$0.00	\$0.00	\$1,000.00	100%	\$50.00	\$50.00
SHEET PILE	2,200 LF	\$2.00	\$4,400.00	2,200	\$4,400.00	0	\$0.00	\$0.00	\$4,400.00	100%	\$220.00	\$220.00
4 INCH LIMA PAVEMENT RESTORATION - FRIENDSHIP DRIVE	60 SY	\$126.67	\$7,600.20	60	\$7,600.20	0	\$0.00	\$0.00	\$7,600.20	100%	\$380.01	\$380.01
LAWN TREE REST. FRIENDSHIP DRIVE	150 SY	\$1.60	\$240.00	0	\$0.00	0	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00

PAGE 2 OF 2 PAGES

Use Column I on Contracts where variable retainage for line items may apply.

G703-1892