



August 20, 2025

Village of Harrison
Attn: Chad Pelishek, Village Manager
W5298 Highway 114
Harrison, WI 54952

Re: Village of Harrison
Darboy Community Park-2024 Trail Lighting Improvements
Certificate for Payment #5 - Final
McM. No. H0006-09-24-00402

Dear Chad:

Enclosed herewith is Certificate for Payment #5 for the above referenced project. This Certificate is issued to Quality Electric LLC in the amount of \$3,275.50 for final payment for work performed through August 12, 2025.

Please process the enclosed, and forward payment to Quality Electric LLC. Should you have any questions, please contact our office at your convenience.

Respectfully,

McMahon Associates, Inc.

A handwritten signature in blue ink, appearing to read "Lee R. Reibold".

Lee R. Reibold, P.E.
Associate / Sr. Municipal & Civil Engineer

LRR:car

cc: Quality Electric LLC

Enclosure: Certificate for Payment #5 - Final

**CERTIFICATE FOR
PAYMENT**

VILLAGE OF HARRISON
W5298 Highway 114
Harrison, WI 54952

Contract No. H0006-09-24-00402
Project File No. H0006-09-24-00402
Certificate No. Five (5) - Final
Issue Date: August 20, 2025
Project: Village of Harrison-Darboy Community
Park-2024 Trail Lighting Improvements

This Is To Certify That, In Accordance With The Contract Documents Dated: September 9, 2024

QUALITY ELECTRIC LLC
709 Mill Street
P.O. BOX 123
Reedsville, WI 54230

Is Entitled To FINAL Payment For Work Performed Through: August 12, 2025

- ☒ Contractor's Application For Payment Attached.
☒ Itemized Cost Breakdown Attached.

Original Contract	<u>\$125,507.95</u>	Completed To Date	<u>\$131,020.04</u>
Net Change Orders	<u>+ \$5,512.09</u>	Retainage	<u>\$0.00</u>
Current Contract Amount	<u>\$131,020.04</u>	Subtotal	<u>\$131,020.04</u>
		Previously Certified	<u>\$127,744.54</u>

Amount Due This Payment: \$3,275.50

Certified By:
McMAHON ASSOCIATES, INC.
Neenah, Wisconsin



Lee R. Reibold, P.E.
Associate / Sr. Municipal & Civil Engineer

VILLAGE OF HARRISON
DARBOY COMMUNITY PARK 2024 TRAIL LIGHTING IMPROVEMENTS
PAYMENT CERTIFICATE #5 SUMMARY
H0006-09-24-00402

BASE BID													
Item	Qty	Unit	Description	Unit Price		Total	Payment Certificate #5		Completed to Date		Difference		
							Quantity	Total Cost	Quantity	Total Cost	Quantity	Total Cost	
1.	1	L.S.	Lighting Control Cabinet L1 / Concrete Base / Meter Installation	\$7,854.22	\$	7,854.22		\$	100%	\$	7,854.22	0%	\$
2.	1	L.S.	Lighting Control Cabinet L2 / Concrete Base / Meter Installation	\$7,854.22	\$	7,854.22		\$	100%	\$	7,854.22	0%	\$
3.	24	Ea.	Light Bollard 'B1' with Base Complete	\$950.65		22,815.60		\$	100%	\$	22,815.60	0%	\$
4.	8	Ea.	Light Bollard 'B2' with Base Complete	\$1,144.65		9,157.20		\$	100%	\$	9,157.20	0%	\$
5.	6	Ea.	Polymer Concrete Handhold (12" x 12" x 24"D) with Tier 8 Cover	\$904.97		5,429.82		\$	100%	\$	5,429.82	0%	\$
6.	1	L.S.	1 Inch Schedule 40 PVC Conduit (Approx. 2,750 L.F.)	\$72,396.89	\$	72,396.89		\$	100%	\$	72,396.89	0%	\$

TOTAL (Items 1. through 6., Inclusive)

\$ 125,507.95	\$ -	\$ 125,507.95	\$ -	\$ -
---------------	------	---------------	------	------

CHANGE ORDER ITEMS

Item	Qty	Unit	Description	Unit Price	Total	Payment Certificate #5 Quantity	Total Cost	Completed to Date Quantity	Total Cost	Difference Quantity	Total Cost
1.1	1	L.S.	ADD Weatherproof While-In-Use Cover for GFI Receptacle for Eight (8) B2 Light Bollards	\$1,882.09	\$ 1,882.09	-	\$ -	100%	\$ 1,882.09	0%	\$ -
2.1	1	L.S.	ADD (4) GFI Receptacles with Weatherproof While-In-Use Covers for Lighting Control Cabinets L1 & L2	\$3,630.00	\$ 3,630.00	-	\$ -	100%	\$ 3,630.00	0%	\$ -

TOTAL Change Order Items

\$ 5,512.09	\$ -	\$ 5,512.09	\$ -	\$ -
-------------	------	-------------	------	------

Contract TOTAL

\$ 131,020.04	\$ -	\$ 131,020.04	\$ -	\$ -
---------------	------	---------------	------	------

Completed to Date =	\$ 131,020.04
Project Retainage =	0.0%
Subtotal =	\$ 131,020.04
Previously Certified =	\$ 127,744.54
Amount Due this Payment =	\$ 3,275.50

Quality Electric LLC

PO Box 123

Reedsville, WI 54230 US

9209734604

accounting@qualityelectricwi.com

Invoice**BILL TO**

Village of Harrison
W5298 State Road 114
Menasha, WI 54952

SHIP TO

Village of Harrison
C/O Darboy Community Park Trail
Lighting
N9334 Noe Road
Appleton, WI 54952

INVOICE #	DATE	TOTAL DUE	DUE DATE	TERMS	ENCLOSED
1577	08/12/2025	\$3,275.50	09/11/2025	Net 30	

PROJECT

Darboy Trail Lighting

DATE		DESCRIPTION	QTY
	Labor - NT	Retainage	1
	Material - NT		1

Thank You!

Your business is greatly appreciated!

Tell us how we did - leave a review on Facebook!

SUBTOTAL	3,275.50
TAX	0.00
TOTAL	3,275.50
BALANCE DUE	\$3,275.50