

Maxwell Canyon Utility						Classic Schedule Layout										30-Jun-25 15:46		
Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Qtr 3, 2025		Qtr 4, 2025			Qtr 1, 2026			Qtr 2, 2026			
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
📁 HC Maxwell Canyon Utility		270	270	0%	04-Aug-25	01-May-26											01-May-26, HC Maxwell Canyon Utility	
📁 HC.GC General Conditions		265	265	0%	04-Aug-25	26-Apr-26											26-Apr-26, HC.GC General Conditions	
📁 GC1005	NTP	0	0	0%	04-Aug-25		◆ NTP, 04-Aug-25											
📁 GC1010	Mobilization	265	265	0%	04-Aug-25	26-Apr-26											Mobilization	
📁 GC1020	Closeout & As-Built	265	265	0%	04-Aug-25	26-Apr-26											Closeout & As-Built	
📁 GC1030	Bonding & Insurance	265	265	0%	04-Aug-25	26-Apr-26											Bonding & Insurance	
📁 GC1050	Project Temporary Fencing	265	265	0%	04-Aug-25	26-Apr-26											Project Temporary Fencing	
📁 GC1060	Project Signs	265	265	0%	04-Aug-25	26-Apr-26											Project Signs	
📁 GC1080	Survey	265	265	0%	04-Aug-25	26-Apr-26											Survey	
📁 GC1090	Construction Conflicts Allowance	265	265	0%	04-Aug-25	26-Apr-26											Construction Conflicts Allowance	
📁 GC1100	Permits & Fees	265	265	0%	04-Aug-25	26-Apr-26											Permits & Fees	
📁 GC1110	Dust Control	265	265	0%	04-Aug-25	26-Apr-26											Dust Control	
📁 GC1120	Stormwater Pollution Protection	265	265	0%	04-Aug-25	26-Apr-26											Stormwater Pollution Protection	
📁 HC.1 Construction		265	265	0%	04-Aug-25	26-Apr-26											26-Apr-26, HC.1 Construction	
📁 1100	Water Fill Station Installation	30	30	0%	04-Aug-25	03-Sep-25	Water Fill Station Installation											
📁 1200	Clearing and Grubbing	10	10	0%	04-Aug-25	14-Aug-25	Clearing and Grubbing											
📁 1300	Selective Siter Demolition	10	10	0%	14-Aug-25	24-Aug-25	Selective Siter Demolition											
📁 1400	Site Grading	10	10	0%	24-Aug-25	03-Sep-25	Site Grading											
📁 1500	Sewer Line Installation	50	50	0%	03-Sep-25	23-Oct-25	Sewer Line Installation											
📁 1600	Water Line Installation	50	50	0%	23-Oct-25	12-Dec-25	Water Line Installation											
📁 1700	Fire Hydrant Installation	20	20	0%	12-Dec-25	01-Jan-26	Fire Hydrant Installation											
📁 1800	Water Service Reconnections	5	5	0%	01-Jan-26	06-Jan-26	Water Service Reconnections											
📁 1900	Fiber Conduit Installation	30	30	0%	06-Jan-26	05-Feb-26	Fiber Conduit Installation											
📁 2000	Gas Line Installation	30	30	0%	05-Feb-26	07-Mar-26	Gas Line Installation											
📁 2100	Power Line Conduit Installation	30	30	0%	07-Mar-26	06-Apr-26	Power Line Conduit Installation											
📁 2200	Temporary Construction Access Road	20	20	0%	03-Sep-25	23-Sep-25	Temporary Construction Access Road											
📁 2300	Temporary Water Line & Irrigation Line	10	10	0%	23-Sep-25	03-Oct-25	Temporary Water Line & Irrigation Line											
📁 2400	Cast in Place Concrete Box Culvert Installation	120	120	0%	03-Oct-25	31-Jan-26	Cast in Place Concrete Box Culvert Installation											
📁 2500	Rip Rap Installation	20	20	0%	31-Jan-26	20-Feb-26	Rip Rap Installation											
📁 3000	Road Repair	20	20	0%	06-Apr-26	26-Apr-26	Road Repair											
📁 HC.CC SR.2 Closeout		5	5	0%	26-Apr-26	01-May-26											01-May-26, HC.CC SR.2 Closeout	
📁 GC1130	Substantial Completion	0	0	0%		26-Apr-26											◆ Substantial Completion, 26-Apr-26	
📁 GC1140	Final Closeout - Demob	5	5	0%	26-Apr-26	01-May-26											■ Final Closeout - Demob, 01-May-26	