

ENGINEER'S STATEMENT OF PROJECT COMPLETION


To: Independence, Iowa Date: 08/29/2023
Independence Municipal Airport Project: **Replace AWOS**
1684 230th Street Independence Municipal Airport (IIB)
Independence, IA 50644 FAA AIP #: 3-19-0045-022-2022
BMI Project Number: T51.126485

The above-referenced project was considered **substantially complete as of August 29, 2023**.

Therefore, Bolton & Menk recommends the City of Independence formally accept the project as Complete. The final construction cost is One Hundred Fifty-Six Thousand, Eight Hundred Twenty-Five and 75/100 dollars (\$156,825.75), which is above the original contract value of One Hundred Fifty-Five Thousand, Seven Hundred Nine and 75/100 dollars (\$155,709.75). The change in cost is primarily due to change order #1 for upgrading an electrical pedestal to power the AWOS system.

Following acceptance of Project Completion, after the required 30-day waiting period has passed, we recommend final acceptance of the project and release of retainage on the project. At that time, the project warranty period will also begin.

Bolton & Menk, Inc.

BY:  08/29/2023
Joseph P. Roenfeldt, P.E. Date
TITLE: Aviation Project Manager

ACCEPTANCE OF PROJECT COMPLETION

The City of Independence formally accepts the project noted above as **COMPLETE as of August 29, 2023**.
Passed this _____ day of _____, 2023.

BY: _____

TITLE: _____