

## ENGINEER'S STATEMENT OF PROJECT COMPLETION

To: City of Independence, Iowa Date: 4/18/2025  
Independence Municipal Airport Project: **Install Runway and Taxiway Edge Lighting**  
331 1<sup>st</sup> Street East Independence Municipal Airport (IIB)  
Independence, IA 50644 BMI Project Number: 0T5.128789.000

The project was considered **substantially complete as of October 24, 2024**. A formal final inspection of the above-referenced project was completed on December 11, 2024. The Project Manager and Airport Manager inspected the project. Thereafter, a punch list was developed and forwarded to attendees and the Contractor. All items on the punch list have now been completed.

Therefore, Bolton & Menk recommends the City of Independence formally accept the project as Complete. A final change order reconciling quantities and establishing the exact final construction cost has been completed. The final construction cost is Four Hundred Twenty-Seven Thousand Two Hundred Ninety and 70/100 dollars (\$427,290.70), which is slightly above the original contract value of Four Hundred Twenty-Three Thousand Five Hundred Forty-Four and 00/100 dollars (\$423,544.00).

Following acceptance of Project Completion, after the required 30-day waiting period has passed, we recommend final acceptance of the project and release of retainage on the project. At that time, the project warranty period will also begin.

Bolton & Menk, Inc.

BY: Carl L. Byers 4/18/2025  
Carl L. Byers, P.E. Date

TITLE: Aviation Project Manager

## ACCEPTANCE OF PROJECT COMPLETION

The City of Independence, Iowa formally accepts the project noted above as **COMPLETE as of April 28, 2025**, this the \_\_\_\_\_ day of \_\_\_\_\_, 2025.

BY: \_\_\_\_\_

TITLE: \_\_\_\_\_