

MEMBERS OF COUNCIL

HON. KIM REYNOLDS
GOVERNOR

HON. PAUL D. PATE
SECRETARY OF STATE

HON. ROB SAND
AUDITOR OF STATE

HON. ROBY SMITH
TREASURER OF STATE

HON. MIKE NAIG
SECRETARY OF AGRICULTURE



Executive Council of Iowa

CAPITOL BUILDING
DES MOINES, IOWA 50319
PHONE: 515 281-5368
FAX: 515 281-7562

July 20, 2026

Accounting Department
Office of the Treasurer
Lucas Building
321 E 12th Street
Des Moines, IA, 50319

The Executive Council, in a meeting held on this date, approved the Department of Natural Resources' request for a supplemental emergency allocation in the amount of \$85,573.14, which brings the total allocation to \$212,330.92. On March 5, 2022, Red Haw State Park was damaged by a tornado. Request was to cover repair costs.

This represents full and final payment, and this allocation closed.

EXECUTIVE COUNCIL OF IOWA

Kristi Onstot
Executive Secretary

cc: Kayla Lyon, Director, Department of Natural Resources
Sherry Arntzen, Bureau Chief, Forests and Preserves Bureau, Department of Natural Resources
Kara Bryant, Budget and Finance, Department of Natural Resources
Matt Bender, Department of Management
Heather Hackbarth, Department of Management

AOS Claim # 2275
TOS Job # 2368



OFFICE OF AUDITOR OF STATE
STATE OF IOWA

State Capitol Building
Des Moines, Iowa 50319-0006
Telephone (515) 281-5834

Rob Sand
Auditor of State

July 14, 2026

Kristi Onstot
Executive Council

Subject: Tornado Damages at Red Haw State Park (Trees, Docks, Campgrounds and Shelters)
on March 5, 2022
Department of Natural Resources
Claim dated December 29, 2022
Supplemental Requests dated September 16, 2024 & May 2, 2025
AOS Claim ID: 2275

The Department's request included a supplemental allocation request of \$85,573.14 because additional damages were identified. We recommend Executive Council approval of the supplemental allocation of \$85,573.14, which increases the allocation to \$1,010,339.10. In accordance with Executive Council policy, we have examined the invoices and supporting documentation for final payment related to the above-mentioned damage and have found the items to be in order as shown below:

Documented Payment Request	\$	<u>212,330.92</u>
Executive Council Allocation (Revised)	\$	1,010,339.10
Less:		
Previous payments	\$	798,008.18
Current payment		<u>212,330.92</u>
Total	\$	<u>1,010,339.10</u>
Remaining Executive Council Allocation	\$	<u>0.00</u>

We recommend reimbursement be made in the amount of \$212,330.92. This represents full and final payment of the loss.

Sincerely,

Brian R. Brustkern, CPA
Deputy Auditor of State

cc: Mike Cox, Bureau Chief, Parks, Forests and Preserves Bureau, Department of Natural Resources
Kara Bryant, Budget and Finance, Department of Natural Resources

June 1, 2026

To: Tammy Hollingsworth, Auditor of State
Kristi Onstot, Treasurer of State
Executive Council

From: Kara Bryant, Federal Aid Coordinator
Department of Natural Resources

Re: Reimbursement Request – 29C.20 Claim

AOS Claim #	2275
Location	Red Haw State Park
Event Date	December 29, 2022
Event Summary	Tornado
Amount Requested	\$212,330.92
Request Details	3 rd final
DNR Accounting String	0147-542-R500-UR-0301

Copies of accounting documents paid by the DNR included in this request are attached. Actual costs were higher than estimated when the allocation request was submitted therefore we are requesting an additional \$85,573.14.

If you have questions or need additional information, please do not hesitate to contact me.

Thank you,

Kara Bryant, Federal Aid Coordinator
Department of Natural Resources
kara.bryant@dnr.iowa.gov
515-587-7409

Cycle Date	Budget FY	Ref Doc Code	Ref Document ID	Check Number	Vendor Customer	Vendor Name	Vendor Invoice Date	Vendor Invoice Number	Check Description	Fund	Dept	Unit	Sub Unit	Object	Object Name	Objct Class	Posting Amt
06/24/25	2025	GAX	P1106232560	000001000126594	00003227621	Denney Construction	06/19/25		CONT 25-05-59-03 EST NO 1	0147	542	R500	UR	9255	Building Improvements	901	6,821.00
06/30/25	2025	GAX	11063025005	000001000138909	00003229477	Barco Products LLC	06/09/25	INVRCO32222	IA DNR - PICNIC TABLES	0147	542	R500	UR	9500	Other Capital Outlay	901	19,000.00
07/14/25	2025	PRC	P1107142501	000001000183254	00003188922	Landscape Structures Inc	03/31/25	INV-160452	ACCT C202166	0147	542	R500	UR	9500	Other Capital Outlay	901	135,390.00
07/21/25	2025	GAX	P1107212567	000001000196473	00003227621	Denney Construction	06/19/25		CONT 25-05-59-03 EST NO 2	0147	542	R500	UR	9255	Building Improvements	901	359.00
04/20/26	2026	GAX	P1104202663	000001000816875	00003204784	Nagel Construction LLC	03/03/26		CONT 23-05-59-02 EST NO 6	0147	542	R500	UR	9110	Land Improvement	901	35,277.64
04/20/26	2026	GAX	P1104202663	000001000816875	00003204784	Nagel Construction LLC	03/03/26		CONT 23-05-59-02 EST NO 7	0147	542	R500	UR	9110	Land Improvement	901	15,483.28

212,330.92

Est. No. 1 Pre-final

IOWA DEPARTMENT OF NATURAL RESOURCES ENGINEERING and REALTY SERVICES BUREAU

PAYMENT REQUEST
(Capital Improvement Contract)

Project No. 25-05-59-03 Request Date: 6/19/2025
Contract Date: 2/28/2025
Specified Completion Date: 6/30/2025
Work Performed From: 5/1/2025 to 6/19/2025

Project Description & Location:
Shower Building Roof Replacement
Red Haw State Park, LUCAS, Iowa

Payable to: Denney Construction
Address: 1371 180th Ave
Osceola, IA 50213

Item No.	Fund	Description	Unit of Meas.	Unit Price	QUANTITIES				AMOUNTS					
					Contract	Actual	*	Overrun	Underrun	Contract	Actual	Overrun	Underrun	
1	EXEC	Roof Replacement, Complete	L.S.	\$7,180.00	1.00	1.00	f			\$7,180.00	\$7,180.00			
* "f" Denotes A Final Quantity					TOTALS						\$7,180.00	\$7,180.00	\$0.00	\$0.00

EXEC=Executive Council

Contract Change Orders			Estimates Previously Approved			Original Contract Amount	
No.	Date	Amount	No.	Date	Amount		
Total Change Orders			Total Previous Estimates				
		\$0.00			\$0.00		

I hereby agree that the items appearing hereon for payment are correct and that no part of this voucher has been paid

Denney 6-19-25
Contractor Date

Recommended for Payment:
Jason Kruse
Digitally signed by Jason Kruse
DN: C=US, E=jason.kruse@dnr.iowa.gov, O=Iowa Department of Natural Resources, OU=Engineering Bureau, CN=Jason Kruse
Date: 2025.06.20 07:33:00-05'00'

Inspector Date

Approved for Payment:
Travis Baker
Digitally signed by Travis Baker
Date: 2025.06.20 11:09:26 -05'00'

Bureau Chief Date

Checked by: 6821 - D147-542-R500-4R-9255
Date

Allowable Quantity Overruns (+)	\$0.00
Quantity Underruns (-)	\$0.00
Sub-Total	\$7,180.00
Total Approved Change Orders (+)	\$0.00
Net Contract Value of Work	\$7,180.00
Value of Completed Work	\$7,180.00
Materials Stored On-Site	\$0.00
Total Retained Percent (5%) (-)	\$359.00
Amount Due Incl. This Estimate	\$6,821.00
Total Previously Approved Estimates	\$0.00
Net Amount Due This Estimate	\$6,821.00

ADS
WTF
6/23/25
B



Barco Products, LLC
24 N Washington Ave
Batavia IL 60510
(800) 338-2697
customerservice@barcoproducts.com

Invoice
#INVRCO32222
#SORCO88248
6/9/2025

Bill To
Receiving
Red Haw State Park
24550 US-34
Chariton IA 50049

Ship To
Receiving
Red Haw State Park
24550 US-34
Chariton IA 50049

Terms	Due Date	PO #	Shipping Method	Tracking
Net 15	6/24/2025	25BPCRDKELC_005-RFB-1701	ABF Freight	

Item	Qty.	Unit Price	Amount
KTB3006-PT/GV 6' Outpost Pressure Treated Wood Top/ Galvanized Frame/ Picnic Table/ Rectangular	50	\$358.00	\$17,900.00

0147-542-R500-UR

Chad Kelchen
Digitally signed by
Chad Kelchen
Date: 2025.06.18
08:32:24 -05'00'

Subtotal	\$17,900.00
Tax Total (%)	\$0.00
Shipping	\$1,100.00
Total	\$19,000.00

MAKE CHECKS PAYABLE TO BARCO PRODUCTS, LLC PLEASE REMIT TO ADDRESS ABOVE.

6200 Park Ave Ste 200, Des Moines IA 50321

- **The PO document is required for all inventory items \$5,000 or more and ALL items that must be licensed (i.e.: trailers, boats).** If purchasing an inventory item, the received by section at the bottom of the form, must be completed in its entirety for asset tracking. The received by date must match any delivery documentation provided and signed by the vendor. Prior to purchase; **DOM Notification** is required for purchases over \$25,000 and **DCM Approval** is required for purchases of \$100,000 or more, regardless of the funding source.
- **When suggested by DNR Procurement, the PO document may be used, in lieu of a contract, for Public Improvement or Service projects under \$15,000 that are not routing or are limited in scope.** In such situations, all required supervisory approvals per the DNR Signature Policy, and the Contractor Registration Number for the selected Contractor, must be noted on the PO (this will be a C followed by 6 digits. i.e.: C123456).
- **A completed DNR PO, must be submitted, with all required signatures, in addition to the following, for payment:** Original vendor/contractor invoice and quote/DNR Bid Quotation Form (when required or suggested), DOM Notification (over \$25K) or DOM Approval Form (over \$100K), packing slips, signed vendor delivery acknowledgement and Equipment Inventory Change Form (required for equipment purchases & trade-ins), email approval to trace in equipment (when required) and any other back up documentation to substantiate the receipt of the good or service.

BILL TO: NAME & ADDRESS Red Haw State Park 24550 US-34 Chariton, Iowa 50049 Phone: 641-2032734 Email: riley.henry@dnr.iowa.gov	SHIP TO: NAME & ADDRESS Same as Bill To _____ _____ _____ Phone: Email:	VENDOR NAME & ADDRESS TreeTop Products 222 State St, Batavia, Ill 60510 Phone: 630-845-5421 Email: keyaccounts@treetopproduct.com	PO NUMBER: 25PBCRDCKel_005-RFB-1701 DATE: 5/15/25 CONTRACT #: BUDGET FY: 25 PROMISED DELIVERY DATE: June 14,2025 CONTRACTOR REGISTRATION NUMBER
--	--	---	--

QTY	Units of Measure	Description and/or Specifications (Attach Additional Sheet if Necessary)	Unit Price	Amount/Cost
50.00	Ea	Heavy Duty Picnic Table 6ft Long	\$ 380.00	\$ 19,000.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
				\$ 0.00
Trade-in(s)-Enter Trade in Amounts below- Equipment Inventory Change Form is also required				
				\$ 0.00
				\$ 0.00
				\$ 0.00

LN	FND	AGY	ORG	SU3/ORIG	OBJ	Line Amount		Total	
1	0147	542	R500	UR	9500	\$ 19,000.00			
2									
3		23-05-59-02				9.29.2025 ksb			
4									
Total						\$ 19,000.00			

Vendor Approval Signature

Vendor Signature:

Date: 5-15-25

This purchase order is subject to the State of Iowa Terms and Conditions located at:

<https://das.iowa.gov/procurement/terms-and-conditions>

DNR Approval Signatures

Staff (\$2,000 and under) Riley Henry
Digitally signed by Riley Henry Date: 2025.05.16 15:54:23 -05'00'

Immediate Supervisor (\$2,001-\$9,999) Chad Kelchen
Digitally signed by Chad Kelchen Date: 2025.05.19 08:29:21 -05'00'

Bureau Chief (\$10,000-\$14,999) Chad Kelchen
Digitally signed by Chad Kelchen Date: 2025.06.12 10:21:55 -05'00'

Division Administrator (\$15,000-\$25,000) Pete Hildreth
Digitally signed by Pete Hildreth Date: 2025.06.12 11:44:14 -05'00'

Deputy Director (over \$25,000)

Received By (Signature) Riley Henry Digitally signed by Riley Henry Date: 2025.06.13 16:49:05 -05'00'
Received By (Print)
Equipment Destination Red Haw State Park

Approval Date

acting Bureau Chief

Received Date

Destination cost center 8560-GP

NOTICE TO VENDORS/CONTRACTORS: A signature **MUST** be documented on the DNR PO, acknowledging the state of Iowa Terms and Conditions, prior to purchase. The Contractor shall warrant any service or public improvement work, for a period of one year from the date of project completion, and work shall remain free from all defects in workmanship and material. The Contractor shall also maintain in full force and effect, with insurance companies licensed by the State of Iowa, at the Contractor's expense, insurance covering its work during the entire project duration.

IOWA DEPARTMENT OF NATURAL RESOURCES PURCHASE ORDER (PO)

6200 Park Ave Ste 200, Des Moines IA 50321

- **The PO document is required for all inventory items \$5,000 or more and ALL items that must be licensed (i.e.: trailers, boats).** If purchasing an inventory item, the received by section at the bottom of the form, must be completed in its entirety for asset tracking. The received by date must match any delivery documentation provided and signed by the vendor. Prior to purchase; DOM Notification is required for purchases over \$25,000 and DOM Approval is required for purchases of \$100,000 or more, regardless of the funding source.
- **When suggested by DNR Procurement, the PO document may be used, in lieu of a contract, for Public Improvement or Service projects under \$15,000 that are not routine or are limited in scope.** In such situations, all required supervisory approvals per the DNR Signature Policy, and the Contractor Registration Number for the selected Contractor, must be noted on the PO (*this will be a C followed by 6 digits. i.e.: C123456*).
- **A completed DNR PO, must be submitted, with all required signatures, in addition to the following, for payment:** Original vendor/contractor invoice and quote/DNR Bid Quotation Form (*when required or suggested*), DOM Notification (*over \$25K*) or DOM Approval Form (*over \$100K*), packing slips, signed vendor delivery acknowledgement and Equipment Inventory Change Form (*required for equipment purchases & trade-ins*), email approval to trade in equipment (*when required*) and any other back up documentation to substantiate the receipt of the good or service.

BILL TO: NAME & ADDRESS Iowa Department of Natural Resources 6200 Park Ave, STE 200 Des Moines, IA 50321 Phone: 515-380-0171 Email:	SHIP TO: NAME & ADDRESS Red Haw State Park Attn: Riley Henry 24550 US-34 Chariton, IA 50049 Phone: 641-203-2734 Email:	VENDOR NAME & ADDRESS Landscape Structures Inc. 601 7th Street South Delano, MN 55328 Phone: 763-972-3391 Email: accounting@playlsi.com	PO NUMBER: 25PFPSMOOR-001 DATE: 1/15/25 CONTRACT #: 23228 BUDGET FY: 25 PROMISED DELIVERY DATE: CONTRACTOR REGISTRATION NUMBER
---	---	---	---

QTY	Units of Measure	Description and/or Specifications (Attach Additional Sheet if Necessary)	Unit Price	Amount/Cost
1.00	1	Playground Equipment, Safety Surfacing, & Installation Services from Master Agreement Vendor	\$ 135,390.00	\$ 135,390.00
				\$ 0.00
		By signature below the parties accept and incorporate herein the provisions of the Quote, dated January 3, 2025, for Opportunity No.		\$ 0.00
		1192273-02-01. In the event of a conflict between the state of Iowa Terms and Conditions and said Quote, the Quote shall control.		\$ 0.00
		Notwithstanding the state of Iowa Terms and Conditions, the parties agree as follows: (1) Contractor's standard product warranty applies		\$ 0.00
		to these goods; (2) Iowa DNR permits Contractor to use subcontractors for its performance of services; and (3) Contractor reserves all		\$ 0.00
		rights to the intellectual property and proprietary rights associated with Contractor's goods, services, and other Deliverables; no		\$ 0.00
		Trade-in(s)-Enter Trade in Amounts below- Equipment Inventory Change Form is also required		
		assignment or transfer is granted to Iowa DNR or any other party except that Contractor hereby permits Iowa DNR to use		\$ 0.00
		Contractor's installation manuals and design documents for purposes of maintenance and repairs of the goods.		\$ 0.00
		BONDS NOT INCLUDED		\$ 0.00
			Total	\$ 135,390.00

LN	FND	AGY	ORG	SUB/ORG	OBJ	Line Amount	
1	0147	542	R500	UR	9500	\$ 135,390.00	
2		6.27.2025	ksb				
3							
4							
Total						\$ 135,390.00	

Vendor Approval Signature
Vendor Signature: Elaine Harkess
 Digitally signed by Elaine Harkess
 Date: 2025.02.06 18:30:09 -06'00'
Date: 2/6/25
 This purchase order is subject to the State of Iowa Terms and Conditions located at:
<https://das.iowa.gov/procurement/terms-and-conditions>

DNR Approval Signatures
Staff (\$2,000 and under) Seth Moore
 Digitally signed by Seth Moore
 Date: 2025.02.07 13:44:06 -06'00'
Immediate Supervisor (\$2,001-\$9,999) Kim Bohlen
 Digitally signed by Kim Bohlen
 Date: 2025.02.07 14:53:39 -06'00'
Bureau Chief (\$10,000-\$14,999) Sherry L. Arntzen
 Digitally signed by Sherry L. Arntzen
 Date: 2025.02.07 15:00:37 -06'00'
Division Administrator (\$15,000-\$25,000) Pete Hildreth
 Digitally signed by Pete Hildreth
 Date: 2025.02.07 16:13:27 -06'00'
Deputy Director (over \$25,000) Alex Moon
 Digitally signed by Alex Moon
 Date: 2025.02.10 08:33:06 -06'00'

Received By (Signature) Seth Moore
 Digitally signed by Seth Moore
 Date: 2025.06.12 15:34:50 -05'00'
Received By (Print) Seth Moore
Equipment Destination Red Haw State Park
Destination cost center 8560P
Approval Date May 20, 2025
Received Date

NOTICE TO VENDORS/CONTRACTORS: A signature **MUST** be documented on the DNR PO, acknowledging the state of Iowa Terms and Conditions, prior to purchase. The Contractor shall warrant any service or public improvement work, for a period of one year from the date of project completion, and work shall remain free from all defects in workmanship and material. The Contractor shall also maintain in full force and effect, with insurance companies licensed by the State of Iowa, at the Contractor's expense, insurance covering its work during the entire project duration.



Invoice INV-160452

Page 1 of 3

Bill To: C202166

Iowa Department of Natural Resources
Attn: Accounts Payable
6200 Park Ave, Ste 200
Des Moines, IA 50321

Customer Order 13476

Invoice Date 3/31/2025

Payment Terms Net 30 Days

1.5% monthly charge accessed on late payments

Freight Terms NC

Ship Via UPS, WC

Sales Order SO-01014499

Dealer 146 Outdoor Recreation Products

Project Name Red Haw State Park

Order Comments Mark For - Playground EQ for Red Haw State Park
Call Prior - Call when ready Josh Gabrelcik 763-221-3667

Line	P & M Code	Item #	Description	Product Line	Quantity	Unit of Measure
1	A	345276	HDW PKG STORE COUNTER TOP/BELL Secondary Permalene: 816 Recycled Leaf/Black, Play Components: 317 Limon, Description: Ground Level, Clamps/Ball Connectors: 317 Limon, Primary Permalene: 816 Recycled Leaf/Black	60	1.00	EA
2	A	111685	PLAYBOOSTER PLAYGROUND PLAYBOOSTER PLAYGROUND	50	1.00	EA
3	A	169322	Discovery Tree Climb w/Aluminum Post... Description: Discovery Tree Climb w/Aluminum Post w/Roof DB Only, Posts/Arches: 002 Brown, Clamps/Ball Connectors: 317 Limon	50	1.00	EA
4	A	111812	Headform Set Headform Set - 807 Recycled Yellow-Black	50	1.00	EA
5	A	207581	The Ascent® Rock Description: The Ascent®, Rock, Clamps/Ball Connectors: 317 Limon	50	1.00	EA
6	A	169318	Wood Plank Wiggle Ladder 48"Deck w/R... Description: 48"Deck w/Recycled Wood-Grain Handholds DB, Clamps/Ball Connectors: 317 Limon	50	1.00	EA
7	A	122197	90* Triangular Tenderdeck Description: 90* Triangular Tenderdeck, Clamps/Ball Connectors: 317 Limon, Decks/Step Ladders: 002 Brown	50	2.00	EA
8	A	121948	Kick Plate 8"Rise Description: 8"Rise, Decks/Step Ladders: 002 Brown	50	2.00	EA
9	A	111228	Square Tenderdeck Description: Square Tenderdeck, Clamps/Ball Connectors: 317 Limon, Decks/Step Ladders: 002 Brown	50	2.00	EA
10	A	169321	Tree Stump Transfer Module 48"Dk (DB... Description: Tree Stump Transfer Module 48"Dk (DB Only), Posts/Arches: 002 Brown, Clamps/Ball Connectors: 317 Limon, Decks/Step Ladders: 002 Brown	50	1.00	EA
11	A	121949	Tri-Deck Kick Plate 8"Rise Description: Tri-Deck Kick Plate 8"Rise, Decks/Step Ladders: 002 Brown	50	1.00	EA

RECEIVED

APR 07 2025

Continued on next page





Invoice INV-160452

Page 2 of 3

Line	P & M Code	Item #	Description	Product Line	Quantity	Unit of Measure
12	A	169319	Recycled Wood-Grain Lumber Panel Description: Recycled Wood-Grain Lumber Panel, Clamps/Ball Connectors: 317 Limon	50	1.00	EA
13	A	111362	Talk Tube 40' Tubing Kit PB Description: PB	60	1.00	EA
14	A	111363	Talk Tube At Grade Mounted Description: Talk Tube At Grade Mounted, Clamps/Ball Connectors: 317 Limon, Play Components: 317 Limon	50	1.00	EA
15	A	111404	124" Alum Post DB Description: DB for 48"Deck 124"Alum Post, Posts/Arches: 002 Brown	50	1.00	EA
16	A	111404	132" Alum Post DB Description: DB for 56"Deck 132"Alum Post, Posts/Arches: 002 Brown	50	1.00	EA
17	A	111404	140" Alum Post DB Description: DB for 64"Deck 140"Alum Post, Posts/Arches: 002 Brown	50	1.00	EA
18	A	111403	182"Steel Post For Roof DB Description: DB for 72"Deck 182"Steel Roof Post, Posts/Arches: 002 Brown	50	2.00	EA
19	A	111404	84" Alum Post DB Description: DB for 8"Deck 84"Alum Post, Posts/Arches: 002 Brown	50	1.00	EA
20	A	211190	PB Recycled Tree House Roof Description: With Stack and With Kids Only	52	1.00	EA
21	A	271761	PB Alpine® Slide 72"DK/DB Description: 72iDk/DB, Posts/Arches: 002 Brown, Clamps/Ball Connectors: 317 Limon, Slide Hoods/O-Zone®: 316 Leaf, Slides/Tunnels/Gliders/E-Pods®: 316 Leaf	50	1.00	EA
22	A	169317	Firepole w/Recycled Wood-Grain Handh... Description: 64"Dk DB, Clamps/Ball Connectors: 317 Limon, Play Components: 317 Limon	50	1.00	EA
23	A	111783	IND PLAY COMPONENTS IND PLAY COMPONENTS	52	1.00	EA
24	A	184862	Tic-Tac-Toe Panel Description: Tic-Tac-Toe Panel, Clamps/Ball Connectors: 317 Limon, Primary Permalene: 816 Recycled Leaf/Black	52	1.00	EA
25	A	115201	LW POST DB Description: DB 10"Panel, Post Number: 2, 8" Flange Qty: 0, 14" Flange Qty: 0, 24" Flange Qty: 1, CTO Configured Part Number: 98891630, Posts/Arches: 002 Brown	52	1.00	EA
26	A	115201	LW POST DB Description: DB 10"Panel, Post Number: 1, 8" Flange Qty: 0, 14" Flange Qty: 0, 24" Flange Qty: 1, CTO Configured Part Number: 98891530, Posts/Arches: 002 Brown	52	1.00	EA
27	A	152179	Saddle Spinner DB 12"Height Description: DB 12"Height, Play Components: 317 Limon, Slides/Tunnels/Gliders/E-Pods®: 316 Leaf	52	1.00	EA
28	A	182503	Welcome Sign (LSI Provided) Ages 5-1... Description: Welcome Sign (LSI Provided) Ages 5-12 years Direct Bury, Posts/Arches: 002 Brown	20	1.00	EA
29	A	146007	BIT 5/16 6-LOBE T45 TAMP BIT 5/16 6-LOBE T45 TAMP 6-LOBE T45 TAMPER-RESISTANT 5/16i HEX BIT	60	3.00	EA
30	A	146017	L-KEY 6-LOBE T45 TAMP L-KEY 6-LOBE T45 TAMP 6-LOBE T45 TAMPER-RESISTANT L-KEY WRENCH 5/16i	60	3.00	EA

Continued on next page





Invoice INV-160452

Page 3 of 3

Line	P & M Code	Item #	Description	Product Line	Quantity	Unit of Measure
31	A	251713	5i Formed Play Safe Plate 5-12 Years...	60	2.00	EA
			5i Formed Play Safe Plate 5-12 Years w/Attaching HDW			
32	A	101215	SDS Touch Up Paint	60	1.00	EA
			SDS Touch Up Paint - 002 Brown			
33	A	101219	Touch Up Paint 4.5oz Can	60	1.00	EA
			Touch Up Paint 4.5oz Can - 002 Brown			
34	A	101215	SDS Touch Up Paint	60	1.00	EA
			SDS Touch Up Paint - 317 Limon			
35	A	101219	Touch Up Paint 4.5oz Can	60	1.00	EA
			Touch Up Paint 4.5oz Can - 317 Limon			
36	AZ	114648	Maintenance Kit	60	1.00	EA
Item Count: 3, Item 1 Number: Proshield Touch-Up, Item 1 Color: 002 Brown, Item 1 Quantity: 1, Item 2 Number: Proshield Touch-Up, Item 2 Color: 317 Limon, Item 2 Quantity: 1, Item 3 Number: TenderTuff Touch-Up, Item 3 Color: 002 Brown, Item 3 Quantity: 1						

Equipment \$70,500.00

Installation \$30,600.00

Other Surfacing \$32,730.00

Delivery \$1,560.00

Invoice Amount \$135,390.00

Sales Order Summary

Order Total \$135,390.00

Invoiced to Date \$135,390.00

Remaining to Invoice \$0.00

	Date	Invoice	Amount
Current Invoice	3/31/2025	INV-160452	\$135,390.00

Cost Center: 0147-542-R500-UR

Seth Moore 6/12/25

Remit to: Reference Invoice # INV-160452

Landscape Structures Inc.
SDS 12-0395 PO BOX 86
Minneapolis, MN 55486-0395**Your Account Representative is:**Lynn Bartels
763-972-5208
LynnBartels@playlsi.com

Est. No. 2 Final

IOWA DEPARTMENT OF NATURAL RESOURCES
ENGINEERING and REALTY SERVICES BUREAU

PAYMENT REQUEST
(Capital Improvement Contract)

Project No. 25-05-59-03 **Request Date:** 6/19/2025
Contract Date: 2/28/2025
Specified Completion Date: 6/30/2025
Work Performed From: 5/1/2025 to 6/19/2025

25

Project Description & Location:
Shower Building Roof Replacement
Red Haw State Park , LUCAS, Iowa

Payable to: Denney Construction
Address: 1371 180th Ave
 Osceola, IA 50213

Item No.	Fund	Description	Unit of Meas.	Unit Price	QUANTITIES				AMOUNTS				
					Contract	Actual	*	Overrun	Underrun	Contract	Actual	Overrun	Underrun
1	EXEC	Roof Replacement, Complete	L.S.	\$7,180.00	1.00	1.00	f			\$7,180.00	\$7,180.00		
* "f" Denotes A Final Quantity							f	TOTALS		\$7,180.00	\$7,180.00	\$0.00	\$0.00

EXEC=Executive Council

Approvals			Contract Change Orders			Estimates Previously Approved			Original Contract Amount	
I hereby agree that the items appearing hereon for payment are correct and that no part of this voucher has been paid			No.	Date	Amount	No.	Date	Amount		
			Total Change Orders			Total Previous Estimates				
<i>Denney</i> <u>6-19-25</u>			\$0.00			\$6,821.00				
Contractor Date										
Recommended for Payment:									Allowable Quantity Overruns (+)	
Jason Kruse									\$0.00	
Digitally signed by Jason Kruse DN: C=US, E=jason.kruse@dnr.iowa.gov, O=Iowa Department of Natural Resources, OU=Engineering Bureau, CN=Jason Kruse Date: 2025.06.20 07:33:37-05'00'									Quantity Underruns (-)	
Inspector Date									\$0.00	
Approved for Payment:									Sub-Total	
Travis Baker									\$7,180.00	
Digitally signed by Travis Baker Date: 2025.06.20 11:10:09 -05'00'									Total Approved Change Orders (+) (-)	
Bureau Chief Date									\$0.00	
Checked by:									Net Contract Value of Work	
									\$7,180.00	
									Value of Completed Work	
									\$7,180.00	
									Materials Stored On-Site	
									\$0.00	
									Total Retained Percent (0%)	
									\$0.00	
									Amount Due Incl. This Estimate	
									\$7,180.00	
									Total Previously Approved Estimates	
									\$6,821.00	
									Net Amount Due This Estimate	
									\$359.00	

359 ¹⁰

0147-542-R500-4R-9255

pe
R5004R04

Est. No. 6

Progress () Pre-final (X) Final ()

**IOWA DEPARTMENT OF NATURAL RESOURCES
BUREAU OF CONSTRUCTION SERVICES**

PAYMENT REQUEST (Capital Improvement Contract)
--

Project No. 23-05-59-02Sheet 1 of 2 Date of Request: March 3, 2026Contract Date: June 12, 2024 Specified Completion Date : April 25, 2025Work Performed From: July 1, 2025 to March 3, 2026

Project Description & Location:
Campground Improvements
Red Haw State Park, LUCAS, Iowa

Payable to: Nagel Construction LLC
2601 140th St.
Address: Allerton, IA 50008

Item No.	Fund	Description	Unit of Measure	Unit Price	QUANTITIES				AMOUNTS			
					Contract	Actual	* Overrun	Underrun	Contract	Actual	Overrun	Underrun
1	EXEC	Mobilization	L.S.	\$20,000.00	1.00	1.00	f		\$20,000.00	\$20,000.00		\$0.00
2	EXEC	Construction Staking	L.S.	\$10,000.00	1	1	f		\$10,000.00	\$10,000.00		\$0.00
3	EXEC	Filter Sock	L.F.	\$3.00	1740	1740	f		\$5,220.00	\$5,220.00		\$0.00
4	EXEC	Demolition	L.S.	\$10,000.00	1	1	f		\$10,000.00	\$10,000.00		\$0.00
5	EXEC	Clearing and Grubbing	L.S.	\$3,000.00	1	1	f		\$3,000.00	\$3,000.00		\$0.00
6	EXEC	Grading	L.S.	\$15,000.00	1	1	f		\$15,000.00	\$15,000.00		\$0.00
7	EXEC	Single Campsite Outlet Post-50 Amp	Each	\$410.00	34	34	f		\$13,940.00	\$13,940.00		\$0.00
8	EXEC	No. 2 AWG Grounding Conductor Cable, Type THW	L.F.	\$1.00	2,735	2735	f		\$2,735.00	\$2,735.00		\$0.00
9	EXEC	No. 4/0 AWG Single Conductor Cable, Type USE	L.F.	\$1.50	3099	3099	f		\$4,648.50	\$4,648.50		\$0.00
10	EXEC	No. 250 MCM Single Conductor Cable, Type USE	L.F.	\$2.00	4821	5475	f		\$9,642.00	\$10,950.00	\$1,308.00	\$0.00
11	EXEC	No. 300 MCM Single Conductor Cable, Type USE	L.F.	\$3.00	285	285	f		\$855.00	\$855.00		\$0.00
12	EXEC	Roadway Crossing, 3.0-Inch Conduit Schedule 80	L.F.	\$8.00	96	216	f	120	\$768.00	\$1,728.00	\$960.00	\$0.00
13	EXEC	Detectable Warning Tape, 3" Electric	L.F.	\$0.25	2284	2284	f		\$571.00	\$571.00		\$0.00
14	EXEC	Trench, Single Circuit Secondary	L.F.	\$3.00	2380	2380	f		\$7,140.00	\$7,140.00		\$0.00
15	EXEC	Distribution Panel, 600-Amp	Each	\$8,000.00	1	1	f		\$8,000.00	\$8,000.00		\$0.00
16	EXEC	200 Amp Circuit Breaker	Each	\$7,500.00	3	3	f		\$22,500.00	\$22,500.00		\$0.00
17	EXEC	175 Amp Circuit Breaker	Each	\$7,500.00	2	2	f		\$15,000.00	\$15,000.00		\$0.00
18	EXEC	LED Light	L.S.	\$432.00	1	0	f		\$432.00			\$0.00
19	EXEC	Special Backfill	Tons	\$50.00	330	295.91	f		\$16,500.00	\$14,795.50		\$0.00
20	EXEC	6-inch Non-Reinforced PCC	S.Y.	\$75.00	1115	1187.22	f		\$83,625.00	\$89,041.50	\$5,416.50	\$0.00
21	EXEC	5-Inch Reinforced PCC Sidewalk	S.Y.	\$65.00	24	0	f		\$1,560.00			\$0.00
22	EXEC	Engineering Fabric	S.Y.	\$3.00	4206	4206	f		\$12,618.00	\$12,618.00		\$0.00
23	EXEC	Macadam Stone	Tons	\$50.00	820	1026.88	f		\$41,000.00	\$51,344.00	\$10,344.00	\$0.00
24	EXEC	Class 'A' Crushed Stone	Tons	\$50.00	506	1037.92	f		\$25,300.00	\$51,896.00	\$26,596.00	\$0.00
25	EXEC	4'x4'x5.5" Reinforced PCC Slab and Fire Ring	Each	\$600.00	31	31	f		\$18,600.00	\$18,600.00		\$0.00
26	EXEC	Fire Ring Only, ADA Model	Each	\$800.00	3	3	f		\$2,400.00	\$2,400.00		\$0.00
27	EXEC	Topsoil, Furnish and Place	C.Y.	\$18.00	1093	1093	f		\$19,674.00	\$19,674.00		\$0.00
28	EXEC	Campsite Posts, Furnish and Install	Each	\$250.00	37	37	f		\$9,250.00	\$9,250.00		\$0.00
29	EXEC	Erosion Matting	S.Y.	\$4.00	356	356	f		\$1,424.00	\$1,424.00		\$0.00
30	EXEC	Seeding, Fertilizing and Mulching	Acres	\$2,500.00	2.3	2.3	f		\$5,750.00	\$5,750.00		\$0.00
31	EXEC	Trees (1.5" dia.)	Each	\$500.00	32	32	f		\$16,000.00	\$16,000.00		\$0.00
32	EXEC	NPDES General Permit #2 & SWPPP	L.S.	\$6,000.00	1	1	f		\$6,000.00	\$6,000.00		\$0.00
CO1a	EXEC	8" PVC	L.F.	\$85.00	70	70	f		\$5,950.00	\$5,950.00		\$0.00
CO1b	EXEC	Slotted Trench Drain	L.F.	\$100.00	20	20	f		\$2,000.00	\$2,000.00		\$0.00

Est. No. 6 Progress () Pre-final (X) Final ()

IOWA DEPARTMENT OF NATURAL RESOURCES
BUREAU OF CONSTRUCTION SERVICES

PAYMENT REQUEST
(Capital Improvement Contract)

Project No. 23-05-59-02

Sheet 1 of 2 Date of Request: March 3, 2026


Contract Date: June 12, 2024 Specified Completion Date: April 25, 2025

Work Performed From: July 1, 2025 to March 3, 2026

Project Description & Location:
Campground Improvements
Red Haw State Park, LUCAS, Iowa

Payable to: Nagel Construction LLC
2601 140th St.
Address: Allerton, IA 50008

Item No.	Fund	Description	Unit of Measure	Unit Price	QUANTITIES				AMOUNTS			
					Contract	Actual	* Overrun	Underrun	Contract	Actual	Overrun	Underrun
CO1c	EXEC	4" perforated subdrain	L.F.	\$70.00	105	140	f		\$7,350.00	\$9,800.00	\$2,450.00	\$0.00
CO1d	EXEC	PCC Sidewalk, 5' wide	S.Y.	\$95.00	105	105	f		\$9,975.00	\$9,975.00		\$0.00
CO1e	EXEC	5" PCC Slab	S.Y.	\$95.00	133	133	f		\$12,635.00	\$12,635.00		\$0.00
CO2a	EXEC	Delete Item #18, LED light	L.S.	-\$432.00	1	0	f		-\$432.00			\$0.00
CO2b	EXEC	Reduce Line Item #19, Special Backfill	Tons	-\$50.00	34.09	0	f		-\$1,704.50			\$0.00
CO2c	EXEC	Delete Item #21, 5-inch Reinforced PCC Sidewalk	S.Y.	-\$65.00	24	0	f		-\$1,560.00			\$0.00
CO2d	EXEC	Replace Panel Door	L.S.	\$2,170.17	1	1	f		\$2,170.17	\$2,170.17		\$0.00
CO2e	EXEC	Pit Toilet Light Connection	L.S.	\$1,700.37	1	1	f		\$1,700.37	\$1,700.37		\$0.00
CO2f	EXEC	Move/Replace Hydrant	L.S.	\$2,500.00	1	1	f		\$2,500.00	\$2,500.00		\$0.00
CO3a	EXEC	800 amp Main Panel and CT Cabinet	L.S.	\$19,298.35	1	1	f		\$19,298.35	\$19,298.35		\$0.00
"f" Denotes A Final Quantity					TOTALS				\$469,034.89	\$516,109.39	\$47,074.50	\$0.00

Approvals	
I hereby agree that the items appearing hereon for payment are correct and that no part of this voucher has been paid	
 Contractor Recommended for Payment: Jason Kruse Digitally signed by Jason Kruse DN: cn=Jason Kruse, o=Iowa Department of Natural Resources, ou=Engineering Bureau, cn=Jason Kruse Date: 2026.04.15 16:08:48-0500	4-14-26 Date
Inspector Approved for payment: Travis Baker Digitally signed by Travis Baker Date: 2026.04.17 13:46:22 -05'00'	Date
Bureau Chief	Date
Checked by:	Date

Approved Contract Change Orders		
No.	Date	Amount
01	4/2/2025	\$37,910.00
02	10/6/2025	\$2,674.04
03	11/13/2025	\$19,298.35
04		
05		
06		
07		
08		
09		
10		

Total Change Orders

\$59,882.39

Estimates Previously Approved		
No.	Date	Amount
01	12/17/2024	\$175,936.20
02	1/28/2025	\$72,841.72
03	3/11/2025	\$53,562.43
04	4/15/2025	\$71,985.30
05	5/20/2025	\$91,022.82
06		
07		
08		
09		
10		

Total Previous Estimate \$465,348.47

Original Contract Amount	\$409,152.50
Allowable Quantity Overruns (+)	\$47,074.50
Quantity Underruns (-)	\$0.00
Sub-Total	\$456,227.00
Total Approved Change Orders (+) (-)	\$59,882.39
Net Contract Value of Work	\$516,109.39
Value of Completed Work	\$516,109.39
Total Retained Percent (3%) (-)	-\$15,483.28
Amount Due Incl. This Estimate	\$500,626.11
Total Previously Approved Estimates	\$465,348.47
Net Amount Due This Estimate	\$35,277.64

35277.64 0147-542-R500-LR-9110 no fee

Claim ID 2275

4/20/24 B

Est. No. 7

Progress () Pre-final () Final (X)

**IOWA DEPARTMENT OF NATURAL RESOURCES
BUREAU OF CONSTRUCTION SERVICES**

PAYMENT REQUEST (Capital Improvement Contract)
--

Project No. 23-05-59-02Sheet 2 of 2 Date of Request: March 3, 2026Contract Date: June 12, 2024 Specified Completion Date: April 25, 2025Work Performed From: July 1, 2025 to March 3, 2026

Project Description & Location:

Campground Improvements

Red Haw State Park, LUCAS, Iowa

Payable to:

Nagel Construction LLC

2601 140th St.

Address:

Allerton, IA 50008

Item No.	Fund	Description	Unit of Measure	Unit Price	QUANTITIES				AMOUNTS			
					Contract	Actual	* Overrun	Underrun	Contract	Actual	Overrun	Underrun
1	EXEC	Mobilization	L.S.	\$20,000.00	1.00	1.00	f		\$20,000.00	\$20,000.00		\$0.00
2	EXEC	Construction Staking	L.S.	\$10,000.00	1	1	f		\$10,000.00	\$10,000.00		\$0.00
3	EXEC	Filter Sock	L.F.	\$3.00	1740	1740	f		\$5,220.00	\$5,220.00		\$0.00
4	EXEC	Demolition	L.S.	\$10,000.00	1	1	f		\$10,000.00	\$10,000.00		\$0.00
5	EXEC	Clearing and Grubbing	L.S.	\$3,000.00	1	1	f		\$3,000.00	\$3,000.00		\$0.00
6	EXEC	Grading	L.S.	\$15,000.00	1	1	f		\$15,000.00	\$15,000.00		\$0.00
7	EXEC	Single Campsite Outlet Post-50 Amp	Each	\$410.00	34	34	f		\$13,940.00	\$13,940.00		\$0.00
8	EXEC	No. 2 AWG Grounding Conductor Cable, Type THW	L.F.	\$1.00	2,735	2,735	f		\$2,735.00	\$2,735.00		\$0.00
9	EXEC	No. 4/0 AWG Single Conductor Cable, Type USE	L.F.	\$1.50	3099	3099	f		\$4,648.50	\$4,648.50		\$0.00
10	EXEC	No. 250 MCM Single Conductor Cable, Type USE	L.F.	\$2.00	4821	5475	f		\$9,642.00	\$10,950.00	\$1,308.00	\$0.00
11	EXEC	No. 300 MCM Single Conductor Cable, Type USE	L.F.	\$3.00	285	285	f		\$855.00	\$855.00		\$0.00
12	EXEC	Roadway Crossing, 3.0-Inch Conduit Schedule 80 P	L.F.	\$8.00	96	216	f	120	\$768.00	\$1,728.00	\$960.00	\$0.00
13	EXEC	Detectable Warning Tape, 3" Electric	L.F.	\$0.25	2284	2284	f		\$571.00	\$571.00		\$0.00
14	EXEC	Trench, Single Circuit Secondary	L.F.	\$3.00	2380	2380	f		\$7,140.00	\$7,140.00		\$0.00
15	EXEC	Distribution Panel, 600-Amp	Each	\$8,000.00	1	1	f		\$8,000.00	\$8,000.00		\$0.00
16	EXEC	200 Amp Circuit Breaker	Each	\$7,500.00	3	3	f		\$22,500.00	\$22,500.00		\$0.00
17	EXEC	175 Amp Circuit Breaker	Each	\$7,500.00	2	2	f		\$15,000.00	\$15,000.00		\$0.00
18	EXEC	LED Light	L.S.	\$432.00	1	0	f		\$432.00			\$0.00
19	EXEC	Special Backfill	Tons	\$50.00	330	295.91	f		\$16,500.00	\$14,795.50		\$0.00
20	EXEC	6-inch Non-Reinforced PCC	S.Y.	\$75.00	1115	1187.22	f		\$83,625.00	\$89,041.50	\$5,416.50	\$0.00
21	EXEC	5-Inch Reinforced PCC Sidewalk	S.Y.	\$65.00	24	0	f		\$1,560.00			\$0.00
22	EXEC	Engineering Fabric	S.Y.	\$3.00	4206	4206	f		\$12,618.00	\$12,618.00		\$0.00
23	EXEC	Macadam Stone	Tons	\$50.00	820	1026.88	f		\$41,000.00	\$51,344.00	\$10,344.00	\$0.00
24	EXEC	Class 'A' Crushed Stone	Tons	\$50.00	506	1037.92	f		\$25,300.00	\$51,896.00	\$26,596.00	\$0.00
25	EXEC	4'x4'x5.5" Reinforced PCC Slab and Fire Ring	Each	\$600.00	31	31	f		\$18,600.00	\$18,600.00		\$0.00
26	EXEC	Fire Ring Only, ADA Model	Each	\$800.00	3	3	f		\$2,400.00	\$2,400.00		\$0.00
27	EXEC	Topsoil, Furnish and Place	C.Y.	\$18.00	1093	1093	f		\$19,674.00	\$19,674.00		\$0.00
28	EXEC	Campsite Posts, Furnish and Install	Each	\$250.00	37	37	f		\$9,250.00	\$9,250.00		\$0.00
29	EXEC	Erosion Matting	S.Y.	\$4.00	356	356	f		\$1,424.00	\$1,424.00		\$0.00
30	EXEC	Seeding, Fertilizing and Mulching	Acres	\$2,500.00	2.3	2.3	f		\$5,750.00	\$5,750.00		\$0.00
31	EXEC	Trees (1.5" dia.)	Each	\$500.00	32	32	f		\$16,000.00	\$16,000.00		\$0.00
32	EXEC	NPDES General Permit #2 & SWPPP	L.S.	\$6,000.00	1	1	f		\$6,000.00	\$6,000.00		\$0.00
CO1a	EXEC	8" PVC	L.F.	\$85.00	70	70	f		\$5,950.00	\$5,950.00		\$0.00
CO1b	EXEC	Slotted Trench Drain	L.F.	\$100.00	20	20	f		\$2,000.00	\$2,000.00		\$0.00

Est. No. 7

Progress () Pre-final () Final (X)

IOWA DEPARTMENT OF NATURAL RESOURCES
BUREAU OF CONSTRUCTION SERVICESPAYMENT REQUEST
(Capital Improvement Contract)Project No. 23-05-59-02Sheet 2 of 2 Date of Request: March 3, 2026Contract Date: June 12, 2024 Specified Completion Date: April 25, 2025Work Performed From: July 1, 2025 to March 3, 2026

Project Description & Location:

Campground Improvements

Red Haw State Park, LUCAS, Iowa

Payable to: Nagel Construction LLC

2601 140th St.

Address: Allerton, IA 50008

Item No.	Fund	Description	Unit of Measure	Unit Price	QUANTITIES				AMOUNTS			
					Contract	Actual	* Overrun	Underrun	Contract	Actual	Overrun	Underrun
CO1c	EXEC	4" perforated subdrain	L.F.	\$70.00	105	140	f		\$7,350.00	\$9,800.00	\$2,450.00	\$0.00
CO1d	EXEC	PCC Sidewalk, 5' wide	S.Y.	\$95.00	105	105	f		\$9,975.00	\$9,975.00		\$0.00
CO1e	EXEC	5" PCC Slab	S.Y.	\$95.00	133	133	f		\$12,635.00	\$12,635.00		\$0.00
CO2a	EXEC	Delete Item #18, LED light	L.S.	-\$432.00	1	0	f		-\$432.00			\$0.00
CO2b	EXEC	Reduce Line Item #19, Special Backfill	Tons	-\$50.00	34.09	0	f		-\$1,704.50			\$0.00
CO2c	EXEC	Delete Item #21, 5-inch Reinforced PCC Sidewalk	S.Y.	-\$65.00	24	0	f		-\$1,560.00			\$0.00
CO2d	EXEC	Replace Panel Door	L.S.	\$2,170.17	1	1	f		\$2,170.17	\$2,170.17		\$0.00
CO2e	EXEC	Pit Toilet Light Connection	L.S.	\$1,700.37	1	1	f		\$1,700.37	\$1,700.37		\$0.00
CO2f	EXEC	Move/Replace Hydrant	L.S.	\$2,500.00	1	1	f		\$2,500.00	\$2,500.00		\$0.00
CO3a	EXEC	800 amp Main Panel and CT Cabinet	L.S.	\$19,298.35	1	1	f		\$19,298.35	\$19,298.35		\$0.00
*F Denotes A Final Quantity								TOTALS	\$169,034.89	\$516,109.39	\$47,074.50	\$0.00

Approvals

I hereby agree that the items appearing hereon for payment are correct and that no part of this voucher has been paid

Jason Kruse 4-14-26

Contractor: _____ Date: _____

Recommended for Payment: Jason Kruse

Inspector: _____ Date: _____

Approved for payment: Travis Baker Digitally signed by Travis Baker Date: 2026.04.17 13:46:47 -05'00'

Bureau Chief: _____ Date: _____

Checked by: _____ Date: _____

Approved Contract Change Orders		
No.	Date	Amount
01	4/2/2025	\$37,910.00
02	10/6/2025	\$2,674.04
03	11/13/2025	\$13,298.35
04		
05		
06		
07		
08		
09		
10		

Total Change Orders

\$53,882.39

Estimate: Previously Approved		
No.	Date	Amount
01	12/17/2024	\$175,936.20
02	1/28/2025	\$72,841.72
03	3/11/2025	\$53,562.43
04	4/15/2025	\$71,985.30
05	5/20/2025	\$91,022.82
06	3/3/2026	\$35,277.64
07		
08		
09		
10		

Total Previous Estimate \$500,626.11

Original Contract Amount	\$409,152.50
Allowable Quantity Overruns (+)	\$47,074.50
Quantity Underruns (-)	\$0.00
Sub-Total	\$456,227.00
Total Approved Change Orders (+) (-)	\$59,882.39
Net Contract Value of Work	\$516,109.39
Value of Completed Work	\$516,109.39
Total Retained Percent (3%) (-)	\$0.00
Amount Due Incl. This Estimate	\$516,109.39
Total Previously Approved Estimates	\$500,626.11
Net Amount Due This Estimate	\$15,483.28

15483.28

0147-542-R500-LR-9/10

no
fine

Claim 10 2275

4/20/24

D