



## STAFF REPORT

---

**MEETING DATE:** August 14, 2024

**PRESENTER:** Jesus A. Gonzalez, City Engineer

**SUBJECT:** Resolution Accepting the FY22/23 Street Rehabilitation Project and Authorizing Filing of the Notice of Completion (JG)

**RECOMMENDATION:** Council by motion adopt the resolution accepting the FY22/23 Street Rehabilitation Project and authorizing the City Engineer to record the Notice of Completion.

**EXECUTIVE SUMMARY:**

The contractor, AJ Excavation, Inc., has satisfactorily completed the work required for the FY22/23 Street Rehabilitation Project. The Project consisted of rehabilitation of the existing pavement on segments of 2<sup>nd</sup>, 3<sup>rd</sup> and 4<sup>th</sup> Streets as well as El Mar and San Joaquin Avenues. Rehabilitation included a combination of full reconstruction, pulverization and overlay, and application of slurry seal. The Project also included the reconstruction of curb and gutter, valley gutter, sidewalk, ADA compliant curb ramps and alley drive approaches, and striping and signage improvements. The Project also replaced water services on El Mar Avenue that have been prone to leaks and breaks, resulting in numerous pavement patches. In order to close-out the Project, City Council must accept the improvements and authorize the recording of a Notice of Completion.

The Project was advertised for bid and the construction contract was awarded to AJ Excavation, Inc., on September 13, 2023. The Contractor began construction on November 20, 2023 and completed the Project on April 19, 2024.

**FISCAL IMPACT:**

The City budgeted \$1,500,000 for the Project. The final Project cost was \$1,236,000 including design, construction management, inspection, and contingency. The Project is funded with Local Transportation Funds.

**ATTACHMENTS:**

A. Resolution