

Project Status Report Drinking Water Treatment Facility Construction

Village of Kronenwetter, Wisconsin
Becher Hoppe Project Number 2021.022

Period | October 2023

Activities This Period

- **Project Management:** Matthew Patterson
 - Owner Coordination
 - Contractor Coordination
 - Internal and subconsultant team coordination
 - Submittals management
 - WDNR Coordination
- **Construction Related Services:**
 - Part-time on-site RPR Services – Tyler Mills/Matt Patterson
 - Construction progress documentation
- **Change management**
 - A summary of the number of submittals, Request for Information (RFI), Request for Proposal (RFP) and Change Orders processed, or under review, during this invoice period are summarized below

Submittals				Change Orders	RFIs	RFPs
Received To-Date, including resubmittals		67		Approved	To – Date	To - Date
Submittals This Month				0	5	1
Received	Reviewed	Returned to Contractor	Under Review	In process	This Month	This Month
12	9	4	10	0	0	0

Near-Term Activities

- **Project Management:**
 - Field staff oversight
 - Subconsultant oversight and coordination
 - Change management coordination
 - Construction Progress Meetings and Project Site Visits
- **Regulatory Affairs and Funding:**
 - Pay Application Processing and SDWLP disbursement requests

- **Construction Related Services**

- RPR services and construction documentation including photos (construction & aerial)
- Submittal / RFI / RFP coordination and review
- Material testing review and oversight
- Payroll review
- Construction surveying

Upcoming RFP's –

None

Completed Work at Site by Contractor

- Footing and frost wall forming, reinforcement installation, and concrete pours.
- Underground utility installation, water service, sewer lateral, future watermain stub, and backwash discharge line
- Concrete Masonry Unit walls, including 8" block, insulation, and 4" split face
- Underground backwash tanks
- Truss installation
- Floor drain piping
- Footing and underground tank backfill
- Manhole installation

Future Work

- Pour floor slab on grade
- Roof sheeting, shingles, fascia, siding, soffit
- Additional trusses to existing well building
- Electrical rough in

Project Progress Pictures



8" Concrete Masonry Unit Wall, at northeast corner



8" concrete masonry unit wall with vapor barrier



Underground tanks backfilled, trusses installed



Underground backwash tank discharge manhole