

Activity ID	Activity Name	Org Duration	Early St.	Early Fin.	Timeline											
					2022	2023	2024	2025	2026	2027	2028	2029				
1	<input type="checkbox"/> Master Critical Path 8.1.2024	1860	7/1/2022	8/3/2027	[Gantt bar from 7/1/2022 to 8/3/2027]											
2	Complete Comprehensive Agreement	356	7/1/2022	6/21/2023	[Gantt bar from 7/1/2022 to 6/21/2023]											
3	Site Plan Development & Finalization	211	5/24/2023	12/20/2023	[Gantt bar from 5/24/2023 to 12/20/2023]											
4	Public input and workshop	0	6/21/2023	6/21/2023	[Gantt bar from 6/21/2023 to 6/21/2023]											
5	Town Commission Review/Workshop	42	6/22/2023	8/2/2023	[Gantt bar from 6/22/2023 to 8/2/2023]											
6	Marina Permit Preparation	162	7/13/2023	12/21/2023	[Gantt bar from 7/13/2023 to 12/21/2023]											
7	Approval of Comprehensive Agreement	0	8/2/2023	8/2/2023	[Gantt bar from 8/2/2023 to 8/2/2023]											
8	Ground Lease Hotel (template) Pod A	44	8/3/2023	9/15/2023	[Gantt bar from 8/3/2023 to 9/15/2023]											
9	Lake Park approval of Hotel ground lease	110	9/16/2023	1/3/2024	[Gantt bar from 9/16/2023 to 1/3/2024]											
10	Initial Marina Permit Submission Ramp Pod C	0	12/7/2023	12/7/2023	[Gantt bar from 12/7/2023 to 12/7/2023]											
11	Marina Permit Review Ramp Pod C	730	12/8/2023	12/6/2025	[Gantt bar from 12/8/2023 to 12/6/2025]											
12	PUD Master Site Plan Submission	0	12/20/2023	12/20/2023	[Gantt bar from 12/20/2023 to 12/20/2023]											
13	PUD Site MasterPlan Review and TCApproval	301	12/21/2023	10/16/2024	[Gantt bar from 12/21/2023 to 10/16/2024]											
14	Boat Storage Site Plan Submission and Review Pod E	204	5/29/2024	12/18/2024	[Gantt bar from 5/29/2024 to 12/18/2024]											
15	Marina Improvements Site Plan Submission Pod C	204	5/29/2024	12/18/2024	[Gantt bar from 5/29/2024 to 12/18/2024]											
16	Marina Rest.Site Plan Submission and Review Pod C	204	5/29/2024	12/18/2024	[Gantt bar from 5/29/2024 to 12/18/2024]											
17	Hotel Site Plan Submission and Review Pod A	204	5/29/2024	12/18/2024	[Gantt bar from 5/29/2024 to 12/18/2024]											
18	Public Workshop on Pods	66	9/1/2024	11/5/2024	[Gantt bar from 9/1/2024 to 11/5/2024]											
19	Construction Plan Finalization	91	12/19/2024	3/19/2025	[Gantt bar from 12/19/2024 to 3/19/2025]											
20	Construction of Marina Restaurant Pod D	365	3/20/2025	3/19/2026	[Gantt bar from 3/20/2025 to 3/19/2026]											
21	Permit and Construction of Hotel Pod A	718	3/20/2025	3/7/2027	[Gantt bar from 3/20/2025 to 3/7/2027]											
22	Construction of Boat Storage Pod B	365	3/20/2025	3/19/2026	[Gantt bar from 3/20/2025 to 3/19/2026]											
23	Marina Permit Approval Pod C	0	12/6/2025	12/6/2025	[Gantt bar from 12/6/2025 to 12/6/2025]											
24	Marina Upgrade Phase II Initial Expansion Pod E	365	12/7/2025	12/6/2026	[Gantt bar from 12/7/2025 to 12/6/2026]											
25	Marina Resiliency Improvements Pod C	420	12/7/2025	1/30/2027	[Gantt bar from 12/7/2025 to 1/30/2027]											
26	Marina Upgrades Phase I Boat Ramp Pod C	551	12/20/2025	6/23/2027	[Gantt bar from 12/20/2025 to 6/23/2027]											
27	Marina Upgrade Phase III Full Expansion Pod E	240	12/7/2026	8/3/2027	[Gantt bar from 12/7/2026 to 8/3/2027]											

Activity Name [Red Bar] Resource Names & %Alloc [Red Bar]

Subproject Name [Black Bar] Early Finish [Black Bar]

Event Name [Red Triangle]

Interface Event Name [Red Diamond]

Hammock Early Start [Green Bar] Early Finish [Green Bar]

Summary Early Start [Cyan Bar] Early Finish [Cyan Bar]

— Cum. Original Profile
 - - - Cum. Act.+Rem. Profile
 — Cum. Remaining Profile
 Non-Cum. Original Profile
 Non-Cum. Actual Profile
 Non-Cum. Remaining Profile