

REQUEST FOR PAYMENT

From: 71 Construction
7072 Barton Drive
Casper, WY 82604

To: Lander, City of
EMAIL
240 Lincoln St
Lander, WY 82520

Invoice: 2620463
Draw: 3
Invoice date: 7/20/2026
Period ending date:

Contract For:

Request for payment:

Original contract amount	\$1,271,500.00
Approved changes	\$0.00
Revised contract amount	\$1,271,500.00
Contract completed to date	\$1,271,448.45
Add-ons to date	\$0.00
Taxes to date	\$0.00
Less retainage	\$63,581.99
Total completed less retainage	\$1,207,866.46
Less previous requests	\$715,177.34
Current request for payment	\$492,689.12
Current billing	\$518,630.20
Current additional charges	\$0.00
Current tax	\$0.00
Less current retainage	\$25,941.08
Current amount due	\$492,689.12
Remaining contract to bill	\$63,633.54

Project: 262046
PopeAaie River Dev. Proi.

Contract date:

Architect:

Scope:

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

I hereby certify that the work performed and the materials supplied to date, as shown on the above represent the actual value of the accomplishment under the terms of the Contract (and all authorized changes thereof) between the undersigned and the Lander, City of relating to the above referenced project. I also certify that the contractor has paid all amounts previously billed and paid by the owner.

CONTRACTOR: 71 Construction

State Of Wyoming

County Of Fremont

By: [Signature]


Subscribed and sworn to before me this 20 day of July, 2026

Date: 7/20/20

Notary Public Hannah King
My commission expires: 04/13/2032

H. KING
NOTARY PUBLIC
STATE OF WYOMING
COMMISSION ID: 85975
MY COMMISSION EXPIRES: 04/13/2032

REQUEST FOR PAYMENT DETAIL



Project: 262046 / PopeAgie River Dev. Proj.

Invoice: 2620463

Draw: 3

Period Ending Date:

Page 2 of 3 Pages

Item ID	Description	Unit of Measure	CONTRACTED			CURRENT		TOTAL TO DATE		Units to Finish
			Bid Quantity	Unit Price	Amount	Quantity	Amount	Quantity	Amount	
1	Mobilization	ls	1.00	117,000.00	117,000.00	0.10	11,700.00	1.00	117,000.00	
2	Force Account	fa	1.00	30,000.00	30,000.00			0.56	16,698.00	0.44
3	Traffic Control	ls	1.00	25,000.00	25,000.00	0.30	7,500.00	0.90	22,500.00	0.10
4	Removal: Existing Pvmnt & Obs	ls	1.00	75,000.00	75,000.00			1.00	75,000.00	
5	Clearing & Grubbing	ac	2.50	4,900.00	12,250.00			2.50	12,250.00	
6	Tree Clearing: 10" Trunk Size	ea	1.00	1,350.00	1,350.00			1.00	1,350.00	
7	Tree Clearing: 18" Trunk Size	ea	1.00	1,800.00	1,800.00			1.00	1,800.00	
8	Imp. Borrow Exc.(Parking Lot)	cy	1,800.00	42.00	75,600.00	1,930.00	81,060.00	2,517.00	105,714.00	-717.00
9	Unclassified Excavation	cy	300.00	145.00	43,500.00			412.00	59,740.00	-112.00
10	Crushed Base, Grading W	cy	550.00	250.00	137,500.00			550.00	137,500.00	
11	Crushed Base,Recyl Asphalt Pv	cy	1,900.00	80.00	152,000.00	1,900.00	152,000.00	1,900.00	152,000.00	
12	Class 1 RipRap w/Geo.Fabric	cy	7.00	760.00	5,320.00	7.00	5,320.00	7.00	5,320.00	
13	Topsoil Strip/Stockpile,4"Dpth	cy	1,400.00	11.75	16,450.00			1,935.00	22,736.25	-535.00
14	Plant Mix Bit.Pvment, 4" Depth	sy	2,010.00	44.00	88,440.00	1,965.00	86,460.00	1,965.00	86,460.00	45.00
15	Curb & Gutter, 24" Type A	lf	750.00	37.86	28,395.00	870.00	32,938.20	870.00	32,938.20	-120.00
16	Tack Coat	tons	2.00	1,700.00	3,400.00					2.00
17	Adj. Existing Sewer Manhole	ea	3.00	1,250.00	3,750.00	2.00	2,500.00	2.00	2,500.00	1.00
18	Adj. Existing Valve Box	ea	1.00	1,250.00	1,250.00	1.00	1,250.00	1.00	1,250.00	
19	Adj. Exisitng Curb Stop	ea	1.00	1,250.00	1,250.00	1.00	1,250.00	1.00	1,250.00	
20	Fire Hydrant Assy	ea	1.00	18,100.00	18,100.00			1.00	18,100.00	
21	Pot. Water Fitting, 22.5 Bend	ea	1.00	2,150.00	2,150.00			1.00	2,150.00	
22	Pot. Water Fitting, 45 Bend	ea	1.00	2,150.00	2,150.00			5.00	10,750.00	-4.00
23	Pot. Water Fitting, DI Reducer	ea	2.00	1,350.00	2,700.00			2.00	2,700.00	
24	Pot. Water Fitting, 8" DI Tee	ea	1.00	2,712.00	2,712.00			1.00	2,712.00	
25	Pot. Water Fitting 8"Tapping SI	ea	1.00	10,500.00	10,500.00			1.00	10,500.00	
26	Pot. Water Fitting, 4" DI Gate V	ea	1.00	3,500.00	3,500.00					1.00
27	Pot. Water Fitting, 8" DI Gate V	ea	3.00	5,500.00	16,500.00			4.00	22,000.00	-1.00
28	Pot. Water Main, 8"C900 DR14F	lf	920.00	118.00	108,560.00			920.00	108,560.00	
29	Pot. Water Service Connection	ea	3.00	2,700.00	8,100.00			3.00	8,100.00	
30	Pot. Water Service Line, 1"	lf	210.00	34.00	7,140.00			210.00	7,140.00	
31	Pot. Water Service Line, 2"	lf	80.00	36.00	2,880.00			80.00	2,880.00	
32	Pot. Water Service, 2" Meter/Pit	ea	1.00	10,000.00	10,000.00			1.00	10,000.00	
33	Air Release Valve w/Vault	ea	1.00	10,000.00	10,000.00			1.00	10,000.00	

REQUEST FOR PAYMENT DETAIL

Project: 262046 / PopeAgie River Dev. Proj.

Invoice: 2620463

Draw: 3

Period Ending Date:

Page 3 of 3 Pages

Item ID	Description	Unit of Measure	CONTRACTED			CURRENT		TOTAL TO DATE		Units to Finish
			Bid Quantity	Unit Price	Amount	Quantity	Amount	Quantity	Amount	
34	Pressure Sewer Csg, 4"SDR35	If	40.00	47.50	1,900.00			40.00	1,900.00	
35	Culvert Pipe, 12" Corrugated	If	70.00	96.00	6,720.00	70.00	6,720.00	70.00	6,720.00	
36	Culvert Pipe, 24" Corrugated	If	70.00	140.00	9,800.00			70.00	9,800.00	
37	Force Main, 1-1/4" SDR11	If	280.00	17.00	4,760.00	280.00	4,760.00	560.00	9,520.00	-280.00
38	Force Main Insulation, 4"Thick	If	8.00	11.00	88.00	8.00	88.00	16.00	176.00	-8.00
39	Curb Turn Fillets	sf	270.00	17.00	4,590.00	220.00	3,740.00	220.00	3,740.00	50.00
40	Concrete Valley Gutter, 6"	sf	900.00	14.00	12,600.00	1,036.00	14,504.00	1,036.00	14,504.00	-136.00
41	New Concrete Sidewalk, 4"Thick	sf	2,200.00	8.00	17,600.00	3,870.00	30,960.00	3,870.00	30,960.00	-1,670.00
42	ADA Ramps	ea	3.00	1,582.00	4,746.00	4.00	6,328.00	4.00	6,328.00	-1.00
43	Concrete CBU Pad	sf	32.00	14.00	448.00					32.00
44	Sidewalk Chase	ea	1.00	3,400.00	3,400.00	1.00	3,400.00	1.00	3,400.00	
45	Relocate Existing Light Post	ea	1.00	1.00	1.00	2.00	2.00	2.00	2.00	-1.00
46	New Signage w/Post	ea	4.00	1,650.00	6,600.00					4.00
47	Topsoil, Mulch & Recl. Seeding	sf	14,000.00	2.50	35,000.00	7,000.00	17,500.00	7,000.00	17,500.00	7,000.00
48	Site Electrical & Lighting	ls	1.00	139,000.00	139,000.00	0.35	48,650.00	0.70	97,300.00	0.30
FORCE	Force Account				0.00					

Totals				1,271,500.00		518,630.20		1,271,448.45	
--------	--	--	--	--------------	--	------------	--	--------------	--