
WILDS ON WAYZATA LONG LAKE, MINNESOTA



DEVELOPER / PROPERTY OWNER:

FLIP CARLSON BLUESKY GROUP 1161 East Wayzata Blvd, No. 154, Wayzata MN, 55391 612-802-9505


ENGINEER / LANDSCAPE ARCHITECT:

CIVIL SITE GROUP 4931 W 35TH STREET SUITE 200 ST LOUIS PARK, MN 55416 612-615-0060


SURVEYOR:

CIVIL SITE GROUP 4931 W 35TH STREET SUITE 200 ST LOUIS PARK, MN 55416 612-615-0060





	G Civil En	R gineering • 500	Surveying · Lar O Glenwood A en Valley, MN n	U Idscape Arc venue 55422	Р
		yzata Blvd W	Long Lake, Hennepin County, MN 55391	Blue Sky Group	1161 E Wayzata Blvd #154, Wayzata, MN 55391
	PROJECT	925 Wayzata		CLIENT	
SHEET INDEX HEET TITLE TLE SHEET		N, OR REF JNDER M IHAT I AM JRVEYOR STA	QA/QC SIW	REPARED PERVISIO ENSED LA LAWS OF ESOTA.	BY ME N AND ND
ITE SURVEY RELIMINARY PLAT NAL PLAT ITE PLAN & TURNING MOVEMENT PLAN RADING PLAN TILITY PLAN ETAILS ROSION CONTROL PLAN ROSION CONTROL PLAN NOTES WPPP WPPP	Grone G	CE olf	Wayzata Blvd	Vato Ro Way (12) USS J	Wayzata Coul Club Pont rzata Blvd W 2 (1
		0 00		R SH	
		©co	PYRIGHT 2022 C		



	Linetype	&	Symbol Lege	end		2
F0	FIBER OPTIC	-0-	SIGN	A	AIR CONDITIONER	(12) 925 Wayz
GAS	GASMAIN	© S	UTILITY MANHOLE SANITARY MANHOLE	Φ	BOLLARD	Blv
; >	WATERMAIN SANITARY SEWER	ST	STORM MANHOLE	E	ELECTRIC MANHOLE	Grono Golf Course
>>	STORM SEWER	⊜	CATCH BASIN	0	FLAG POLE	
OHU	OVERHEAD UTILITIES	R	ROOF DRAIN	\triangleleft	FLARED END SECTION	Orono
TEL	TELEPHONE LINE ELECTRIC LINE	T	TELEPHONE BOX	\bowtie	GAS VALVE	REVISION S
ELE	CABLE LINE	()	TELEPHONE MANHOLE	Ŀ	HANDICAP SYMBOL	DATE DESCRIPTION
×	CHAINLINK FENCELINE	ET	ELECTRIC TRANSFORMER	°O"	HYDRANT	4-21-23 Added Tree Tab
<u>D</u>	WOODEN FENCELINE	8	TRAFFIC SIGNAL	(W)	WATER MANHOLE	
00	GUARDRAIL	С	CABLE TV BOX	Χ	WATER VALVE	
	CONCRETE SURFACE	¢	ELECTRICAL METER	Ø	POWER POLE	 PROJECT NO.: 20163
	PAVER SURFACE	G	GAS METER	\downarrow	GUY WIRE	ALTA/N
		٠	FOUND IRON MONUMENT	\ast	CONIFEROUS TREE	TITL
	BITUMINOUS SURFACE	0	SET IRON MONUMENT	$\langle \rangle$	DECIDUOUS TREE	
	GRAVEL/LANDSCAPE SURFACE	Ø	CAST IRON MONUMENT			

Tree	e Table	Tree Table		Tree	e Table
Point #	Description	Point #	Description	Point #	Description
1210	12" SPR	1315	8" HAC	1213	16" SPR
1018	21" MAP	1187	11" BOX	1214	12" BOX
1328	11" BOX	1316	15" ELM	1313	20" HAC
1072	25" MAP	1188	12" BOX	1294	14" PIN
1107	13" SPR	1317	13" BOX	1297	18" PIN
1108	15" SPR	1189	13" BOX	1301	16" SPR
1302	14" BOX	1318	13" BOX	1305	9"SPR
1110	20" APP	1190	12" BOX	1306	8" SPR
1118	15" ELM	1319	10" APP	1307	10" BOX
1311	20" BOX	1191	16" BOX	1308	12" BOX
1119	12" MAP	1320	8" APP	1309	24" BOX
1158	12" SPR	1192	14"ELM	1324	12"ELM
1159	18" PIN	1321	8" BOX	1326	12" BOX
1288	10" BOX	1193	14" SPR	1327	11" BOX
1160	7" MAP	1322	8" BOX	1329	11" BOX
1289	10" APP	1194	14" SPR		
1161	13" BOX	1323	10" BOX		
1175	29" PIN	1195	14" BIR		
1314	8" BOX	1211	15" SPR		
1186	15" BOX	1212	14" SPR		

NEVILE

20

98°35'∩"

- ___

, , , ,

1

DESCRIPTION OF PROPERTY SURVEYED

The part of the East 1/2 of the Southeast 1/4 of Section 35, Township 118, Range 23 bounded by a line described as follows: Commencing at the point of intersection of the West line of said East 1/2 of the Southeast 1/4 with the Northerly line of the right of way of the Minnesota Western Railroad; thence North along the West line of said East 1/2 of the Southeast 1/4 a distance of 350 feet; thence deflecting 67 degrees to the right a distance of 100 feet to the actual point of beginning of the tract to be described; thence continuing along last described course to the Southwesterly line U.S. Highway Number 12, thence Southeasterly along Westerly line of said highway to a point a distance of 271.5 feet Northwesterly measured along the Westerly line of said highway from its intersection with the Northerly line of said railroad right of way; thence deflecting 98 degrees 35 minutes to the right, a distance of 304.2 feet; thence Northerly a distance of 207.4 feet to the actual point of beginning, according to Government survey thereof.

ALTA/NSPS Land Title Survey Notes

(numbered per Table A)


- 1. Bearings are based on the Hennepin County Coordinate System (1986 Adjustment).
- 2. Site Address: 925 Wayzata Blvd, Long Lake, MN 55391.
- 3. This property is contained in Zone X (area determined to be outside the 0.2% annual chance floodplain) per Flood Insurance Rate Map, Community Panel No. 27053C0306F, effective date of November 4, 2016.
- 4. The Gross land area is 52,663 +/- square feet or 1.209 +/- acres.
- 5. Elevations are based on the NGVD 29 Datum. Site Benchmark is top nut of hydrant located at the rear of the property. Elevation=996.56.
- 6. The current Zoning for the subject property was not provided.
- Please note that the general restrictions for the subject property may have been amended through a city process. We could be unaware of such amendments if they are not in a recorded document provided to us. We recommend that a zoning letter be obtained from the Zoning Administrator for the current restrictions for this site.
- 9. No parking stripes were observed.
- 11. We have shown the location of utilities to the best of our ability based on observed evidence together with evidence from the following sources: plans obtained from utility companies, plans provided by client, markings by utility companies and other appropriate sources. We have used this information to develop a view of the underground utilities for this site. However, lacking excavation, the exact location of underground features cannot be accurately, completely and reliably depicted. Where additional or more detailed information is required, the client is advised that excavation may be necessary. Also, please note that seasonal conditions may inhibit our ability to visibly observe all the utilities located on the subject property.
- 13. The names of the adjoining owners of the platted lands, as shown hereon, are based on information obtained from Hennepin County GIS.

SURVEY REPORT

1. This map and report was prepared without the benefit of a Commitment for Title Insurance. The property description hereon were obtained from a Warranty Deed (Doc. No. 10751021) retrieved from the Hennepin County Record Ease website and may or may not be the latest description of record. There may be easements or other matters of record that we are unaware of and thus not shown hereon.


ALTA CERTIFICATION

To: Dylan Carlson and Alec D Martinez: This is to certify that this map or plat and the survey on which it is based were made in accordance with the 2016 Minimum Standard Detail Requirements for ALTA/NSPS Land Title Surveys, jointly established and adopted by ALTA and NSPS, and includes Items 1, 2, 3, 4, 6, 8, 9, 11, and 13 of Table A thereof. The field work was completed on 05-20-2020. Dated this 2nd day of July, 2020.




rory@civilsitegroup.com

Minnesota License No. 44565



0 Currele al La gra

Civil Engineering • S 4931 W. 3 St. Lou civilsitegroup.com	urveying • Lar 5th Street, St is Park, MN	uite 200 55416	techitecture
925 Wayzata Blvd W	Long Lake, Hennepin County, MN 55391	Blue Sky Group	1161 E Wayzata Blvd #154, Wayzata, MN 55391
PLAN, OR REPO OR UNDER MY THAT I AM A SURVEYOR U STAT RORY DATE <u>7-2-2020</u>	DIRECT SUI A DULY LICE INDER THE E OF MINNE	PERVISIO ENSED LA LAWS OF SOTA.	N AND ND THE
FIELD CREW	QA/QC DO FJ/SW/CJ RLS		
VI	CINITY MA Old Lang 925 W Wayzata Blvd	Sec.	Wayy C Wayzata Cour Club Pond
DATE DESCR	SION SUM	dhill y club	^{/zata} Blvd W
	163 TA/NS TITLE		
Осор		1.	0



PRELIMINARY PLAT: WILDS ON WAYZATA

P1

Found Aluminum

89°37'44"E

Right of Way Disk

--Found 1/2 Inch Open Iron Pipe

LEGAL DESCRIPTION:

The part of the East 1/2 of the Southeast 1/4 of Section 35, Township 118, Range 23 bounded by a line described as follows: Commencing at the point of intersection of the West line of said East 1/2 of the Southeast 1/4 with the Northerly line of the right of way of the Minnesota Western Railroad; thence North along the West line of said East 1/2 of the Southeast 1/4 a distance of 350 feet; thence deflecting 67 degrees to the right a distance of 100 feet to the actual point of beginning of the tract to be described; thence continuing along last described course to the Southwesterly line U.S. Highway Number 12, thence Southeasterly along Westerly line of said highway to a point a distance of 271.5 feet Northwesterly measured along the Westerly line of said highway from its intersection with the Northerly line of said railroad right of way; thence deflecting 98 degrees 35 minutes to the right, a distance of 304.2 feet; thence Northerly a distance of 207.4 feet to the actual point of beginning, according to Government survey thereof.

DATE OF PREPARATION: 12-13-2022

Current Owner(s): Dylan Carlson Alec Martinez

Applicant: Flip Carlson Phone: 612-802-9505

BENCHMARKS: property. Elevation=996.56.

EXISTING ZONING: R-1 Single Family Residential

AREAS: See Graphics

PREL

Point of Intersection of the -----SW'ly Line of Wayzata Blvd W (C.S.A.H. NO. 112) (F.K.A. US HWY NO. 12) and the N'ly Right of Way Line of

RNG. 23.

the Minnesota Western Railroad

GASMAIN

----- WOODEN FENCELINE _____ GUARDRAIL CONCRETE SURFACE

BITUMINOUS SURFACE

GRAVEL/LANDSCAPE

SURFACE

Lot: 1 Area : 16438.12


PRELIMINARY PLAT GENERAL NOTES

Address: 1161 East Wayzata Blvd, No. 154, Wayzata MN, 55391

Elevations are based on the NGVD 29 Datum. Site Benchmark is top nut of hydrant located at the rear of the

Total Property Area = 52,661 Sq.Ft. or 1.208 Acres

Minnesota License No. 44565



U	HYDRANT
\wedge	FIRE CONNECTION
Ø	POST INDICATOR VA
Ŵ	WATER MANHOLE
Χ	WATER VALVE
	WELL


UTILITY VAULT UTILITY MANHOLE ELECTRICAL OUTLET HAND HOLE

BOLLARD


∽ FLAG POLE FT FUEL TANK

- HANDICAP SYMBOL
- ₿ LIGHT POLE MAIL BOX
- SIGN
- CONIFEROUS TREE
- DECIDUOUS TREE
- SB SOIL BORING FOUND IRON MONUMENT
- O SET IRON MONUMENT CAST IRON MONUMENT

IMENT	
	•



COPYRIGHT 2022 CIVIL SITE GROUP I



C R	DOC.	NO
C.R.	DUC.	NO_{-}


KNOW ALL PERSONS BY THESE PRESENTS: That Dylan Carlson, a single person, and Alec Martinez, a single person, fee owners of the following described property:


The part of the East 1/2 of the Southeast 1/4 of Section 35, Township 118, Range 23 bounded by a line described as follows: Commencing at the point of intersection of the West line of said East 1/2 of the Southeast 1/4 with the Northerly line of the right of way of the Minnesota Western Railroad; thence North along the West line of said East 1/2 of the Southeast 1/4 a distance of 350 feet; thence deflecting 67 degrees to the right a distance of 100 feet to the actual point of beginning of the tract to be described; thence continuing along last described course to the Southwesterly line U.S. Highway Number 12, thence Southeasterly along Westerly line of said highway to a point a distance of 271.5 feet Northwesterly measured along the Westerly line of said highway from its intersection with the Northerly line of said railroad right of way; thence deflecting 98 degrees 35 minutes to the right, a distance of 304.2 feet; thence Northerly a distance of 207.4 feet to the actual point of beginning, according to Government survey thereof.

Has caused the same to be surveyed and platted as WILDS ON WAYZATA and does hereby dedicate to the public for public use the drainage and utility easements as

, C(DUNTY OF		
acknowledged before n	ne thisday of	, 20, b	v Dylan Carlson, a single person.
			res:
ture	Notary Public, Printed Nar	me	
Cοι	inty,		
aid Alec Martinez, a sin	gle person, has hereunto set his h	and thisday of	, 20
C			
	DUNTY OF		
acknowledged before n		, 20, by	
ture	Notary Public, Printed Nar		res:
Cοι	inty,		
FICATE	his plat was prepared by me or up	der my direct supervision; that I am a du	Ily Licensed Land Surveyor in the Sta
plat is a correct represe	entation of the boundary survey; the second s	hat all mathematical data and labels are at all water boundaries and wet lands, as	correctly designated on this plat; that
		and all public ways are shown and labeled	
day of	, 20		
censed Land Surveyor	_		
o. 44565			
TA, COUNTY OF			
acki wildged be pre	ne thisday of	, 20, by	v Rory L. Synstelien.
		My Commission Expi	res:
ure	Notary Public, Printed Nar		
	Notary Public, Printed Nar		
Cοι	inty,		
Cou TY OF LONG LAKE, MI N WAYZATA was appro	INNESOTA	ncil of The City of Long Lake, Minnesota	
Cou FY OF LONG LAKE, MI N WAYZATA was appro , 20	INNESOTA		
Cou T Y OF LONG LAKE, MI N WAYZATA was appro , 20	INNESOTA	ncil of The City of Long Lake, Minnesota	
Cou TY OF LONG LAKE, MJ ON WAYZATA was appro , 20 Long Lake, Minnesota	INNESOTA Wed and accepted by the City Cour D, and said plat is in complian	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Stati	utes, Section 505.03, Subd. 2.
TY OF LONG LAKE, MI DN WAYZATA was appro	INNESOTA Wed and accepted by the City Cour D, and said plat is in complian	ncil of The City of Long Lake, Minnesota	utes, Section 505.03, Subd. 2.
COU TY OF LONG LAKE, MI IN WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES	INNESOTA Ived and accepted by the City Cour, and said plat is in complian, Mayor By: By:	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota State , Ci	utes, Section 505.03, Subd. 2.
Cou TY OF LONG LAKE, MJ N WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20	INNESOTA Wed and accepted by the City Courd D, and said plat is in complian	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota State , Ci	utes, Section 505.03, Subd. 2.
Cou TY OF LONG LAKE, MJ ON WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of	INNESOTA Ved and accepted by the City Courd O, and said plat is in complian, Mayor By: G, Hennepin County, Minnesotaand prior years have been paid	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota State , Ci	utes, Section 505.03, Subd. 2.
Cou TY OF LONG LAKE, MJ ON WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of	INNESOTA Inved and accepted by the City Court D, and said plat is in complian D, Mayor By:	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota State , Ci	utes, Section 505.03, Subd. 2.
Cou TY OF LONG LAKE, MI ON WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 / of	INNESOTA Inved and accepted by the City Court D, and said plat is in complian D, Mayor By:	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota State , Ci	utes, Section 505.03, Subd. 2.
Cou TY OF LONG LAKE, MI ON WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of	INNESOTA Ved and accepted by the City Court O, and said plat is in complian, Mayor By: G, Hennepin County, Minnesota and prior years have been paid, 20, County Auditor, Deputy	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota State , Ci	utes, Section 505.03, Subd. 2.
Cou TY OF LONG LAKE, MJ N WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Mir	INNESOTA Ived and accepted by the City Courd D, and said plat is in complian, Mayor By: G, Hennepin County, Minnesota, 20, County Auditor, Deputy Innesota	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota State , Ci	ıtes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MI N WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Mir ta Statutes Section 383	INNESOTA Ived and accepted by the City Courd D, and said plat is in complian, Mayor By: G, Hennepin County, Minnesota, 20, County Auditor, Deputy Innesota	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci	ıtes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MI N WAYZATA was appro , 20 .ong Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Mir a Statutes Section 383	INNESOTA Ived and accepted by the City Courd D, and said plat is in complian, Mayor By: G, Hennepin County, Minnesota, 20, County Auditor, Deputy Innesota	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci	utes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MI N WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Mir ta Statutes Section 383	INNESOTA Ived and accepted by the City Courd D, and said plat is in complian, Mayor By: G, Hennepin County, Minnesota, 20, County Auditor, Deputy Innesota	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci	utes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MJ N WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Mir ta Statutes Section 383 ty Surveyor R, Hennepin County, M	Inty,	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci	utes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MI ON WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of I, Hennepin County, Mir ta Statutes Section 383 ty Surveyor R, Hennepin County, M	Inty,	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci I for land described on this plat,	utes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MI ON WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Mir ta Statutes Section 383 ty Surveyor R, Hennepin County, M the within plat of WILD	Inty,	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci I for land described on this plat,	utes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MI N WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Mir ta Statutes Section 383 ty Surveyor R, Hennepin County, M the within plat of WILD lockM.	Inty,	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci I for land described on this plat,	utes, Section 505.03, Subd. 2. ty Administrator
Cou TY OF LONG LAKE, MI N WAYZATA was appro , 20 Long Lake, Minnesota AL ESTATE SERVICES taxes payable in 20 of , Hennepin County, Min ta Statutes Section 383 ty Surveyor R, Hennepin County, M the within plat of WILD lockM. ty Recorder	Inty,	ncil of The City of Long Lake, Minnesota ce with the provisions of Minnesota Statu , Ci I for land described on this plat,	utes, Section 505.03, Subd. 2. ty Administrator

SITE PLAN







- STAKE LAYOUT FOR APPROVAL
- OPENING PERMIT.
- IMPROVEMENT MATERIALS.

- BUILDING IS TO BUILDING FOUNDATION AND SHALL BE AS SHOWN ON THE DRAWINGS.
- REQUIREMENTS-SEE DETAIL.
- REQUIRED BY ADA OR LOCAL GOVERNING BODIES.
- 10. SEE SITE PLAN FOR CURB AND GUTTER TYPE. TAPER BETWEEN CURB TYPES-SEE DETAIL.
- 11. ALL CURB RADII ARE MINIMUM 3' UNLESS OTHERWISE NOTED.
- 13. FIELD VERIFY ALL EXISTING SITE CONDITIONS, DIMENSIONS.
- 15. ALL PARKING LOT PAINT STRIPPING TO BE WHITE, 4" WIDE TYP.
- LANDSCAPE DOCUMENTS.

PRELIMINARY





- 1. COST TO THE OWNER.
- 2.
- RIGHT-OF-WAY AND STREET OPENING PERMIT.
- INSTALLATION OF SITE IMPROVEMENT MATERIALS.
- 5. FOOTING MATERIALS.
- THE ENGINEER/LANDSCAPE ARCHITECT.
- 7. DRAWINGS.
- 8.
- 9. WITH A.D.A. REQUIREMENTS-SEE DETAIL.
- 10.
- 12. ALL CURB RADII ARE MINIMUM 3' UNLESS OTHERWISE NOTED.
- 13. TO SITE IMPROVEMENTS.
- 14. FIELD VERIFY ALL EXISTING SITE CONDITIONS, DIMENSIONS.

- SECTIONS. 18. DRIP LINE. SEE LANDSCAPE DOCUMENTS.
- THIS PROCEDURE IS NOT FOLLOWED.

ALL EXISTING UTILITY LOCATIONS SHOWN ARE APPROXIMATE. CONTACT "GOPHER STATE ONE CALL" (651-454-0002 OR 800-252-1166) FOR UTILITY LOCATIONS, 48 HOURS PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL REPAIR OR REPLACE ANY UTILITIES THAT ARE DAMAGED DURING CONSTRUCTION AT NO

CONTRACTOR SHALL VERIFY LOCATIONS AND LAYOUT OF ALL SITE ELEMENTS PRIOR TO BEGINNING CONSTRUCTION, INCLUDING BUT NOT LIMITED TO, LOCATIONS OF EXISTING AND PROPOSED PROPERTY LINES, EASEMENTS, SETBACKS, UTILITIES, BUILDINGS AND PAVEMENTS. CONTRACTOR IS RESPONSIBLE FOR FINAL LOCATIONS OF ALL ELEMENTS FOR THE SITE. ANY REVISIONS REQUIRED AFTER COMMENCEMENT OF CONSTRUCTION, DUE TO LOCATIONAL ADJUSTMENTS SHALL BE CORRECTED AT NO ADDITIONAL COST TO OWNER. ADJUSTMENTS TO THE LAYOUT SHALL BE APPROVED BY THE ENGINEER/LANDSCAPE ARCHITECT PRIOR TO INSTALLATION OF MATERIALS. STAKE LAYOUT FOR APPROVAL.

3. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS PRIOR TO CONSTRUCTION, INCLUDING A

4. THE CONTRACTOR SHALL VERIFY RECOMMENDATIONS NOTED IN THE GEO TECHNICAL REPORT PRIOR TO

CONTRACTOR SHALL FIELD VERIFY COORDINATES AND LOCATION DIMENSIONS & ELEVATIONS OF THE BUILDING AND STAKE FOR REVIEW AND APPROVAL BY THE OWNERS REPRESENTATIVE PRIOR TO INSTALLATION OF

6. LOCATIONS OF STRUCTURES, ROADWAY PAVEMENTS, CURBS AND GUTTERS, BOLLARDS, AND WALKS ARE APPROXIMATE AND SHALL BE STAKED IN THE FIELD, PRIOR TO INSTALLATION, FOR REVIEW AND APPROVAL BY

CURB DIMENSIONS SHOWN ARE TO FACE OF CURB. BUILDING DIMENSIONS ARE TO FACE OF CONCRETE FOUNDATION. LOCATION OF BUILDING IS TO BUILDING FOUNDATION AND SHALL BE AS SHOWN ON THE

THE CONTRACTOR SHALL SUBMIT SHOP DRAWINGS OR SAMPLES AS SPECIFIED FOR REVIEW AND APPROVAL BY THE ENGINEER/LANDSCAPE ARCHITECT PRIOR TO FABRICATION FOR ALL PREFABRICATED SITE IMPROVEMENT MATERIALS SUCH AS, BUT NOT LIMITED TO THE FOLLOWING, FURNISHINGS, PAVEMENTS, WALLS, RAILINGS, BENCHES, FLAGPOLES, LANDING PADS FOR CURB RAMPS, AND LIGHT AND POLES, THE OWNER RESERVES THE RIGHT TO REJECT INSTALLED MATERIALS NOT PREVIOUSLY APPROVED.

PEDESTRIAN CURB RAMPS SHALL BE CONSTRUCTED WITH TRUNCATED DOME LANDING AREAS IN ACCORDANCE

CROSSWALK STRIPING SHALL BE 24" WIDE WHITE PAINTED LINE, SPACED 48" ON CENTER PERPENDICULAR TO THE FLOW OF TRAFFIC. WIDTH OF CROSSWALK SHALL BE 5' WIDE. ALL OTHER PAVEMENT MARKINGS SHALL BE WHITE IN COLOR UNLESS OTHERWISE NOTED OR REQUIRED BY ADA OR LOCAL GOVERNING BODIES.

11. SEE SITE PLAN FOR CURB AND GUTTER TYPE. TAPER BETWEEN CURB TYPES-SEE DETAIL.

CONTRACTOR SHALL REFER TO FINAL PLAT FOR LOT BOUNDARIES, NUMBERS, AREAS AND DIMENSIONS PRIOR


15. PARKING IS TO BE SET PARALLEL OR PERPENDICULAR TO EXISTING BUILDING UNLESS NOTED OTHERWISE. 16. ALL PARKING LOT PAINT STRIPING TO BE WHITE, 4" WIDE TYP.

17. BITUMINOUS PAVING TO BE "LIGHT DUTY" UNLESS OTHERWISE NOTED. SEE DETAIL SHEETS FOR PAVEMENT

ALL TREES THAT ARE TO REMAIN ARE TO BE PROTECTED FROM DAMAGE WITH A CONSTRUCTION FENCE AT THE


19. CONTRACTOR IS RESPONSIBLE TO INSTALL ANY SIDEWALK AND CURBING PER DESIGN PLAN. CONTRACTOR TO VERIFY ALL CURBS AND SIDEWALKS WILL DRAIN PROPERLY IN FIELD CONDITIONS. CONTRACTOR MUST CONTACT THE CIVIL ENGINEER 24-HOURS PRIOR TO ANY CURB AND/OR SIDEWALK INSTALLATION TO REVIEW AND INSPECT CURB STAKES. CONTRACTOR IS RESPONSIBLE FOR ANY CURB OR SIDEWALK REPLACEMENT IF







GROUFCivil Engineering · Surveying · Landscape Archite5000 Glenwood AvenueGolden Valley, MN 55422civilsitegroup.com612-615-0	
925 Wayzata Blvd W Long Lake, Hennepin County, MN 55391 Blue Sky Group	1 10 1 E Wayzala Divu # 134, wayzala, Min 3333 1
PROJECT	
I HEREBY CERTIFY THAT THIS SURVE PLAN, OR REPORT WAS PREPARED BY OR UNDER MY DIRECT SUPERVISION A THAT I AM A DULY LICENSED LAND SURVEYOR UNDER THE LAWS OF TH STATE OF MINNESOTA.	ME ND
RORY L. SYNSTELIEN DATELICENSE NO.	_
QA/QC	
DRAWN BY SIW REVIEWED BY RS UPDATED BY .	
Sittens Land	Way
Wayzata	uto Cou lub Ponu Blvd W
Orono Golf Course Woodhill Courty Club	(1
REVISION SUMMARY	Shote
DATE DESCRIPTION 7-7-23 Added Labels .	
∎ <u>.</u> .	
PROJECT NO.: 20163 GRADING PLA	٩N



- COST TO THE OWNER.
- RIGHT-OF-WAY AND STREET OPENING PERMIT.
- INSTALLATION OF SITE IMPROVEMENT MATERIALS.
- 5. FOOTING MATERIALS.
- THE ENGINEER/LANDSCAPE ARCHITECT.
- 7. DRAWINGS.
- WITH A.D.A. REQUIREMENTS-SEE DETAIL.
- 10.
- 12. ALL CURB RADII ARE MINIMUM 3' UNLESS OTHERWISE NOTED.
- 13. TO SITE IMPROVEMENTS.
- 14. FIELD VERIFY ALL EXISTING SITE CONDITIONS, DIMENSIONS.
- 15.
- SECTIONS. 18.
- DRIP LINE. SEE LANDSCAPE DOCUMENTS.
- THIS PROCEDURE IS NOT FOLLOWED.




ALL EXISTING UTILITY LOCATIONS SHOWN ARE APPROXIMATE. CONTACT "GOPHER STATE ONE CALL" (651-454-0002 OR 800-252-1166) FOR UTILITY LOCATIONS, 48 HOURS PRIOR TO CONSTRUCTION. THE GROU CONTRACTOR SHALL REPAIR OR REPLACE ANY UTILITIES THAT ARE DAMAGED DURING CONSTRUCTION AT NO Civil Engineering · Surveying · Landscape Architectu 5000 Glenwood Avenue Golden Valley, MN 55422 CONTRACTOR SHALL VERIFY LOCATIONS AND LAYOUT OF ALL SITE ELEMENTS PRIOR TO BEGINNING CONSTRUCTION, INCLUDING BUT NOT LIMITED TO, LOCATIONS OF EXISTING AND PROPOSED PROPERTY LINES, 612-615-0060 ivilsitegroup.com EASEMENTS, SETBACKS, UTILITIES, BUILDINGS AND PAVEMENTS. CONTRACTOR IS RESPONSIBLE FOR FINAL LOCATIONS OF ALL ELEMENTS FOR THE SITE. ANY REVISIONS REQUIRED AFTER COMMENCEMENT OF CONSTRUCTION, DUE TO LOCATIONAL ADJUSTMENTS SHALL BE CORRECTED AT NO ADDITIONAL COST TO OWNER. ADJUSTMENTS TO THE LAYOUT SHALL BE APPROVED BY THE ENGINEER/LANDSCAPE ARCHITECT PRIOR TO INSTALLATION OF MATERIALS. STAKE LAYOUT FOR APPROVAL. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS PRIOR TO CONSTRUCTION, INCLUDING A 4. THE CONTRACTOR SHALL VERIFY RECOMMENDATIONS NOTED IN THE GEO TECHNICAL REPORT PRIOR TO CONTRACTOR SHALL FIELD VERIFY COORDINATES AND LOCATION DIMENSIONS & ELEVATIONS OF THE BUILDING AND STAKE FOR REVIEW AND APPROVAL BY THE OWNERS REPRESENTATIVE PRIOR TO INSTALLATION OF 6. LOCATIONS OF STRUCTURES, ROADWAY PAVEMENTS, CURBS AND GUTTERS, BOLLARDS, AND WALKS ARE APPROXIMATE AND SHALL BE STAKED IN THE FIELD, PRIOR TO INSTALLATION, FOR REVIEW AND APPROVAL BY CURB DIMENSIONS SHOWN ARE TO FACE OF CURB. BUILDING DIMENSIONS ARE TO FACE OF CONCRETE FOUNDATION. LOCATION OF BUILDING IS TO BUILDING FOUNDATION AND SHALL BE AS SHOWN ON THE THE CONTRACTOR SHALL SUBMIT SHOP DRAWINGS OR SAMPLES AS SPECIFIED FOR REVIEW AND APPROVAL BY THE ENGINEER/LANDSCAPE ARCHITECT PRIOR TO FABRICATION FOR ALL PREFABRICATED SITE IMPROVEMENT MATERIALS SUCH AS, BUT NOT LIMITED TO THE FOLLOWING, FURNISHINGS, PAVEMENTS, WALLS, RAILINGS, BENCHES, FLAGPOLES, LANDING PADS FOR CURB RAMPS, AND LIGHT AND POLES. THE OWNER RESERVES THE RIGHT TO REJECT INSTALLED MATERIALS NOT PREVIOUSLY APPROVED. PEDESTRIAN CURB RAMPS SHALL BE CONSTRUCTED WITH TRUNCATED DOME LANDING AREAS IN ACCORDANCE CROSSWALK STRIPING SHALL BE 24" WIDE WHITE PAINTED LINE, SPACED 48" ON CENTER PERPENDICULAR TO σ THE FLOW OF TRAFFIC. WIDTH OF CROSSWALK SHALL BE 5' WIDE. ALL OTHER PAVEMENT MARKINGS SHALL BE WHITE IN COLOR UNLESS OTHERWISE NOTED OR REQUIRED BY ADA OR LOCAL GOVERNING BODIES. 11. SEE SITE PLAN FOR CURB AND GUTTER TYPE. TAPER BETWEEN CURB TYPES-SEE DETAIL. Group m CONTRACTOR SHALL REFER TO FINAL PLAT FOR LOT BOUNDARIES, NUMBERS, AREAS AND DIMENSIONS PRIOR σ Ş S PARKING IS TO BE SET PARALLEL OR PERPENDICULAR TO EXISTING BUILDING UNLESS NOTED OTHERWISE. Blue 16. ALL PARKING LOT PAINT STRIPING TO BE WHITE, 4" WIDE TYP. σ 17. BITUMINOUS PAVING TO BE "LIGHT DUTY" UNLESS OTHERWISE NOTED. SEE DETAIL SHEETS FOR PAVEMENT 3 ALL TREES THAT ARE TO REMAIN ARE TO BE PROTECTED FROM DAMAGE WITH A CONSTRUCTION FENCE AT THE S N 19. CONTRACTOR IS RESPONSIBLE TO INSTALL ANY SIDEWALK AND CURBING PER DESIGN PLAN. CONTRACTOR TO VERIFY ALL CURBS AND SIDEWALKS WILL DRAIN PROPERLY IN FIELD CONDITIONS. CONTRACTOR MUST σ CONTACT THE CIVIL ENGINEER 24-HOURS PRIOR TO ANY CURB AND/OR SIDEWALK INSTALLATION TO REVIEW AND INSPECT CURB STAKES. CONTRACTOR IS RESPONSIBLE FOR ANY CURB OR SIDEWALK REPLACEMENT IF **PRFI IMINARY** QA/QC FIELD CREW . DRAWN BY S REVIEWED BY F UPDATED BY . VICINITY MAP 925 W Nayzata **REVISION SUMMARY** DATE DESCRIPTION 7-7-23 Added Labels SCALE IN FEET






UTILTY PLAN

PROJECT NO.: 20163



COPYRIGHT 2022 CIVIL SITE GROUP INC



GIV			le
) Glenwood A en Valley, MN	venue 55422	chitecture 15-0060
>			
	N 55391		MN 55391
a B	County, M	Group	, Wayzata
yzat	lennepin (Blue Sky Group	Blvd #154
925 Wayzata Blvd W	Long Lake, Hennepin County, MN 55391	Blu	1161 E Wayzata Blvd #154, Wayzata, MN 55391
925	Loi		1161 E
F			
PROJECT		CLIENT	
FIELD CREW	QA/QC		
DRAWN BY REVIEWED BY UPDATED BY	SIW RS		
× v		and the second	
(12	SITE 925 W Wayzata Blvd		Way Wayzata Cou
Oreno Golf *Course	Wo	Wa (12) Odhill try Club	Club Pond Vzata Blvd W
	SION SUN	15	Charg
7-7-23 Addec	I Labels		
PROJECT NO.: 20	SION C		
ଭିରେ	PYRIGHT 2022		



THE CONTRACTOR AND ALL SUBCONTRACTORS INVOLVED WITH A CONSTRUCTION ACTIVITY THAT DISTURBS SITE SOIL OR WHO IMPLEMENT A POLLUTANT CONTROL MEASURE IDENTIFIED IN THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) MUST COMPLY WITH THE REQUIREMENTS OF THE NATIONAL POLLUTION DISCHARGE ELIMINATION SYSTEM (NPDES) GENERAL PERMIT (DATED AUGUST 1, 2018 # INR100001) AND ANY LOCAL GOVERNING AGENCY HAVING JURISDICTION CONCERNING EROSION AND SEDIMENTATION CONTROL.

STORMWATER DISCHARGE DESIGN REQUIREMENTS

SWPPP

THE NATURE OF THIS PROJECT WILL BE CONSISTENT WITH WHAT IS REPRESENTED IN THIS SET OF CONSTRUCTION PLANS AND SPECIFICATIONS. SEE THE SWPPP PLAN SHEETS AND SWPPP NARRATIVE ATTACHMENT A: CONSTRUCTION SWPPP TEMPLATE) FOR ADDITIONAL SITE SPECIFIC SWPPP INFORMATION. THE PLANS SHOW LOCATIONS AND TYPES OF ALL TEMPORARY AND PERMANENT EROSION PREVENTION AND EDIMENT CONTROL BMP'S. STANDARD DETAILS ARE ATTACHED TO THIS SWPPP DOCUMENT.

THE INTENDED SEQUENCING OF MAJOR CONSTRUCTION ACTIVITIES IS AS FOLLOWS:

- INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCE . INSTALLATION OF SILT FENCE AROUND SITE
- INSTALL ORANGE CONSTRUCTION FENCING AROUND INFILTRATION AREAS
- . INSTALL INLET PROTECTION AT ALL ADJACENT AND DOWNSTREAM CATCH BASINS CLEAR AND GRUB FOR TEMPORARY SEDIMENT BASIN / POND INSTALL
- 5. CONSTRUCT TEMPORARY SEDIMENT BASIN / POND (SECTION 14)
- . CLEAR AND GRUB REMAINDER OF SITE
- **5. STRIP AND STOCKPILE TOPSOIL** ROUGH GRADING OF SITE
-). STABILIZE DENUDED AREAS AND STOCKPILES
- . INSTALL SANITARY SEWER, WATER MAIN STORM SEWER AND SERVICES
- . INSTALL SILT FENCE / INLET PROTECTION AROUND CB'S . INSTALL STREET SECTION
- 4. INSTALL CURB AND GUTTER
- 5. BITUMINOUS ON STREETS
- 3. FINAL GRADE BOULEVARD, INSTALL SEED AND MULCH . REMOVE ACCUMULATED SEDIMENT FROM BASIN / POND
- 3. FINAL GRADE POND / INFILTRATION BASINS (DO NOT COMPACT SOILS IN INFILTRATION AREAS.) . WHEN ALL CONSTRUCTION ACTIVITY IS COMPLETE AND THE SITE IS STABILIZED BY EITHER SEED OR SOD/LANDSCAPING, REMOVE SILT FENCE AND RESEED ANY AREAS DISTURBED BY THE REMOVAL

RECORDS RETENTION:

"HE SWPPP (ORIGINAL OR COPIES) INCLUDING, ALL CHANGES TO IT, AND INSPECTIONS AND MAINTENANCE ECORDS MUST BE KEPT AT THE SITE DURING CONSTRUCTION BY THE PERMITTEE WHO HAS OPERATIONAL CONTROL OF THAT PORTION OF THE SITE. THE SWPPP CAN BE KEPT IN EITHER THE FIELD OFFICE OR IN AN ON SITE VEHICLE DURING NORMAL WORKING HOURS.

L OWNER(S) MUST KEEP THE SWPPP, ALONG WITH THE FOLLOWING ADDITIONAL RECORDS, ON FILE FOR THREE (3) YEARS AFTER SUBMITTAL OF THE NOT AS OUTLINED IN SECTION 4. THIS DOES NOT INCLUDE ANY RECORDS AFTER SUBMITTAL OF THE NOT.

- 1. THE FINAL SWPPP;
- 2. ANY OTHER STORMWATER RELATED PERMITS REQUIRED FOR THE PROJECT; 3. RECORDS OF ALL INSPECTION AND MAINTENANCE CONDUCTED DURING CONSTRUCTION (SEE SECTION 11,
- INSPECTIONS AND MAINTENANCE); 4. ALL PERMANENT OPERATION AND MAINTENANCE AGREEMENTS THAT HAVE BEEN IMPLEMENTED, INCLUDING ALL RIGHT OF WAY, CONTRACTS, COVENANTS AND OTHER BINDING REQUIREMENTS
- REGARDING PERPETUAL MAINTENANCE; AND . ALL REQUIRED CALCULATIONS FOR DESIGN OF THE TEMPORARY AND PERMANENT STORMWATER MANAGEMENT SYSTEMS.
- SWPPP IMPLEMENTATION RESPONSIBILITIES:
- . THE OWNER AND CONTRACTOR ARE PERMITTEE(S) AS IDENTIFIED BY THE NPDES PERMIT 2. CONTRACTOR SHALL BE RESPONSIBLE FOR ALL ON-SITE IMPLEMENTATION OF THE SWPPP, INCLUDING
- THE ACTIVITIES OF ALL OF THE CONTRACTOR'S SUBCONTRACTORS 3. CONTRACTOR SHALL PROVIDE A PERSON(S) KNOWLEDGEABLE AND EXPERIENCED IN THE APPLICATION OF EROSION PREVENTION AND SEDIMENT CONTROL BMPS TO OVERSEE ALL INSTALLATION AND
- MAINTENANCE OF BMPS AND IMPLEMENTATION OF THE SWPPP. 4. CONTRACTOR SHALL PROVIDE PERSON(S) MEETING THE TRAINING REQUIREMENTS OF THE NPDES PERMIT TO CONDUCT INSPECTION AND MAINTENANCE OF ALL EROSION PREVENTION AND SEDIMENT CONTROL BMPS IN ACCORDANCE WITH THE REQUIREMENTS OF THE PERMIT. ONE OF THESE INDIVIDUAL(S) MUST BE AVAILABLE FOR AN ONSITE INSPECTION WITHIN 72 HOURS UPON REQUEST BY MPCA. CONTRACTOR SHALL PROVIDE TRAINING DOCUMENTATION FOR THESE INDIVIDUAL(S) AS REQUIRED BY THE NPDES PERMIT. THIS TRAINING DOCUMENTATION SHALL BE RECORDED IN OR WITH THE SWPPP BEFORE THE START OF CONSTRUCTION OR AS SOON AS THE PERSONNEL FOR THE PROJECT
- HAVE BEEN DETERMINED. DOCUMENTATION SHALL INCLUDE: 4.1. NAMES OF THE PERSONNEL ASSOCIATED WITH THE PROJECT THAT ARE REQUIRED TO BE TRAINED PER SECTION 21 OF THE PERMIT.
- 4.2. DATES OF TRAINING AND NAME OF INSTRUCTOR AND ENTITY PROVIDING TRAINING.
- 4.3. CONTENT OF TRAINING COURSE OR WORKSHOP INCLUDING THE NUMBER OF HOURS OF TRAINING. FOLLOWING FINAL STABILIZATION AND THE TERMINATION OF COVERAGE FOR THE NPDES PERMIT. THE OWNER IS EXPECTED TO FURNISH LONG TERM OPERATION AND MAINTENANCE (O & M) OF THE PERMANENT STORM WATER MANAGEMENT SYSTEM.

CONSTRUCTION ACTIVITY REQUIREMENTS

SWPPP AMENDMENTS (SECTION 6):

- 1. ONE OF THE INDIVIDUALS DESCRIBED IN ITEM 21.2.A OR ITEM 21.2.B OR ANOTHER QUALIFIED INDIVIDUAL MUST COMPLETE ALL SWPPP CHANGES. CHANGES INVOLVING THE USE OF A LESS STRINGENT BMP MUST INCLUDE A JUSTIFICATION DESCRIBING HOW THE REPLACEMENT BMP IS EFFECTIVE FOR THE SITE CHARACTERISTICS.
- 2. PERMITTEES MUST AMEND THE SWPPP TO INCLUDE ADDITIONAL OR MODIFIED BMPS AS NECESSARY TO CORRECT PROBLEMS IDENTIFIED OR ADDRESS SITUATIONS WHENEVER THERE IS A CHANGE IN DESIGN, CONSTRUCTION, OPERATION, MAINTENANCE, WEATHER OR SEASONAL CONDITIONS HAVING A SIGNIFICANT EFFECT ON THE DISCHARGE OF POLLUTANTS TO SURFACE WATERS OR GROUNDWATER.
- PERMITTEES MUST AMEND THE SWPPP TO INCLUDE ADDITIONAL OR MODIFIED BMPS AS NECESSARY TO CORRECT PROBLEMS IDENTIFIED OR ADDRESS SITUATIONS WHENEVER INSPECTIONS OR INVESTIGATIONS BY THE SITE OWNER OR OPERATOR, USEPA OR MPCA OFFICIALS INDICATE THE SWPPP IS NOT EFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING THE DISCHARGE OF POLLUTANTS TO SURFACE WATERS OR GROUNDWATER OR THE DISCHARGES ARE CAUSING WATER QUALITY STANDARD EXCEEDANCES (E.G., NUISANCE CONDITIONS AS DEFINED IN MINN. R. 7050.0210, SUBP. 2) OR THE SWPPP IS NOT CONSISTENT WITH THE OBJECTIVES OF A USEPA APPROVED TMDL.

3MP SELECTION AND INSTALLATION (SECTION 7):

. PERMITTEES MUST SELECT, INSTALL, AND MAINTAIN THE BMPS IDENTIFIED IN THE SWPPP AND IN THIS PERMIT IN AN APPROPRIATE AND FUNCTIONAL MANNER AND IN ACCORDANCE WITH RELEVANT MANUFACTURER SPECIFICATIONS AND ACCEPTED ENGINEERING PRACTICES.

ROSION PREVENTION (SECTION 8):

- . BEFORE WORK BEGINS, PERMITTEES MUST DELINEATE THE LOCATION OF AREAS NOT TO BE DISTURBED. 2. PERMITTEES MUST MINIMIZE THE NEED FOR DISTURBANCE OF PORTIONS OF THE PROJECT WITH STEEP SLOPES. WHEN STEEP SLOPES MUST BE DISTURBED, PERMITTEES MUST USE TECHNIQUES SUCH AS PHASING AND STABILIZATION PRACTICES DESIGNED FOR STEEP SLOPES (E.G., SLOPE DRAINING AND TERRACING).
- . PERMITTEES MUST STABILIZE ALL EXPOSED SOIL AREAS, INCLUDING STOCKPILES. STABILIZATION MUST BE INITIATED IMMEDIATELY TO LIMIT SOIL EROSION WHEN CONSTRUCTION ACTIVITY HAS PERMANENTLY OR TEMPORARILY CEASED ON ANY PORTION OF THE SITE AND WILL NOT RESUME FOR A PERIOD EXCEEDING 14 CALENDAR DAYS. STABILIZATION MUST BE COMPLETED NO LATER THAN 14 CALENDAR DAYS AFTER THE CONSTRUCTION ACTIVITY HAS CEASED. STABILIZATION IS NOT REQUIRED ON CONSTRUCTED BASE COMPONENTS OF ROADS, PARKING LOTS AND SIMILAR SURFACES. STABILIZATION IS NOT REQUIRED ON TEMPORARY STOCKPILES WITHOUT SIGNIFICANT SILT, CLAY OR ORGANIC COMPONENTS (E.G., CLEAN AGGREGATE STOCKPILES, DEMOLITION CONCRETE STOCKPILES, SAND
- STOCKPILES) BUT PERMITTEES MUST PROVIDE SEDIMENT CONTROLS AT THE BASE OF THE STOCKPILE. 1. FOR PUBLIC WATERS THAT THE MINNESOTA DNR HAS PROMULGATED "WORK IN WATER RESTRICTIONS" DURING SPECIFIED FISH SPAWNING TIME FRAMES, PERMITTEES MUST COMPLETE STABILIZATION OF ALL EXPOSED SOIL AREAS WITHIN 200 FEET OF THE WATER'S EDGE, AND THAT DRAIN TO THESE WATERS. WITHIN 24 HOURS DURING THE RESTRICTION PERIOD.
- 5. PERMITTEES MUST STABILIZE THE NORMAL WETTED PERIMETER OF THE LAST 200 LINEAR FEET OF TEMPORARY OR PERMANENT DRAINAGE DITCHES OR SWALES THAT DRAIN WATER FROM THE SITE WITHIN 24 HOURS AFTER CONNECTING TO A SURFACE WATER OR PROPERTY EDGE. PERMITTEES MUST COMPLETE STABILIZATION OF REMAINING PORTIONS OF TEMPORARY OR PERMANENT DITCHES OR SWALES WITHIN 14 CALENDAR DAYS AFTER CONNECTING TO A SURFACE WATER OR PROPERTY EDGE
- AND CONSTRUCTION IN THAT PORTION OF THE DITCH TEMPORARILY OR PERMANENTLY CEASES. 3. TEMPORARY OR PERMANENT DITCHES OR SWALES BEING USED AS A SEDIMENT CONTAINMENT SYSTEM DURING CONSTRUCTION (WITH PROPERLY DESIGNED ROCK-DITCH CHECKS, BIO ROLLS, SILT DIKES, ETC.) DO NOT NEED TO BE STABILIZED. PERMITTEES MUST STABILIZE THESE AREAS WITHIN 24 HOURS AFTER THEIR USE AS A SEDIMENT CONTAINMENT SYSTEM CEASES
- 7. PERMITTEES MUST NOT USE MULCH. HYDROMULCH. TACKIFIER. POLYACRYLAMIDE OR SIMILAR EROSION

PREVENTION PRACTICES WITHIN ANY PORTION OF THE NORMAL WETTED PERIMETER OF A TEMPORARY OR PERMANENT DRAINAGE DITCH OR SWALE SECTION WITH A CONTINUOUS SLOPE OF GREATER THAN 2 PERCENT

- 8. PERMITTEES MUST PROVIDE TEMPORARY OR PERMANENT ENERGY DISSIPATION AT ALL PIPE OUTLETS WITHIN 24 HOURS AFTER CONNECTION TO A SURFACE WATER OR PERMANENT STORMWATER TREATMENT SYSTEM
- 9. PERMITTEES MUST NOT DISTURB MORE LAND (I.E., PHASING) THAN CAN BE EFFECTIVELY INSPECTED AND MAINTAINED IN ACCORDANCE WITH SECTION 11

SEDIMENT CONTROL (SECTION 9):

- 1. PERMITTEES MUST ESTABLISH SEDIMENT CONTROL BMPS ON ALL DOWNGRADIENT PERIMETERS OF THE SITE AND DOWNGRADIENT AREAS OF THE SITE THAT DRAIN TO ANY SURFACE WATER, INCLUDING CURB AND GUTTER SYSTEMS. PERMITTEES MUST LOCATE SEDIMENT CONTROL PRACTICES UPGRADIENT OF ANY BUFFER ZONES. PERMITTEES MUST INSTALL SEDIMENT CONTROL PRACTICES BEFORE ANY UPGRADIENT LAND-DISTURBING ACTIVITIES BEGIN AND MUST KEEP THE SEDIMENT CONTROL PRACTICES IN PLACE UNTIL THEY ESTABLISH PERMANENT COVER.
- 2. IF DOWNGRADIENT SEDIMENT CONTROLS ARE OVERLOADED, BASED ON FREQUENT FAILURE OR EXCESSIVE MAINTENANCE REQUIREMENTS, PERMITTEES MUST INSTALL ADDITIONAL UPGRADIENT SEDIMENT CONTROL PRACTICES OR REDUNDANT BMPS TO ELIMINATE THE OVERLOADING AND AMEND THE SWPPP TO IDENTIFY THESE ADDITIONAL PRACTICES AS REQUIRED IN ITEM 6.3. 3. TEMPORARY OR PERMANENT DRAINAGE DITCHES AND SEDIMENT BASINS DESIGNED AS PART OF A
- SEDIMENT CONTAINMENT SYSTEM (E.G., DITCHES WITH ROCK-CHECK DAMS) REQUIRE SEDIMENT CONTROL PRACTICES ONLY AS APPROPRIATE FOR SITE CONDITIONS. 4. A FLOATING SILT CURTAIN PLACED IN THE WATER IS NOT A SEDIMENT CONTROL BMP TO SATISFY ITEM 9.2
- TERM CONSTRUCTION ACTIVITY (E.G., INSTALLATION OF RIP RAP ALONG THE SHORELINE) IN THAT AREA IS COMPLETE, PERMITTEES MUST INSTALL AN UPLAND PERIMETER CONTROL PRACTICE IF EXPOSED SOILS STILL DRAIN TO A SURFACE WATER.
- 5. PERMITTEES MUST RE-INSTALL ALL SEDIMENT CONTROL PRACTICES ADJUSTED OR REMOVED TO ACCOMMODATE SHORT-TERM ACTIVITIES SUCH AS CLEARING OR GRUBBING, OR PASSAGE OF VEHICLES, IMMEDIATELY AFTER THE SHORT-TERM ACTIVITY IS COMPLETED. PERMITTEES MUST RE-INSTALL SEDIMENT CONTROL PRACTICES BEFORE THE NEXT PRECIPITATION EVENT EVEN IF THE SHORT-TERM ACTIVITY IS NOT COMPLETE.
- 6. PERMITTEES MUST PROTECT ALL STORM DRAIN INLETS USING APPROPRIATE BMPS DURING CONSTRUCTION UNTIL THEY ESTABLISH PERMANENT COVER ON ALL AREAS WITH POTENTIAL FOR DISCHARGING TO THE INLET.
- 7. PERMITTEES MAY REMOVE INLET PROTECTION FOR A PARTICULAR INLET IF A SPECIFIC SAFETY CONCERN. (E.G. STREET FLOODING/FREEZING) IS IDENTIFIED BY THE PERMITTEES OR THE JURISDICTIONAL AUTHORITY (E.G., CITY/COUNTY/TOWNSHIP/MINNESOTA DEPARTMENT OF TRANSPORTATION ENGINEER). PERMITTEES MUST DOCUMENT THE NEED FOR REMOVAL IN THE SWPPP.
- 8. PERMITTEES MUST PROVIDE SILT FENCE OR OTHER EFFECTIVE SEDIMENT CONTROLS AT THE BASE OF STOCKPILES ON THE DOWNGRADIENT PERIMETER.
- 9. PERMITTEES MUST LOCATE STOCKPILES OUTSIDE OF NATURAL BUFFERS OR SURFACE WATERS, INCLUDING STORMWATER CONVEYANCES SUCH AS CURB AND GUTTER SYSTEMS UNLESS THERE IS A BYPASS IN PLACE FOR THE STORMWATER. 10. PERMITTEES MUST INSTALL A VEHICLE TRACKING BMP TO MINIMIZE THE TRACK OUT OF SEDIMENT FROM
- THE CONSTRUCTION SITE OR ONTO PAVED ROADS WITHIN THE SITE. 11. PERMITTEES MUST USE STREET SWEEPING IF VEHICLE TRACKING BMPS ARE NOT ADEQUATE TO PREVENT SEDIMENT TRACKING ONTO THE STREET.
- 12. PERMITTEES MUST INSTALL TEMPORARY SEDIMENT BASINS AS REQUIRED IN SECTION 14. 13. IN ANY AREAS OF THE SITE WHERE FINAL VEGETATIVE STABILIZATION WILL OCCUR, PERMITTEES MUST RESTRICT VEHICLE AND EQUIPMENT USE TO MINIMIZE SOIL COMPACTION. 14. PERMITTEES MUST PRESERVE TOPSOIL ON THE SITE, UNLESS INFEASIBLE
- 15. PERMITTEES MUST DIRECT DISCHARGES FROM BMPS TO VEGETATED AREAS UNLESS INFEASIBLE. 16. PERMITTEES MUST PRESERVE A 50 FOOT NATURAL BUFFER OR, IF A BUFFER IS INFEASIBLE ON THE SITE PROVIDE REDUNDANT (DOUBLE) PERIMETER SEDIMENT CONTROLS WHEN A SURFACE WATER IS LOCATED WITHIN 50 FEET OF THE PROJECT'S EARTH DISTURBANCES AND STORMWATER FLOWS TO THE SURFACE WATER. PERMITTEES MUST INSTALL PERIMETER SEDIMENT CONTROLS AT LEAST 5 FEET APART UNLESS LIMITED BY LACK OF AVAILABLE SPACE. NATURAL BUFFERS ARE NOT REQUIRED ADJACENT TO ROAD DITCHES, JUDICIAL DITCHES, COUNTY DITCHES, STORMWATER CONVEYANCE CHANNELS, STORM DRAIN INLETS, AND SEDIMENT BASINS. IF PRESERVING THE BUFFER IS INFEASIBLE, PERMITTEES MUST DOCUMENT THE REASONS IN THE SWPPP. SHEET PILING IS A REDUNDANT PERIMETER CONTROL IF
- INSTALLED IN A MANNER THAT RETAINS ALL STORMWATER. 17. PERMITTEES MUST USE POLYMERS, FLOCCULANTS, OR OTHER SEDIMENTATION TREATMENT CHEMICALS IN ACCORDANCE WITH ACCEPTED ENGINEERING PRACTICES, DOSING SPECIFICATIONS AND SEDIMENT REMOVAL DESIGN SPECIFICATIONS PROVIDED BY THE MANUFACTURER OR SUPPLIER. THE PERMITTEES MUST USE CONVENTIONAL EROSION AND SEDIMENT CONTROLS PRIOR TO CHEMICAL ADDITION AND MUST DIRECT TREATED STORMWATER TO A SEDIMENT CONTROL SYSTEM FOR FILTRATION OR SETTLEMENT OF THE FLOC PRIOR TO DISCHARGE.

DEWATERING AND BASIN DRAINING (SECTION 10):

- 1. PERMITTEES MUST DISCHARGE TURBID OR SEDIMENT-LADEN WATERS RELATED TO DEWATERING OR BASIN DRAINING (E.G., PUMPED DISCHARGES, TRENCH/DITCH CUTS FOR DRAINAGE) TO A TEMPORARY OR PERMANENT SEDIMENT BASIN ON THE PROJECT SITE UNLESS INFEASIBLE. PERMITTEES MAY DEWATER TO SURFACE WATERS IF THEY VISUALLY CHECK TO ENSURE ADEQUATE TREATMENT HAS BEEN OBTAINED AND NUISANCE CONDITIONS (SEE MINN. R. 7050.0210, SUBP. 2) WILL NOT RESULT FROM THE DISCHARGE. IF PERMITTEES CANNOT DISCHARGE THE WATER TO A SEDIMENTATION BASIN PRIOR TO ENTERING A SURFACE WATER, PERMITTEES MUST TREAT IT WITH APPROPRIATE BMPS SUCH THAT THE DISCHARGE DOES NOT ADVERSELY AFFECT THE SURFACE WATER OR DOWNSTREAM PROPERTIES.
- 2. IF PERMITTEES MUST DISCHARGE WATER CONTAINING OIL OR GREASE, THEY MUST USE AN OIL-WATER SEPARATOR OR SUITABLE FILTRATION DEVICE (E.G., CARTRIDGE FILTERS, ABSORBENTS PADS) PRIOR TO DISCHARGE
- 3. PERMITTEES MUST DISCHARGE ALL WATER FROM DEWATERING OR BASIN-DRAINING ACTIVITIES IN A MANNER THAT DOES NOT CAUSE EROSION OR SCOUR IN THE IMMEDIATE VICINITY OF DISCHARGE POINTS OR INUNDATION OF WETLANDS IN THE IMMEDIATE VICINITY OF DISCHARGE POINTS THAT CAUSES SIGNIFICANT ADVERSE IMPACT TO THE WETLAND.
- 4. IF PERMITTEES USE FILTERS WITH BACKWASH WATER, THEY MUST HAUL THE BACKWASH WATER AWAY FOR DISPOSAL, RETURN THE BACKWASH WATER TO THE BEGINNING OF THE TREATMENT PROCESS, OR INCORPORATE THE BACKWASH WATER INTO THE SITE IN A MANNER THAT DOES NOT CAUSE EROSION.

INSPECTIONS AND MAINTENANCE (SECTION 11):

- 1. PERMITTEES MUST ENSURE A TRAINED PERSON, AS IDENTIFIED IN ITEM 21.2.B, WILL INSPECT THE ENTIRE CONSTRUCTION SITE AT LEAST ONCE EVERY SEVEN (7) DAYS DURING ACTIVE CONSTRUCTION AND WITHIN 24 HOURS AFTER A RAINFALL EVENT GREATER THAN 1/2 INCH IN 24 HOURS.
- 2. PERMITTEES MUST INSPECT AND MAINTAIN ALL PERMANENT STORMWATER TREATMENT BMPS. 3. PERMITTEES MUST INSPECT ALL EROSION PREVENTION AND SEDIMENT CONTROL BMPS AND POLLUTION PREVENTION MANAGEMENT MEASURES TO ENSURE INTEGRITY AND EFFECTIVENESS. PERMITTEES MUST REPAIR, REPLACE OR SUPPLEMENT ALL NONFUNCTIONAL BMPS WITH FUNCTIONAL BMPS BY THE END OF THE NEXT BUSINESS DAY AFTER DISCOVERY UNLESS ANOTHER TIME FRAME IS SPECIFIED IN ITEM 11.5 OR
- 4. DURING EACH INSPECTION, PERMITTEES MUST INSPECT SURFACE WATERS, INCLUDING DRAINAGE DITCHES AND CONVEYANCE SYSTEMS BUT NOT CURB AND GUTTER SYSTEMS, FOR EVIDENCE OF EROSION AND SEDIMENT DEPOSITION. PERMITTEES MUST REMOVE ALL DELTAS AND SEDIMENT DEPOSITED IN SURFACE WATERS, INCLUDING DRAINAGE WAYS, CATCH BASINS, AND OTHER DRAINAGE SYSTEMS AND RESTABILIZE THE AREAS WHERE SEDIMENT REMOVAL RESULTS IN EXPOSED SOIL. PERMITTEES MUST COMPLETE REMOVAL AND STABILIZATION WITHIN SEVEN (7) CALENDAR DAYS OF DISCOVERY UNLESS PRECLUDED BY LEGAL, REGULATORY, OR PHYSICAL ACCESS CONSTRAINTS. PERMITTEES MUST USE ALL REASONABLE EFFORTS TO OBTAIN ACCESS. IF PRECLUDED, REMOVAL AND STABILIZATION MUST TAKE PLACE WITHIN SEVEN (7) DAYS OF OBTAINING ACCESS. PERMITTEES ARE RESPONSIBLE FOR CONTACTING ALL LOCAL, REGIONAL, STATE AND FEDERAL AUTHORITIES AND
- RECEIVING ANY APPLICABLE PERMITS, PRIOR TO CONDUCTING ANY WORK IN SURFACE WATERS. 5. PERMITTEES MUST INSPECT CONSTRUCTION SITE VEHICLE EXIT LOCATIONS, STREETS AND CURB AND GUTTER SYSTEMS WITHIN AND ADJACENT TO THE PROJECT FOR SEDIMENTATION FROM EROSION OR TRACKED SEDIMENT FROM VEHICLES. PERMITTEES MUST REMOVE SEDIMENT FROM ALL PAVED SURFACES WITHIN ONE (1) CALENDAR DAY OF DISCOVERY OR, IF APPLICABLE, WITHIN A SHORTER TIME TO AVOID A SAFETY HAZARD TO USERS OF PUBLIC STREETS.
- 6. PERMITTEES MUST REPAIR, REPLACE OR SUPPLEMENT ALL PERIMETER CONTROL DEVICES WHEN THEY BECOME NONFUNCTIONAL OR THE SEDIMENT REACHES 1/2 OF THE HEIGHT OF THE DEVICE. 7. PERMITTEES MUST DRAIN TEMPORARY AND PERMANENT SEDIMENTATION BASINS AND REMOVE THE SEDIMENT WHEN THE DEPTH OF SEDIMENT COLLECTED IN THE BASIN REACHES 1/2 THE STORAGE
- VOLUME 8. PERMITTEES MUST ENSURE THAT AT LEAST ONE INDIVIDUAL PRESENT ON THE SITE (OR AVAILABLE TO THE PROJECT SITE IN THREE (3) CALENDAR DAYS) IS TRAINED IN THE JOB DUTIES DESCRIBED IN ITEM
- 21.2.B. 9. PERMITTEES MAY ADJUST THE INSPECTION SCHEDULE DESCRIBED IN ITEM 11.2 AS FOLLOWS: a. INSPECTIONS OF AREAS WITH PERMANENT COVER CAN BE REDUCED TO ONCE PER MONTH, EVEN IF
- CONSTRUCTION ACTIVITY CONTINUES ON OTHER PORTIONS OF THE SITE; OR b. WHERE SITES HAVE PERMANENT COVER ON ALL EXPOSED SOIL AND NO CONSTRUCTION ACTIVITY IS OCCURRING ANYWHERE ON THE SITE, INSPECTIONS CAN BE REDUCED TO ONCE PER MONTH AND, AFTER 12 MONTHS, MAY BE SUSPENDED COMPLETELY UNTIL CONSTRUCTION ACTIVITY RESUMES. THE MPCA MAY REQUIRE INSPECTIONS TO RESUME IF CONDITIONS WARRANT; OR
- c. WHERE CONSTRUCTION ACTIVITY HAS BEEN SUSPENDED DUE TO FROZEN GROUND CONDITIONS, INSPECTIONS MAY BE SUSPENDED. INSPECTIONS MUST RESUME WITHIN 24 HOURS OF RUNOFF OCCURRING, OR UPON RESUMING CONSTRUCTION, WHICHEVER COMES FIRST.
- 10. PERMITTEES MUST RECORD ALL INSPECTIONS AND MAINTENANCE ACTIVITIES WITHIN 24 HOURS OF BEING CONDUCTED AND THESE RECORDS MUST BE RETAINED WITH THE SWPPP. THESE RECORDS MUST INCLUDE:
- a. DATE AND TIME OF INSPECTIONS; AND

EXCEPT WHEN WORKING ON A SHORELINE OR BELOW THE WATERLINE. IMMEDIATELY AFTER THE SHORT

11.6. PERMITTEES MAY TAKE ADDITIONAL TIME IF FIELD CONDITIONS PREVENT ACCESS TO THE AREA.

b. NAME OF PERSONS CONDUCTING INSPECTIONS; AND

c. ACCURATE FINDINGS OF INSPECTIONS, INCLUDING THE SPECIFIC LOCATION WHERE CORRECTIVE ACTIONS ARE NEEDED; AND

- d. CORRECTIVE ACTIONS TAKEN (INCLUDING DATES, TIMES, AND PARTY COMPLETING MAINTENANCE ACTIVITIES): AND e. DATE OF ALL RAINFALL EVENTS GREATER THAN 1/2 INCHES IN 24 HOURS, AND THE AMOUNT OF
- RAINFALL FOR FACH EVENT. PERMITTEES MUST OBTAIN RAINFALL AMOUNTS BY FITHER A PROPERLY MAINTAINED RAIN GAUGE INSTALLED ONSITE, A WEATHER STATION THAT IS WITHIN ONE (1) MILE OF YOUR LOCATION, OR A WEATHER REPORTING SYSTEM THAT PROVIDES SITE SPECIFIC RAINFALL DATA FROM RADAR SUMMARIES: AND
- f. IF PERMITTEES OBSERVE A DISCHARGE DURING THE INSPECTION, THEY MUST RECORD AND SHOULD PHOTOGRAPH AND DESCRIBE THE LOCATION OF THE DISCHARGE (I.E., COLOR, ODOR, SETTLED OR SUSPENDED SOLIDS, OIL SHEEN, AND OTHER OBVIOUS INDICATORS OF POLLUTANTS); AND a. ANY AMENDMENTS TO THE SWPPP PROPOSED AS A RESULT OF THE INSPECTION MUST BE DOCUMENTED AS REQUIRED IN SECTION 6 WITHIN SEVEN (7) CALENDAR DAYS.

POLLUTION PREVENTION MANAGEMENT (SECTION 12):

- 1. PERMITTEES MUST PLACE BUILDING PRODUCTS AND LANDSCAPE MATERIALS UNDER COVER (E.G., PLASTIC SHEETING OR TEMPORARY ROOFS) OR PROTECT THEM BY SIMILARLY EFFECTIVE MEANS DESIGNED TO MINIMIZE CONTACT WITH STORMWATER. PERMITTEES ARE NOT REQUIRED TO COVER OR PROTECT PRODUCTS WHICH ARE EITHER NOT A SOURCE OF CONTAMINATION TO STORMWATER OR ARE DESIGNED TO BE EXPOSED TO STORMWATER.
- 2. PERMITTEES MUST PLACE PESTICIDES, FERTILIZERS AND TREATMENT CHEMICALS UNDER COVER (E.G., PLASTIC SHEETING OR TEMPORARY ROOFS) OR PROTECT THEM BY SIMILARLY EFFECTIVE MEANS DESIGNED TO MINIMIZE CONTACT WITH STORMWATER
- 3. PERMITTEES MUST STORE HAZARDOUS MATERIALS AND TOXIC WASTE, (INCLUDING OIL, DIESEL FUEL, GASOLINE, HYDRAULIC FLUIDS, PAINT SOLVENTS, PETROLEUM-BASED PRODUCTS, WOOD PRESERVATIVES, ADDITIVES, CURING COMPOUNDS, AND ACIDS) IN SEALED CONTAINERS TO PREVENT SPILLS, LEAKS OR OTHER DISCHARGE. STORAGE AND DISPOSAL OF HAZARDOUS WASTE MATERIALS MUST BE IN COMPLIANCE WITH MINN. R. CH. 7045 INCLUDING SECONDARY CONTAINMENT AS APPLICABLE. 4. PERMITTEES MUST PROPERLY STORE, COLLECT AND DISPOSE SOLID WASTE IN COMPLIANCE WITH MINN.
- R. CH. 7035. 5. PERMITTEES MUST POSITION PORTABLE TOILETS SO THEY ARE SECURE AND WILL NOT TIP OR BE
- KNOCKED OVER. PERMITTEES MUST PROPERLY DISPOSE SANITARY WASTE IN ACCORDANCE WITH MINN. R. CH. 7041 6. PERMITTEES MUST TAKE REASONABLE STEPS TO PREVENT THE DISCHARGE OF SPILLED OR LEAKED
- CHEMICALS, INCLUDING FUEL, FROM ANY AREA WHERE CHEMICALS OR FUEL WILL BE LOADED OR UNLOADED INCLUDING THE USE OF DRIP PANS OR ABSORBENTS UNLESS INFEASIBLE. PERMITTEES MUST ENSURE ADEQUATE SUPPLIES ARE AVAILABLE AT ALL TIMES TO CLEAN UP DISCHARGED MATERIALS AND THAT AN APPROPRIATE DISPOSAL METHOD IS AVAILABLE FOR RECOVERED SPILLED MATERIALS. PERMITTEES MUST REPORT AND CLEAN UP SPILLS IMMEDIATELY AS REQUIRED BY MINN. STAT. 115.061, USING DRY CLEAN UP MEASURES WHERE POSSIBLE.
- 7. PERMITTEES MUST LIMIT VEHICLE EXTERIOR WASHING AND EQUIPMENT TO A DEFINED AREA OF THE SITE. PERMITTEES MUST CONTAIN RUNOFF FROM THE WASHING AREA IN A SEDIMENT BASIN OR OTHER SIMILARLY EFFECTIVE CONTROLS AND MUST DISPOSE WASTE FROM THE WASHING ACTIVITY PROPERLY. PERMITTEES MUST PROPERLY USE AND STORE SOAPS, DETERGENTS, OR SOLVENTS.
- 8. PERMITTEES MUST PROVIDE EFFECTIVE CONTAINMENT FOR ALL LIQUID AND SOLID WASTES GENERATED BY WASHOUT OPERATIONS (E.G., CONCRETE, STUCCO, PAINT, FORM RELEASE OILS, CURING COMPOUNDS AND OTHER CONSTRUCTION MATERIALS) RELATED TO THE CONSTRUCTION ACTIVITY. PERMITTEES MUST PREVENT LIQUID AND SOLID WASHOUT WASTES FROM CONTACTING THE GROUND AND MUST DESIGN THE CONTAINMENT SO IT DOES NOT RESULT IN RUNOFF FROM THE WASHOUT OPERATIONS OR AREAS. PERMITTEES MUST PROPERLY DISPOSE LIQUID AND SOLID WASTES IN COMPLIANCE WITH MPCA RULES. PERMITTEES MUST INSTALL A SIGN INDICATING THE LOCATION OF THE WASHOUT FACILITY.

PERMIT TERMINATION (SECTION 4 AND SECTION 13):

- 1. PERMITTEES MUST SUBMIT A NOT WITHIN 30 DAYS AFTER ALL TERMINATION CONDITIONS LISTED IN SECTION 13 ARE COMPLETE.
- 2. PERMITTEES MUST SUBMIT A NOT WITHIN 30 DAYS AFTER SELLING OR OTHERWISE LEGALLY TRANSFERRING THE ENTIRE SITE, INCLUDING PERMIT RESPONSIBILITY FOR ROADS (E.G., STREET SWEEPING) AND STORMWATER INFRASTRUCTURE FINAL CLEAN OUT, OR TRANSFERRING PORTIONS OF A SITE TO ANOTHER PARTY. THE PERMITTEES' COVERAGE UNDER THIS PERMIT TERMINATES AT MIDNIGHT ON THE SUBMISSION DATE OF THE NOT.
- 3. PERMITTEES MUST COMPLETE ALL CONSTRUCTION ACTIVITY AND MUST INSTALL PERMANENT COVER OVER ALL AREAS PRIOR TO SUBMITTING THE NOT. VEGETATIVE COVER MUST CONSIST OF A UNIFORM PERENNIAL VEGETATION WITH A DENSITY OF 70 PERCENT OF ITS EXPECTED FINAL GROWTH. VEGETATION IS NOT REQUIRED WHERE THE FUNCTION OF A SPECIFIC AREA DICTATES NO VEGETATION, SUCH AS IMPERVIOUS SURFACES OR THE BASE OF A SAND FILTER.
- 4. PERMITTEES MUST CLEAN THE PERMANENT STORMWATER TREATMENT SYSTEM OF ANY ACCUMULATED SEDIMENT AND MUST ENSURE THE SYSTEM MEETS ALL APPLICABLE REQUIREMENTS IN SECTION 15 THROUGH 19 AND IS OPERATING AS DESIGNED.
- 5. PERMITTEES MUST REMOVE ALL SEDIMENT FROM CONVEYANCE SYSTEMS PRIOR TO SUBMITTING THE
- 6. PERMITTEES MUST REMOVE ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMPS PRIOR TO SUBMITTING THE NOT. PERMITTEES MAY LEAVE BMPS DESIGNED TO DECOMPOSE ON-SITE IN PLACE.
- 7. FOR RESIDENTIAL CONSTRUCTION ONLY, PERMIT COVERAGE TERMINATES ON INDIVIDUAL LOTS IF THE STRUCTURES ARE FINISHED AND TEMPORARY EROSION PREVENTION AND DOWNGRADIENT PERIMETER CONTROL IS COMPLETE, THE RESIDENCE SELLS TO THE HOMEOWNER, AND THE PERMITTEE DISTRIBUTES THE MPCA'S "HOMEOWNER FACT SHEET" TO THE HOMEOWNER.
- 8. FOR CONSTRUCTION PROJECTS ON AGRICULTURAL LAND (E.G., PIPELINES ACROSS CROPLAND), PERMITTEES MUST RETURN THE DISTURBED LAND TO ITS PRECONSTRUCTION AGRICULTURAL USE PRIOR TO SUBMITTING THE NOT.

SEED NOTES:

ALL SEED MIXES AND APPLICATION SHALL BE IN ACCORDANCE WITH THE MNDOT SEEDING MANUAL.

GENERAL RECOMMENDATIONS

THE CONTRACTOR IS RESPONSIBLE TO SALVAGE AND PRESERVE EXISTING TOPSOIL NECESSARY FOR FINAL STABILIZATION AND TO ALSO MINIMIZE COMPACTION IN ALL LANDSCAPE AREAS. IMMEDIATELY BEFORE SEEDING THE SOIL SHALL BE TILLED TO A MINIMUM DEPTH OF 3 INCHES.

TEMPORARY EROSION CONTROL SEEDING, MULCHING & BLANKET.

SEED

 TEMPORARY SEED SHALL BE MNDOT SEED MIX 21-112 (WINTER WHEAT COVER CROP) FOR WINTER AND 21-111 (OATS COVER CROP) FOR SPRING/SUMMER APPLICATIONS. BOTH SEED MIXES SHALL BE APPLIED AT A SEEDING RATE OF 100 LBS/ACRE.

MULCH • IMMEDIATELY AFTER SEEDING, WITHIN 24 HOURS, MNDOT TYPE 1 MULCH SHOULD BE APPLIED TO PROTECT AND ENHANCE SEED GERMINATION. MULCH SHALL BE APPLIED AT 90% COVERAGE (2 TONS PER ACRE OF STRAW MULCH)

SLOPES

- 3:1 (HORIZ/VERT.) OR FLATTER MUCH SHALL BE COVERED WITH MULCH
- SLOPES STEEPER THAN 3:1 OR DITCH BOTTOMS SHALL BE COVERED WITH EROSION CONTROL BLANKET. SEE PLAN FOR MORE DETAILED DITCH AND STEEP SLOPE EROSION CONTROL TREATMENTS.

TRAINING SECTION 21

DESIGN ENGINEER:ROBERT A LA TRAINING COURSE: DESIGN OF S TRAINING ENTITY: UNIVERSITY O INSTRUCTOR: JOHN CHAPMAN DATES OF TRAINING COURSE: 8/2 TOTAL TRAINING HOURS: 12 DATE OF RECERTIFICATION: 4/22/ EXPIRATION: 5/31/2025

AREAS AND QUANTITIE

NOTE: QUANTITIES ARE FOR INFOR THEMSELVES THE EXACT QUANTI SWPPP CONTACT PER

CONTRACTOR:

TBD

PARTY RESPONSIBLE PERMANENT STORM V

PERMANENT STORMWATER MANA REQUIREMENTS. THE PROPERTY PROPOSED STORMWATER SYSTE

SWPPP ATTACHMENTS

CONTRACTOR SHALL OBTAIN A CO SWPPP PACKAGE: ATTACHMENT A. CONSTRUCTION SW

ATTACHMENT B. CONSTRUCTION STO ATTACHMENT C. MAINTENANCE PLAN ATTACHMENT D: STORMWATER MANA ATTACHMENT E: GEOTECHNICAL EVA

SUPPLEMENTARY SITE THESE NOTES SUPERCEDE ANY G

THIS PROJECT IS GREATER THAN MPCA. THE CONTRACTOR IS REQU CONSTRUCTION.

PROJECT NARRATIVE:

PROJECT IS A REDEVELOPMENT OF UTILITY AND LANDSCAPE IMPROVE

NATIVE BUFFER NARRATIN

PRESERVING A 50 FOOT NATURAL PLANS.

INFILTRATION NARRATIVE

INFILTRATION IS NOT PROVIDED AS FOR PERMIT BY THE LGU.

SOIL CONTAMINATION NA

SOILS ONSITE HAVE NOT BEEN IDE

SPECIAL TMDL BMP REQU

THIS PROJECT IS WITHIN ONE MILE IMPAIRED WATER BODY PER THE M BENTHIC MACROINVERTEBRATES I LOCATED WITHIN ONE MILE OF THE THESE ARE AS FOLLOWS:

DURING CONSTRUCTION: A. STABILIZATION OF ALL EXI BUT IN NO CASE COMPLETED PORTION OF THE SITE HAS T B. TEMPORARY SEDIMENT B COMMON DRAINAGE LOCATIO TIME.

PERMANENT STABILIZATIO

PERMANENT SEED MIX FOR THIS PROJECT ALL AREAS

- PERMANENT SEED MIX.
- AREAS IN BUFFERS AND •• SOUTH AND WEST) AT 35 DRY AREAS MNDOT SEED
- •• MAINTENANCE SHALL BE IN AC

	OWNER INFORMATION		791(Site
TTA P.E.	SYNSTELIEN			
WPPP F MINNESOTA	925 WAYZATA BLVD LONG LAKE, MN 55391 RORY SYNSTELIEN	Civil Engineering •	Surveying • La	ndscape Architecture
22/2012- 8/23/2012	612-802-3222 RORY@CIVILSITEGROUP.COM		0 Glenwood A en Valley, MN	
/22		civilsitegroup.co	n	612-615-0060
S:				
		>		
RMATIONAL PURPOSES	S ONLY. CONTRACTOR SHALL DETERMINE FOR		Σ	55391
SON		b D	55391	MN 55
	SWPPP INSPECTOR TRAINING:	Blvd	NW	
]	ALL SWPPP INSPECTIONS MUST BE PERFORMED BY A PERSON THAT MEETS THE TRAINING REQUIREMENTS		nty,	Group I, Wayzat
	OF THE NPDES CONSTRUCTION SITE PERMIT. TRAINING CREDENTIALS SHALL BE PROVIDED BY THE	ta	Cou	, G
	CONTRACTOR AND KEPT ON SITE WITH THE SWPPP		Long Lake, Hennepin County, MN	Blue Sky Group Wayzata Blvd #154, Wayzata,
FOR LONG TER	M OPERATION AND MAINTENANCE OF		enne	Slvd S
	EMENT SYSTEM	Wayza	e, He	Blue /zata Blv
	JIRED AS PART OF THIS PROJECT TO MEET NPDES PERMIT I'LE FOR THE LONG TERM OPERATION AND MAINTENANCE OF TH	₹	Lak	Vayz H
M.		2	ong	Ш
		N		1161
`	ABLE IF SITE IS 1 ACRE OR GREATER):	6		
	IG SWPPP ATTACHMENTS WHICH ARE A PART OF THE OVERALL	-		
ORMWATER INSPECTION				
AGEMENT REPORT - ON F	ILE AT THE OFFICE OF PROJECT ENGINEER. AVAILABLE UPON REQUES			F
		PROJECT		CLIENT
SPECIFIC ERO	SION CONTROL NOTES:			
1.0 ACRES SO AN NPDE	S PERMIT IS REQUIRED AND NEEDS TO BE SUBMITTED TO THE			
IRED TO FOLLOW THE	GUIDELINES IN THE NPDES PERMIT THROUGHOUT			
	FAMILY HOME SITE INTO A 4-LOT HOME SITE. SITE, GRADING,			
EMENTS WILL OCCUR.	ET HOME ONE INTO A TEOT HOME ONE. ONE, GRADING,			
/E:			QA/QC	
BUFFER AROUND WAT	ER BODIES IS NOT PROVIDED IN THESE	FIELD CREW DRAWN BY	SIW	
		REVIEWED BY UPDATED BY	къ	
:				
S PART OF THE PROJE	CT'S PERMANENT STORM WATER MANAGEMENT SYSTEM			1A D
RRATIVE:		N	VICINITY N	
			Sifteon 4 A	Blato D
ENTIFIED AS CONTAMIN		(i	2) 925 W	ra Way
IREMENTS SITE	SPECIFIC (IF REQUIRED):		Wayzata	Club Pont
	LONG LAKE CREEK, WHICH IS IDENTIFIED AS AN			Wayzata Blvd W
MPCA'S 303(D) IMPAIRE	D WATERS LIST. LONG LAKE CREEK IS IMPAIRED FOR D DISSOLVED OXYGEN. BECAUSE THIS WATER BODY IS	Orono Golf Course	W	sodhill ntry Club
	IED IN THE NPDES PERMIT ITEMS 23.9 AND 23.10 APPLY.	Trone O		15 Share
			SION SUN	/MARY
	JST BE INITIATED IMMEDIATELY TO LIMIT SOIL EROSION 7) DAYS AFTER THE CONSTRUCTION ACTIVITY IN THAT	7-7-23 Adde		
EMPORARILY OR PERI		i		
	REA WITH FIVE (5) OR MORE ACRES DISTURBED AT ONE		0100	
		PROJECT NO.: 2		CONTROL
ON NOTES SITE S				
S THAT ARE NOT TO BE	E SODDED OR LANDSCAPED SHALL RECEIVE A NATIVE			
	ET AREAS MNDOT SEED MIX 33-261 (STORMWATER			6 1 I
	RIE GENERAL) AT 40 LBS PER ACRE.		し	6.1
CCORDANCE TO THE M	INDOT SEEDING MANUAL.	©cc	PYRIGHT 2022	CIVIL SITE GROUP INC.


TTACHN	IENT A: SITE SPECIE	FIC SWPPP DO	DCUMENT	
	PROJEC	T LOCATION		
ADDRESS	925 WAYZATA BLVD	CITY/TOWNSHIP	LONG LAKE	
STATE	MN	COUNTY	HENNEPIN	
ZIP CODE	55391	PROJECT SIZE	1.2 ACRES	
LATTITUDE/L CENTROID C	ONGITUDE OF APPROX. F PROJECT	44°58'54.0"N 93°32	2'49.4"W	
METHOD OF LAT/LONG COLLECTION		ONLINE TOOL	ONLINE TOOL	
PROJECT TYPE		RESIDENTIAL		
	IMPERVIOUS S	URFACES (ACRES)		
EXISTING		0.1		
PROPOSED)	0.5		
DIFFERENC	E	0.4		
	ESTIMATED CON	STRUCTION TIMELIN	E	
START	<u>08</u> 2024	END	<u>10</u> 2025	
CONSTRUC	TION ACTIVITY	RESIDENTIAL CO	NSTRUCTION, GRADING	
SOIL TYPE	3			





	RECEIVING WATER BODIES								
	WATER BODY ID	NAME OF WATER BODY	WATER BODY TYPE	SPECIAL WATER (Y/N)	IMPAIRED WATER (Y/N)				
1		LONG LAKE CREEK	CREEK	N	Y				
2		LONG LAKE	LAKE	Ν	Y				
3	3								
4									

SITE LOCATION MAP - ATTACH MAPS (U.S. GEOLOGIC SURVEY 7.5 MINUTE QUADRANGLE, NATIONAL WETLAND INVENTORY MAPS OR EQUIVALENT) SHOWING THE LOCATION A WETLANDS, DRAINAGE DITCHES, STORMWATER PONDS, OR BASINS, ETC. THAT WILL RECEIVE RUNOFF FROM THE PROJECT. USE ARROWS SHOWING THE DIRECTION OF FLO



GENERAL SITE INFORMATION (5.1)

1. DESCRIBE THE LOCATION AND TYPE OF ALL TEMPORARY AND PERMANENT EROSION PREVENTION AND SEDIMENT CONTROL BEST MANAGEMENT PRACTICES (BMP'S). INCLU TEMPORARY BMP'S AS NECESSARY. (5.5) THE PROJECT IS PROTECTED BY TWO (W) MAIN BMP'S, SILT FENCE AND INLET PROTECTION DEVICES. THE SILT FENCE WILL BE INSTALLED AT THE DOWNHILL LOCATIONS OF T IN ALL CATCH BASINS ON THE SITE AND ANY OFF SITE THAT WILL RECEIVE STORMWATER RUNOFF FROM THIS SITE. AS THE PROJECT PROGRESSES ADDITIONAL BMP'S SUCH

2. ATTACH TO THIS SWPPP A TABLE WITH THE ANTICIPATED QUANTITIES FOR THE LIFE OF THE PROJECT FOR ALL EROSION PREVENTION AND SEDIMENT CONTROL BMP'S (5.7) 3. ATTACH TO THIS SWPPP A SITE MAP THAT INCLUDES THE FOLLOWING FEATURES (5.9): EXIST AND FINAL GRADES, INCLUDING DIVIDING LINES AND DIRECTION OF FLOW FOR ALL PRE AND POST-CONSTRUCTION STORMWATER RUNOFF DRAINAGE AREAS LOCATED

LOCATIONS OF IMPERVIOUS SURFACES AND SOIL TYPES. • EXISTING AND FINAL GRADES, INCLUDING DIVIDING LINES AND DIRECTION OF FLOW FOR ALL PRE AND POST-CONSTRUCTION STORMWATER RUNOFF DRAINAGE AREAS LC LOCATIONS OF AREAS NOT TO BE DISTURBED.

- LOCATION OF AREAS OF PHASED CONSTRUCTION.
- ALL SURFACE WATERS AND EXISTING WETLANDS WITHIN ONE MILE FROM THE PROJECT BOUNDARIES THAT WILL RECEIVE STORMWATER RUNOFF FROM THE SITE (IDENTI SURFACE WATERS RECEIVING RUNOFF ASSOCIATED WITH CONSTRUCTION ACTIVITY WILL NOT FIT ON THE PLAN SHEET, THEY MUST BE IDENTIFIED WITH AN ARROW, INDIC/
 METHODS TO BE USED FOR FINAL STABILIZATION OF ALL EXPOSED SOIL AREA
- 4. WERE STORMWATER MITIGATION MEASURES REQUIRED AS THE RESULT OF AN ENVIRONMENTAL, ARCHAEOLOGICAL, OR OTHER REQUIRED LOCAL, STATE OR FEDERAL REV IF YES, DESCRIBE HOW THESE MEASURES WERE ADDRESSED IN THE SWPPP. (5.16)

5. IS THE PROJECT LOCATED IN A KARST AREA SUCH THAT ADDITIONAL MEASURES WOULD BE NECESSARY TO PROJECT DRINKING WATER SUPPLY MANAGEMENT AREAS AS D IF YES, DESCRIBE THE ADDITIONAL MEASURES TO BE USED. (SECTION 23)

6. DOES THE SITE DISCHARGE TO A CALCEREOUS FEN LISTED IN MINN. R. 7050.0180, SUBP. 6.B?

IF YES, A LETTER OF APPROVAL FROM THE MINNESOTA DEPARTMENT OF NATURAL RESOURCES MUST BE OBTAINED PRIOR TO APPLICATION FOR THIS PERMIT. 7. DOES THE SITE DISCHARGE TO A WATER THAT IS LISTED AS IMPAIRED FOR THE FOLLOWING POLLUTANT(S) OR STRESSOR(S): PHOSPHORUS, TURBIDITY, DISSOLVED OXYGEN WWW.PCA.STATE.MN.US/WATER/STORMWATER/STORMWATER-C.HTML.

IF NO, SKIP TO TRAINING DOES THE IMPAIRED WATER HAVE AN APPROVED TOTAL MAXIMUM DAILY LOADS (TMDL) WITH AN APPROVED WASTE LOAD ALLOCATION FOR CONSTRUCTION ACTIVITY? IF YES:

A. LIST THE RECEIVING WATER, THE AREAS OF THE SITE DISCHARGING TO IT, AND THE POLLUTANT(S) IDENTIFIED IN THE TMDL. B. LIST THE BMP'S AND ANY OTHER SPECIFIC CONSTRUCTION STORMWATER RELATED IMPLEMENTATION ACTIVITIES IDENTIFIED IN THE TMDL.

IF THE SITE HAS A DISCHARGE POINT WITHIN ONE MILE OF THE IMPAIRED WATER AND THE WATER FLOWS TO THE IMPAIRED WATER BUT NO SPECIFIC BMPS FOR CONSTRUCTI THE SWPPP AND IMPLEMENTED (15.19). THE ADDITIONAL BMPS ONLY APPLY TO THOSE PORTIONS OF THE PROJECT THAT DRAIN TO ONE OF THE IDENTIFIED DISCHARGE POINT 8. IDENTIFY ADJACENT PUBLIC WATERS WHERE THE MINNESOTA DEPARTMENT OF NATURAL RESOURCES (DNR) HAS DECLARED "WORK IN WATER RESTRICTIONS" DURING FISH

SELECTION OF A PERMANENT STORMWATER MANAGEMENT SYSTEM (SECTION 15)

1. WILL THE PROJECT CREATE A NEW CUMULATIVE IMPERVIOUS SURFACE GREATER THAN OR EQUAL TO ONE ACRE?

YES IF YES, A WATER QUALITY VOLUME OF ONE INCH OF RUNOFF FROM THE CUMULATIVE NEW IMPERVIOUS SURFACES MUST BE RETAINED ON SITE (SEE 16.7 OF THE PERMIT) THR THROUGH 16.21. IF INFILTRATION IS PROHIBITED IDENTIFY OTHER METHOD OF MEETING WATER QUALITY REQUIREMENTS (E.G., FILTRATION SYSTEM, WET SEDIMENTATION BAS 2. DESCRIBE WHICH METHOD WILL BE USED TO TREAT RUNOFF FROM THE NEW IMPERVIOUS SURFACES CREATED BY THE PROJECT:

INCLUDE ALL CALCULATIONS AND DESIGN INFORMATION FOR THE METHOD SELECTED. SEE SECTION 23 OF THE PERMIT FOR SPECIFIC REQUIREMENTS ASSOCIATED WITH EAC FILTRATION

CALCULATIONS ARE WITHIN THE SITE STORM WATER MANAGEMENT REPORT AND PART OF THIS SWPPP AS ATTACHMENT D.

3. IF IT IS NOT FEASIBLE TO MEET THE TREATMENT REQUIREMENT FOR THE WATER QUALITY VOLUME, DESCRIBE WHY. THIS CAN INCLUDE PROXIMITY TO BEDROCK OR ROAD F PERMANENT STORMWATER MANAGEMENT PRACTICES. DESCRIBE WHAT OTHER TREATMENT, SUCH AS GRASS SWALES, SMALLER PONDS, OR GRIT CHAMBERS, WILL BE IMPLEI IT IS NOT FEASIBLE TO MEET REQUIREMENT FOR WATER QUALITY VOLUME.

4. FOR PROJECTS THAT DISCHARGE TO TROUT STREAMS, INCLUDING TRIBUTARIES TO TROUT STREAMS, IDENTIFY METHOD OF INCORPORATING TEMPERATURE CONTROLS IN N/A

MAP UNIT SYMBOL MAP UNIT NAME L22C2 LESTER LOAM L132A HAMEL-GLENCOE	 DESCRIBE CONSTRUCTION PHASING, VEGETATIVE BUFFER STRIPS, HORIZONTAL SLOPE GRADING, A NOT TO BE DISTURBED (E.G., WITH FLAGS, STAKES, SIGNS, SILT FENCE, ETC.) BEFORE WORK BEGINS. SILT FENCE WILL BE INSTALLED AT THE DOWNHILL LOCATIONS OF THE SITE. DESCRIBE METHODS OF TEMPORARILY STABILIZING SOILS AND SOIL STOCKPILES (E.G., MULCHES, F TEMPORARY EROSION PROTECTION WILL BE SEED AND MULCH AND EROSION BLANKETS WHERE REQ 0. DESCRIBE METHODS OF DISSIPATING VELOCITY ALONG STORMWATER CONVEYANCE CHANNELS AN SOD WILL BE UTILIZED ALONG CHANNELS AND RIP RAP AT CHANNEL. DESCRIBE METHODS TO BE USED FOR STABILIZATION OF DITCH AND SWALE WETTED PERIMETERS (ACCEPTABLE SOIL STABILIZATION METHODS FOR ANY PART OF A DRAINAGE DITCH OR SWALE) FINAL STABILIZATION OF SWALES WILL BE SOD DESCRIBE METHODS TO BE USED FOR ENERGY DISSIPATION AT PIPE OUTLETS (E.G., RIP RAP, SPLAS RIP RAP WILL BE UTILIZED AT PIPE OUTLETS DESCRIBE METHODS TO BE USED TO PROMOTE INFILTRATION AND SEDIMENT REMOVAL ON THE SIT FLOW TO VEGETATED AREAS): DISCONNECTED IMPERVIOUS AREA AND INFILTRATION AREAS WILL BE UTILIZED FOR DRAINAGE OR DIVERSION DITCHES, DESCRIBE PRACTICES TO STABILIZE THE NORMAL WETTED DISCHARGE TO SURFACE WATER. THE LAST 200 LINEAL FEET MUST BE STABILIZED WITHIN 24 HOURS 4 OF THE DITCH HAS TEMPORARILY OR PERMANENTLY CEASED FOR ALL DISCHARGES TO SPECIAL, IMP/ THE TEMPORARY OR PERMANENT DITCHES OR SWALES WITHIN 14 CALENDAR DAYS AFTER CONNECTI HAS TEMPORARILY OR PERMANENTLY CEASED. N/A, NO DITCHES ON PREVENTION MEASURES THAT WILL BE IMPLEMENTED AT THE SITE DISTURBANCE, VEGETATIVE BUFFERS, HORIZONTAL SLOPE GRADING, SLOPE DRAINING/TERRACING, E OTHER EROSION CONTROL PRACTICES INCLUDE BUT ARE NOT LIMITED TO; MINIMIZING SITE EXPOSUR 9. IF APPLICABLE, INCLUDE ADDITIONAL REQUIREMENTS IN APPENDIX A PART C.3 REGARDING MAINTAN OF THE SITE THAT DRAIN TO SPECIAL WATERS). N/A IF APPLICABLE, DESCRIBE ADDITIONAL EROSION PREVENTION B
AND TYPE OF ALL RECEIVING WATERS, INCLUDING W AND DISTANCE TO THE WATER BODY.	SEDIMENT CONTROL PRACTICES (SECTION 9.1) DESCRIBE THE METHODS OF SEDIMENT CONTROL BMPS TO BE IMPLEMENTED AT THIS SITE DURING CON AND GUTTER SYSTEMS 1. DESCRIBE METHODS TO BE USED FOR DOWN GRADIENT PERIMETER CONTROL: SILT FENCE WILL BE INSTALLED AROUND THE ENTIRE PERIMETER OF THE SITE 2. DESCRIBE METHODS TO BE USED TO CONTAIN SOIL STOCKPILES: SEED AND MULCH AS WELL AS EROSION CONTROL BLANKETS WILL BE UTILIZED AS NECESSARY 3. DESCRIBE METHODS TO BE USED FOR STORM DRAIN INLET PROTECTION: SEE INLET PROTECTION DETAILS 4. DESCRIBE METHODS TO MINIMIZE VEHICLE TRACKING AT CONSTRUCTION EXITS AND STREET SWEEP THE PROJECT WILL UTILIZE A ROCK CONSTRUCTION ENTRANCE. 5. DESCRIBE METHODS, IF APPLICABLE, ADDITIONAL SEDIMENT CONTROLS (E.G., DIVERSION BERMS) TO EXCAVATED PRIOR TO FINAL STABILIZATION OF THE CONTRIBUTING DRAINAGE AREA: SILT FENCE TO BE INSTALLED IMMEDIATELY AFTER GRADING TO PROTECT INFILTRATION AREAS. 6. DESCRIBE METHODS TO BE USED TO MINIMIZE SOIL COMPACTION AND PRESERVE TOP SOIL (UNLESS LIGHT TRACKED EQUIPMENT WILL BE USED, TOPSOL WILL BE STRIPPED AND STOCKPILED 7. DESCRIBE PLANS TO PRESERVE A 50-FOOT NATURAL BUFFER BETWEEN THE PROJECT'S SOIL DISTUR BUFFER IS INFEASIBLE: DOUBLE ROW OF SILT FENCE WILL BE INSTALLED ALONG WETLAND. PROJECT WILL NOT DISTURB WITHIN 8. DESCRIBE PLANS TO PRESERVE A 50-FOOT NATURAL BUFFER BETWEEN THE PROJECT'S SOIL DISTUR BUFFER IS INFEASIBLE: DOUBLE ROW OF SILT FENCE WILL BE INSTALLED ALONG WETLAND. PROJECT WILL NOT DISTURB WITHIN 8. DESCRIBE PLANS FOR USE OF SEDIMENTATION TREATMENT CHEMICALS (E.G., POLYMERS, FLOCCULA N/A 9. IS THE PROJECT REQUIRED TO INSTALL A TEMPORARY SEDIMENT BASIN DUE TO 10 OR MORE ACRES OF A SPECIAL OR IMPAIRED WATER? YES IF YES, DESCRIBE (OR ATTACH PLANS) SHOWING HOW THE BASIN WILL BE DESIGNED AND CONSTRUCTION PROPOSED FILTRATION BASINS WILL SERVE AS TEMPORARY SEDIMENTS BASINS THAT WILL THEN BE CON DEWATERING AND BASIN DRAINING (SECTION 10.1) 1. WILL THE PROJECT INCLUDE DEWATERING OR BASIN DRAINING?
UDE THE TIMING FOR INSTALLATION AND PROCEDURES USED TO ESTABLISH ADDITIONAL THE SITE AND MONITORED AS NECESSARY. INLET PROTECTION DEVICES WILL BE INSTALLED AS EROSION CONTROL BLANKET MAY BE UTILIZED.). SEE PAGE SW1.3	NO IF YES, DESCRIBE MEASURES TO BE USED TO TREAT/DISPOSE OF TURBID OR SEDIMENT-LADEN WATER THROUGH 10.5 OF THE PERMIT): N/A 2. WILL THE PROJECT INCLUDE USE OF FILTERS FOR BACKWASH WATER? NO IF YES, DESCRIBE HOW FILTER BACKWASH WATER WILL BE MANAGED ON THE SITE OR PROPERLY DISPO
WITHIN THE PROJECT LIMITS.	
OCATED WITHIN PROJECT LIMITS.	ADDITIONAL BMP'S FOR SPECIAL WATERS AND DISCHARGES TO WETLANDS (SECTION 23.1) 1. SPECIAL WATERS. DOES YOUR PROJECT DISCHARGE TO SPECIAL WATERS?
TIFIABLE ON MAPS SUCH AS USGS 7.5 MINUTE QUADRANGLE MAPS OR EQUIVALENT. WHERE DICATING BOTH DIRECTION AND DISTANCE TO THE SURFACE WATER.	YES 2. IF PROXIMITY TO BEDROCK OR ROAD PROJECTS WHERE THE LACK OF RIGHT OF WAY PRECLUDES TH MANAGEMENT PRACTICES, THEN OTHER TREATMENT SUCH AS GRASSED SWALES, SMALLER PONDS, OF
VIEW OF THE PROJECT? NO	WATERS. DESCRIBE WHAT OTHER TREATMENT WILL BE PROVIDED. N/A 3. DESCRIBE EROSION AND SEDIMENT CONTROLS FOR EXPOSED SOIL AREAS WITH A CONTINUOUS POS
DESCRIBED IN MINN. R. CHAPTERS 7050 AND 7060? NO	BASINS FOR AREAS THAT DRAIN FIVE OR MORE ACRES DISTURBED AT ONE TIME. N/A 4. DESCRIBE THE UNDISTURBED BUFFER ZONE TO BE USED (NOT LESS THAN 100 LINEAR FEET FROM TH
EN OR BIOTIC IMPAIRMENT? USE THE SPECIAL AND IMPAIRED WATERS SEARCH TOOL AT:	 5. DESCRIBE HOW THE PERMANENT STORMWATER MANAGEMENT SYSTEM WILL ENSURE THAT THE PRE 2-YEAR 24-HOUR PRECIPITATION EVENTS REMAINS THE SAME. N/A 6. DESCRIBE HOW THE PERMANENT STORMWATER MANAGEMENT SYSTEM WILL MINIMIZE ANY INCREASE RESULTING IN THE 1, AND 2-YEAR 24-HOUR PRECIPITATION EVENTS. N/A 7. WETLANDS. DOES YOUR PROJECT DISCHARGE STORMWATER WITH THE POTENTIAL FOR SIGNIFICANT WETLAND TO A STORMWATER POND)? YES OR NO
TION ARE IDENTIFIED IN THE TMDL, THE ADDITIONAL BMPS IN SECTION 23 MUST BE ADDED TO NTS. N/A SH SPAWNING TIMEFRAMES. N/A	IF YES, DESCRIBE THE WETLAND MITIGATION SEQUENCE THAT WILL BE FOLLOWED IN ACCORDANCE WIT N/A INSPECTIONS AND MAINTENANCE (SECTION 11.1) DESCRIBE PROCEDURES TO ROUTINELY INSPECT THE CONSTRUCTION SITE: • ONCE EVERY SEVEN (7) DAYS DURING ACTIVE CONSTRUCTION AND • WITHIN 24 HOURS AFTER A RAINFALL EVENT GREATER THAN 0.5 INCHES IN 24 HOURS, AND WITHIN (
ROUGH INFILTRATION UNLESS PROHIBITED DUE TO ONE OF THE REASONS IN ITEMS 16.4 ASIN, REGIONAL PONDING OR EQUIVALENT METHOD	INSPECTIONS MUST INCLUDE STABILIZED AREAS, EROSION PREVENTION, AND SEDIMENT CONTROL BMP INSPECTOR WILL FOLLOW REQUIREMENTS SPECIFIED ABOVE AND FILL OUT "ATTACHMENT B - CONSTRU 1. DESCRIBE PRACTICES FOR STORAGE OF BUILDING PRODUCTS WITH A POTENTIAL TO LEACH POLLUTA ALL BUILDING PRODUCTS WILL BE SEALED AND STORED IN A MANNER TO MINIMIZE EXPOSURE
CH METHOD.	2. DESCRIBE PRACTICES FOR STORAGE OF PESTICIDES, HERBICIDES, INSECTICIDES, FERTILIZERS, TREA ALL LANDSCAPE TREATMENT CHEMICALS WILL BE SEALED AND STORED IN A MANNER TO MINIMIZED EX 3. DESCRIBE PRACTICES FOR STORAGE AND DISPOSAL OF HAZARDOUS MATERIALS OR TOXIC WASTE (E DESCRIPTION ADDITIONES CURING COMPOLINDS, AND ACIDS) ACCORDING TO MININ, P. CH. 2045, INCLU
PROJECTS WHERE THE LACK OF RIGHT OF WAY PRECLUDES THE INSTALLATION OF ANY EMENTED TO TREAT RUNOFF PRIOR TO DISCHARGE TO SURFACE WATERS. (15.8) NTO THE PERMANENT STORMWATER MANAGEMENT SYSTEM.	PRESERVATIVE, ADDITIVES, CURING COMPOUNDS, AND ACIDS) ACCORDING TO MINN. R. CH. 7045, INCLU ALL HAZARDOUS WASTE WILL BE APPROPRIATELY DISPOSED OF OFF SITE ACCORDING TO LOCAL AND S 4. DESCRIBE COLLECTION, STORAGE AND DISPOSAL OF SOLID WASTE IN COMPLIANCE WITH MINN. R. CH ALL CONSTRUCTION DEBRIS AND SOLID WASTER WILL BE APPROPRIATELY DISPOSED OF OFF SITE ACCO 5. DESCRIBE MANAGEMENT OF PORTABLE TOILETS TO PREVENT TIPPING AND DISPOSAL OF SANITARY V SANITARY AND SEPTIC SERVICES WILL BE PROVIDED TO WORKERS WITH PORTABLE FACILITIES MAINTA 6. DESCRIBE SPILL PREVENTION AND RESPONSE FOR FUELING AND EQUIPMENT OR VEHICLE MAINTENA EMPLOYEES WILL BE TRAINED IN TECHNIQUES DESIGNED TO MINIMIZE SPILLS. VEHICLES AND EQUIPME 7. DESCRIBE CONTAINMENT AND DISPOSAL OF VEHICLE AND EQUIPMENT WASH WATER AND PROHIBITIN ALL CONSTRUCTION VEHICLES SHALL BE WASHED OFF SITE 8. DESCRIBE STORAGE AND DISPOSAL OF CONCRETE AND OTHER WASHOUT WASTES SO THAT WASTES ALL CONCRETE WASHOUT SHALL OCCUR OFF SITE.
	FINAL STABILIZATION (25.22) 1. DESCRIBE METHOD OF FINAL STABILIZATION (PERMANENT COVER) OF ALL DISTURBED AREAS: FINAL STABILIZATION WILL BE ACCOMPLISHED WITH PAVEMENT, SOD AND LANDSCAPE MATERIALS. 2. DESCRIBE METHODS USED TO CLEAN ALL STORMWATER TREATMENT SYSTEMS AND STORMWATER C CLEANING OF STORMWATER TREATMENT SYSTEMS SHALL BE DONE BY HAND SUCH AS THE USE OF A SI 3. DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIM REMOVAL OF TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S CAN BE D

EROSION PREVENTION PRACTICES (SECTION 8.1) DESCRIBE THE TYPES OF TEMPORARY EROSION PREVENTION BMP'S EXPECTED TO BE IMPLEMENTED ON THIS SITE DURING CONSTRUCTION: 1. DESCRIBE CONSTRUCTION PHASING, VEGETATIVE BUFFER STRIPS, HORIZONTAL SLOPE GRADING, AND OTHER CONSTRUCTION PRACTICES TO MINIMIZE EROSION. DELINEATE AREAS			Site
NOT TO BE DISTURBED (E.G., WITH FLAGS, STAKES, SIGNS, SILT FENCE, ETC.) BEFORE WORK BEGINS. SILT FENCE WILL BE INSTALLED AT THE DOWNHILL LOCATIONS OF THE SITE. 2. DESCRIBE METHODS OF TEMPORARILY STABILIZING SOILS AND SOIL STOCKPILES (E.G., MULCHES, HYDRAULIC TACKIFIERS, EROSION BLANKETS, ETC.): TEMPORARY EROSION PROTECTION WILL BE SEED AND MULCH AND EROSION BLANKETS WHERE REQUIRED, WITH PERMANENT COVER BEING EITHER SOD OR LANDSCAPE FEATURES.	5000	Glenwood A	
3. DESCRIBE METHODS OF DISSIPATING VELOCITY ALONG STORMWATER CONVEYANCE CHANNELS AND AT CHANNEL OUTLETS (E.G., CHECK DAMS, SEDIMENT TRAPS, RIP RAP, ETC.): SOD WILL BE UTILIZED ALONG CHANNELS AND RIP RAP AT CHANNEL. 4. DESCRIBE METHODS TO BE USED FOR STABILIZATION OF DITCH AND SWALE WETTED PERIMETERS (NOTE THAT MULCH, HYDRAULIC SOIL TACKIFIERS, HYDROMULCHES, ETC. ARE NOT	Golde civilsitegroup.com	en Valley, MN	1 55422 612-615-0060
ACCEPTABLE SOIL STABILIZATION METHODS FOR ANY PART OF A DRAINAGE DITCH OR SWALE) FINAL STABILIZATION OF SWALES WILL BE SOD 5. DESCRIBE METHODS TO BE USED FOR ENERGY DISSIPATION AT PIPE OUTLETS (E.G., RIP RAP, SPLASH PADS, GABIONS, ETC.) RIP RAP WILL BE UTILIZED AT PIPE OUTLETS			
6. DESCRIBE METHODS TO BE USED TO PROMOTE INFILTRATION AND SEDIMENT REMOVAL ON THE SITE PRIOR TO OFFSITE DISCHARGE, UNLESS INFEASIBLE (E.G., DIRECT STORMWATER FLOW TO VEGETATED AREAS): DISCONNECTED IMPERVIOUS AREA AND INFILTRATION AREAS WILL BE UTILIZED			
7. FOR DRAINAGE OR DIVERSION DITCHES, DESCRIBE PRACTICES TO STABILIZE THE NORMAL WETTED PERIMETER WITHIN 200 LINEAL FEET OF THE PROPERTY EDGE OR POINT OF DISCHARGE TO SURFACE WATER. THE LAST 200 LINEAL FEET MUST BE STABILIZED WITHIN 24 HOURS AFTER CONNECTING TO SURFACE WATERS AND CONSTRUCTION IN THAT PORTION OF THE DITCH HAS TEMPORARILY OR PERMANENTLY CEASED FOR ALL DISCHARGES TO SPECIAL, IMPAIRED OR "WORK IN WATER RESTRICTIONS". ALL OTHER REMAINING PORTIONS OF THE TEMPORARY OR PERMANENT DITCHES OR SWALES WITHIN 14 CALENDAR DAYS AFTER CONNECTING TO A SURFACE WATER, PROPERTY EDGE AND CONSTRUCTION IN THAT AREA HAS TEMPORARILY OR PERMANENTLY CEASED.			
N/A, NO DITCHES ON SITE 8. DESCRIBE ADDITIONAL EROSION PREVENTION MEASURES THAT WILL BE IMPLEMENTED AT THE SITE DURING CONSTRUCTION (E.G., CONSTRUCTION PHASING, MINIMIZING SOIL DISTURBANCE, VEGETATIVE BUFFERS, HORIZONTAL SLOPE GRADING, SLOPE DRAINING/TERRACING, ETC.): OTHER EROSION CONTROL PRACTICES INCLUDE BUT ARE NOT LIMITED TO; MINIMIZING SITE EXPOSURE WHEN POSSIBLE.			
9. IF APPLICABLE, INCLUDE ADDITIONAL REQUIREMENTS IN APPENDIX A PART C.3 REGARDING MAINTAINING A 100-FOOT BUFFER ZONE OR INSTALLING REDUNDANT BMPS FOR PORTIONS OF THE SITE THAT DRAIN TO SPECIAL WATERS). N/A			
10. IF APPLICABLE, DESCRIBE ADDITIONAL EROSION PREVENTION BMPS TO BE IMPLEMENTED AT THE SITE TO PROTECT PLANNED FILTRATION AREAS MINIMIZE SITE EXPOSURE IN AREAS ADJACENT TO FILTRATION AREAS.			
EDIMENT CONTROL PRACTICES (SECTION 9.1) DESCRIBE THE METHODS OF SEDIMENT CONTROL BMPS TO BE IMPLEMENTED AT THIS SITE DURING CONSTRUCTION TO MINIMIZE SEDIMENT IMPACTS TO SURFACE WATERS, INCLUDING CURB			
ND GUTTER SYSTEMS . DESCRIBE METHODS TO BE USED FOR DOWN GRADIENT PERIMETER CONTROL: ILT FENCE WILL BE INSTALLED AROUND THE ENTIRE PERIMETER OF THE SITE . DESCRIBE METHODS TO BE USED TO CONTAIN SOIL STOCKPILES: EED AND MULCH AS WELL AS EROSION CONTROL BLANKETS WILL BE UTILIZED AS NECESSARY		55391	MN 55391
. DESCRIBE METHODS TO BE USED FOR STORM DRAIN INLET PROTECTION: EE INLET PROTECTION DETAILS . DESCRIBE METHODS TO MINIMIZE VEHICLE TRACKING AT CONSTRUCTION EXITS AND STREET SWEEPING ACTIVITIES:		۲, MN	ata,
HE PROJECT WILL UTILIZE A ROCK CONSTRUCTION ENTRANCE. . DESCRIBE METHODS, IF APPLICABLE, ADDITIONAL SEDIMENT CONTROLS (E.G., DIVERSION BERMS) TO BE INSTALLED TO KEEP RUNOFF AWAY FROM PLANNED INFILTRATION AREAS WHEN XCAVATED PRIOR TO FINAL STABILIZATION OF THE CONTRIBUTING DRAINAGE AREA: ILT FENCE TO BE INSTALLED IMMEDIATELY AFTER GRADING TO PROTECT INFILTRATION AREAS. . DESCRIBE METHODS TO BE USED TO MINIMIZE SOIL COMPACTION AND PRESERVE TOP SOIL (UNLESS INFEASIBLE) AT THIS SITE:	ata	pin Count	ky Grou #154, Wayz
IGHT TRACKED EQUIPMENT WILL BE USED, TOPSOIL WILL BE STRIPPED AND STOCKPILED . DESCRIBE PLANS TO PRESERVE A 50-FOOT NATURAL BUFFER BETWEEN THE PROJECT'S SOIL DISTURBANCE AND A SURFACE WATER OR PLANS FOR REDUNDANT SEDIMENT CONTROLS IF A UFFER IS INFEASIBLE:	ayz	Hennepin	e S Blvd
OUBLE ROW OF SILT FENCE WILL BE INSTALLED ALONG WETLAND. PROJECT WILL NOT DISTURB WITHIN 200 FEET OF WETLAND. . DESCRIBE PLANS FOR USE OF SEDIMENTATION TREATMENT CHEMICALS (E.G., POLYMERS, FLOCCULANTS, ETC.) SEE PART 9.18 OF THE PERMIT: /A	8 8	ake, F	Blu ayzata
. IS THE PROJECT REQUIRED TO INSTALL A TEMPORARY SEDIMENT BASIN DUE TO 10 OR MORE ACRES DRAINING TO A COMMON LOCATION OR 5 ACRES OR MORE IF THE SITE IS WITHIN 1 MILE IF A SPECIAL OR IMPAIRED WATER?	2 <	ong L	Х Ш
'ES 'YES, DESCRIBE (OR ATTACH PLANS) SHOWING HOW THE BASIN WILL BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH SECTION 14. ROPOSED FILTRATION BASINS WILL SERVE AS TEMPORARY SEDIMENTS BASINS THAT WILL THEN BE CONVERTED TO PERMANENT FILTRATIONS BASINS.	92!	Ľ.	1161
DEWATERING AND BASIN DRAINING (SECTION 10.1) . WILL THE PROJECT INCLUDE DEWATERING OR BASIN DRAINING?			
NO F YES, DESCRIBE MEASURES TO BE USED TO TREAT/DISPOSE OF TURBID OR SEDIMENT-LADEN WATER AND METHOD TO PREVENT EROSION OR SCOUR OF DISCHARGE POINTS (SEE 10.2			
FHROUGH 10.5 OF THE PERMIT): N/A 2. WILL THE PROJECT INCLUDE USE OF FILTERS FOR BACKWASH WATER?	JECT		L
NO F YES, DESCRIBE HOW FILTER BACKWASH WATER WILL BE MANAGED ON THE SITE OR PROPERLY DISPOSED (10.6): N/A	РКС		CLIENT
A DDITIONAL BMP'S FOR SPECIAL WATERS AND DISCHARGES TO WETLANDS (SECTION 23.1) . SPECIAL WATERS. DOES YOUR PROJECT DISCHARGE TO SPECIAL WATERS?			
'ES . IF PROXIMITY TO BEDROCK OR ROAD PROJECTS WHERE THE LACK OF RIGHT OF WAY PRECLUDES THE INSTALLATION OF ANY OF THE PERMANENT STORMWATER IANAGEMENT PRACTICES, THEN OTHER TREATMENT SUCH AS GRASSED SWALES, SMALLER PONDS, OR GRIT CHAMBERS IS REQUIRED PRIOR TO DISCHARGE TO SURFACE VATERS. DESCRIBE WHAT OTHER TREATMENT WILL BE PROVIDED.			
. DESCRIBE EROSION AND SEDIMENT CONTROLS FOR EXPOSED SOIL AREAS WITH A CONTINUOUS POSITIVE SLOPE TO A SPECIAL WATERS, AND TEMPORARY SEDIMENT ASINS FOR AREAS THAT DRAIN FIVE OR MORE ACRES DISTURBED AT ONE TIME.		QA/QC	
//A . DESCRIBE THE UNDISTURBED BUFFER ZONE TO BE USED (NOT LESS THAN 100 LINEAR FEET FROM THE SPECIAL WATER). //A	FIELD CREW DRAWN BY		
. DESCRIBE HOW THE PERMANENT STORMWATER MANAGEMENT SYSTEM WILL ENSURE THAT THE PRE AND POST PROJECT RUNOFF RATE AND VOLUME FROM THE 1, AND -YEAR 24-HOUR PRECIPITATION EVENTS REMAINS THE SAME. //A	REVIEWED BY UPDATED BY	RS	
. DESCRIBE HOW THE PERMANENT STORMWATER MANAGEMENT SYSTEM WILL MINIMIZE ANY INCREASE IN THE TEMPERATURE OF TROUT STREAM RECEIVING WATERS ESULTING IN THE 1, AND 2-YEAR 24-HOUR PRECIPITATION EVENTS. /A			
. WETLANDS. DOES YOUR PROJECT DISCHARGE STORMWATER WITH THE POTENTIAL FOR SIGNIFICANT ADVERSE IMPACTS TO A WETLAND (E.G., CONVERSION OF A NATURAL VETLAND TO A STORMWATER POND)? 'ES OR NO		ICINITY N	IAP
YES, DESCRIBE THE WETLAND MITIGATION SEQUENCE THAT WILL BE FOLLOWED IN ACCORDANCE WITH SECTION 22 OF THE PERMIT. /A NSPECTIONS AND MAINTENANCE (SECTION 11.1)		Site?	E late for
ESCRIBE PROCEDURES TO ROUTINELY INSPECT THE CONSTRUCTION SITE: ONCE EVERY SEVEN (7) DAYS DURING ACTIVE CONSTRUCTION AND WITHIN 24 HOURS AFTER A RAINFALL EVENT GREATER THAN 0.5 INCHES IN 24 HOURS, AND WITHIN (7) DAYS AFTER THAT	(12	Wayzata	Way Wayzata Cou
NSPECTIONS MUST INCLUDE STABILIZED AREAS, EROSION PREVENTION, AND SEDIMENT CONTROL BMP'S AND INFILTRATION AREAS. NSPECTOR WILL FOLLOW REQUIREMENTS SPECIFIED ABOVE AND FILL OUT "ATTACHMENT B - CONSTRUCTION STORMWATER INSPECTION CHECKLIST" . DESCRIBE PRACTICES FOR STORAGE OF BUILDING PRODUCTS WITH A POTENTIAL TO LEACH POLLUTANTS TO MINIMIZE EXPOSURE TO STORMWATER: ALL BUILDING PRODUCTS WILL BE SEALED AND STORED IN A MANNER TO MINIMIZE EXPOSURE	Grono Golf Course	Blvd	Club Pont Wayzata Blvd W (12) US-12 (1
LE BOILDING PRODUCTS WILL DE SEALED AND STORED IN A MANNER TO MINIMIZE EXPOSINE DESCRIBE PRACTICES FOR STORAGE OF PESTICIDES, HERBICIDES, INSECTICIDES, FERTILIZERS, TREATMENT CHEMICAL, AND LANDSCAPE MATERIALS: ALL LANDSCAPE TREATMENT CHEMICALS WILL BE SEALED AND STORED IN A MANNER TO MINIMIZED EXPOSURE DESCRIBE PRACTICES FOR STORAGE AND DISPOSAL OF HAZARDOUS MATERIALS OR TOXIC WASTE (E.G., OIL, FUEL, HYDRAULIC FLUIDS, PAINT SOLVENTS, PETROLEUM-BASED PRODUCTS, WOOL	Grone G	Cour	15 Share
2. DESCRIBE PRACTICES FOR STORAGE AND DISPOSAL OF HAZARDOUS MATERIALS OR TOXIC WASTE (E.G., OIL, FUEL, HYDRAULIC FLUIDS, PAINT SOLVENTS, PETROLEUM-BASED PRODUCTS, WOOL PRESERVATIVE, ADDITIVES, CURING COMPOUNDS, AND ACIDS) ACCORDING TO MINN. R. CH. 7045, INCLUDING RESTRICTED ACCESS AND SECONDARY CONTAINMENT: ALL HAZARDOUS WASTE WILL BE APPROPRIATELY DISPOSED OF OFF SITE ACCORDING TO LOCAL AND STATE LAWS. DESCRIBE COLLECTION, STORAGE AND DISPOSAL OF SOLID WASTE IN COMPLIANCE WITH MINN. R. CH. 7035:	DATE DESC 7-7-23 Added		/IMARY
ALL CONSTRUCTION DEBRIS AND SOLID WASTER WILL BE APPROPRIATELY DISPOSED OF OFF SITE ACCORDING TO LOCAL AND STATE LAWS DESCRIBE MANAGEMENT OF PORTABLE TOILETS TO PREVENT TIPPING AND DISPOSAL OF SANITARY WASTES IN ACCORDANCE WITH MINN. R. CH. 7040:	Added	. Lancis	
CANITARY AND SEPTIC SERVICES WILL BE PROVIDED TO WORKERS WITH PORTABLE FACILITIES MAINTAINED AS NEEDED BY THE PROVIDER. DESCRIBE SPILL PREVENTION AND RESPONSE FOR FUELING AND EQUIPMENT OR VEHICLE MAINTENANCE: SMPLOYEES WILL BE TRAINED IN TECHNIQUES DESIGNED TO MINIMIZE SPILLS. VEHICLES AND EQUIPMENT SHALL BE CHECKED FOR LEAKS. DESCRIPTION AND RESPONDED TO MINIMIZE SPILLS. VEHICLES AND EQUIPMENT SHALL BE CHECKED FOR LEAKS.)162	
: DESCRIBE CONTAINMENT AND DISPOSAL OF VEHICLE AND EQUIPMENT WASH WATER AND PROHIBITING ENGINE DEGREASING ON THE SITE: ALL CONSTRUCTION VEHICLES SHALL BE WASHED OFF SITE 5. DESCRIBE STORAGE AND DISPOSAL OF CONCRETE AND OTHER WASHOUT WASTES SO THAT WASTES DO NOT CONTACT THE GROUND:	PROJECT NO.: 20	3 איז נ	SWPPP
ALL CONCRETE WASHOUT SHALL OCCUR OFF SITE. INAL STABILIZATION (25.22)			
DESCRIBE METHOD OF FINAL STABILIZATION (PERMANENT COVER) OF ALL DISTURBED AREAS: INAL STABILIZATION WILL BE ACCOMPLISHED WITH PAVEMENT, SOD AND LANDSCAPE MATERIALS. DESCRIBE METHODS USED TO CLEAN ALL STORMWATER TREATMENT SYSTEMS AND STORMWATER CONVEYANCE SYSTEMS OF ACCUMULATED SEDIMENT (25.22): CLEANING OF STORMWATER TREATMENT SYSTEMS SHALL BE DONE BY HAND SUCH AS THE USE OF A SHOVEL. DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC EROSION PREVENTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC FOR DESCRIPTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC FOR DESCRIPTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC FOR DESCRIPTION AND PROPERIES OF A SHORE FOR DESCRIPTION AND SEDIMENT CONTROL BMP'S: DESCRIBE METHODS FOR REMOVING ALL TEMPORARY SYNTHETIC FOR DESCRIPTION AND SEDIMENT CONTROL BMP'S: DESCRIBE AND AND PROPERIES OF A SHORE FOR DESCRIPTION AND SEDIMENT CONTROL FOR DESCRIPTION AND PROPERIES OF A DESCRIPTION AND PROPERIES OF A SHORE FOR DESCRIPTION AND SEDIMENT CONTROL FOR DESCRIPTION AND PROPERIES OF A SHORE FOR DESCRIPTION AND SEDIMENT FOR DESCRIPTION AND SED		C	7.0

OONE BY HAND AND PROPERLY DISPOSED OF

COPYRIGHT 2022 CIVIL SITE GROUP INC.

ATTACHMENT B: SWPPP INSPECTION FO	RM
-----------------------------------	----

SITE NAME: SITE ADDRESS: CITY:	STATE:	PERMIT NUM	IBER: ZIP CODE:		
INSPECTOR NAME: ORGANIZATION/COMPANY MAN: _					-
DATE (MM/DD/YYYY):	SEDIMENT A	_TIME: AND EROSION	AM / PM CONTROL AND IS	IT DOCUMENTE	D IN THE STO

NOTE: THIS INSPECTION REPORT DOES NOT ADDRESS ALL ASPECTS OF THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM/STA	ATE DISPOSAL	SYSTEM (NPD	ES/SDS)	OTHER			
CONSTRUCTION STORMWATER PERMIT (PERMIT) ISSUED ON AUGUST 1, 2018. THE COMPLETION OF THIS CHECKLIST DOES NOT GUARANTE		•	,		Y	N	N/A
IN COMPLIANCE; IT IS THE RESPONSIBILITY OF THE PERMITTEE(S) TO READ AND UNDERSTAND THE PERMIT REQUIREMENTS.	1. IS A COPY OF THE SWPPP, INSPECTION RECORDS, AND TRAINING DOCUMENTATION LOCATED ON THE CONSTRUCTION						
IN COMPERANCE, IT IS THE RESPONSIBILITY OF THE PERMITTEE (S) TO READ AND UNDERSTAND THE PERMIT REQUIREMENTS.		SITE. OR CAN IT BE MADE AVAILABLE WITHIN 72 HOURS?					
FACILITY INFORMATION		2. HAS THE SWPPP BEEN FOLLOWED AND IMPLEMENTED ON SITE, AND AMENDED AS NEEDED?					
SITE NAME:				3. IS ANY DEWATERING OCCURRING ON SITE?			
				IF YES, WHAT BMPS ARE BEING USED TO ENSURE THAT CLEAN WATER IS LEAVING THE SITE AND THE DISCHARGE IS NOT			
SITE ADDRESS: PERMIT NUMBER: CITY: STATE: ZIP CODE:				CAUSING EROSION OR SCOUR?			
INSPECTION INFORMATION INSPECTOR NAME: PHONE NUMBER:							
ORGANIZATION/COMPANY MAN: PHONE NOMBER				4. WILL A PERMANENT STORMWATER MANAGEMENT SYSTEM BE CREATED FOR THIS PROJECT IF REQUIRED AND IN			
DATE (MM/DD/YYYY): TIME: AM / PM		Y	Ν	ACCORDANCE WITH SECTION 15 OF THE PERMIT (IF ADDING AN ACRE OR MORE OF NEW IMPERVIOUS SURFACE)?	_		
IS THE INSPECTOR CERTIFIED IN SEDIMENT AND EROSION CONTROL AND IS IT DOCUMENTED IN THE STORMWATER POLLUTION PREVENTION	ON PLAN (SWE			IF YES, DESCRIBE:			
IS THIS INSPECTION ROUTINE OR IN RESPONSE TO A STORM EVENT:							
7 DAY RAIN							
				5. IF INFILTRATION/FILTRATION SYSTEMS ARE BEING CONSTRUCTED, ARE THEY MARKED AND PROTECTED FROM			
RAINFALL AMOUNT (IF APPLICABLE):	Ν			COMPACTION AND SEDIMENTATION?			
IS SITE WITHIN ONE AERIAL MILE OF SPECIAL OR IMPAIRED WATER THAT CAN POTENTIALLY RECEIVE DISCHARGE FROM THE SITE?				6. DESCRIPTION OF AREAS OF NON-COMPLIANCE NOTED DURING THE INSPECTION, REQUIRED CORRECTIVE ACTIONS, AND RE	ECOMMENDED I	DATE OF CO	JMPLETION OF
IF YES, FOLLOW SECTION 23 AND OTHER APPLICABLE PERMIT REQUIREMENTS				CORRECTIVE ACTIONS:			
				7. PROPOSED AMENDMENTS TO THE SWPPP:			
NOTE: IF N/A IS SELECTED AT ANY TIME, SPECIFY WHY IN THE COMMENT AREA FOR THAT SECTION.				7. FROFOSED AWENDWENTS TO THE SWFFF.			
EROSION CONTROL REQUIREMENT (SECTION 8.1)							
Y	N	N/A		8. POTENTIAL AREAS OF FUTURE CONCERN:			
1. ARE SOILS STABILIZED WHERE NO CONSTRUCTION ACTIVITY HAS OCCURRED FOR 14 DAYS (INCLUDING STOCKPILES)?							
(7 DAYS WHERE APPLICABLE, OR 24 HOURS DURING MINNESOTA DEPARTMENT OF NATURAL RESOURCES [DNR] FISH							
SPAWNING RESTRICTIONS)				9. ADDITIONAL COMMENTS			
2. HAS THE NEED TO DISTURB STEEP SLOPES BEEN MINIMIZED?							
3. IF STEEP SLOPES ARE DISTURBED, ARE STABILIZATION PRACTICES DESIGNED FOR STEEP SLOPES USED?							

ER	ROSION CONTROL REQUIREMENT (SECTION 8.1)							
		Y	Ν	N/A				
1.	ARE SOILS STABILIZED WHERE NO CONSTRUCTION ACTIVITY HAS OCCURRED FOR 14 DAYS (INCLUDING STOCKPILES)?							
	(7 DAYS WHERE APPLICABLE, OR 24 HOURS DURING MINNESOTA DEPARTMENT OF NATURAL RESOURCES [DNR] FISH							
	SPAWNING RESTRICTIONS)							
2.	HAS THE NEED TO DISTURB STEEP SLOPES BEEN MINIMIZED?							
3.	IF STEEP SLOPES ARE DISTURBED, ARE STABILIZATION PRACTICES DESIGNED FOR STEEP SLOPES USED?							
4.	ALL DITCHES/SWALES STABILIZED 200' BACK FROM POINT OF DISCHARGE OR PROPERTY EDGE WITHIN 24 HOURS? (MULCH,							
	HYDROMULCH, TACKIFIER, OR SIMILAR BEST MANAGEMENT PRACTICES [BMPS] ARE NOT ACCEPTABLE IN DITCHES/SWALES							
	IF THE SLOPE IS GREATER THAN 2%)ARE APPROPRIATE BMP'S INSTALLED PROTECTING INLETS/OUTLETS?							
5.	DO PIPE OUTLETS HAVE ENERGY DISSIPATION (WITHIN 24 HOURS OF CONNECTION)?							
6.	IS CONSTRUCTION PHASING BEING FOLLOWED IN ACCORDANCE WITH THE SWPPP?							
7.	ARE AREAS NOT TO BE DISTURBED MARKED OFF (FLAGS, SIGNS, ETC.)?							

COMMENTS:

SEDIMENT CONTROL REQUIREMENTS (SECTION 9.1)

	Y	N	N/A
1. ARE PERIMETER SEDIMENT CONTROLS INSTALLED PROPERLY ON ALL DOWN GRADIENT PERIMETERS?			
2. ARE APPROPRIATE BMPS INSTALLED PROTECTING INLETS, CATCH BASINS, AND CULVERT INLETS?			
3. IS A 50 FOOT NATURAL BUFFER PRESERVED AROUND ALL SURFACE WATERS DURING CONSTRUCTION?			
3.1. IF NO, HAVE REDUNDANT SEDIMENT CONTROLS BEEN INSTALLED?			
4. DO ALL ERODIBLE STOCKPILES HAVE PERIMETER CONTROL IN PLACE?			
5. IS THERE A TEMPORARY SEDIMENT BASIN ON SITE, AND IS IT BUILT AS REQUIRED IN SECTION 14 OF THE PERMIT?			
6. IS SOIL COMPACTION BEING MINIMIZED WHERE NOT DESIGNED FOR COMPACTION?			
7. IS TOPSOIL BEING PRESERVED UNLESS INFEASIBLE?			
8. IF CHEMICAL FLOCCULANTS ARE USED, IS THERE A CHEMICAL FLOCCULANT PLAN IN PLACE?			

COMMENTS:

M	AINTENANCE AND INSPECTIONS (SECTION 11)			
		Y	N	N/A
1.	ARE ALL PREVIOUSLY STABILIZED AREAS MAINTAINING GROUND COVER?			
2.	ARE PERIMETER CONTROLS MAINTAINED AND FUNCTIONING PROPERLY, SEDIMENT REMOVED WHEN ONE-HALF FULL?			
3.	ARE INLET PROTECTION DEVICES MAINTAINED AND ADEQUATELY PROTECTING INLETS?			
4.	ARE THE TEMPORARY SEDIMENT BASINS BEING MAINTAINED AND FUNCTIONING PROPERLY?			
5.	ARE VEHICLE TRACKING BMPS AT SITE EXISTS IN PLACE AND MAINTAINED AND FUNCTIONING PROPERLY?			
6.	IS ALL TRACKED SEDIMENT BEING REMOVED WITHIN 24 HOURS?			
7.	HAVE ALL SURFACE WATERS, DITCHES, CONVEYANCES, AND DISCHARGE POINTS BEEN INSPECTED?			
8.	WERE ANY DISCHARGES SEEN DURING THIS INSPECTION (I.E., SEDIMENT, TURBID WATER, OR OTHERWISE)?			

IF YES, RECORD THE LOCATION OF ALL POINTS OF DISCHARGE. PHOTOGRAPH AND DESCRIBE THE DISCHARGE (SIZE, COLOR, ODOR, FOAM, OIL SHEEN, TIME, ETC.). DESCRIBE HOW THE DISCHARGE WILL BE ADDRESSED. WAS THE DISCHARGE A SEDIMENT DELTA? IF YES, WILL THE DELTA BE RECOVERED WITHIN SEVEN DAYS AND IN ACCORDANCE WITH ITEM 11.5 OF THE PERMIT?

COMMENTS:

POLLUTION PREVENTION (SECTION 12)

PC	FOLLUTION PREVENTION (SECTION 12)							
		Y	N	N/A				
1.	ARE ALL CONSTRUCTION MATERIALS THAT CAN LEACH POLLUTANTS UNDER COVER OR PROTECTED?							
2.	ARE HAZARDOUS MATERIALS BEING PROPERLY STORED?							
3.	ARE APPROPRIATE BMPS BEING USED TO PREVENT DISCHARGES ASSOCIATED WITH FUELING AND MAINTENANCE OF							
	EQUIPMENT OR VEHICLES?							
4.	ARE ALL SOLID WASTES BEING PROPERLY CONTAINED AND DISPOSED OF?							
5.	IS THERE A CONCRETE/OTHER MATERIAL WASHOUT AREA ON SITE AND IS IT BEING USED?							
6.	IS THE CONCRETE WASHOUT AREA MARKED WITH A SIGN?							
7.	ARE THE CONCRETE/OTHER MATERIAL WASHOUT AREAS PROPERLY MAINTAINED?							
7.	ARE THE CONCRETE/OTHER MATERIAL WASHOUT AREAS PROPERLY MAINTAINED?							

COMMENTS:

DISCLOSURES:

- AFTER DISCOVERY, THE PERMIT REQUIRES MANY OF THE DEFICIENCIES THAT MAY BE FOUND ON SITE BE CORRECTED WITHIN A SPECIFIED PERIOD OF TIME. SEE PERMIT FOR MORE DETAILS.
- THE PERMITTEE(S) IS/ARE RESPONSIBLE FOR THE INSPECTION AND MAINTENANCE OF TEMPORARY AND PERMANENT WATER QUALITY MANAGEMENT BMPS AS WELL AS EROSION PREVENTION AND SEDIMENT CONTROL BMPS UNTIL ANOTHER PERMITTEE HAS OBTAINED COVERAGE UNDER THIS PERMIT ACCORDING TO SECTION 3, OR THE PROJECT HAS MET THE TERMINATION CONDITIONS OF THE PERMIT AND A NOTICE OF TERMINATION HAS BEEN SUBMITTED TO THE MINNESOTA POLLUTION CONTROL AGENCY.

ATTACHMENT C: MAINTENANCE PLAN FOR PERMANENT STORM WATER TREATMENT SYSTEM

	Çiy		51	le
) Glenwood A en Valley, MN	venue 55422	chitecture
	925 Wayzata Blvd W	Long Lake, Hennepin County, MN 55391	Blue Sky Group	1161 E Wayzata Blvd #154, Wayzata, MN 55391
	PROJECT		CLIENT	
	FIELD CREW DRAWN BY REVIEWED BY UPDATED BY	QA/QC SIW RS		
l				
	Course Golf Course	Wayzata Bivd	late se	Wayzata Colu Club Pont Yzata Bivd W
F	DATE DESC	SION SUM RIPTION Labels		
	©cor	C PYRIGHT 2022 C		