



U2716 WA #31 Whipple Road Schematic

Deputy PM: Daniel Garces, PE

Progress Report Period: August 1, 2025 thru August 31, 2025

Communication Plan:

Pete Sepulveda - psepulveda@ccrma.org

Eric Davila - edavila@ccrma.org

Mark Iglesias - miglesias@ccrma.org

Lulu Mayorga - lmayorga@ccrma.org

Lily Anne Garcia - lgarcia@ccrma.org

Daniel Garces - dgarces@rrpeng.com

Mirna Sanchez - msanchez@rrpeng.com

Project Updates:

- RRP has preliminary SUE data from subconsultant, pending final to finalize Schematic.
 - Received Level B week of 1/13, Borings partially completed.
 - Borings for Level A and field work have started. Received initial data end of April.
- Coordination with UPRR initiated.
 - Submitted Exhibit A for the At Grade Crossing on 03/31/25.
 - RRP to discuss with team to schedule diagnostic.
 - UPRR is requesting Funding for the Review of the Plans.
- 30% PS&E Submitted on June 6, 2025.
 - 30% Comments received on August 22, 2025.
- Working on 60% Submittal.
- Geotech fieldwork completed on August 20, 2025.
 - Lab work underway, expected September 3, 2025.

Project Schedule:

- Schedule Updated June 2025

Deliverables:

	Work Order Scheduled Date	Projected Date	Actual Date
95% Schematic	03/31/25	05/16/25	
100% Schematic		06/06/25	
30% PS&E	06/06/25	06/06/25	06/06/25
60% PS&E			



Project Risks:

1. At Grade Railroad Crossing intersects roadway.
 - a. Potential Schedule Impacts pending Review Timeline
2. Sheet Pilings at Resaca do not currently fit within ROW.

DATE OPENED	ACTION ITEM	STATUS	DATE CLOSED
06/06/25	Review by CCRMA/TxDOT	Pending Review Comments	
07/25/24	Solution for Sheet Pilings	Delineated Construction Easement for impacts during construction. Pending coordination for Utilities and Environmental.	