



U2716 WA #31 Whipple Road Schematic

Deputy PM: Daniel Garces, PE

Progress Report Period: May 1, 2025 thru May 31, 2025

Communication Plan:

Pete Sepulveda - psepulveda@ccrma.org

Eric Davila - edavila@ccrma.org

Mark Iglesias - miglesias@ccrma.org

Lulu Mayorga - lmayorga@ccrma.org

Lily Anne Garcia - lgarcia@ccrma.org

Daniel Garces - dgarces@rrpeng.com

Mirna Sanchez - msanchez@rrpeng.com

Project Updates:

- RRP has preliminary SUE data from subconsultant, pending final to finalize Schematic.
 - Received Level B week of 1/13, Borings partially completed.
 - Borings for Level A and field work have started. Received initial data end of April.
- Cultural resources reports (Project Coordination Request for Historic Studies and Archeological Background Study) submitted on 5/13/2025.
- Coordination with UPRR initiated.
 - Submitted Exhibit A for the At Grade Crossing on 03/31/25.
 - RRP to discuss with team to schedule diagnostic
 - UPRR is requesting Funding for the Review of the Plans
- Received approval for Traffic Projection on 03/26/25.

Project Schedule:

- Work Authorization Complete: To be updated.

Deliverables:

	Work Order Scheduled Date	Projected Date	Actual Date
95% Schematic	03/31/2025	05/16/2025	
30% PS&E	06/06/2025		



Project Risks:

1. Utility Coordination will require SUE and Topo to identify all crossings.
2. At Grade Railroad Crossing intersects roadway.
3. Sheet Pilings at Resaca do not currently fit within ROW.

DATE OPENED	ACTION ITEM	STATUS	DATE CLOSED
7/25/24	Schematic Comments Received	Utilities in progress	
7/25/24	Solution for Sheet Pilings		