

**CITY OF MARSHALL, MINNESOTA**  
**PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS**  
11/24/2020

PROJECT #:	Coding	DATE		CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2018 Prior Payments	2019 Prior Payments	2020 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00		4,099,265.87	6,597,238.25		546,624.90	2,831,170.98	79.88%
Z52	401-41900-55130	8/13/2019	Transit ADA Bus Access Project (UCAP)(MN/DOT)	Hisken Construction Inc.	185,250.15		185,250.15			184,169.25		1,860.30	(779.40)	100.42%
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00		150,483.00				39,517.00	79.20%
CH1	494-41900-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	232,733.00	5,262,933.00			2,795,642.26		263,146.65	2,204,144.09	58.12%
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90	10,245.14	2,594,000.04			2,092,924.88	397,801.16	25,158.85	78,115.15	96.99%
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55	5,683.75	622,820.30			204,305.53	287,479.14	25,893.40	105,152.23	83.12%
Z77	630-49600-55170	6/23/2020	Legion Field Storm Water Improvements-Phase 1	Towne & Country Excavating LLC	277,943.00	(2,967.25)	274,975.75			243,816.55	12,260.81	2,586.64	16,311.75	94.07%
Z81	401-42400-55120	7/28/2020	Fire Station Electrical Service Change Out	Heartland Mechanical, Inc	30,766.91		30,766.91						30,766.91	0.00%
Z81	630-49600-55170	9/8/2020	MERIT Center Outfall Project	Towne & Country Excavating LLC	251,297.00		251,297.00						251,297.00	0.00%
					<u>28,663,810.93</u>	<u>388,531.40</u>	<u>29,052,342.33</u>	<u>959,481.14</u>	<u>7,061,271.10</u>	<u>13,913,092.47</u>	<u>697,541.11</u>	<u>865,260.74</u>	<u>5,555,695.77</u>	