

CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS

8/10/2021

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2019 Prior Payments	2020 Prior Payments	2021 Prior Payments	PYMNTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
W13	602-49500-55120	5/28/2019	WWTF Improvement Project	Magney Construction, Inc.	14,074,300.00		14,074,300.00	4,099,265.87	6,918,924.06	1,873,877.87	678,529.88	503,702.32	96.42%
E22	630-49600-55130	9/24/2019	COE Flood Control 2019 Betterments	U.S. Army Corps of Engineers	190,000.00		190,000.00	150,483.00				39,517.00	79.20%
CH1	494-43300-55120	11/12/2019	City Hall Renovation	Brennan Companies	5,030,200.00	695,744.00	5,725,944.00		3,039,722.04	2,390,589.53	286,297.20	9,335.23	99.84%
Z75	476-43300-55170	4/14/2020	S 4th St Reconstruction	R & G Construction	2,583,754.90	10,885.14	2,594,640.04		2,528,408.74	27,377.08	5,000.00	33,854.22	98.70%
Z76	476-43300-55170	5/26/2020	S 1st St Reconstruction	Duininck, Inc	617,136.55	(7,706.25)	609,430.30		562,896.42	57,673.16	1,500.00	(12,639.28)	102.07%
Z77	630-49600-55170	6/23/2020	Legion Field Strom Water Improvements-Phase 1	Towne & Country Excavating LLC	277,943.00	(2,967.25)	274,975.75		257,658.64		2,602.61	14,714.50	94.65%
Z82	479-43300-55170	2/9/2021	N 1st St/W Redwood St/W Marshall St Reconstruction	D & G Excavating Inc.	1,051,247.90	6,200.00	1,057,447.90			710,120.57	37,374.77	309,952.56	70.69%
Z51	495-43300-55170	2/23/2021	2021 Bituminous Overlay	Duininck, Inc	580,564.28	(160.00)	580,404.28			589,099.98	1,000.00	(9,695.70)	101.67%
Z83	479-43300-55170	2/23/2021	James Ave/Camden Dr Reconstruction	Kkuechle Underground	849,244.50		849,244.50			621,371.20	32,703.75	195,169.55	77.02%
B21	479-45200-55120	3/9/2021	Restroom Facility and Picnic Pavilion - Patriot Park	Bladholm Construction	188,886.00	5,435.00	194,321.00			184,403.00	9,705.00	213.00	99.89%
Z88	479-43300-55170	4/13/2021	State Aid Overlay	Duininck, Inc	1,924,600.45	53,113.40	1,977,713.85			54,010.36	2,842.65	1,920,860.84	2.87%
Z80	602-49500-55170	5/11/2021	T.H. 23/Independence Park Sewer Realignment	D & G Excavating Inc.	189,448.50		189,448.50					189,448.50	0.00%
					<u>28,269,165.45</u>	<u>736,128.82</u>	<u>29,005,294.27</u>	<u>4,249,748.87</u>	<u>13,490,265.10</u>	<u>7,013,291.70</u>	<u>0.00</u>	<u>1,057,555.86</u>	<u>3,194,432.74</u>