

CITY OF MARSHALL, MINNESOTA
PRIOR AND CURRENT YEARS CONSTRUCTION CONTRACTS
1/23/2024

PROJECT #:	Coding	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	2020 Prior Payments	2021 Prior Payments	2022 Prior Payments	2023 Prior Payments	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE
CH1	494-43300-55120	11/12/2019	City Hall Renovation Brennan Companies	5,030,200.00	749,360.00	5,779,560.00						11,822.00	-	100.00%
ST-009	481-43300-55170	3/14/2023	W. Lyon Street/N. 3rd Street Reconstruction R & G Construction Co.	3,845,497.31	39,670.13	3,885,167.44	3,039,722.04	2,661,221.96	66,794.00				331,615.60	91.46%
PK-092	481-45200-55120	4/11/2023	Amateur Sports Center Shelter & Storage-Ball Field Doom & Cuyper's Construction, Inc.	171,642.00	6,078.00	177,720.00				3,504,518.66	13,497.66	35,535.52	720.00	99.59%
AP-007	480-43400-55170	2022	Crack Filling w/Sealcoat City Staff - Street/Airport	75,000.00		75,000.00				159,875.40	17,124.60	-	23,459.37	68.72%
				9,122,339.31	795,108.13	9,917,447.44	3,039,722.04	2,661,221.96	118,334.63		30,622.26	47,357.52	355,794.97	