

CITY OF MARSHALL, MINNESOTA
SOUTHWEST MINNESOTA AMATEUR SPORTS CENTER PROJECTS
12/31/2017

PROJECT #:	DATE	CONTRACTOR:	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	PRIOR PAYMENTS	PYMTS THIS MEETING:	RETAINAGE	BALANCE:	PERCENT COMPLETE	
805 456-70579-5520	9/12/2017	Prairie Roots Sculpture	Baldholm Construction	69,873.00		69,873.00	-	66,553.00	-	3,320.00	95.25%
790	2/10/2015	Caulking	Right Way Caulking	36,100.00		36,100.00		34,295.00		1,805.00	95.00%
990	2/10/2015	Paintings / Coatings	Steinbrecher Painting, Inc.	285,335.00	(3,807.00)	281,528.00		267,451.60		14,076.40	95.00%
345	1/27/2015	Precast Concrete Wall Panels	Fabcon Precast LLC	1,496,012.00	(25,102.00)	1,470,910.00		1,434,137.25		36,772.75	97.50%
3210	2/10/2015	Asphalt Paving & Curbs	Duininck Inc	554,796.00	(23,195.00)	531,601.00		531,301.01		299.99	99.94% Final 6/27/17? \$300 left
2600	2/10/2015	Electrical / Low Voltage	L & S Electric Inc.	834,010.00	175,598.00	1,009,608.00		1,009,608.00		0.00	100.00% Final 5/9/17
1318	2/10/2015	Dasher Boards	Rink Systems Inc	275,200.00	1,550.00	276,750.00		276,750.00		0.00	100.00% Final 5/9/17
2200	2/10/2015	Plumbing and Heating	Bisbee Plumbing and Heating	1,083,434.00	77,034.00	1,160,468.00		1,160,468.00		0.00	100.00% Final 5/9/17
330	2/10/2015	Cast-In Place Concrete	Innovative Builders of Alexandria Inc	761,000.00	(23,541.00)	737,459.00		737,459.00		0.00	100.00% Final 2/28/17
510	2/10/2015	Steel Erection	Sowels Company	379,000.00	27,047.00	406,047.00		406,047.00		0.00	100.00% Final 3/14/17
710	3/10/2015	Damproofing, waterproofing, air & Vapor barriers	Kremer and Davis	31,628.00	(4,000.00)	27,628.00		27,628.00		0.00	100.00% Final 2/28/17
840	1/27/2015	Aluminum Entrances, Store Fronts, Windows, etc	Southwest Glass Center Inc	268,940.00	49,974.00	318,914.00		318,914.00		0.00	100.00% Final 3/14/17
965	2/10/2015	Resilient Flooring and Carpet	Multiple Concepts Interiors, Inc	117,550.00	65,780.00	183,330.00		183,330.00		0.00	100.00% Final 2/28/17
610	2/10/2015	Carpentry	Robert L. Carr Company	324,000.00	(2,238.00)	321,762.00		321,762.00		(0.00)	100.00% Final 5/9/17
			6,516,878.00		315,100.00	6,831,978.00	6,775,703.86	0.00	0.00	56,274.14	

CITY OF MARSHALL, MINNESOTA
SOUTHWEST MINNESOTA AMATEUR SPORTS CENTER PROJECTS
10/25/2016

PROJECT #:	DATE	CONTRACTOR:	INSURANCE CERTIFICATE	ORIGINAL CONTRACT AMOUNT:	CHANGE ORDERS	CURRENT CONTRACT AMOUNT	PRIOR PAYMENTS	PYMTS THIS MEETING:	BALANCE:	PERCENT COMPLETE	
2200	2/10/2015	Plumbing and Heating	Bisbee Plumbing and Heating	12/1/2016	1,083,434.00	77,034.00	1,160,468.00	1,144,974.60	15,493.40	98.66%	
3210	2/10/2015	Asphalt Paving & Curbs	Duininck Inc	6/1/2017	554,796.00	(23,195.00)	531,601.00	504,735.96	26,865.04	94.95%	
345	1/27/2015	Precast Concrete Wall Panels	Fabcon Precast LLC	12/31/2016	1,496,012.00	(25,102.00)	1,470,910.00	1,418,482.05	52,427.95	96.44%	
330	2/10/2015	Cast-In Place Concrete	Innovative Builders of Alexandria Inc	3/1/2017	761,000.00	(23,541.00)	737,459.00	659,842.45	77,616.55	89.48%	
710	3/10/2015	Damproofing, waterproofing, air & Vapor barriers	Kremer and Davis	9/1/2016	31,628.00	(4,000.00)	27,628.00	26,246.60	1,381.40	95.00%	
2600	2/10/2015	Electrical / Low Voltage	L & S Electric Inc.	3/2/2017	834,010.00	175,598.00	1,009,608.00	998,925.84	10,682.16	98.94%	
965	2/10/2015	Resilient Flooring and Carpet	Multiple Concepts Interiors, Inc	1/1/2017	117,550.00	65,780.00	183,330.00	174,163.50	9,166.50	95.00%	
790	2/10/2015	Caulking	Right Way Caulking	3/31/2017	36,100.00		36,100.00	34,295.00	1,805.00	95.00%	
1318	2/10/2015	Dasher Boards	Rink Systems Inc	11/1/2016	275,200.00	1,550.00	276,750.00	262,912.50	13,837.50	95.00%	
610	2/10/2015	Carpentry	Robert L. Carr Company	9/30/2016	324,000.00	(2,238.00)	321,762.00	303,183.00	18,579.00	94.23%	
840	1/27/2015	Aluminum Entrances, Store Fronts, Windows, etc	Southwest Glass Center Inc	12/1/2016	268,940.00	49,974.00	318,914.00	302,968.30	15,945.70	95.00%	
510	2/10/2015	Steel Erection	Sowels Company	3/31/2017	379,000.00	27,047.00	406,047.00	385,744.65	20,302.35	95.00%	
990	2/10/2015	Paintings / Coatings	Steinbrecher Painting, Inc.	3/1/2017	285,335.00	(3,807.00)	281,528.00	267,451.60	14,076.40	95.00%	
2100	2/10/2015	Fire Protection	Breth-Zenzen Fire Protection	5/15/2017	137,520.00	15,850.00	153,370.00	153,370.00	0.00	100.00%	Final 8/23/16
810	2/10/2015	Doors / Frames / Hardware	Builders Supply Company	12/1/2016	137,670.00	10,046.00	147,716.00	147,716.00	0.00	100.00%	
1317	2/10/2015	Ice Rink Floor and Refrigeration	Commercial Refrigeration Systems, In	12/21/2016	1,707,322.00		1,707,322.00	1,707,322.00	0.00	100.00%	Final 7/12/16
950	2/10/2015	Acoustical Treatments	FM Acoustical Tile Inc	5/1/2017	54,400.00	385.00	54,785.00	54,785.00	0.00	100.00%	Final 7/26/16
2300	2/10/2015	HVAC / Temperature Controls	General Sheet Metal Co., LLC	5/1/2017	1,175,800.00	30,399.00	1,206,199.00	1,206,199.00	0.00	100.00%	Final 7/26/16
920	3/10/2015	Drywall / Cold Formed Metal Framing	GJP Inc.	5/1/2017	97,650.00	12,625.00	110,275.00	110,275.00	0.00	100.00%	Final 8/8/16
420	2/10/2015	Masonry	Johnson-Nelson Masonry, Inc.	1/1/2017	588,400.00	2,244.00	590,644.00	590,644.00	0.00	100.00%	Final 9/27/16
750	2/10/2015	Roofing and Metal Panesl	Lake Area Roofing & Const Inc	1/1/2017	692,721.00	12,151.00	704,872.00	704,872.00	0.00	100.00%	
2305	2/10/2015	Testing and Balancing	Marcus Global Inc., dba SMB of Minn	4/17/2017	15,900.00	546.00	16,446.00	16,446.00	0.00	100.00%	Final 7/12/16
1424	2/10/2015	Elevators	Minnesota Elevator Inc	7/1/2017	93,738.00		93,738.00	93,738.00	0.00	100.00%	Final 8/23/16
341	1/27/2015	Precast Concrete Plank & Stadia	Moline Concrete Products	9/1/2016	272,093.00	(18,307.00)	253,786.00	253,786.00	(0.00)	100.00%	Final 12/13/16
3100/3300	2/10/2015	Earthwork / Site Utiliities	R & G Construction Inc.	4/1/2017	985,600.00	59,807.00	1,045,407.00	1,045,407.00	0.00	100.00%	Final 9/27/16
1266	3/10/2015	Bleacher Seating	Seating and Athletic Facility Ent Inc	6/10/2017	184,360.00	24,497.00	208,857.00	208,857.00	0.00	100.00%	Final 9/27/16
833	2/10/2015	Coiling and Overhead Doors	Skold Specialty Contracting LLC	7/15/2016	47,350.00		47,350.00	47,350.00	0.00	100.00%	Final 9/27/16
1022	2/10/2015	Paired Panel Operable Partitions	Skold Specialty Contracting LLC	7/15/2016	11,100.00		11,100.00	11,100.00	0.00	100.00%	Final 9/27/16
1140	2/10/2015	Food Service Equipment	Strategic Equipment	7/1/2017	12,975.00	38,852.00	51,827.00	51,827.00	0.00	100.00%	Final 12/13/16
930	2/10/2015	Tile	Superior Tile and Terrazzo, Inc	3/15/2017	82,900.00	77,770.00	160,670.00	160,670.00	0.00	100.00%	Final 7/26/16
512	1/27/2015	Steel Supply	Thurnbeck Steel Fabrication Inc.	2/1/2017	919,510.00	(8,416.00)	911,094.00	911,094.00	0.00	100.00%	Final 7/26/16
					13,664,014.00	573,549.00	14,237,563.00	13,959,384.05	0.00	278,178.95	