



CITY OF MARSHALL AGENDA ITEM REPORT

Presenter:	Jason Anderson
Meeting Date:	Tuesday, March 28, 2023
Category:	NEW BUSINESS
Type:	ACTION
Subject:	Project ST-006 / SP# 139-591-001 / MINN Project No. STPF 4222(149): School Pedestrian Crossing Signage & Improvements Project - Consider Change Order No. 3 (Final) and Acknowledgement of Final Pay Request (No. 4).
Background Information:	<p>This project consisted of: Installation of Rectangular Rapid Flashing Beacon (RRFB) School Pedestrian Crossing Improvements at the Marshall Middle School, Southview Elementary School, Parkside Elementary School, and True Light Christian School</p> <p>The items on the attached Change Order No. 3 (Final Reconciling Change Order) for the above project are the result of final measurements and changes in item quantities during construction.</p> <p>All work has been completed in accordance with the specifications. Attached is a copy of Final Pay Request (No. 4) in the amount of \$118,595.91.</p>
Fiscal Impact:	<p>Change Order No. 3 (Final) results in a contract increase in the amount of \$19,828.32. Final Pay request No. 4 in the amount of \$118,595.91 results in a total contract amount of \$495,278.67, a net increase of \$15,028.32 from the original contract amount of \$480,250.35.</p> <p>No proposed general fund impact. The City and schools have agreed to cost sharing the local match amount of the project, based on project estimate. The total local cost is \$120,063, with \$43,427 collected from the participating schools. The City's portion of the local match would be funded through the MSAS account utilizing an advance request.</p>
Alternative/ Variations:	No alternative actions recommended.
Recommendations:	that the Council approve Change Order No. 3 (Final) resulting in contract increase in the amount of \$19,828.32 and acknowledge Final Pay Request No. 4 in the amount of \$118,595.91 for the above-referenced project to Duinick, Inc. of Prinsburg, Minnesota.