

Contractor's Application for Payment

Owner:	<u>City of Mauston, WI</u>	Owner's Project No.:	<u>n/a</u>
Engineer:	<u>MSA Professional Services</u>	Engineer's Project No.:	<u>00044092</u>
Contractor:	<u>BKC Construction LLC</u>	Contractor's Project No.:	<u>n/a</u>
Project:	<u>South Side Utility Extension</u>		
Contract:	<u>South Side Utility Extension</u>		

Application No.: 2 (FINAL) **Application Date:** 11/18/2025
Application Period: **From** 10/31/2025 **to** 11/18/2025

1. Original Contract Price	\$	697,168.66
2. Net change by Change Orders	\$	(4,577.34)
3. Current Contract Price (Line 1 + Line 2)	\$	692,591.32
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column G Unit Price Total)	\$	692,591.32
5. Retainage		
a. <u>0%</u> X <u>\$ 692,591.32</u> Work Completed	\$	-
b. <u>0%</u> X <u>\$ -</u> Stored Materials	\$	-
c. Total Retainage (Line 5.a + Line 5.b)	\$	-
6. Amount eligible to date (Line 4 - Line 5.c)	\$	692,591.32
7. Less previous payments (Line 6 from prior application)	\$	477,208.28
8. Amount due this application	\$	215,383.04
9. Balance to finish, including retainage (Line 3 - Line 4, plus 5c)	\$	-

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

Contractor: _____
Signature: _____ **Date:** _____

PAYMENT OF: \$ **215,383.04**


(line 8 or other - attach explanation of the other amount)

Recommended by Engineer

By: Christian Moring, PE

Signature: _____
Title: Project Manager
Date: 11/18/2025

Approved by Owner

By: Kaleb Christian

Signature: _____
Title: Managing Member
Date: 11/23/25

Progress Estimate - Unit Price Work

Contractor's Application

For (Contract):										Application Number: 2 (Final)					
City of Mauston - South Side Utility Extension Project										Application Date: 11/18/2025					
Application Period: 10/31/25 - 11/18/25															
Item			Contract Information			B			Work Completed to Date						
Bid Item No.	Specials Item No.	Description	Item Quantity	Units	Unit Price	Total Value	of Item (\$)	C	D	E	F	G	H	I	J
Quantities from Previous Pay Applications															
Estimated Quantities Installed this Pay Period															
Value of Work Installed this Pay Period															
Total Estimated Quantity Installed															
Value of Work Installed to Date															
Materials Presently Stored (not in F)															
Total Completed and Stored to Date (G + H)															
Balance to Finish (B - I)															
1		Mobilization	1	LS	\$15,500.00	\$15,500.00		0.80	0.20	\$3,100.00		\$15,500.00	\$0.00		\$0.00
2		Clearing & Grubbing	1	LS	\$500.00	\$500.00		1.00		\$0.00		\$500.00	\$0.00		\$0.00
3		Rock Excavation	100	CY	\$250.00	\$25,000.00		113.20		\$0.00		\$28,300.00	\$0.00		\$0.00
4		Erosion and Sedimentation Controls	1	LS	\$6,875.00	\$6,875.00		0.80	0.20	\$1,375.00		\$6,875.00	\$0.00		\$0.00
5		Turf Restoration	1	LS	\$24,800.00	\$24,800.00			1.00	\$24,800.00		\$24,800.00	\$0.00		\$0.00
6		Connect to Existing Sanitary Sewer	1	EA	\$1,016.37	\$1,016.37		1.00		\$0.00		\$1,016.37	\$0.00		\$0.00
7		Sanitary Manhole, 48-inch Complete	9	EA	\$52,897.31	\$52,895.79		9.00		\$0.00		\$52,895.79	\$0.00		\$0.00
8		Sanitary Sewer, PVC, 8-inch	2,730	LF	\$64.23	\$175,347.90		2,730.00		\$0.00		\$175,347.90	\$0.00		\$0.00
9		Sanitary Lateral, PVC, 6-inch	200	LF	\$78.80	\$15,760.00		200.00		\$0.00		\$15,760.00	\$0.00		\$0.00
10		Connect to Existing Watermain	1	EA	\$1,223.90	\$1,223.90		1.00		\$0.00		\$1,223.90	\$0.00		\$0.00
11		Hydrant	8	EA	\$5,134.73	\$41,077.84			8.00	\$41,077.84		\$41,077.84	\$0.00		\$0.00
12		Watermain, C900 PVC, 12-inch	2,750	LF	\$69.73	\$191,757.50			2,750.00	\$191,757.50		\$191,757.50	\$0.00		\$0.00
13		Watermain, C900 PVC, 8-inch	30	LF	\$57.42	\$1,722.60			30.00	\$1,722.60		\$1,722.60	\$0.00		\$0.00
14		Watermain, C900 PVC, 6-inch	175	LF	\$50.43	\$8,825.25			175.00	\$8,825.25		\$8,825.25	\$0.00		\$0.00
15		Valve & Box, 12-inch	8	EA	\$5,226.26	\$41,810.08			8.00	\$41,810.08		\$41,810.08	\$0.00		\$0.00
16		Valve & Box, 8-inch	1	EA	\$3,107.24	\$3,107.24			1.00	\$3,107.24		\$3,107.24	\$0.00		\$0.00
17		Valve & Box, 6-inch	7	EA	\$2,421.72	\$16,952.04			7.00	\$16,952.04		\$16,952.04	\$0.00		\$0.00
18		Tee, 12-inch x 12-inch	1	EA	\$1,929.44	\$1,929.44			1.00	\$1,929.44		\$1,929.44	\$0.00		\$0.00
19		Tee, 12-inch x 8-inch	1	EA	\$1,694.89	\$1,694.89			1.00	\$1,694.89		\$1,694.89	\$0.00		\$0.00
20		Tee, 12-inch x 6-inch	6	EA	\$1,648.80	\$9,892.80			6.00	\$9,892.80		\$9,892.80	\$0.00		\$0.00
21		Reducer, 12-inch x 6-inch	1	EA	\$1,098.26	\$1,098.26			1.00	\$1,098.26		\$1,098.26	\$0.00		\$0.00
22		Reducer, 8-inch x 6-inch	1	EA	\$878.67	\$878.67			1.00	\$878.67		\$878.67	\$0.00		\$0.00
23		Watermain Plug, 12-inch	1	EA	\$670.92	\$670.92			1.00	\$670.92		\$670.92	\$0.00		\$0.00
24		Watermain Vertical Bend, 12-inch	3	EA	\$1,884.54	\$5,653.62				\$0.00		\$0.00	\$0.00		\$5,653.62
25		Watermain Bend, 12-inch	6	EA	\$2,223.72	\$13,342.32			5.00	\$11,118.60		\$11,118.60	\$0.00		\$2,223.72
26		Watermain Bend, 8-inch	1	EA	\$908.23	\$908.23			1.00	\$908.23		\$908.23	\$0.00		\$0.00
27		2-inch Corporation, Curb Stop, & Box	6	EA	\$2,729.52	\$16,379.52			6.00	\$16,379.52		\$16,379.52	\$0.00		\$0.00
28		Water Service, Copper, 2-inch	200	LF	\$101.60	\$20,320.00			200.00	\$20,320.00		\$20,320.00	\$0.00		\$0.00
29		2-inch Rigid Insulation	96	SF	\$238.48	\$228.48			96.00	\$228.48		\$228.48	\$0.00		\$0.00
Contract Totals						\$697,168.66				\$399,647.36		\$692,591.32	\$0.00		\$4,577.34

CHANGE ORDERS

1	Final Unit Quantity Adjustment	1	LS	-\$4,577.34	\$	(4,577.34)				\$0.00	\$0.00	\$0.00	0.0%	-\$4,577.34
2										\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00
Change Order Totals										\$0.00	\$0.00	\$0.00	100.0%	-\$4,577.34
TOTALS										\$692,591.32	\$0.00	\$692,591.32	100.0%	\$0.00