

FDOT, District 7, Transportation Development Division

Run Date/Time: 15-Nov-22 / 17:19

Activity ID	Activity Name	Original Duration	Start	Finish	Predecessors	Successors	Expected Finish	Total Float
449181		502	03-Jul-23	03-Jun-25				0
SEGMENT #2		502	03-Jul-23	03-Jun-25				0
MADEIRA BEACH ROADWAY IMPROVEMENTS- AREA 6		502	03-Jul-23	03-Jun-25				0
QQ23501	Submit 100% Plans and clears to DOT	1	03-Jul-23*	03-Jul-23*		QQ96801		0
QQ96801	DOT Review 100% Plans	30	04-Jul-23	14-Aug-23	QQ23501	QQ23502		0
QQ23502	Submit Final Plans/Draft Bid Doc to DOT	1	07-Nov-23	07-Nov-23	QQ96801	QQ30201		0
QQ30201	DOT Review Final Plans/Draft Bid Doc	45	08-Nov-23	09-Jan-24	QQ23502	QQ96802		0
QQ96802	DOT Approve Final Plans/Clears/Draft Bid Doc	1	10-Jan-24	10-Jan-24	QQ30201	QQ20001, QQ80001		0
QQ80001	State Agreement Execution and NTP - Construction	1	01-Feb-24	01-Feb-24	QQ96802	QQ20001		0
QQ20001	Advertisement Duration	31	01-Feb-24	03-Mar-24	QQ96802, QQ80001	QQ28001		0
QQ28001	Letting Date/Local Agency Bid opening	1	03-Mar-24	04-Mar-24	QQ20001	QQ22301		0
QQ22301	Bid Tabs/Analysis/Vendor Eligibility to DOT	10	25-Mar-24	05-Apr-24	QQ28001	QQ22302		0
QQ22302	FDOT Concurrence to Award	1	06-May-24	06-May-24	QQ22301	QQ46501		0
QQ46501	Award Date	0	07-May-24		QQ22302	QQ46502		0
QQ46502	NTP to Contractor	1	08-May-24	08-May-24	QQ46501	QQ46601		0
QQ46601	Construction Duration	270	08-May-24	02-Feb-25	QQ46502	QQ46701		0
QQ46701	Final Inspection	1	03-Feb-25	03-Feb-25	QQ46601	QQ46901		0
QQ46901	Final Invoice/Closeout Docs to DOT/Agreement Expiration Date	120	03-Feb-25	03-Jun-25	QQ46701			0

Progress Schedule Review Report

Data Date: 15-Nov-22

Layout: ****LAP LAYOUT FOR LAP GROUP ****
TASK filter: All Activities