

CITY OF MINNETRISTA



CITY COUNCIL AGENDA ITEM

Subject: Accept improvements and authorize final payment for the drilling and development of new City Well #8 and Well #9 (City Project No. 05-24)

Prepared By: Gary Peters, Public Works Director and Jake Puffe, AE2S

Meeting Date: December 8, 2025

Issue:

The drilling and development of new City wells #8 and #9 have been satisfactorily completed and project acceptance and final payment is requested by the contractor.

Overview:

The City of Minnetrista previously awarded a contract on May 20, 2024 for the drilling and development of new City Well #8 and Well #9 (City Project No. 05-24) to Traut Companies.

All punch list items have been completed, and closeout paperwork has been submitted. Acceptance of the project will start the warranty period, effective as of the date of substantial completion, October 2, 2025.

Staff recommends that the drilling and development of new City Well #8 and Well #9 (City Project No. 05-24) be accepted, and that final payment be issued to Traut Companies.

Fiscal Impact:

The bid awarded to Traut Companies was for a total base bid of \$1,659,188.00, with another \$38,840.00 for Option Alternative #2B (Well #9 screen/filter pack). The Engineers opinion of construction cost was \$1,798,780.00 for the base bid, and \$39,550.00 for the Alternative #2B bid for a stainless-steel well screen/filter pack.

All quantities have been checked and verified, and the revised final contract amount is \$1,182,497.50. This project was a unit price contract, meaning that the contractor is paid for the actual contract units completed. The cost of the project is \$515,530.50 lower than the bid amount since not all the bid items were used, in part or whole, reducing the overall well drilling and development costs (see attached Change Order No.1). Previous contractors application for payment requests in the amount of \$1,123,372.63 were approved and issued. The total final project amount requested by the contractor on the attached Contractor's Application for Payment is \$59,124.87 for final retainage.

Recommended City Council Action:

Staff recommends a motion to approve Resolution No. 109-25, accepting the drilling and development of new City Well #8 and Well #9 (City Project No. 05-24) and authorizing final payment to Traut Companies in the amount of \$59,124.87.

Mission Statement:

The City of Minnetrista will deliver quality services in a cost effective and innovative manner and provide opportunities for a high quality of life while protecting natural resources and maintaining a rural character.

CHANGE ORDER NO. 1

Owner:	City of Minnetrista	Owner's Project No.:	
Engineer:	AE2S	Engineer's Project No.:	P05355-2022-005
Contractor:	Traut Companies	Contractor's Project No.:	
Project:	Minnetrista Wells No. 8 and No. 9		
Contract Name:	Contract No. 1 – Minnetrista Wells No. 8 and No. 9		
Date Issued:	December 2 nd , 2025	Effective Date of Change Order:	December 2 nd , 2025

The Contract is modified as follows upon execution of this Change Order:

Description:

Balancing change order to adjust the Contract sum for all items not completed.

Attachments:

Attachment No. 1 – Line item breakdown of work completed and work not completed and balancing change order.

Attachment No. 2 - Email approving additional hours for air surging for well development.

Attachment No. 3 – Email from Traut explaining screen dimensions

Change in Contract Price	Change in Contract Times [State Contract Times as either a specific date or a number of days]
Original Contract Price: \$ <u>1,698,028.00</u>	Original Contract Times: Substantial Completion: <u>May 15th, 2025</u> Ready for final payment: <u>May 30th, 2025</u>
Decrease from previously approved Change Orders No. 0 to No. 1. \$ <u>0</u>	Increase from previously approved Change Orders No.0 to No. 1: Substantial Completion: <u>0 days</u> Ready for final payment: <u>0 days</u>
Contract Price prior to this Change Order: \$ <u>1,698,028.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>May 15th, 2025</u> Ready for final payment: <u>May 30th, 2025</u>
Decrease this Change Order: \$ <u>515,530.50</u>	Increase this Change Order: Substantial Completion: <u>140 days</u> Ready for final payment: <u>158 days</u>
Contract Price incorporating this Change Order: \$ <u>1,182,497.50</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>October 2nd, 2025</u> Ready for final payment: <u>November 4th, 2025</u>

	Recommended by Engineer (if required)	Accepted by Contractor
By:	Jake Puffe	<i>Travis Traut</i>
Title:	Project Manager	Dual Rotary Drilling Manager
Date:	12/2/2025	12/3/2025
	Authorized by Owner	Approved by Funding Agency (if applicable)
By:	Gary Peters	
Title:		
Date:		

Minnetrissa Wells No. 8 and No. 9
City of Minnetrista
AE2S Project No. P05355-2022-005
Detailed Bid Tab

No. Description	TRAUT (Original Bid)			Traut (Final Pay App)			Contract Modifications (Notes)		
	Qty.	Unit		Qty.	Unit				
Optional Alternative No. 2A									
A.01 MOBILIZATION AND DEMOBILIZATION/ SITEWORK	1	LS	\$72,940	\$72,940	1	LS	\$72,940.00	\$72,940.00	
A.02 SILT FENCE	300	LF	\$9	\$2,700	LF		\$9.00	\$ -	
A.03 DRILL/DRIVE 30-INCH CASING	200	LF	\$550	\$110,000	210	LF	\$550.00	\$115,500.00	
A.04 INSTALL 24-INCH CASING	200	LF	\$230	\$46,000	210	LF	\$230.00	\$48,300.00	
A.05 DRILL/DRIVE 24-INCH CASING	88	LF	\$280	\$24,640	102	LF	\$280.00	\$28,560.00	
A.06 DRILL 24-INCH OPEN HOLE	482	LF	\$200	\$96,400	463	LF	\$200.00	\$92,600.00	
A.07 PEA ROCK PLACEMENT AND REMOVAL	206	CY	\$287	\$59,122	14	CY	\$287.00	\$4,018.00	
A.08 INSTALL 18-INCH CASING	649	LF	\$190	\$123,310	651	LF	\$190.00	\$123,690.00	
A.09 PLUMBNESS AND ALIGNMENT TEST	1	LS	\$1,000	\$1,000	1	LS	\$1,000.00	\$1,000.00	
A.10 GROUT ANNULAR SPACES	140	CY	\$795	\$111,300	55	CY	\$795.00	\$43,327.50	
A.11 F.I.R. DEVELOPMENT EQUIPMENT	1	LS	\$17,430	\$17,430	1	LS	\$17,430.00	\$17,430.00	
A.12 BLASTING WITH EXPLOSIVES	700	LB	\$70	\$49,000	678	LB	\$70.00	\$47,460.00	
A.13 ROCK/SANDSTONE REMOVAL	1,300	CY	\$115	\$149,500	716	CY	\$115.00	\$82,340.00	
A.14 AIR SURGING	80	HR	\$475	\$38,000	120	HR	\$475.00	\$57,000.00	
								40 more hours of air surging was requested on 5/15/2025	
A.15 DISPOSAL OF ROCK/SANDSTONE	1,300	CY	\$40	\$52,000	CY		\$40.00	\$ -	
A.16 RE-INSTALL DEVELOPMENT EQUIPMENT	1	LS	\$2,730	\$2,730	1	LS	\$2,730.00	\$2,730.00	
A.17 F.I.R. TEST PUMPING EQUIPMENT	1	LS	\$17,000	\$17,000	1	LS	\$17,000.00	\$17,000.00	
A.18 TEST PUMPING	80	HR	\$250	\$20,000	37	HR	\$250.00	\$9,250.00	
A.19 RE-INSTALL TEST PUMPING EQUIPMENT	1	LS	\$5,200	\$5,200	LS		\$5,200.00	\$ -	
A.20 WATER ANALYSIS	1	LS	\$4,318	\$4,318	1	LS	\$4,318.00	\$4,318.00	
A.21 ADDITIONAL SAND TESTS	5	EA	\$500	\$2,500	EA		\$500.00	\$ -	
A.22 WELL VIDEO SURVEY	1	LS	\$1,900	\$1,900	1	LS	\$1,900.00	\$1,900.00	
A.23 GEOPHYSICAL LOG	1	LS	\$2,100	\$2,100	1	LS	\$2,100.00	\$2,100.00	
A.24 TEMPORARY PIPING	250	LF	\$9	\$2,250	250	LF	\$9.00	\$2,250.00	
A.25 SITE RESTORATION	1	LS	\$3,180	\$3,180	1	LS	\$3,180.00	\$3,180.00	
A.26 CONSTRUCTION VIBRATION MONITORING	1	LS	\$15,000	\$15,000	0.6	LS	\$15,000.00	\$9,000.00	
				\$1,029,520				\$785,893.50	
Optional Alternative No. 2A - Schedule B - Subst. Comp. 5/15/2025 & Final Comp. 5/31/2025									
B.01 SITEWORK	1	LS	\$49,340.00	\$49,340.00	1	LS	\$49,340.00	\$49,340.00	
B.02 SILT FENCE	260	LF	\$9.00	\$2,340.00	LF		\$9.00	\$ -	
B.03 DRILL/DRIVE 30-INCH CASING	200	LF	\$550.00	\$110,000.00	207	LF	\$550.00	\$113,850.00	
B.04 INSTALL 24-INCH CASING	200	LF	\$230.00	\$46,000.00	207	LF	\$230.00	\$47,610.00	
B.05 DRILL/DRIVE 24-INCH CASING	88	LF	\$280.00	\$24,640.00	108	LF	\$280.00	\$30,240.00	
B.06 DRILL 24-INCH OPEN HOLE	60	LF	\$200.00	\$12,000.00	21	LF	\$200.00	\$4,200.00	
B.07 PLUMBNESS AND ALIGNMENT TEST	1	LS	\$1,000.00	\$1,000.00	1	LS	\$1,000.00	\$1,000.00	
B.08 GROUT ANNULAR SPACE	40	CY	\$795.00	\$31,800.00	13	CY	\$795.00	\$9,937.50	
B.09 F.I.R. DEVELOPMENT EQUIPMENT	1	LS	\$8,760.00	\$8,760.00	1	LS	\$8,760.00	\$8,760.00	
B.10 BLASTING WITH EXPLOSIVES	700	LB	\$70.00	\$49,000.00	LB		\$70.00		
B.11 ROCK/SANDSTONE REMOVAL	1,200	CY	\$115.00	\$138,000.00	CY		\$115.00		
B.12 AIR SURGING	80	HR	\$475.00	\$38,000.00	70	HR	\$475.00	\$33,012.50	
B.13 DISPOSAL OF ROCK/SANDSTONE	1,200	CY	\$40.00	\$48,000.00	231	CY	\$40.00	\$9,240.00	
B.14 RE-INSTALL DEVELOPMENT EQUIPMENT	1	LS	\$1,240.00	\$1,240.00	LS		\$1,240.00		
B.15 F.I.R. TEST PUMPING EQUIPMENT	1	LS	\$14,400.00	\$14,400.00	1	LS	\$14,400.00	\$14,400.00	
B.16 TEST PUMPING	80	HR	\$250.00	\$20,000.00	35	HR	\$250.00	\$8,750.00	
B.17 RE-INSTALL TEST PUMPING EQUIPMENT	1	LS	\$3,900.00	\$3,900.00	LS		\$3,900.00		
B.18 WATER ANALYSIS	1	LS	\$4,318.00	\$4,318.00	1	LS	\$4,318.00	\$4,318.00	
B.19 ADDITIONAL SAND TESTS	5	EA	\$500.00	\$2,500.00	EA		\$500.00		
B.20 WELL VIDEO SURVEY	1	LS	\$1,900.00	\$1,900.00	1	LS	\$1,900.00	\$1,900.00	
B.21 GEOPHYSICAL LOG	1	LS	\$2,100.00	\$2,100.00	1	LS	\$2,100.00	\$2,100.00	
B.22 TEMPORARY PIPING	250	LF	\$9.00	\$2,250.00	250	LF	\$9.00	\$2,250.00	
B.23 SITE RESTORATION	1	LS	\$3,180.00	\$3,180.00	1	LS	\$3,180.00	\$3,180.00	
B.24 CONSTRUCTION VIBRATION MONITORING	1	LS	\$15,000.00	\$15,000.00	LS		\$15,000.00		
Optional Alternative No. 2A - Schedule A and Schedule B				\$629,668.00				\$344,088.00	
Optional Alternative No. 2B - Schedule C -									
C.01 STAINLESS STEEL WELL SCREEN	83	LF	\$400.00	\$33,200.00	98	LF	\$400.00	\$39,200.00	The original screen deisgn length was too short. Traut added 15'. Traut notified on 6/9/2025
C.02 FILTER PACK	80	CF	\$38.00	\$3,040.00	282	CF	\$38.00	\$10,716.00	More gravel pack was needed than originally anticipated.

Minnetrista Wells No. 8 and No. 9
City of Minnetrista
AE2S Project No. P05355-2022-005
Detailed Bid Tab

	TRAUT (Original Bid)		Traut (Final Pay App)		Contract Modifications (Notes)
C.03 FIGURE K PACKER, REMOVABLE J HOOK TYPE JOHNSON PACKER OR GRAVEL PACK REFILL RING WITH STAINLESS STEEL VALVE	1 LS		1 LS		
		\$2,600.00		\$2,600.00	
		\$2,600.00		\$2,600.00	
Subst. Comp. 5/15/2025 & Final Comp. 5/31/2025					
		\$38,840.00		\$52,516.00	
	Original Contract Total	\$1,698,028.00	Final Contract Total	\$1,182,497.50	

Balancing Change Amount \$515,530.50 Deduction from Original Contract Total


Bri Amundson

From: Bri Amundson
Sent: Thursday, May 15, 2025 3:14 PM
To: Tony Traut; Travis Traut
Cc: Jake Puffe
Subject: RE: Minnetrista well 8

Hi Tony,

Thanks for adding up the hours! We discussed with the City and they are good with the 40 extra hours for air surging. Please let me know if you need anything else from me. We will plan to just have you guys add it to your next Pay App.

Thanks,
Bri



From: Tony Traut <tonyt@trautcompanies.com>
Sent: Wednesday, May 14, 2025 1:10 PM
To: Travis Traut <travist@trautcompanies.com>; Bri Amundson <Bri.Amundson@AE2S.com>
Subject: Minnetrista well 8

CAUTION: [EXTERNAL] This email originated from outside of AE2S. Do not click links or open attachments unless you recognize the sender and know the content is safe.

As of yesterday I have 75 hrs of well development done,
It's still pretty dirty and producing sand.
We should ask the city to approve 40 more hours.
That should hopefully get it clean by then?

Get [Outlook for iOS](#)

Bri Amundson

From: Travis Traut <travist@trautcompanies.com>
Sent: Monday, June 9, 2025 3:44 PM
To: Jake Puffe
Cc: Tony Traut; David Traut; Bri Amundson
Subject: RE: Minnetrista Well 9 Design
Attachments: Minnetrista Well 9 Screen Design 6-9-2025.pdf

Follow Up Flag: Follow up
Flag Status: Completed

Jake,

After further discussion with Dave and Tony, I realized I made a mistake in my screen design previously discussed. I had 18" pipe size screen and 18" casing in my head. This is 18" pipe size screen with a 24" k-packer.

With this, we recommend the design attached.
Let me know your thoughts.

Travis Traut
Dual Rotary Drilling Manager/Sales Engineer

Cell: 320.249.6496

Office: 320.251.5090

travist@trautcompanies.com

www.trautcompanies.com




From: Bri Amundson <Bri.Amundson@AE2S.com>
Sent: Wednesday, April 30, 2025 12:15 PM
To: Travis Traut <travist@trautcompanies.com>
Cc: Tony Traut <tonyt@trautcompanies.com>; David Traut <Davet@trautcompanies.com>; Jake Puffe <Jake.Puffe@ae2s.com>
Subject: RE: Minnetrista Well 9 Design

Hi Travis,

Could you send us the submittal documents for the well screen and K-Packer for Well 9?

Thanks,
Bri

 **AES** Bri Amundson, EIT
Engineer in Training
Mobile: 763-264-1493

From: Jake Puffe <Jake.Puffe@ae2s.com>
Sent: Monday, April 21, 2025 2:21 PM
To: Travis Traut <travist@trautcompanies.com>
Cc: Bri Amundson <Bri.Amundson@AE2S.com>; Tony Traut <tonyt@trautcompanies.com>; David Traut <Davet@trautcompanies.com>
Subject: Re: Minnetrista Well 9 Design

Travis,

Please proceed as you have described below. This is what Dave had recommended initially so it is what we were expecting.

Can you please send us the submittal documents for these items?

Thanks

 **Jake Puffe, PE**
Senior Project Engineer
Mobile: (701) 425-7747

From: Travis Traut <travist@trautcompanies.com>
Sent: Monday, April 21, 2025 10:53 AM
To: Jake Puffe <Jake.Puffe@ae2s.com>
Cc: Bri Amundson <Bri.Amundson@AE2S.com>; Tony Traut <tonyt@trautcompanies.com>; David Traut <Davet@trautcompanies.com>
Subject: RE: Minnetrista Well 9 Design

Jake,

Did you decide on how you want this built?
I spoke with Doug from MDH and he recommended keeping the screen AND the gravel pack all within the Jordan formation.
With that, we would need 82' of screen, set from 336' up to 254'. Then 10' of gravel pack above it.
Let me know if that is what you had in mind, and I can get the screen and K-Packer ordered up.

Thanks,

Travis Traut
Dual Rotary Drilling Manager/Sales Engineer
Cell: 320.249.6496
Office: 320.251.5090
travist@trautcompanies.com
www.trautcompanies.com



From: Travis Traut
Sent: Thursday, April 10, 2025 2:19 PM
To: Jake Puffe <Jake.Puffe@ae2s.com>

Cc: Bri.amundson@ae2s.com; Tony Traut <tonyt@trautcompanies.com>; David Traut <Davet@trautcompanies.com>

Subject: Minnetrista Well 9 Design

Jake,

See attached Gamma Log Summary for Well 8.

The Jordan Sandstone Formation was identified from 244' to 336'.

Things to note from Well 8 drilling:

- There is no PDC hard ceiling present to complete Well 9 with blasting and bailing
- We had to drive the 24" casing down to 307' to prevent cave ins before starting to cut open hole.
 - It was soft above 307'
 - This eliminates the chance of drilling an open hole in the Jordan and just developing it without blasting a cavern.

This leads us to the option of installing an 18" screen with 30-slot with a K-Packer and Gravel Refill Ring, Install #40 well pack. This combo has worked well for us.

Let us know where you would like the screen set.

Travis Traut

Dual Rotary Drilling Manager/Sales Engineer

Cell: 320.249.6496

Office: 320.251.5090

travist@trautcompanies.com

www.trautcompanies.com



Pay Applications

Project: Minnetrista Well 8 & 9 **Job Number:** 9015794 & 3015794

No.	Description	Unit	Unit Price	ESTIMATED		BILLING TO DATE		%COMP
				Bid Qty	Bid Amount	Qty	Price	
Schedule A: Well No. 8 Construction								
A.01	Mobilization/Demobilization, Sitework	LS	72,940.00	1	72,940.00	1	72940.00	100%
A.02	Silt Fence	LF	9.00	300	2,700.00	0	0.00	0%
A.03	Drill/Drive 30" Casing	LF	550.00	200	110,000.00	210	115500.00	105%
A.04	Install 24" Casing	LF	230.00	200	46,000.00	210	48300.00	105%
A.05	Drill/Drive 24" Casing	LF	280.00	88	24,640.00	102	28560.00	116%
A.06	Drill 24" Open Hole	LF	200.00	482	96,400.00	463	92600.00	96%
A.07	Pearock Placement and Removal	CY	287.00	206	59,122.00	14	4018.00	7%
A.08	Install 18" Casing	LF	190.00	649	123,310.00	651	123690.00	100%
A.09	Plumbness and Alignment Test	LS	1,000.00	1	1,000.00	1	1000.00	100%
A.10	Grout Annular Space	CY	795.00	140	111,300.00	54.5	43327.50	39%
A.11	FIR Development Equipment	LS	17,430.00	1	17,430.00	1	17430.00	100%
A.12	Blasting with Explosives	LB	70.00	700	49,000.00	678	47460.00	97%
A.13	Rock/Sandstone Removal	CY	115.00	1300	149,500.00	716	82340.00	55%
A.14	Air Surging	HR	475.00	80	38,000.00	120	57000.00	150%
A.15	Disposal of Rock/Sandstone	CY	40.00	1300	52,000.00	0	0.00	0%
A.16	Re-Install Development Equipment	LS	2,730.00	1	2,730.00	1	2730.00	100%
A.17	FIR Test Pumping Equipment	LS	17,000.00	1	17,000.00	1	17000.00	100%
A.18	Test Pumping	HR	250.00	80	20,000.00	37	9250.00	46%
A.19	Re-Install Test Pumping Equipment	LS	5,200.00	1	5,200.00	0	0.00	0%
A.20	Water Analysis	LS	4,318.00	1	4,318.00	1	4318.00	100%
A.21	Additional Sand Test	EA	500.00	5	2,500.00	0	0.00	0%
A.22	Well Video Survey	LS	1,900.00	1	1,900.00	1	1900.00	100%
A.23	Geophysical Log	LS	2,100.00	1	2,100.00	1	2100.00	100%
A.24	Temporary Piping	LF	9.00	250	2,250.00	250	2250.00	100%
A.25	Site Restoration	LS	3,180.00	1	3,180.00	1	3180.00	100%
A.26	Construction Vibration Monitoring	LS	15,000.00	1	15,000.00	0.6	9000.00	60%
Total Base Bid (Schedule A):					\$ 1,029,520.00	Total:	\$ 785,893.50	
Schedule B: Well No. 9 Construction								
B.01	Sitework	LS	49,340.00	1	49,340.00	1	49340.00	100%
B.02	Silt Fence	LF	9.00	260	2,340.00	0	0.00	0%
B.03	Drill/Drive 30" Casing	LF	550.00	200	110,000.00	207	113850.00	104%
B.04	Install 24" Casing	LF	230.00	200	46,000.00	207	47610.00	104%
B.05	Drill/Drive 24" Casing	LF	280.00	88	24,640.00	108	30240.00	123%
B.06	Drill 24" Open Hole	LF	200.00	60	12,000.00	21	4200.00	35%
B.07	Plumbness and Alignment Test	LS	1,000.00	1	1,000.00	1	1000.00	100%
B.08	Grout Annular Space	CY	795.00	40	31,800.00	12.5	9937.50	31%
B.09	FIR Development Equipment	LS	8,760.00	1	8,760.00	1	8760.00	100%
B.10	Blasting with Explosives	LB	70.00	700	49,000.00	0	0.00	0%
B.11	Rock/Sandstone Removal	CY	115.00	1200	138,000.00	0	0.00	0%
B.12	Air Surging	HR	475.00	80	38,000.00	69.5	33012.50	87%
B.13	Disposal of Rock/Sandstone	CY	40.00	1200	48,000.00	231	9240.00	19%
B.14	Re-Install Development Equipment	LS	1,240.00	1	1,240.00	0	0.00	0%
B.15	FIR Test Pumping Equipment	LS	14,400.00	1	14,400.00	1	14400.00	100%
B.16	Test Pumping	HR	250.00	80	20,000.00	35	8750.00	44%
B.17	Re-Install Test Pumping Equipment	LS	3,900.00	1	3,900.00	0	0.00	0%
B.18	Water Analysis	LS	4,318.00	1	4,318.00	1	4318.00	100%
B.19	Additional Sand Test	EA	500.00	5	2,500.00	0	0.00	0%
B.20	Well Video Survey	LS	1,900.00	1	1,900.00	1	1900.00	100%
B.21	Geophysical Log	LS	2,100.00	1	2,100.00	1	2100.00	100%
B.22	Temporary Piping	LF	9.00	250	2,250.00	250	2250.00	100%
B.23	Site Restoration	LS	3,180.00	1	3,180.00	1	3180.00	100%
B.24	Construction Vibration Monitoring	LS	15,000.00	1	15,000.00	0	0.00	0%
Total Base Bid (Schedule B):					\$ 629,668.00	Total:	\$ 344,088.00	
Schedule C: Well No. 9 - Screened Well Alt.								
C.01	Stainless Steel Screen	LF	400.00	83	33,200.00	98	39200.00	118%
C.02	Filter Pack	CF	38.00	80	3,040.00	282	10716.00	353%
C.03	Figure K Packer and Refill Ring	LS	2,600.00	1	2,600.00	1	2600.00	100%
Total Base Bid (Schedule C):					\$ 38,840.00	Total:	\$ 52,516.00	
Change Order #1 - Balance Adjust to Contract Sum								
	Contract Adjustment	LS	-515,530.50	1	(515,530.50)	0	0.00	0%
Change Order #1 Total:					\$ (515,530.50)	Total:	\$ -	
Project Totals								
					Original Contract Amount:	\$ 1,698,028.00		\$ 1,182,497.50
					Change Order #1 Total:	\$ (515,530.50)		\$ -
					Total Contract Amount:	\$ 1,182,497.50	Total:	\$ 1,182,497.50



Contractor Affidavit Submitted

Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number:	1-237-781-984
Submitted Date and Time:	17-Oct-2025 8:23:11 AM
Legal Name:	TRAUT COMPANIES
Federal Employer ID:	41-1429889
User Who Submitted:	SavannahJannette
Type of Request Submitted:	Contractor Affidavit

Affidavit Summary

Affidavit Number:	79114240
Minnesota ID:	4477266
Project Owner:	CITY OF MINNETRISTA
Project Number:	P05355-2022-005
Project Begin Date:	14-Jan-2025
Project End Date:	16-Oct-2025
Project Location:	MINNETRISTA, MN
Project Amount:	\$1,182,497.50
Subcontractors:	No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are Monday through Friday 8:00 a.m. to 4:30 p.m. Central Time.

Please [print this page](#) for your records using the print or save functionality built into your browser.

RESOLUTION NO. 109-25

**RESOLUTION APPROVING FINAL APPLICATION TO TRAUT COMPANIES
FOR THE DRILLING AND DEVELOPMENT OF MUNICIPAL WELLS #8 AND #9
(CITY PROJECT NO. 05-24)**

WHEREAS, pursuant to a written contract signed with the City on May 20, 2024, Traut Companies has requested Final Application for Payment for the drilling and development of municipal Wells #8 and #9 (City Project No. 05-24).

WHEREAS, the Final Application for Payment, in the amount of \$59,124.87, submitted by Traut Companies, has been found to be true and accurate; and

NOW, THEREFORE, BE IT RESOLVED, BY THE CITY COUNCIL OF THE CITY OF MINNETRISTA, as follows:

This resolution was adopted by the City Council of the City of Minnetrista on the 8th day of December 2025, by a vote of _____ Ayes and _____ Nays.

Mayor Lisa Whalen

ATTEST:

Ann Meyerhoff
City Clerk