

# REGIONAL WATER RECLAMATION FACILITY MONTHLY UPDATE

---

BOARD OF DIRECTORS MEETING



Steve Ledbetter for: Danny Friend

MISSION SPRINGS WATER DISTRICT | MAY 13, 2021

## **Regional Water Reclamation Facility Monthly Update for April 2021**

### Regional Water Reclamation Facility

- Staff and the design consultant (AECOM) have completed preparing the performance spec for the project security and communications requirements.
- Following Board support in April, Staff, and the consultant (TKE Engineering) continued progress on preparing the final bidding package. Staff expects to put the project out to bid in early May.
- Staff has prepared the scope of work for the required support services, including project management, grant administration, construction management, inspection, materials testing, and labor compliance. Staff plans to circulate the scope of work to a short list of qualified firms in May.
- The consultant (EnviroLogic Resources) continues preparing final bid documents for the three monitoring wells required by the Waste Discharge Permit with the Regional Board.
- Staff continues to monitor progress on the SRF/Grant funding application with the SWRCB.
  - Staff has been advised the Draft Funding Agreement is expected this month, with a construction eligibility date of May. The construction eligibility date set by the SWRCB is the date that the District is eligible for reimbursement for construction expenses.
  - The Final Funding Agreement is not expected until August.
  - Staff will continue to coordinate with the SWRCB regarding the timing of the construction eligibility and final funding agreement.
- Staff expects to submit the final parcel map package to the City of Desert Hot Springs for review and approval in May.

### Regional Water Reclamation Facility Conveyance Line

- The consultant (TKE Engineering) continues to coordinate with the CVCC to seek approval of the required easement. CVCC staff has noted that they are doing their best to expedite the review and approval process.
- Following Staff direction in April, the consultant (TKE Engineering) reinitiated the 90% design.