

Well No. 11 Treatment Facility Design Build

California State Water Resources
Control Board

Drinking Water Construction Grant
Phase 6A

\$5,759,500



Construction Activities Completed to Date

- ☐ Demo Existing Facility
- ☐ Survey/discovery for design
- ☐ 60% & 100% Design
- ☐ Grade/Concrete work
- ☐ Filter Tank Delivered
- ☐ Back Wash Tank Delivered
- ☐ Underground piping/conduit



Demo

Existing Site/Chemical Building



Concrete Pads For Filter Vessel and Generator



Construction Schedule for Completion

| | |
|-------------------------------|--------------------|
| • Face/Internal pipe | Start week of 2/26 |
| • Pump Pads/Concrete | March 4 |
| • Wellhead piping | February/March |
| • Electrical AG Installations | March 4 - 8 |
| • Electrical Underground | March 4 |
| • Generator/ATS Delivery | March 4 |
| • Electrical Wiring | March |
| • Chemical Room Installations | March 15 |
| • Finish Site Work | April |
| • Plant Start-up & Training | April/May |

Filter Vessel Backwash Tank

