

APPLICATION AND CERTIFICATE FOR PAYMENT

Page 1 of 5

Owner: Norman Utilities Authority, 201-C West Gray, Norman, OK 73070
Project Name: WA0350 - Water Distribution System Sampling Stations
Contract No. K-2021-70 PO No. 21014142
Start Date: June 29, 2021 End Date: February 4, 2022

Contractor: Sooner Site Utility and Construction
Address: 10900 Abbeywood OKC, OK 73170

Application No. 2 - Final Application Date: February 1, 2022

For the period: December 16, 2021 thru January 31, 2022, inclusive.

CONTRACTOR'S APPLICATION FOR PAYMENT

1	Original Contract Amount	\$85,100.00
2	Net Change by Change Order(s)	-\$22,800.00
3	Revised Contract Amount (Line 1 + Line 2)	\$62,300.00
4	Total Completed To Date	\$62,300.00
5	Stored Materials This Date	\$0.00
6	Total Completed and Stored (Line 4 + Line 5)	\$62,300.00
7	Retainage:	
a	Completed Work at 0% of Line 4	\$0.00
b	Stored Materials at 0% of Line 5	\$0.00
	Total Retainage (Lines 7a + 7b)	\$0.00
8	Total Earned Less Retainage (Line 6 less Line 7)	\$62,300.00
9	Previous Payments:	
a	Previously Paid to Contractor	\$57,190.00
b	Previously Paid to Vendors	\$0.00
	Total Previously Paid (Lines 9a + 9b)	\$57,190.00
10	Amount Due This Estimate	
a	Invoices to be Paid by NUA (new materials stored)	\$0.00
b	Amount Due to Contractor	\$5,110.00
	Total Amount Due This Estimate (Line 8 less Line 9)	\$5,110.00
11	Balance to Complete, Including Retainage	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown is now due.

Contractor: Sooner Site Utility and Construction

By: 
Zac Woodcock, Owner

Date: 2/10/2022

State of: Oklahoma

County of: Oklahoma

Subscribed and sworn to before me this

10th day of February, 2022

Notary Public: 

My Commission expires: 2/2/23



ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Engineer certifies to the Owner that to the best of the Engineer's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$ 5110.00

Engineer: Norman Utilities Authority

By: 
Rachel Croft, Staff Engr.

Date: 2/10/22

Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this contract.

APPROVAL OF THE OWNER

Owner: Norman Utilities Authority

By: 
Rachel Croft, Staff Engr.

Date: 2/10/22

INVOICE AFFIDAVIT

State of: OklahomaP. O. No. 21014142County of: Oklahoma

Invoice No. _____

Amount \$5,110.00

The undersigned Contractor, of lawful age, being duly sworn, on oath says that this invoice or claim is true and correct and that (s)he is authorized to submit the invoice pursuant to an approved Contract. Affiant further states that the work as shown by this invoice has been completed in accordance with the plans, specifications furnished the Affiant. Affiant further states that (s)he has made no payment, given, or donated or agreed to pay, give or donate, either directly or indirectly, to any elected official, officer or employee of the City of Norman, or money or any other thing of value to obtain payment of the invoice or procure award of this Contract order pursuant to which an invoice is submitted.

Contractor: Sooner Site Utility and Construction

By: _____

Zac Woodcock, Owner

Subscribed and sworn to before me this

10th day of February, 2022

Notary Public: _____

My Commission expires: 2/2/23

THIS FORM MUST BE COMPLETED AND SUBMITTED BEFORE ANY INVOICE OVER \$25,000.00 CAN BE PROCESSED FOR PAYMENT.

WA0350 - Water Distribution System Sampling Stations Sooner Site Utility and Construction										Payment Request No. 2 - Final		Period Ending: 01/31/22	
										Work Completed		Page 4 of 5	
Bid Item	Description	Qty.	Units	Unit Price	Total Price	Qty. This Estimate	Qty. Previous Estimates	Qty. To Date	Amount This Estimate	Amount Previous Estimates	Amount To Date	% Complete	
1	Installation of water sample station sites complete in place	EA	43	\$1,400.00	\$60,200.00	0.00	43	43.00	-	\$ 60,200.00	\$ 60,200.00	100.0000%	
2	Pavement removal and replacement (as needed and approved by City Engineer)	SY	0	\$130.00	\$0			0.00	-	-	-		
3	1" long service line connection (as needed and approved by City Engineer)	EA	0	\$1,400.00	\$0			0.00	-	-	-		
CO1-1	Remove and Replace Concrete Pad	EA	3	\$700.00	\$2,100	3.00	0	3.00	\$ 2,100.00	\$ -	\$ 2,100.00	100.0000%	
Total Base Bid					\$62,300.00			\$	\$ 2,100.00	\$60,200.00	\$62,300.00	100.0000%	