



City of Novi - Project Status Overview

Status Summary

Novi City Council Weekly Update #59

As of:

4/1/2026

Overall
Status

In progress

PMR Previous Activities (October 2024 – April 2026)

Design

- Bi-weekly design meetings continue to occur on Mondays.

Other

- Technology contract is being circulated for City review and signatures.
- ~~PMR update to City Council occurred on 3/23/26.~~
- HED/BRW providing alternate PSB conceptual designs in response to utility issues discovered during the Road Project.

Upcoming Activities

Governance

- City Council's remaining approvals consist of ~~budget~~; schematic design; design development; ~~technology vendor~~; furniture vendor; contractor bid packages; change orders (CO's) ~~in excess of \$100,000 and/or CO's~~ that exceed project contingency or program budget.
- FAC to approve budget transfers between projects (for example, a budget transfer from the PSB to FS 2) and use of contingency

Design

- ~~HED conceptual design presentation to FAC scheduled for 4/13/26; schematic presentations scheduled for May for the FAC and Council.~~
- FAC meeting will be held on 4/13/26 or 4/20/26 for feedback regarding PSB conceptual design options pertaining to Road Project utility issues.
- Fire Station 2 and 3 schematic design presentation scheduled for 6/8/26 City Council meeting, with FAC meeting to be scheduled the week of 6/1/26.
- HED to coordinate a community Neighbors Meeting for FS 2 and FS 3 sites in Spring or Summer 2026.
- Design of PSB is contingent upon DTE approved utility relocation plan and additional site work approvals.

Other

- The next PMR's Owner's Meeting with Novi will be on 4/6/26.
- PMR exploring implementation of dashboard in 2nd Quarter 2026.

Areas for Discussion

Site Due Diligence / Budget Items Checklist:

- PMR and HED working to populate necessary items for site plan approval
- ### City of Novi Road Project
- Approx. \$18 million, which includes property acquisition and utilities (\$11.5 million "construction cost" for the road itself)
 - PMR's assumption is that it is responsible for activities within the project sites, and that utilities are available at lot line
 - City will be responsible for wetlands, contaminated soils and land clearing of the identified spoils pile at the Public Safety Building Site (if needed), and relocation and/or improvements of public utilities adjacent at Lee Begole Drive to facilitate the road improvements and PSB project.
 - PMR analyzing cost-sharing financial scenarios between Public Safety Project and Road Project activities for items listed above for FAC.
 - City planning on bidding road project in Spring 2026.
 - City reviewing high-level timeline and budget for utility relocation due to the Road Project; DTE estimates due in ~~two weeks~~ one week.

Procurement and Contracts

- Site work/land clearing to occur 3rd/4th Quarter 2026 (some tree clearing and dirt removal is currently underway at PSB site)
- Targeting substantial completion of FS 2 and FS 3 by December 2027, with the PSB starting construction in 2028.
- PMR seeking approval of Mechanical/Electrical Commissioning and Furniture, Fixtures and Equipment (FFE) vendor in 2nd Quarter 2026.
- Future procurement services will include Materials Testing and Building Envelope Consultant.