



City of Novi - Project Status Overview

Status Summary

Novi City Council Weekly Update #79

As of:

8/19/2026

Overall
Status

In progress

PMR Previous Activities (October 2024 – August 2026)

Design

- Bi-weekly design meetings continue to occur on Mondays

Other

- Current cost estimating for the PSB is within industry standards for the Conceptual Design phase. PSB is now in Schematic Design.
- ~~PMR Owner's Meeting occurred on 8/10~~
- HED/Community Development meeting occurred on 8/13 to review landscape plan

Upcoming Activities

Governance

- City Council's remaining approvals consist of design development; furniture vendor; contractor bid packages; change orders (CO's) that exceed project contingency or program budget
- FAC to approve budget transfers between projects (for example, a budget transfer from the PSB to FS 2) and use of contingency

Design

- Approval of FS 2 and FS 3 Design Development to occur at the ~~10/12~~ 10/26 City Council meeting, with an FAC meeting to be scheduled on 10/12 ~~prior (week of 10/5?)~~
- Current timeline is aiming for Schematic Design approval of the PSB at the ~~10/12~~ 10/26 City Council meeting, with an FAC meeting on 10/12 ~~to be scheduled prior (week of 10/5?)~~
- ~~HED follow up meeting with Community Development has been scheduled for 8/13 to review and discuss FS 2 and FS 3 landscaping plan~~

Other

- The next PMR's Owner's Meeting with Novi will be on 9/14/26
- FS 2 and FS 3 site bid packages to be issued in August with award recommendation at 10/12 City Council meeting.
- Materials Testing invite-only RFP to be issued in August
- PMR to provide dashboard update in September
- City Manager to begin coordinating dates with Council for a late-October/early-November groundbreaking event at one of the fire station sites

Areas for Discussion

Site Due Diligence / Budget Items Checklist:

- City of Novi will address any necessary survey and treatment of invasive species for public safety sites

City of Novi Road Project

- Approx. \$18 million, which includes property acquisition and utilities (\$11.5 million "construction cost" for the road itself)
- ~~Council award for Road Project occurred on 8/10~~
- City pre-construction meeting to occur on 8/24.
- PMR's assumption is that it is responsible for activities within the project sites, and that utilities are available at lot line
- ~~FS 2 sewer to be discussed with city administration.~~
- City will be responsible for wetlands, contaminated soils and land clearing of the identified spoils pile at the Public Safety Building Site (if needed), and relocation and/or improvements of public utilities adjacent at Lee BeGole Drive to facilitate the road improvements and PSB project.
- PMR analyzing cost-sharing financial scenarios between Public Safety Project and Road Project activities for items listed above for FAC.

Procurement and Contracts

- Site work/land clearing for FS 2 and 3 to occur 4th Quarter 2026
- Targeting substantial completion of FS 2 and FS 3 by December 2027, with the PSB starting construction in 2028.
- PMR seeking approval of Mechanical/Electrical Commissioning and Furniture, Fixtures and Equipment (FFE) vendor in 4th Quarter 2026.