GENERATION PLANT - ESTIMATED PROJECT SCHEDULE New Prague Utility Commission DGR Project No. 417209 Rev 0 - Prelim - 10.22.2024





2028 2025 2027 2024 2026 DESIGN, BIDDING, & CONSTRUCTION ACTIVITIES Design/Spec - Generator Contract Bid/Award - Generator Contract Engineer Authorized to Proceed Site Survey Anticipate Gen Delivery Q2 or Q3 2027 Delivery - Generator Design/Spec - Switchgear Contract Bid/Award - Switchgear Contract Anticipate 18 month leadtime Delivery - Switchgear Preliminary Design Registration Permit Emissions Permitting Design/Spec - Civil Package Bid/Award - Civil Package Construction - Civil Package Design/Spec - Generator Building & Installation Bid/Award - Generator Building & Installation Package Construction - Foundations Building Prepped for Swgr & Engine Delivery - February 2027 Construction - Generator Building - Exterior Construction - Generator Building - Interior Construction - Generator Install Commissioning Complete About 4-6 months after Gen Delivery Startup, Testing, & Commissioning

