

# MEMORANDUM

TO:	Mayor and City Council
	Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: April 11, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

# 2023 STREET AND UTILITY IMPROVEMENTS

The project has reached substantial completion and is on hold until the spring. A preliminary punch list review has been completed. The contractor indicated they'd like to complete concrete repairs the week of April 22<sup>nd</sup> when the subcontractor is in the area.

# 2024 STREET AND UTILITY IMPROVEMENTS PROJECT

Work by the contractor is expected to start on April 19<sup>th</sup> with reclamation of the Phase 1 streets. Work the following week will likely include removals, temporary water, and starting sanitary sewer installation on Lyndale Avenue. N. Centerpoint has been installing new gas mains and services ahead of BCM Construction and has slightly slowed the start of the street project by a few days.

The contractor will have two pipe crews on Lyndale Avenue with one starting at 4<sup>th</sup> Street NE and the other starting at Main Street, both working there way toward 2<sup>nd</sup> Street NE installing sanitary sewer.

### HSIP 10TH AVENUE SE-1ST STREET SE RRFB

The project is substantially complete with the RRFB functional. Project closeout will come next. A pay application is expected with the next council meeting.

### MAIN STREET (TH19) RECONSTRUCTION PROJECT

The approved change order and final pay application has been sent to S.M. Hentges for review and signature. It will then go to the City and then MnDOT for approval. This may be approved at the next council meeting.

cdk x:\ko\n\newpr\common\council meetings\041524 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710 507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer