

# City of Oelwein - Iowa

## Detailed Payment

33-5657-614-A

<b>Description</b>	BRM-5657(614)--8N-33, Letting Date- August 19, 2025
<b>Payment Number</b>	7
<b>Pay Period</b>	03/07/2026 to 04/10/2026
<b>Prime Contractor</b>	TAYLOR CONSTRUCTION, INC. 7314 COLUMBUS NEW VIENNA
<b>Payment Status</b>	Pending
<b>Awarded Project Amount</b>	\$1,416,351.70
<b>Authorized Amount</b>	\$1,419,447.45

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
<b>Section: 0001 - BRM-5657(614)--8N-33, ITEMS FOR A 239'-0 X 32'-0 SKEW PRETENSTIONED PRESTRESSED CONCRETE BEAM BRIDGE</b>										
0010	2101-0850001	ACRE	\$7,500.000	0.720	0.000	0.720	0.720	0.720	\$0.00	\$5,400.00
CLEARING AND GRUBBING										
0020	2102-2710070	CY	\$6.500	295.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
EXCAVATION, CLASS 10, ROADWAY AND BORROW										

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0030	2104-2713020	CY	\$6.000	4,107.000	0.000	3,525.000	3,525.000	3,525.000	\$0.00	\$21,150.00
EXCAVATION, CLASS 13, CHANNEL										
0040	2105-8425015	CY	\$7.000	241.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
TOPSOIL, STRIP, SALVAGE AND SPREAD										
0050	2115-0100000	CY	\$34.750	85.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
MODIFIED SUBBASE										
0060	2121-7425010	TON	\$21.000	55.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
GRANULAR SHOULDERS, TYPE A										
0070	2301-0685550	SY	\$263.000	154.200	0.000	0.000	0.000	0.000	\$0.00	\$0.00
BRIDGE APPROACH PAVEMENT, AS PER PLAN										
0080	2301-1033080	SY	\$83.000	268.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
STANDARD OR SLIP FORM PORTLAND CEMENT CONCRETE PAVEMENT, CLASS C, CLASS 3 DURABILITY, 8 IN.										
0090	2315-8275025	TON	\$21.000	42.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
SURFACING, DRIVEWAY, CLASS A CRUSHED STONE										
0100	2401-6745625	LS	\$25,000.000	1.000	0.000	1.000	1.000	1.000	\$0.00	\$25,000.00
REMOVAL OF EXISTING BRIDGE										
0110	2402-2720000	CY	\$45.000	121.800	0.000	121.800	121.800	121.800	\$0.00	\$5,481.00
EXCAVATION, CLASS 20										
0120	2402-2721000	CY	\$65.000	106.000	0.000	106.000	106.000	106.000	\$0.00	\$6,890.00
EXCAVATION, CLASS 21										

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0130	2403-0100010	CY	\$821.000	495.000	0.000	130.700	130.700	130.700	\$0.00	\$107,304.70
STRUCTURAL CONCRETE (BRIDGE)										
0140	2404-7775005	LB	\$1.100	128,331.000	89,671.000	20,031.000	109,702.000	109,702.000	\$98,638.10	\$120,672.20
REINFORCING STEEL, EPOXY COATED										
0150	2407-0562870	EACH	\$15,000.000	10.000	0.000	10.000	10.000	10.000	\$0.00	\$150,000.00
BEAMS, PRETENSIONED PRESTRESSED CONCRETE, BTB70										
0160	2407-0562895	EACH	\$25,000.000	5.000	0.000	5.000	5.000	5.000	\$0.00	\$125,000.00
BEAMS, PRETENSIONED PRESTRESSED CONCRETE, BTB95										
0170	2408-7800000	LB	\$5.000	5,787.200	1,104.000	4,683.200	5,787.200	5,787.200	\$5,520.00	\$28,936.00
STRUCTURAL STEEL										
0180	2414-6424110	LF	\$115.000	476.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
CONCRETE BARRIER RAILING										
0190	2414-6460000	LF	\$235.000	261.600	0.000	0.000	0.000	0.000	\$0.00	\$0.00
ORNAMENTAL METAL RAILING										
0200	2417-0225024	EACH	\$500.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
APRONS, METAL, 24 IN. DIA.										
0210	2417-1040024	LF	\$65.000	28.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
CULVERT, CORRUGATED METAL ENTRANCE PIPE, 24 IN. DIA.										
0220	2501-0201057	LF	\$60.000	1,096.000	0.000	1,096.000	1,096.000	1,096.000	\$0.00	\$65,760.00
PILES, STEEL, HP 10 X 57										

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0230	2501-6335010	LF	\$50.000	183.200	0.000	195.750	195.750	195.750	\$0.00	\$9,787.50
PREBORED HOLES										
0240	2505-4008120	LF	\$5.000	106.000	0.000	106.000	106.000	106.000	\$0.00	\$530.00
REMOVAL OF STEEL BEAM GUARDRAIL										
0250	2507-3250005	SY	\$3.500	1,310.000	0.000	1,067.110	1,067.110	1,067.110	\$0.00	\$3,734.89
ENGINEERING FABRIC										
0260	2507-6800061	TON	\$31.000	1,250.000	0.000	887.810	887.810	887.810	\$0.00	\$27,522.11
REVTMENT, CLASS E										
0270	2510-6745850	SY	\$10.000	529.000	0.000	219.800	219.800	219.800	\$0.00	\$2,198.00
REMOVAL OF PAVEMENT										
0280	2515-2475006	SY	\$81.000	56.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
DRIVEWAY, P.C. CONCRETE, 6 IN.										
0290	2524-6765010	EACH	\$300.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
REMOVE AND REINSTALL SIGN AS PER PLAN										
0300	2528-2518000	EACH	\$100.000	4.000	0.000	2.000	2.000	2.000	\$0.00	\$200.00
SAFETY CLOSURE										
0310	2528-8445110	LS	\$3,940.000	1.000	0.200	0.400	0.600	0.600	\$788.00	\$2,364.00
TRAFFIC CONTROL										
0320	2533-4980005	LS	\$150,000.000	1.000	0.000	1.000	1.000	1.000	\$0.00	\$150,000.00
MOBILIZATION										

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0330	2599-9999005	EACH	\$200.000	4.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
('EACH' ITEM): 34 TO 38 CONCRETE BARRIER TRANSITION SECTION, MODIFIED										
0340	2599-9999005	EACH	\$2,100.000	4.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
('EACH' ITEM): CONCRETE BARRIER, APPROACH, MODIFIED, 16 FT										
0350	2599-9999005	EACH	\$5,000.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
('EACH' ITEM): REMOVE AND REINSTALL EXISTING FLAP GATE, 24										
0360	2599-9999009	LF	\$50.000	24.000	0.000	24.830	24.830	24.830	\$0.00	\$1,241.50
('LINEAR FEET' ITEM): CORING ROCK SOCKET										
0370	2601-2634100	ACRE	\$500.000	1.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
MULCHING										
0380	2601-2636043	ACRE	\$3,000.000	0.500	0.000	0.000	0.000	0.000	\$0.00	\$0.00
SEEDING AND FERTILIZING (RURAL)										
0390	2601-2642100	ACRE	\$500.000	0.500	0.000	0.000	0.000	0.000	\$0.00	\$0.00
STABILIZING CROP - SEEDING AND FERTILIZING										
0400	2601-2700020	SF	\$20.000	240.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
TRANSITION MAT										
0410	2602-0000020	LF	\$2.500	450.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
SILT FENCE										
0420	2602-0000071	LF	\$0.010	450.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
REMOVAL OF SILT FENCE OR SILT FENCE FOR DITCH CHECKS										

Line Number	Item ID	Unit	Unit Price	Authorized Quantity	Current Paid Quantity	Previous Paid Quantity	Total Quantity Paid To Date	Total Quantity Placed To Date	Current Payment Amount	Total Amount Paid To Date
0430	2602-0000101	LF	\$0.010	225.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
MAINTENANCE OF SILT FENCE OR SILT FENCE FOR DITCH CHECK										
0440	2602-0000309	LF	\$2.150	575.000	0.000	0.000	0.000	388.000	\$0.00	\$0.00
PERIMETER AND SLOPE SEDIMENT CONTROL DEVICE, 9 IN. DIA.										
0450	2602-0000351	LF	\$0.010	575.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
REMOVAL OF PERIMETER AND SLOPE OR DITCH CHECK SEDIMENT CONTROL DEVICE										
8000	8000-0000000	None	\$0.000	0.000	0.000	0.000	0.000	0.000	\$0.00	\$0.00
PLACEHOLDER ONLY (DO NOT USE)										
8010	6100-2501010	EACH	\$600.000	2.000	0.000	2.000	2.000	2.000	\$0.00	\$1,200.00
{EXTRA WORK} SPLICE STEEL H-PILES (PRE-ESTABLISHED PRICE)										
8020	2501-0201042	LF	\$53.390	25.000	0.000	25.000	25.000	25.000	\$0.00	\$1,334.75
PILES, STEEL, HP 10 X 42										
<b>Section Totals:</b>									\$104,946.10	\$861,706.65
<b>Total Payments:</b>									\$104,946.10	\$861,706.65

# Time Charges

Time Limit	Original Deadline	Authorized Deadline	Charges This Period	Damages This Period	Days Completed To Date	Days Remaining To Date	Damages To Date
Working Days, Late Start Date - 04/27/2026, Liquidated Damage Rate - 1,000	100.0 Days	100.0 Days	7.0 Days	\$0.00	7.0 Days	93.0 Days	\$0.00
<b>Total Damages:</b>							<b>\$0.00</b>

# Summary

<b>Current Approved Work:</b>	\$104,946.10
<b>Current Stockpile Advancement:</b>	\$0.00
<b>Current Stockpile Recovery:</b>	\$0.00
<b>Current Retainage:</b>	\$3,148.38
<b>Current Retainage Released:</b>	\$0.00
<b>Current Liquidated Damages:</b>	\$0.00
<b>Current Adjustment:</b>	\$0.00
<b>Current Payment:</b>	\$101,797.72
<b>Previous Payment:</b>	\$407,043.42

<b>Approved Work To Date:</b>	\$861,706.65
<b>Stockpile Advancement To Date:</b>	\$0.00
<b>Stockpile Recovery To Date:</b>	\$0.00
<b>Retainage To Date:</b>	\$25,851.20
<b>Retainage Released To Date:</b>	\$0.00
<b>Liquidated Damages To Date:</b>	\$0.00
<b>Adjustments To Date:</b>	\$0.00
<b>Payments To Date:</b>	\$835,855.45
<b>Previous Payments To Date:</b>	\$734,057.73

## Funding Details

<b>33-5657-614-A-CAT-2 NON-PARTICIPATING:</b>	\$0.00
<b>33-5657-614-CAT-1 33-5657-614-CAT-1 33-5657-614-A:</b>	\$104,946.10
<b>Current Payment:</b>	\$104,946.10

<b>33-5657-614-A-CAT-2 NON-PARTICIPATING To Date:</b>	\$0.00
<b>33-5657-614-CAT-1 33-5657-614-CAT-1 33-5657-614-A To Date:</b>	\$861,706.65
<b>Payments To Date:</b>	\$861,706.65