



ENGINEERS JOINT CONTRACT DOCUMENTS COMMITTEE

Contractor's Application for Payment No.

17

Application Period: 2/18/2021		Application Date: 2/18/2021	
To (Owner): City of Oelwein, Oelwein, Iowa	From (Contractor): Fortzen Construction, Inc., 205 Stone Valley Drive, Dubuque, Iowa 52003	Via (Engineer): FOX Engineering, 414 South 17th Street, Suite 107, Ames, Iowa 50010	
Project: Disinfection and 42 Well Improvements	Contract:		
Owner's Contract No.: 3406-10B.440	Contractor's Project No.: #17-24	Engineer's Project No.:	3406-10B


Application For Payment
Change Order Summary


Approved Change Orders		
Number	Additions	Deductions
CO#1	\$19,379.00	
CO#2	\$5,072.00	
CO#3		\$25,000.00
TOTALS	\$24,451.00	\$25,000.00
NET CHANGE BY CHANGE ORDERS	-\$549.00	

1. ORIGINAL CONTRACT PRICE	\$ 1,215,000.00
2. Net change by Change Orders	\$ -549.00
3. Current Contract Price (Line 1 ± 2)	\$ 1,214,451.00
4. TOTAL COMPLETED AND STORED TO DATE (Column F total on Progress Estimates)	\$ 1,214,451.00
5. RETAINAGE:	
a. 5% X Work Completed	\$
b. 5% X Stored Material	\$
c. Total Retainage (Line 5.a + Line 5.b)	\$
6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c)	\$ 1,214,451.00
7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application)	\$ 1,166,386.25
8. AMOUNT DUE THIS APPLICATION	\$ 48,064.75
9. BALANCE TO FINISH, PLUS RETAINAGE (Column G total on Progress Estimates + Line 5.c above)	\$

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:
 (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
 (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances); and
 (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor Signature: 
 By: Jayme Knesner, Controller Date: 2/18/2021

Payment of: \$ 48,064.75
 (Line 8 or other - attach explanation of the other amount)
 is recommended by:  2/18/2021
 (Engineer) (Date)
 Payment of: \$ _____
 (Line 8 or other - attach explanation of the other amount)
 is approved by: _____ (Owner) _____ (Date)
 Approved by: _____ (Date)
 Funding or Financing Entity (if applicable) _____ (Date)

CONTINUATION PAGE

PROJECT: #17-24
Oelwein - 42 Well Site

APPLICATION #: 17
DATE OF APPLICATION: 02/18/2021
PERIOD THRU: 02/18/2021
PROJECT #s: #17-24

Payment Application containing Contractor's signature is attached.

A ITEM #	B WORK DESCRIPTION	C SCHEDULED AMOUNT	D COMPLETED WORK		F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H % COMP. (G / C)	I BALANCE TO COMPLETION (C-G)	J RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
01	General Requirements								
02	Bonds	\$14,000.00	\$14,000.00	\$0.00	\$0.00	\$14,000.00	100%	\$0.00	
03	Mobilization	\$55,949.00	\$55,949.00	\$0.00	\$0.00	\$55,949.00	100%	\$0.00	
04	Project Management	\$26,000.00	\$26,000.00	\$0.00	\$0.00	\$26,000.00	100%	\$0.00	
05	Temporary Fence	\$1,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	100%	\$0.00	
06	Dumpster & Port-a-Potty Rental	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100%	\$0.00	
07	Project Sign	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	
08	Temporary Utilities	\$3,500.00	\$3,500.00	\$0.00	\$0.00	\$3,500.00	100%	\$0.00	
09	Surveying	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100%	\$0.00	
10	Safety	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	
11	Daily Cleaning	\$3,200.00	\$3,200.00	\$0.00	\$0.00	\$3,200.00	100%	\$0.00	
12	Final Cleaning	\$2,500.00	\$1,875.00	\$625.00	\$0.00	\$2,500.00	100%	\$0.00	
13	Equipment Rental	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100%	\$0.00	
14	Sitework								
15	Selective Demo	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100%	\$0.00	
16	Site Demo	\$57,000.00	\$57,000.00	\$0.00	\$0.00	\$57,000.00	100%	\$0.00	
17	Seeding & Erosion Control	\$5,400.00	\$5,400.00	\$0.00	\$0.00	\$5,400.00	100%	\$0.00	
18	Water Main	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100%	\$0.00	
19	Sanitary	\$5,500.00	\$5,500.00	\$0.00	\$0.00	\$5,500.00	100%	\$0.00	
20	Paving	\$31,500.00	\$31,500.00	\$0.00	\$0.00	\$31,500.00	100%	\$0.00	
21	Subbase	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100%	\$0.00	
22	Earthwork	\$30,500.00	\$30,500.00	\$0.00	\$0.00	\$30,500.00	100%	\$0.00	
23	Concrete								
24	Building Concrete	\$24,500.00	\$24,500.00	\$0.00	\$0.00	\$24,500.00	100%	\$0.00	
25	Masonry								
26	Masonry	\$51,500.00	\$51,500.00	\$0.00	\$0.00	\$51,500.00	100%	\$0.00	
27	Metal								
28	Metal Fabrications	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$4,500.00	100%	\$0.00	
29	Carpentry								
	SUB-TOTALS	\$356,049.00	\$355,424.00	\$625.00	\$0.00	\$356,049.00	100%	\$0.00	

CONTINUATION PAGE

PROJECT: #17-24
Oelwein - 42 Well Site

APPLICATION #: 17
DATE OF APPLICATION: 02/18/2021
PERIOD THRU: 02/18/2021
PROJECT #s: #17-24

Payment Application containing Contractor's signature is attached.

A ITEM #	B WORK DESCRIPTION	C SCHEDULED AMOUNT	D COMPLETED WORK		F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H % COMP. (G / C)	I BALANCE TO COMPLETION (C-G)	J RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
30	Rough Carpentry	\$12,500.00	\$12,500.00	\$0.00	\$0.00	\$12,500.00	100%	\$0.00	
31	Wood Trusses	\$3,500.00	\$3,500.00	\$0.00	\$0.00	\$3,500.00	100%	\$0.00	
32	Fiberglass Grates	\$5,100.00	\$5,100.00	\$0.00	\$0.00	\$5,100.00	100%	\$0.00	
33	Thermal								
34	Building Insulation	\$4,300.00	\$4,300.00	\$0.00	\$0.00	\$4,300.00	100%	\$0.00	
35	Roofing & Sheet Metal	\$23,400.00	\$23,400.00	\$0.00	\$0.00	\$23,400.00	100%	\$0.00	
36	Caulking	\$1,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	100%	\$0.00	
37	Doors								
38	Doors, Frames, Hardware	\$8,500.00	\$8,500.00	\$0.00	\$0.00	\$8,500.00	100%	\$0.00	
39	Aluminum & Glazing	\$11,500.00	\$11,500.00	\$0.00	\$0.00	\$11,500.00	100%	\$0.00	
40	Finishes								
41	GWB	\$3,100.00	\$3,100.00	\$0.00	\$0.00	\$3,100.00	100%	\$0.00	
42	Painting	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100%	\$0.00	
43	Specialties								
44	Signage	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100%	\$0.00	
45	Mls. Specialties	\$1,500.00	\$1,500.00	\$0.00	\$0.00	\$1,500.00	100%	\$0.00	
46	Equipment								
47	Casing Materials	\$90,000.00	\$90,000.00	\$0.00	\$0.00	\$90,000.00	100%	\$0.00	
48	Casing Labor	\$14,000.00	\$14,000.00	\$0.00	\$0.00	\$14,000.00	100%	\$0.00	
49	Drill/Cleanout	\$32,000.00	\$32,000.00	\$0.00	\$0.00	\$32,000.00	100%	\$0.00	
50	Test Pump	\$21,000.00	\$21,000.00	\$0.00	\$0.00	\$21,000.00	100%	\$0.00	
51	Televise	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100%	\$0.00	
52	Disinfection	\$7,000.00	\$7,000.00	\$0.00	\$0.00	\$7,000.00	100%	\$0.00	
53	Pump/Motor-Mtls	\$54,000.00	\$54,000.00	\$0.00	\$0.00	\$54,000.00	100%	\$0.00	
54	Pump/Motor-Labor	\$17,000.00	\$17,000.00	\$0.00	\$0.00	\$17,000.00	100%	\$0.00	
55	Drop Pipe & Labor	\$27,000.00	\$27,000.00	\$0.00	\$0.00	\$27,000.00	100%	\$0.00	
56	Chemical Feed System	\$18,000.00	\$17,259.00	\$741.00	\$0.00	\$18,000.00	100%	\$0.00	
57	Mechanical								
58	Plumbing & Process	\$90,500.00	\$90,500.00	\$0.00	\$0.00	\$90,500.00	100%	\$0.00	
	SUB-TOTALS	\$827,449.00	\$826,083.00	\$1,366.00	\$0.00	\$827,449.00	100%	\$0.00	

CONTINUATION PAGE

PROJECT: #17-24
Oelwein - 42 Well Site

APPLICATION #: 17
DATE OF APPLICATION: 02/18/2021
PERIOD THRU: 02/18/2021
PROJECT #s: #17-24

Payment Application containing Contractor's signature is attached.

A ITEM #	B WORK DESCRIPTION	C SCHEDULED AMOUNT	D COMPLETED WORK		F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H % COMP. (G / C)	I BALANCE TO COMPLETION (C-G)	J RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
59	HVAC	\$27,500.00	\$27,500.00	\$0.00	\$0.00	\$27,500.00	100%	\$0.00	
60	Insulation	\$5,600.00	\$5,600.00	\$0.00	\$0.00	\$5,600.00	100%	\$0.00	
61	Electrical								
62	General Conditions	\$5,500.00	\$5,500.00	\$0.00	\$0.00	\$5,500.00	100%	\$0.00	
63	Branch Conduit & Wire	\$11,700.00	\$11,700.00	\$0.00	\$0.00	\$11,700.00	100%	\$0.00	
64	Feeder Conduit & Wire	\$19,951.00	\$19,951.00	\$0.00	\$0.00	\$19,951.00	100%	\$0.00	
65	Devices	\$1,400.00	\$1,400.00	\$0.00	\$0.00	\$1,400.00	100%	\$0.00	
66	Light Fixtures	\$3,800.00	\$3,800.00	\$0.00	\$0.00	\$3,800.00	100%	\$0.00	
67	Switchgear	\$10,200.00	\$10,200.00	\$0.00	\$0.00	\$10,200.00	100%	\$0.00	
68	Automation	\$163,610.00	\$153,300.00	\$10,310.00	\$0.00	\$163,610.00	100%	\$0.00	
69	Generator-Complete	\$104,700.00	\$104,700.00	\$0.00	\$0.00	\$104,700.00	100%	\$0.00	
70	Raw Waste Water Pump Station	\$33,590.00	\$33,590.00	\$0.00	\$0.00	\$33,590.00	100%	\$0.00	
71	CO#1								
72	-Over Excavation	\$9,361.00	\$9,361.00	\$0.00	\$0.00	\$9,361.00	100%	\$0.00	
73	-Well casing adjust	(\$3,456.00)	(\$3,456.00)	\$0.00	\$0.00	(\$3,456.00)	100%	\$0.00	
74	-Radiant heater	\$872.00	\$872.00	\$0.00	\$0.00	\$872.00	100%	\$0.00	
75	-Chlorine Analyzer	\$9,574.00	\$9,574.00	\$0.00	\$0.00	\$9,574.00	100%	\$0.00	
76	-Sewer Pipe	\$1,476.00	\$1,476.00	\$0.00	\$0.00	\$1,476.00	100%	\$0.00	
77	-Paint	(\$1,250.00)	(\$1,250.00)	\$0.00	\$0.00	(\$1,250.00)	100%	\$0.00	
78	-Test Pump	\$4,853.00	\$4,853.00	\$0.00	\$0.00	\$4,853.00	100%	\$0.00	
79	-Well Pump	(\$2,051.00)	(\$2,051.00)	\$0.00	\$0.00	(\$2,051.00)	100%	\$0.00	
80	CO#2 Boring	\$5,072.00	\$5,072.00	\$0.00	\$0.00	\$5,072.00	100%	\$0.00	
81	CO#3-Damage	(\$25,000.00)	\$0.00	(\$25,000.00)	\$0.00	(\$25,000.00)	100%	\$0.00	
TOTALS		\$1,214,451.00	\$1,227,775.00	(\$13,324.00)	\$0.00	\$1,214,451.00	100%	\$0.00	