

# APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

2 PAGES

**TO OWNER REPRESENTATIVE:**

Dylan Mulfinger  
City of Oelwein  
Oelwein, IA 50662

**PROJECT:** Oelwein Airfield Vault

**APPLICATION NO:** 6

**PERIOD TO:** 03/20/25

**Distribution to:**

<input type="checkbox"/>	OWNER
<input checked="" type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

**FROM CONTRACTOR:**

Woodruff Construction, Inc  
1717 Falls Ave  
Waterloo, IA 50701

**ARCH / ENG:** Tony Hemann  
AECOM  
501 Sycamore St STE 222  
Waterloo, IA 50703

**PROJECT #:** 24-088  
**CONTRACT #:**  
**ORDER #:**  
**REQ / REF #:**

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	244,815.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	244,815.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	170,742.25
5. RETAINAGE:		
a. 5 % of Completed Work (Column D + E on G703)	\$	8,537.11
b. 5 % of Stored Material (Column F on G703)	\$	0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	8,537.11
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	162,205.14
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	131,995.14
8. CURRENT PAYMENT DUE	\$	30,210.00
9. BALANCE TO FINISH, INCL RETAINAGE (Line 3 less Line 6)	\$	82,609.86


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
<b>TOTALS</b>	\$0.00	\$0.00
<b>NET CHANGES by Change Order</b>	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:**

By: Nathan Horvath Date: 3-20-2025

State of: Iowa County of: John  
Subscribed and sworn to before me this 20<sup>th</sup> day of March  
Notary Public: [Signature]  
My Commission expires: 6-4-27



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 30,210.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By: [Signature] Date: 3-21-2025

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.**

Woodruff Construction does not send nor receive wire instructions via unsecured email without confirming information via reciprocating telephone calls or direct person to person contact. Under no circumstances should you send any funds to any party without first calling Woodruff Construction at 319-545-2410 and verifying the accuracy of wire instructions provided to you.

X

Brett DeVore, City of Oelwein Mayor

# CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 6

Contractor's signed certification is attached.

APPLICATION DATE: 3/20/2025

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 3/1/2025

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	Mobilization	\$20,000.00	\$20,000.00			\$20,000.00	100.00%		\$1,000.00
2	General Conditions	\$31,017.00	\$22,754.25	\$500.00		\$23,254.25	74.97%	\$7,762.75	\$1,162.71
3	Bond	\$1,983.00	\$1,983.00			\$1,983.00	100.00%		\$99.15
4	Topsoil Stripping/Tree Stump	\$3,230.00	\$3,230.00			\$3,230.00	100.00%		\$161.50
5	Dig Footings	\$2,500.00	\$2,500.00			\$2,500.00	100.00%		\$125.00
6	Concrete Footings	\$8,715.00	\$8,715.00			\$8,715.00	100.00%		\$435.75
7	Concrete Slab	\$4,340.00	\$4,340.00			\$4,340.00	100.00%		\$217.00
8	Backfill Footings	\$1,700.00	\$1,700.00			\$1,700.00	100.00%		\$85.00
9	Masonry	\$15,223.00	\$15,223.00			\$15,223.00	100.00%		\$761.15
10	Equipment Pads	\$300.00	\$0.00	\$300.00		\$300.00	100.00%		\$15.00
11	Dampers/Louvers	\$3,430.00	\$3,430.00			\$3,430.00	100.00%		\$171.50
12	Door Frame and Hardware	\$3,000.00	\$3,000.00			\$3,000.00	100.00%		\$150.00
13	Roof Joists	\$6,240.00	\$6,240.00			\$6,240.00	100.00%		\$312.00
14	Roof Decking and Panels	\$18,452.00	\$18,452.00			\$18,452.00	100.00%		\$922.60
15	Metal Wall Panels	\$4,705.00	\$4,705.00			\$4,705.00	100.00%		\$235.25
16	Sheet Metal Trim	\$3,670.00	\$3,670.00			\$3,670.00	100.00%		\$183.50
17	Interior Electrical	\$46,851.00	\$0.00	\$25,000.00		\$25,000.00	53.36%	\$21,851.00	\$1,250.00
18	Exterior Electrical	\$46,851.00	\$19,000.00	\$6,000.00		\$25,000.00	53.36%	\$21,851.00	\$1,250.00
19	Demo Old Vault	\$11,404.00	\$0.00			\$0.00	0.00%	\$11,404.00	\$0.00
20	Sodding	\$9,204.00	\$0.00			\$0.00	0.00%	\$9,204.00	\$0.00
21	Closeout	\$2,000.00	\$0.00			\$0.00	0.00%	\$2,000.00	\$0.00
22		\$0.00	\$0.00			\$0.00			\$0.00
23		\$0.00	\$0.00			\$0.00			\$0.00
24		\$0.00	\$0.00			\$0.00			\$0.00
25		\$0.00	\$0.00			\$0.00			\$0.00
26		\$0.00	\$0.00			\$0.00			\$0.00
27		\$0.00	\$0.00			\$0.00			\$0.00
<b>GRAND TOTALS</b>		\$244,815.00	\$138,942.25	\$31,800.00	\$0.00	\$170,742.25	69.74%	\$74,072.75	\$8,537.11

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity