

**Contractor's Application for Payment**

<b>Owner:</b> <u>City of Oelwein, IA</u>	<b>Owner's Project No.:</b> <u>1-2023</u>
<b>Engineer:</b> <u>Fox Strand</u>	<b>Engineer's Project No.:</b> _____
<b>Contractor:</b> <u>Shift Companies</u>	<b>Contractor's Project No.:</b> <u>52308</u>
<b>Project:</b> <u>Reed Bed Expansion and EQ Basin Liner Replacement</u>	
<b>Contract:</b> <u>1-2023</u>	
<b>Application No.:</b> <u>9R2</u>	<b>Application Date:</b> <u>3/19/2025</u>
<b>Application Period:</b> <b>From</b> <u>12/17/2024</u> <b>to</b> <u>2/20/2025</u>	

1. Original Contract Price	\$ 1,347,000.00
2. Net change by Change Orders	\$ 82,009.50
3. Current Contract Price (Line 1 + Line 2)	\$ 1,429,009.50
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 1,403,157.53
5. Retainage	
a. <u>5%</u> X <u>\$ 1,403,157.53</u> Work Completed =	\$ 70,157.88
b. <u>5%</u> X <u>\$ -</u> Stored Materials =	\$ -
c. Total Retainage (Line 5.a + Line 5.b)	\$ 70,157.88
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 1,332,999.65
7. Less previous payments (Line 6 from prior application)	\$ 1,284,400.00
8. Amount due this application	\$ 48,599.65
9. Balance to finish, including retainage (Line 3 - Line 4 + Line 5.c)	\$ 96,009.85

**Contractor's Certification**

The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;

(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and

(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

**Contractor:** Shift Companies

**Signature:**  **Date:** 3/20/2025

<b>Recommended by Engineer</b>	<b>Approved by Owner</b>
<b>By:</b> <u>Troy Larson</u>	<b>By:</b> _____
<b>Title:</b> <u>Project Manager</u>	<b>Title:</b> _____
<b>Date:</b> <u>3/20/2025</u>	<b>Date:</b> _____
<b>Approved by Funding Agency</b>	
<b>By:</b> _____	<b>By:</b> _____
<b>Title:</b> _____	<b>Title:</b> _____
<b>Date:</b> _____	<b>Date:</b> _____

**Stored Materials Summary**

**Contractor's Application for Payment**

<b>Owner:</b>	City of Oelwein, IA	<b>Owner's Project No.:</b>	1-2023
<b>Engineer:</b>	Fox Strand	<b>Engineer's Project No.:</b>	
<b>Contractor:</b>	Shift Companies	<b>Contractor's Project No.:</b>	S2308
<b>Project:</b>	Reed Bed Expansion and EQ Basin Liner Replacement		
<b>Contract:</b>	1-2023		

Application No.: 9R2      Application Period: From 12/17/24 to 02/20/25      Application Date: 03/19/25

A	B	C	D	E	F	G	H	I	J	K	L	M							
Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	Supplier Invoice No.	Submittal No. (with Specification Section No.)	Description of Materials or Equipment Stored	Storage Location	Application No. When Materials Placed in Storage	Materials Stored			Incorporated in Work			Materials Remaining in Storage (I-L) (\$)							
						Previous Amount Stored (\$)	Amount Stored this Period (\$)	Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)	Amount Incorporated in the Work this Period (\$)	Total Amount Incorporated in the Work (J+K) (\$)								
4	23099-1	31 05 19.16-0001 00	T Lock Embedment Strips	Onsite	2	9,763.40		9,763.40	9,763.40		9,763.40	-							
3	INV-11620		Sewer Pipe and Accessories	Onsite	5	40,904.54		40,904.54		40,904.54	40,904.54	-							
3	INV11878		Sewer Pipe	Onsite	5	7,792.00		7,792.00	7,792.00		7,792.00	-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
												-							
<b>Totals</b>						\$	58,459.94	\$	-	\$	58,459.94	\$	17,555.40	\$	40,904.54	\$	58,459.94	\$	-



**Progress Estimate - Lump Sum Work**

**Contractor's Application for Payment**

<b>Owner:</b>	City of Oelwein, IA	<b>Owner's Project No.:</b>	1-2023
<b>Engineer:</b>	Fox Strand	<b>Engineer's Project No.:</b>	
<b>Contractor:</b>	Shift Companies	<b>Contractor's Project No.:</b>	S2308
<b>Project:</b>	Reed Bed Expansion and EQ Basin Liner Replacement		
<b>Contract:</b>	1-2023		

<b>Application No.:</b>	9R2	<b>Application Period:</b>	<b>From</b>	12/17/24	<b>to</b>	02/20/25	<b>Application Date:</b>	03/19/25
-------------------------	-----	----------------------------	-------------	----------	-----------	----------	--------------------------	----------

A	B	C	D		E	F	G	H	I
Item No.	Description	Scheduled Value (\$)	Work Completed		Materials Currently Stored (not in D or E) (\$)	Work Completed and Materials Stored to Date (D + E + F) (\$)	% of Scheduled Value (G / C) (%)	Balance to Finish (C - G) (\$)	
			(D + E) From Previous Application (\$)	This Period (\$)					
<b>Change Orders</b>									
CO 1	CHANGE TO USE CWG	40,000.00	40,000.00			40,000.00	100%	-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
						-		-	
<b>Change Order Totals</b>		\$ 40,000.00	\$ 40,000.00	\$ -	\$ -	\$ 40,000.00	100%	\$ -	
<b>Original Contract and Change Orders</b>									
<b>Project Totals</b>		\$ 1,317,572.50	\$ 1,312,572.50	\$ 3,249.50	\$ -	\$ 1,315,822.00	100%	\$ 1,750.50	



