

New PMC Project Report

18 January 2024

Wellness, Education & Resource Center (WERC)

- 19,000 sf
- 35% design documents completed on 29 September 2023
- Sitework started on 13 November 2023
- \$20M Treasury Grant executed on 21 December 2023
- Long lead procurement package due 16 February 2024
- 65% design documents due 22 March 2024
- Final design documents due 7 June 2024
- Start building construction in May 2024

Main Hospital Building

- 59,000 sf
- 12 Acute Care beds and 16 Long Term Care beds
- 35% design documents completed on 17 November 2023
- Dawson Construction and design team currently working on detailed cost estimates
- Sitework to be completed using HRSA grant funds
- State grant needed to complete design and start shell & core construction

Open House on 31 January from 11:00 am to 7:00 pm at the Borough Assembly Chambers

