

New PMC Project Report

28 March 2024

Sitework

- RNR now using rock from the Borough pit
- RNR estimates completion of both the WERC and Main Hospital sites by mid May

Wellness, Education & Resource Center (WERC)

- On March 4th the Borough Assembly approved issuing a \$3.3M NTP to Dawson for procurement of long lead items (structural steel, mechanical & electrical equipment) and to start foundation work
- 65% design documents were issued on March 22nd
- Dawson will start foundation work in April
- A Guaranteed Maximum Price for the full project will be negotiated in April
- Final design documents are due June 7th
- The goal is to have the roof on by the end of September

Main Hospital - LTC Building

- The request for a \$37M line item in the state FY2025 Capital Budget is still pending
- Requests for FY2025 federal funding were submitted to Senator Murkowski and Representative Peltola on March 22nd (\$15M each)



Main Hospital - LTC Building Site as of March 18th