

New PMC Project Board Report

June 19, 2024

Submitted by Arcadis

Sitework

- Sitework is completed except for final grading at the WERC Building Site and the entry.
- The hospital site work will remain lower than the final grade until the design is completed.
- Utilities will start in early July for water, sewer, communication, and power.

Wellness, Education & Resource Center (WERC)

- Dawson has completed more than 70% of the foundation.
- Structural Steel detailing is mostly complete; the steel will be on the July barge.
- Final design documents were issued on 6/14 from Bettisworth North, under review.
- Steel erection will start in July pending fabrication timelines are met.
- The goal is to have the roof on by the end of September, currently on track.

Main Hospital - LTC Building

- Hospital grant funding is pending; no updates.
- A \$2M request for a Denali Commission grant was submitted on April 12; no update.

WERC Building Site 6/19/2024

