Jody Weaver

4(b)

From:

Joshua Carter < Joshua. Carter@mottmac.com > on behalf of Joshua Carter

Sent:

Friday, January 13, 2023 11:14 AM

To:

J Weaver; Veronica Pauda

Cc:

Katy; Aaron Horine

Subject:

City of Port Lavaca - Living Shoreline Breakwaters CDBG-MIT progress update 20230113 - CPL Living Shoreline Breakwater - Monthly-Progress-Report December

2022.pdf

Jody, Veronica,

Attachments:

I've attached a progress report for the subject project. Please let me know if you have any questions.

We are still progressing on evaluating the alternatives and have a better idea when the computations will be completed. Can we meet sometime the week of 2/20/23 in Port Lavaca to present results? I think any day would be ok for us. If I had a choice, I'd prefer Wednesday 2/22 around 1030 am, but am open to any other day that week.

thanks, Josh

Josh Carter, PE, D.CE

Vice President Ports and Coastal Portfolio Manager Deputy Coastal Practice Leader

D +1 504-383-9785 C +1 512-289-3857

joshua.carter@mottmac.com

M MOTT MACDONALD

Mott MacDonald 110 Wild Basin Road Suite 100 Austin

TX 78746

United States of America

Website | Twitter | LinkedIn | Facebook | Instagram | YouTube

We're proud to be in the Glassdoor Best Places To Work 2023 Join our team



The information contained in this e-mail is intended only for the person or entity to which it is addressed and may contain confidential and/or privileged material. If you are not the intended recipient of this e-mail, the use of this information or any disclosure, copying or distribution is prohibited and may be unlawful. If you received this in error, please contact the sender and delete the material from any computer.



Monthly Progress Report

Reporting Period: November 2022

Project Information

Port Lavaca Living Shoreline Breakwater
R-050922-5
20-087-001-D226
Jody Weaver
Josh Carter
507107066
01/13/2023

Project Milestones

Milestone Description	Date		
	(Actual=A)	Notes	

	(Actual=A)	Notes
Task 1: Project Kickoff		
Project Kickoff Meeting	6/8/2022 (A)	
Memorandum of Project Understanding	6/21/2022 (A)	
Task 2: Data Collection and Analysis		
Collect available coastal processes data	7/29/2022 (A)	
Collect USACE historical survey data		Not yet started
Collect new bathymetric and topographic data	8/3/2022 (A)	New data collection complete
Collect new geotechnical data	3/20/2023*	Not Started; wait for template design
Collect new cultural resources data	3/20/2023*	Not Started; wait for template design
Collect new habitat data	3/20/2023*	Not Started; wait for template design
Technical memorandum on data collection	4/7/2023*	In progress
Task 3: Coastal Analysis, Alts Development, Alt Eval		
Coastal Engineering Analysis	11/4/2022 (A)	Via presentation 11/4/2022
Alternatives Development	11/4/2022 (A)	Via presentation 11/4/2022
Meeting on Alternatives Development	11/4/2022 (A)	Completed in person on 11/4/2022
Alternatives Evaluation	2/17/2023	Delayed due to computational time
Meeting on Alternatives Evaluation	2/20/2023	Delayed waiting on computation
Tech Memo on CEA and Alts Analysis	2/24/2023	Delayed waiting on computation
Task 4: Preliminary Design		
Prelim design: 30% plans, cost, report	4/10/2023*	
Task 5: Regulatory Compliance		
Prepare application and permit plans	4/17/23*	
USACE Regulatory Permitting		
USACE pre-application meeting	5/22/2023*	
Submit USACE Permit Application	6/5/2023*	
Issuance of USACE Permit	1/15/2024*	

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties.

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.

=A) Notes
3*
23*
23*
24*
-

3/11/2024*

6/10/2024*

*revised 1/13/2023

Out to bid

Issue Construction NTP

Project Budget

Budget Summary	% Complete by		
	Budget	notes	
Task 1: Develop Project Understanding	100%		
Task 2: Data Collection and Analysis	78% Mott / 11% by sub	Only bathy survey has been conducted to date.	
Task 3: Coastal Analysis, Alts Development, Alts Eval	75%	Work ongoing	
Task 4: Preliminary Design	1%	Initiate coordination on geotechnical investigation	
Task 5: Regulatory Compliance	1%	Initiation coordination on habitat and CR surveys	
Task 6: Final Design	0%		
Task 7: Bidding Phase Services	0%		
Task 8: Engineering Services during Construction	0%		
Task 9: Project Management	9%		
Overall	20%		

Activities Performed This Period

Activity Summary

Task 1: Project Kickoff

Task Completed

Task 2: Existing and New Data Collection

- Bathy and magnetometer survey completed 8/3/2022; deliverable received 8/9/2022. Survey deliverable submitted
- Ongoing: USACE coordination on historical dredging data of Port Lavaca Channel and other information on Matagorda Channel deepening. USACE slow to respond. Note this is not impacting project schedule
- Other new data collection geotechnical, habitat surveys, cultural resources surveys waiting development of draft project template to direct location of that data collection

Task 3: Coastal Analysis, Alts Development, Alts Evaluation

- Coastal data processing and analysis is complete
- New bathy data incorporated into larger scale bathymetric surface of Lavaca and Matagorda Bay is complete. This is basis of modeling, analysis and design to progress through next tasks

Activity Summary

- Coastal modeling of site is complete
 - Storm surge model is set up for existing conditions; runs complete.
 - Local wave model is set up for existing conditions; runs for existing conditions complete.
 - Modeling of flushing of harbor for existing and base alternative complete.
- · Alternatives development
 - Completed development of alternatives for evaluation.
 - o Initiated modeling of proposed alternatives; all are ongoing:
 - Wave transmission through artificial reefs
 - Typical wave conditions
 - Storm wave conditions
 - Flushing of alternatives
 - Note: wave condition modeling of site computation time is longer than originally anticipated. Overall resulting delay expected to be ~ 2 months. Schedule updated to reflect this delay.
- Reporting
 - o Conducted meeting on CEA and alternatives development with the City and KSBR on 11/4/2022
 - Initiated drafting of CEA and Alternatives Development and Evaluation memo. Memo development expected to be complete after completion of alternatives analysis in late February.

Task 4: Preliminary Design

Initiated planning on geotechnical investigation

Task 5: Regulatory Compliance

Initiated planning on habitat survey layout and scoping with sub

Task 6: Final Design

Not yet started

Task 7: Bidding Phase Services

Not yet started

Task 8: Construction Proposal Solicitation Assistance

· Not yet started

Task 9: Project Management

Ongoing internal project management e.g. scheduling, invoicing, resourcing, etc.

Anticipated Effort Next Period

- Finalize evaluation of project alternatives
- Prepare presentation on results of alternatives evaluation
- Provide recommendations on preferred alternative; will need City to provide their opinion to finalize selection of preferred alternative. Will meet with City to present results and make selection
- Anticipate meeting with the City week of 2/20/2023
- Develop scope for habitat, cultural resources, and geotechnical investigations (pending agreement on project footprint)

Outstanding Items

 USACE has not responded to coordination requests. Mott will continue outreach. Note this is not slowing project progress

Please do not hesitate to contact me if you have any questions or comments.

Sincerely,

Josh Carter, PE, D. CE

Project Manager; Office: 504-383-9785; Email: Joshua.carter@mottmac.com