Fire Station 4 Construction Project				
Current Budget	Project Estimate	Amount Encumbered	Expenditures to Date	Remaining Balance
\$623,380.00	\$623,380.00	\$623,380.00	\$89,582.98	\$533,797.02
\$601,620.00	\$678,274.00	\$8,250.00	\$8,250.00	\$593,370.00
\$6,000,000.00	\$9,923,346.00	\$0.00	\$0.00	\$6,000,000.00
\$775,000.00	\$775,000.00	\$0.00	\$0.00	\$775,000.00
\$8,000,000.00	\$12,000,000.00	\$631,630.00	\$97,832.98	\$7,902,167.02
	\$623,380.00 \$601,620.00 \$6,000,000.00 \$775,000.00	Current Budget Project Estimate   \$623,380.00 \$623,380.00   \$601,620.00 \$678,274.00   \$6,000,000.00 \$9,923,346.00   \$775,000.00 \$775,000.00	Current Budget Project Estimate Amount Encumbered   \$623,380.00 \$623,380.00 \$623,380.00   \$601,620.00 \$678,274.00 \$8,250.00   \$6,000,000.00 \$9,923,346.00 \$0.00   \$775,000.00 \$775,000.00 \$0.00	Current Budget Project Estimate Amount Encumbered Expenditures to Date   \$623,380.00 \$623,380.00 \$89,582.98   \$601,620.00 \$678,274.00 \$8,250.00   \$6,000,000.00 \$9,923,346.00 \$0.00   \$775,000.00 \$775,000.00 \$0.00

Note: Expenditures include CMAR General Conditions Cost Fee and Pre-Construction Services Fees