Fire Station 4 Construction Project

| Budget for Fire Station 4 Project | Amount Encumbered | Estimate August 2022 | Project Total January 2023 | 2024 Estimate May 28, 2024 | GMP October 22, 2024 |
|-----------------------------------------------------------|----------------------|-------------------------|-------------------------------|-------------------------------|--------------------------------------|
| Professional Services Budget - 750-5410-10-00-2137-FC | 950,000 | 923,380 | 623,380 | 950,680 | 950,680 |
| Other Development Costs - 750-5410-10-00-2203-FC | 8,250 | 678,274 | 553,274 | 553,274 | 553,274 |
| Construction of Facility - 750-6610-10-00-2205-FC | 0 | 9,923,346 | 10,213,950 | 11,235,345 | 11,610,003 |
| Furniture, Fixtures, & Equipment - 750-6610-10-00-2206-FC | 0 | 775,000 | 700,000 | 700,000 | 700,000 |
| Project Cost | 958,250 | 12,000,000 | 12,090,604 | 13,439,299 | 13,813,957 |
| Alternate 2 - Natural Gas Line | N/A | N/A | 195,000 | 195,000 | Boring - Included in Construction |
| Total Project With Alternates | 958,250 | 12,000,000 | 12,285,604 | 13,634,299 | 13,813,957 |