



WYOMING DEPARTMENT OF TRANSPORTATION
AERONAUTICS DIVISION
200 E. 8th Ave., Suite 101, Cheyenne, WY 82001
REQUEST FOR REIMBURSEMENT (RFR) OF STATE FUNDS
FOR
AIRPORT IMPROVEMENTS

1. State Project No:	ASA004C
2. FAA Project No. :	3-56-0026-035-2021
3. WACIP Description:	Improve Auto Parking, Access Road and Fence
4. Payment Req. No:	AER1012796 #2

5. Sponsor:	TOWN OF SARATOGA	6. Request :	Partial
7. Airport:	Saratoga - Shively Field	8. Period Covered:	09/17/2022 To: 10/15/2022
9. Total State Grant Amount:	\$10,600.00	10. Total FAA Grant Amount:	\$159,000.00

			FEDERAL SHARE	SPONSOR SHARE	STATE SHARE
11. Grant Split	CURRENT COST INCURRED	COST INCURRED TO DATE	90.00 %	4.00 %	6.00 %
12. Administrative Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
13. Preliminary/Planning Cost	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
14. Land/Structures/Right-of-Way Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
15. Architectural/Engineering Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
16. Project Inspection Fees	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
17. Land Development Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
18. Relocation Expenses	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
19. Demolition and Removal Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
20. Construction and Project Improvement Costs	\$77,375.80	\$152,648.39	\$137,383.55	\$6,105.94	\$9,158.90
21. Equipment Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
22. Miscellaneous Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
23. Total Cumulative to date (Sum of Rows 12-22)	\$77,375.80	\$152,648.39	\$137,383.55	\$6,105.94	\$9,158.90
24. State Funds Previously Requested					\$4,516.36
25. State funds Now Requested (Row 23 Minus Row 24)					\$4,642.55
26. Percent of State Grant Completed to Date (State Share in Row 23 Divided by Item 9)					86.40 %

CERTIFICATION OF SPONSOR:
I certify that to the best of my knowledge and belief the billed costs of disbursements are in accordance with the terms of the project and that the reimbursement represents the State share due which has not been previously requested and that an inspection has been performed and all work is in accordance with the terms of the grant.

27. LOCAL GOVERNMENT REPRESENTATIVE (Sponsor)	
Name: Chuck Davis	Title:
Signature:	Date:
WYDOT OFFICE USE ONLY:	
Name:	Title:
Division Approval:	Date:

OUTLAY REPORT AND REQUEST FOR REIMBURSEMENT FOR CONSTRUCTION PROGRAMS

OMB APPROVAL NO. 0348-0002

PAGE 1 OF 1 PAGES

1. TYPE OF REQUEST: PARTIAL

2. BASIS OF REQUEST: CASH

3. FEDERAL SPONSORING AGENCY AND ORGANIZATIONAL ELEMENT TO WHICH THIS REPORT IS SUBMITTED:

4. FEDERAL GRANT OR OTHER IDENTIFYING NUMBER ASSIGNED BY FEDERAL AGENCY:

5. PARTIAL PAYMENT REQUEST NO.:

Federal Aviation Administration

3-56-0026-035-2021

AER1012796 #2

6. EMPLOYER IDENTIFICATION NUMBER:

7. RECIPIENTS ACCOUNT NUMBER OR IDENTIFYING NUMBER:

8. PERIOD COVERED BY THIS REQUEST

FROM: 09/17/2022

TO: 10/15/2022

9. RECIPIENT ORGANIZATION

Name: TOWN OF SARATOGA

No. and Street: P.O. BOX 486

City, State and Zip: SARATOGA, WY 82331

10. PAYEE(Where check is to be sent if different from item 9)

Name: WYDOT

No. and Street: 5300 Bishop Blvd.

City, State and Zip: Cheyenne, WY 82009

11. STATUS OF FUNDS

CLASSIFICATION	PROGRAMS	FUNCTIONS	ACTIVITIES	TOTAL
	(a)	(b)	(c)	
a. Administrative Expense				\$0.00
b. Preliminary Expense				\$0.00
c. Land, Structures, Right-of-Way				\$0.00
d. Architectural Engineering Basic Fees				\$0.00
e. Other Architectural Engineering Fees				\$0.00
f. Project Inspection Fees				\$0.00
g. Land Development				\$0.00
h. Relocation Expense				\$0.00
i. Relocation Payments to Individuals and Businesses				\$0.00
j. Demolition and Removal				\$0.00
k. Construction and Project Improvement Cost				\$152,648.39
l. Equipment Costs				\$0.00
m. Miscellaneous Cost				\$0.00
n. Total cumulative to date (sum of lines a through m)	0	0	0	\$152,648.39
o. Deductions for program income				0
p. Net cumulative to date (Line n minus Line o)	0	0	0	\$152,648.39
q. Federal share to date	0	0	0	\$137,383.55
r. Rehabilitation Grants (100% reimbursement)				0
s. Total Federal share (Sum of lines q and r)	0	0	0	\$137,383.55
t. Federal payments previously requested				\$67,745.33
u. Amount requested for reimbursement	0	0	0	\$69,638.22
v. Percent of project completed	0	0	0	86.40 %

12. CERTIFICATION

I certify that to the best of my knowledge and belief the billed costs of disbursements are in accordance with the terms of the project and that the reimbursement represents the Federal share due which has not been previously requested and that an inspection has been performed and all work is in accordance with the terms of the grant.

a. RECIPIENT

SIGNATURE OF AUTHORIZED CERTIFYING OFFICIAL

TYPED OR PRINTED NAME OR TITLE Chuck Davis

b. REPRESENTATIVE

SIGNATURE OF AUTHORIZED CERTIFYING OFFICIAL

CERTIFYING TO LINE 11V

TYPED OR PRINTED NAME OR TITLE

DATE REPORT SUBMITTED



AIP: **3-56-0026-035-2021**

Airport: Shively Fld
Sponsor: TOWN OF SARATOGA
Address: P.O. BOX 1015, SARATOGA, WY, 82331

Project: Improve Auto Parking, Access Road and Fence
RFR #: AER1012796 #2

	Amount Allocated	Grant #	%
Federal	\$159,000.00	3-56-0026-035-2021	90.00
State	\$10,600.00	ASA004C	6.00
Local	\$7,067.00		4.00
TOTAL FUNDING	\$176,667.00		

Payee	Invoice Number	Current Amount	Previous RFR's	Total To Date
Lewis & Lewis, Inc.	AER1012796			
		\$77,375.80	\$75,272.59	\$152,648.39
	Construction Cost	\$77,375.80	\$75,272.59	\$152,648.39
	TOTAL	\$77,375.80	\$75,272.59	\$152,648.39
	FAA Share	\$69,638.22	\$67,745.33	\$137,383.55
	STATE Share	\$4,642.55	\$4,516.36	\$9,158.91
	SPONSOR Share	\$3,095.03	\$3,010.90	\$6,105.93

TOWN OF SARATOGA, WYOMING - SARATOGA MUNICIPAL AIRPORT/SHIVELY FIELD Entrance Road & Parking Area Improvement Project A.I.P. Project Nos. 3-56-0026-031, 034, & 035 WYDOT Project Nos. ASA004B & D																		
Owner: Town of Saratoga, Wyoming P.O. Box 486 Saratoga, WY 82331			Contractor: Kilgore Companies, LLC dba Lewis & Lewis, Inc. 370 A Blairtown Road Rock Springs, WY 82901															
Estimate Number Two (2) Construction Period: September 17 thru October 15, 2022			Date: 10/19/2022															
Item	Unit	Plan Quantity	Quantity Complete This Estimate	Quantity Complete Previous	Total Quantity Complete	Percent Completed to Date -	Bid Price	Total Payable										
Schedule I																		
MOBILIZATION	LS	1	0%	90%	90%	90%	\$49,000.00	\$44,100.00										
REMOVAL OF CATTLE GUARDS	EA	1	0	1	1	100%	\$7,000.00	\$7,000.00										
REMOVAL OF FENCE	FT	800	0	805	805	101%	\$15.55	\$12,517.75										
REMOVAL OF PIPE (INCL FE'S)	FT	30	0	30	30	100%	\$106.00	\$3,180.00										
REMOVAL OF SURFACING	SY	1880	0	1970	1970	105%	\$9.55	\$18,813.50										
REMOVAL OF SIDEWALK	SF	325	0	325	325	100%	\$11.35	\$3,688.75										
REMOVAL OF CONCRETE	SF	1180	0	1180	1180	100%	\$5.15	\$6,077.00										
UNCLASSIFIED EXCAVATION	CY	520	0	520	520	100%	\$56.00	\$29,120.00										
TOPSOIL BORROW	CY	185	0	0	0	0%	\$83.45	\$0.00										
SEEDING/LANDSCAPING	SY	1600	0	0	0	0%	\$1.90	\$0.00										
COCONUT FIBER DITCH LINING	SY	350	0	0	0	0%	\$4.15	\$0.00										
GEOTEXTILE, MATERIAL SEPARATION (NON-WOVEN)	SY	2000	1982	0	1982	99%	\$2.65	\$5,252.30										
CRUSHED BASE	CY	425	411	0	411	97%	\$93.60	\$38,469.60										
HOT PLANT MIX	TON	460	414	0	414	90%	\$200.00	\$82,800.00										
ASPHALT BINDER (PG 64-28)	TON	29	23	0	23	80%	\$0.01	\$0.23										
TACK COAT	GAL	205	0	0	0	0%	\$10.80	\$0.00										
CMP 24 IN	FT	42	0	42	42	100%	\$195.35	\$8,204.70										
CMP FE 24 IN	EA	2	0	2	2	100%	\$460.00	\$920.00										
FENCE POST AND RAIL	FT	515	155	360	515	100%	\$20.45	\$10,531.75										
FENCE, CHAIN LINK	FT	435	25	410	435	100%	\$107.80	\$46,893.00										
GATES SINGLE SWING 48 IN	EA	1	0.25	0.75	1	100%	\$7,500.00	\$7,500.00										
GATES DOUBLE SWING 20 FT	EA	1	0.10	0.90	1	100%	\$5,520.00	\$5,520.00										
REMOVE AND RESET TILT GATE	EA	1	0.60	0.30	0.90	90%	\$57,500.00	\$51,750.00										
SIDEWALK (CONC)	SY	166	168	0	168	101%	\$129.00	\$21,672.00										
CURB AND GUTTER TYPE A	FT	830	834	0	834	100%	\$67.00	\$55,878.00										
DOUBLE GUTTER	SY	50	50	0	50	100%	\$150.00	\$7,500.00										
CONDUIT - IRRIGATION	FT	190	0	190	190	100%	\$49.45	\$9,395.50										
CONDUIT - RIGID PVC 4 in	FT	670	0	670	670	100%	\$39.10	\$26,197.00										
SIGN POST, SQ TUBULAR STEEL	EA	2	0	0	0	0%	\$623.00	\$0.00										
SIGN PANELS, ALUMINUM	SF	5	0	0	0	0%	\$250.00	\$0.00										
RELOCATE PLAQUE AND CANNON MONUMENT	LS	1	50%	0%	50%	50%	\$1,150.00	\$575.00										
RELOCATE SIGNS	LS	1	50%	0%	50%	50%	\$1,250.00	\$625.00										
PAVEMENT MARKING	SF	200	0	0	0	0%	\$23.00	\$0.00										
Schedule III - State/Local (ASA004D) Only																		
MOBILIZATION	LS	1	0%	90%	90%	90%	\$8,000.00	\$7,200.00										
SANITARY SEWER MAIN 8-IN PVC	LF	360	0	360	360	100%	\$160.75	\$57,870.00										
MANHOLE	EA	2	0	2	2	100%	\$10,458.00	\$20,916.00										
Amount due this estimate includes Schedule I only. For Grant AIP 3-56-0026-035-2022, RFR #2: Amount paid by this grant and corresponding State & Local shares = \$242,785.69 x 31.87% = \$77,375.80							<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Total Payable To Date</td> <td>\$590,167.08</td> </tr> <tr> <td>Project Completed To Date - Based on Cost</td> <td>92%</td> </tr> <tr> <td>Less 5% Retainage</td> <td>\$29,508.35</td> </tr> <tr> <td>Less Previous Payments</td> <td>\$317,873.04</td> </tr> <tr> <td>Amount Due Contractor This Estimate</td> <td>\$242,785.69</td> </tr> </table>		Total Payable To Date	\$590,167.08	Project Completed To Date - Based on Cost	92%	Less 5% Retainage	\$29,508.35	Less Previous Payments	\$317,873.04	Amount Due Contractor This Estimate	\$242,785.69
Total Payable To Date	\$590,167.08																	
Project Completed To Date - Based on Cost	92%																	
Less 5% Retainage	\$29,508.35																	
Less Previous Payments	\$317,873.04																	
Amount Due Contractor This Estimate	\$242,785.69																	
Request for Payment Submitted By:			Engineer's Review:			Owner's Review:												
 Lewis & Lewis, Inc.			 David R. Shultz Sage Civil Engineering			Creed James Mayor												